

N61165.AR.004580
CNC CHARLESTON
5090.3a

MINUTES FROM CONFERENCE CALL MEETING DATED 19 MARCH 2001 CNC
CHARLESTON SC
3/19/2001
CNC CHARLESTON

MEETING SUMMARY

CH2MHILL

Weekly CNC Team Conference Call - March 19, 2001

ATTENDEES: Navy (Tony and Rob), BLWM-SCDHEC (Mihir, Paul, Mike, Susan Peterson, Mansour, Stacy), CH2M-Jones (Paul, Vijaya, Bill, Jim Edens, David, Tom, Gary, Sam, Casey)

FROM: Sam Naik

DATE: March 20, 2001

Below are topics and brief notes of discussions held during the Weekly Conference Call (held on Monday, March 19, 2001). The call was initiated at 10:30 am and concluded at 11:15 am.

1. The following updates were provided by SCDHEC on documents received and under review in-house at SCDHEC:

<u>Document</u>	<u>Planned Date for Comments from SCDHEC</u>
Zone H RFI Work Plan Add.	Comments will be sent out March 19
SWMU 17 CMS WP	Comments will be sent out March 19
Zone F RFI Work Plan Add.	Comments will be sent out week of March 19
SWMU 42/ AOC 505 IM WP	Before the end of March/ First week of April
SWMU 185 CMS WP	Before the end of March
AOC 518 CMS Work Plan	Before the end of this week.
Zone I RFI Responses to Comments	Review before the end of March
Arsenic MCS in Residential Soil	Still under evaluation
White Paper to Support DAF of 10 (SSL memo)	Under review this week
SWMU 9 CMSWP	In-house at SCDHEC
IM for Groundwater Monitoring	In-house at SCDHEC
Zone K Clouter Island Scoping Pkg	Received last week from Ensaf

Mihir requested CH2M-Jones to provide a priority list to SCDHEC that outlines which documents need priority for SCHDEC review and comments.

2. The following status information was updated by CH2M-Jones regarding submittals either made recently or coming through in the near-term (next two weeks):

<u>Document</u>	<u>Planned/Actual Submittal Date</u>
Response to comments on SWMU 47 CMS Work Plan	Submitted week of March 12, 2001
Phase II EBST for FOST (all copies went to Keith Collinsworth)	Submitted week of March 5, 2001
Building 225 IM Report	Submitted week of March 12, 2001
Zone K RFI Add. Response to Comments	Submitted week of March 5, 2001
SWMU 2 CMS Work Plan	To be submitted this week .
SWMU 44 IM Work Plan	Targeted for submittal next week
AOC 607 IM Investigation Work Plan	To be submitted next week /1 st week in April
Zone G Scoping Package	Scoping package to be submitted this week . Bill Elliott will help schedule scoping meeting with SCHDEC.

3. It was agreed that no further investigation was required at AOC 696 (Zone K). An RFI Addendum will be prepared to include close-out issues and recommendations for pathway forward.
4. CH2M-Jones provided the following updates regarding field activities:

<u>Site Activity</u>	<u>Time-Frame</u>
SWMU 166 Phase II IM	Work still underway. Planned completion this week.
SWMU 39 CMS WP	Fieldwork to commence next week.
SWMU 70 CMS WP	Fieldwork expected to commence either this week or next week. Tom Beisel will coordinate with SCDHEC to ensure they are available to help define depths which samples are collected.
AOC 516 IM	Delineation completed, confirmation sampling showed non-detects.
AOC 700 IM	Further delineation work for arsenic underway. Fieldwork will be done in conjunction with SWMU 42/AOC 505.

Gary clarified that the UST excavations in the AOCs 541/542 area will be done after RCRA issues are addressed for these AOCs. There are no other USTs or IMs being planned in the short-term.

5. Mihir clarified that in situations where site contaminant(s) exceed an MCL or RBC value, such exceedance triggers further evaluation of the significance of the contamination for the site, and does not necessarily signify an assumption of cleanup effort for the contaminant(s) in question.
6. Paul Bergstrand indicated that he had received a letter from Ensafé last week regarding abandonment of several monitoring wells. The team will review the list of wells to be sent by Ensafé and evaluate which ones need to be abandoned and which wells may need to be replaced (if any). Tony clarified that only those wells which have been damaged and only those wells in sites that are completely closed will be abandoned. Mihir suggested that this evaluation should include whether some of the damaged wells will need to be replaced if they are useful to provide data for site-related evaluations.
7. Vijaya asked Tony when the data from Dr. Mirecki's study on arsenic distributions will be available. Tony will check on it this week.
8. Tom suggested that the Zone G scoping meeting should be held outside the timeframe of the BCT meeting. It was agreed that this scoping meeting would be held at SCDHEC's offices in Columbia at a time other than the BCT meeting.
9. The next BCT meeting will be held on April 11-12 (Wed-Thu), 2001 at SCDHEC's offices on Farrow Road in Columbia, SC.
10. Tom suggested that CH2M-Jones send out a status table to the CNC team on Fridays that shows the status of document deliverables, review status, etc. This could be used as a quick reference during the Monday morning calls. Sam Naik will send these out.