



DEPARTMENT OF THE NAVY
SOUTHWEST DIVISION
NAVAL FACILITIES ENGINEERING COMMAND
1220 PACIFIC HIGHWAY
SAN DIEGO, CA 92132-5190

April 5, 2004

MEMORANDUM

From: BRAC Operations, NAVFAC, EFDSW (06CA.LO)

Subj: PROGRESS REPORT, N62474-98-D-2076/114, RCRA REMOVAL ACTIONS,
IWTP 25 AND 32, ALAMEDA POINT, ALAMEDA, CALIFORNIA

Encl: (1) Progress Report #1 – March 2004

Enclosure (1) is forwarded for your information.

Should you have any questions, please contact Mr. Dan Shafer at 916- 565-4328, or me at 619-532-0969.


LOU A. OCAMPO

Distribution:

1. Dean Wright, DTSC, Sacramento
2. Wei Wei Chui, DTSC, Berkeley
3. Peter Russell, consultant City of Alameda
4. Doug DeLong, Navy Field CSO, SFBA
5. Gregory Grace, Navy ROICC SFBA
6. Glynis Foulk, TTEMI

AM = 3 copies 4/16/04
W

Field Progress Report #1 – March 2004

CTO & Site Name	0114 – IWTPs 25 and 32
Project Objective:	<p>Remove or render unusable all waste tanks/units and waste conveyance piping from Industrial Waste Treatment Plants (IWTPs) 25 and 32 in accordance with the following:</p> <ol style="list-style-type: none"> 1. <i>Final Amendment to the Closure Plan – IWTP 25</i>, dated October 2003 2. <i>Final Amendment to the Closure Plan – IWTP 32</i>, dated December 8, 2003 3. <i>Amendment to the Closures of IWTPs 25 and 32, Final Work Plan</i>, dated December 17, 2003 <p>Removal of the waste units/piping at IWTPs 25 and 32 is being performed to achieve closure of the Resource Conservation and Recovery Act (RCRA) Part B Permit for these facilities.</p>
Reporting Period:	March 1 to March 31, 2004
Site(s) Addressed During Reporting Period:	<p><u>IWTP 25</u></p> <ol style="list-style-type: none"> 1. Waste media sampling and analysis <ol style="list-style-type: none"> a) Paint chips from select units b) Standing water in equalization tanks and piping trenches c) Filter press fabric <p><u>IWTP 32</u></p> <ol style="list-style-type: none"> 1. Waste media sampling and analysis <ol style="list-style-type: none"> a) Rinsate water from waste piping b) Paint chips from select tanks c) Water in chromium and cyanide waste sumps d) Filter press fabric e) Resin floor coating from basement 2. Electrical lock out / tag out 3. Waste conveyance piping removal and waste tank rendering/removal
Summary of Activities Performed in This Reporting Period:	<p>Field work for tank and piping removal commenced March 15, 2004 with mobilization to IWTP 32 and setting up exclusion zones and staging areas for piping and tank removal activities; piping removal commenced March 16, 2004. As of March 31, 2004, all waste conveyance piping, flanges, and valves, totaling approximately 9,191 lineal feet (LF), have been removed from IWTP 32 (vat area, basement, and main treatment area) and loaded into macro-encapsulation bins pending transportation and disposal. Additionally, ten tanks were closed in-place by rendering them unusable by cutting up to four one-foot square holes in them; eight other tanks were demolished and loaded into bins for disposal or recycling (see Figure 1).</p>

CTO & Site Name	0114 – IWTPs 25 and 32		
Photos:	See attached for photos taken during IWTP 32 removal activities.		
Detail of Items Removed or Rendered Unusable:	Waste Tanks/Units	HT-1: Spent Cyanide Plating Solution – demolished HT-2: Spent Cyanide Plating Solution – demolished HT-4: Spent Acid/Alkaline & Mixed Metals Plating Solution – rendered unusable HT-5: Spent Cadmium, Chromium, and Mixed Metals Plating Solution – rendered unusable HT-6: Spent Chromium \$ Acid/Alkaline Plating Solution – rendered unusable HT-7: Spent Acid/Alkaline & Mixed Metals Plating Solution – rendered unusable HT-8: Spent Chromium & Acid/Alkaline Plating Solution – rendered unusable HT-9: Spent Acid/Alkaline & Mixed Metals Plating Solution – rendered unusable HT-10: Spent Cyanide Plating Solution – rendered unusable Sump-2: Cadmium Waste Collection Tank – rendered unusable Sump-4: Mixed Metals Waste Collection Tank – rendered unusable Sump-5: Acid/Alkaline Waste Collection Tank – rendered unusable VTK-5: Mixed Metals Waste Tank – demolished WT-1: Cyanide Waste Tank – demolished WT-2: Cyanide Waste Tank – demolished WT-3: Cadmium Waste Tank – demolished WT-4: Cadmium Waste Tank – demolished WT-8: Chrome Waste Tank – demolished	
		Waste Piping Removed	Chrome Waste
			2,148 LF
			Cyanide Waste
			931 LF
			Cadmium Waste
			1,695 LF
			Acid/Alkaline Waste
			1,801 LF
			Mixed Metals Waste
			1,268 LF
			Nickel Waste
			350 LF
			Industrial Waste
			968 LF
			Various Flanges/Fittings
			30 LF
		Total:	9,191 LF

CTO & Site Name	0114 – IWTPs 25 and 32
Media Sampling and Analysis:	<p>Prior to dismantling activities, samples of various waste media were collected for laboratory analysis to determine appropriate transportation and disposal requirements (see Evaluation of Analytical Results below). Specifically, media were analyzed for the following:</p> <p><u>IWTP 25</u></p> <ol style="list-style-type: none"> 1. <u>Filter Press Fabric</u>: metals (Method 6010B); mercury (Method 7471A); cyanide (Method E335.2) 2. <u>Paint Chips (select units)</u>: lead (Method 6010B including toxicity characteristic leaching procedure [TCLP] and soluble threshold limit concentration [STLC]) 3. <u>Water (trenches and Equalization tanks)</u>: cyanide (Method E335.2); oil and grease (Method E1664A); phenolics (Method E420.1); metals (Method 6010B); mercury (Method 7470A); volatile organic compounds (VOCs) (Method 8260B); semivolatile organic compounds (SVOCs) (Method 8270C) <p><u>IWTP 32</u></p> <ol style="list-style-type: none"> 1. <u>Piping Rinsate</u>: metals (Method 6010B); mercury (Method 7470A); cyanide (Method E335.2) 2. <u>Basement Floor Resin Coating</u>: metals (Method 6010B); mercury (Method 7471A); cyanide (Method E335.2) 3. <u>Filter Press Fabric</u>: metals (Method 6010B); mercury (Method 7471A); cyanide (Method E335.2) 4. <u>Paint Chips (select units)</u>: lead (Method 6010B) 5. <u>Water (sumps)</u>: cyanide (Method E335.2); oil and grease (Method E1664A); phenolics (Method E420.1); metals (Method 6010B); mercury (Method 7470A); VOCs (Method 8260B); SVOCs (Method 8270C)
Evaluation of Analytical Results:	<ol style="list-style-type: none"> 1. Disposition of the waste conveyance piping from IWTP 32 was made based on testing of rinsate water from the pipes. High metals concentrations, specifically cadmium and chromium, classify the pipes as RCRA class 1 hazardous requiring treatment prior to disposal. Cadmium results ranged from 5.7 milligrams per liter (mg/L) to 13.7 mg/L, exceeding the regulated limit of 1 mg/L. Chromium results ranged from 75.5 mg/L to 179 mg/L, exceeding the regulated limit of 5 mg/L. Treatment will be by means of macro encapsulation for RCRA wastes (i.e., pipes and pipe debris). 2. Analysis of the resin coating from the IWTP 32 basement floor resulted in a high concentration of cadmium (108 milligrams per kilogram [mg/kg]), which exceeds the California limit of 100 mg/kg for solids. Based upon these analytical results, the Flooring waste from IWTP-32 will be classified as RCRA-hazardous for Cadmium. (Regulatory limit is 1 mg/L, sample result is 1.49 mg/L) 3. Analysis of fabric from the filter press at IWTP 25 resulted in a concentration of total chromium (1,140 mg/kg) below its total threshold limit concentration (TTL) of 2,500 mg/kg, but exceeding ten times its STLC of 5 mg/L. TCLP analysis resulted in a concentration of 1.1 mg/L, therefore rendering the IWTP 25 filter press fabric non-hazardous waste. Analysis of fabric from the filter press at IWTP 32 resulted in a concentration of cadmium (132 mg/kg) exceeding its TTL of 100 mg/kg, rendering it a California hazardous waste. 4. Analysis of paint chips for lead resulted in concentrations below regulatory limits and, therefore, considered non-hazardous. 5. Analysis of water samples collected from IWTP 32 sumps and select IWTP 25 units were either non-detect or below Publicly-Owned Treatment Works discharge limits.
Schedule:	See attached for updated project schedule.


Figure

IMAGE X-REF
DRAWING NUMBER 101643-B1

OFFICE CONCORD
DRAWN BY SUZ
3/31/04

CHECKED BY SK
3/31/04

APPROVED BY
3/31/04



LEGEND

- TANK RENDERED UNUSABLE
- TANK REMOVED
- TRENCH WITH GRATING
- SECONDARY CONTAINMENT BERM
- VENT STACK
- SCRUBBER







**TANKS
REMOVED/RENDERED
UNUSABLE
AS OF 3-31-04**







Shaw Shaw Environmental, Inc.







DEPARTMENT OF THE NAVY
NAVAL FACILITIES ENGINEERING COMMAND
SOUTHWEST DIVISION
SAN DIEGO, CALIFORNIA




FIGURE 1
RCRA REMOVAL ACTIONS AT IWTP 32
ALAMEDA POINT
ALAMEDA, CALIFORNIA

Photos









Schedule




**Project Schedule
Removal/Closure of IWTPs 25 and 32
Alameda Point, California**

ID	i	Task Name	Start	Finish	November		December					January	
					11/16	11/23	11/30	12/7	12/14	12/21	12/28	1/4	1/11
1		Pre-Construction Activities	Mon 12/8/03	Tue 5/3/05									
8													
9		Field/Construction	Mon 2/16/04	Wed 1/12/05									
10		IWTP 25 & 32 Tank and Piping Removal	Mon 2/16/04	Wed 1/12/05									
11		Facility Lockout/Tagout	Mon 2/16/04	Fri 4/30/04									
12		Daily AHA Evaluation	Mon 3/15/04	Thu 6/17/04									
13		Miscellaneous Waste Sampling	Mon 2/16/04	Fri 4/30/04									
14		Tank and Piping Removal	Mon 3/15/04	Fri 5/28/04									
15		Mobilization	Mon 3/15/04	Tue 3/16/04									
16		Tagging/Removal of IWTP 32 Piping	Tue 3/16/04	Fri 3/26/04									
17		Removal/In-Place Closure of IWTP 32 Tanks/Units	Fri 3/19/04	Mon 4/19/04									
18		In-Place Closure of IWTP 32 Sumps	Thu 4/1/04	Wed 4/14/04									
19		Removal of IWTP 32 Basement Floor Coating	Thu 4/15/04	Fri 4/23/04									
20		Tagging/Removal of IWTP 25 Piping	Tue 4/20/04	Fri 4/23/04									
21		Removal of IWTP 25 Tanks/Units	Fri 4/23/04	Tue 5/25/04									
22		Final Inspection	Wed 5/26/04	Wed 5/26/04									
23		Demobilization	Thu 5/27/04	Fri 5/28/04									
24		T&D	Wed 4/7/04	Wed 5/26/04									
25		Utility Location	Tue 6/1/04	Wed 6/2/04									
26		Site Surveying	Mon 6/28/04	Tue 6/29/04									
27		Subsurface Soil & GW Sampling	Thu 6/3/04	Fri 6/25/04									
28		Data Validation	Mon 8/2/04	Tue 8/31/04									
29		Data Management	Thu 7/1/04	Fri 11/12/04									
30		NEDTS	Wed 12/15/04	Wed 1/12/05									
31		IWTP 25 & 32 Tank Reports	Tue 3/30/04	Thu 2/10/05									
32		Tank Removal Reporting (monthly)	Tue 3/30/04	Thu 7/15/04									
33		Closure Reports	Mon 6/28/04	Thu 2/10/05									
34		IWTP 32	Mon 6/28/04	Thu 12/23/04									
35		Report Preparation	Mon 6/28/04	Fri 8/6/04									
















Project: 101643 (CTO 114)
Date: Fri 4/2/04

Task 
Split 
Progress 

Milestone 
Summary 
Project Summary 

External Tasks 
External Milestone 
Deadline 

Project Schedule
Removal/Closure of IWTPs 25 and 32
Alameda Point, California

ID	i	Task Name	Start	Finish	mber		December					Janu	
					11/16	11/23	11/30	12/7	12/14	12/21	12/28	1/4	1/11
36		Submit Internal Draft to Navy	Fri 8/6/04	Fri 8/6/04									
37		Navy Review	Mon 8/9/04	Mon 8/30/04									
38		RTC and Prepare Draft	Tue 8/31/04	Wed 10/13/04									
39		Submit Draft to Navy and DTSC	Wed 10/13/04	Wed 10/13/04									
40		DTSC Review	Thu 10/14/04	Fri 11/12/04									
41		RTC and Prepare Final	Mon 11/15/04	Thu 12/23/04									
42		Submit Final to Navy and DTSC	Thu 12/23/04	Thu 12/23/04									
43		IWTP 25	Mon 8/9/04	Thu 2/10/05									
44		Report Preparation	Mon 8/9/04	Mon 9/20/04									
45		Submit Internal Draft to Navy	Mon 9/20/04	Mon 9/20/04									
46		Navy Review	Tue 9/21/04	Tue 10/12/04									
47		RTC and Prepare Draft	Wed 10/13/04	Wed 11/24/04									
48		Submit Draft to Navy and DTSC	Wed 11/24/04	Wed 11/24/04									
49		DTSC Review	Mon 11/29/04	Tue 12/28/04									
50		RTC and Prepare Final	Wed 12/29/04	Thu 2/10/05									
51		Submit Final to Navy and DTSC	Thu 2/10/05	Thu 2/10/05									
52		Distributives/Management	Fri 12/5/03	Fri 6/3/05									

Project: 101643 (CTO 114)
Date: Fri 4/2/04

Task




Milestone



External Tasks



Split



Summary



External Milestone



Progress



Project Summary



Deadline

