

SCHEDULE: PARCEL B

<u>Document</u>	<u>Deadline</u>	<u>Estimated Dates</u>
Draft Construction Summary Report	11/30/99	--
Draft LUCIP	15 days after completion of the Draft Construction Summary Report	12/14/99 ⁴
Draft Final Construction Summary Report	90 days after completion of the Draft Construction Summary Report	3/1/00
Draft Final LUCIP	90 days after completion of the Draft LUCIP	3/13/00 ⁴
Draft Remedial Action Report	45 days after completion of the Draft Final LUCIP	4/27/00 ⁴
Draft Final Remedial Action Report	90 days after completion of the Draft Remedial Action Report	7/26/00 ⁴

⁴ This date will need to be revised based on a change in the submission date for the Draft Construction Summary Report.

SCHEDULE: PARCEL C

<u>Document</u>	<u>Deadline</u>	<u>Estimated Dates</u>
Draft Groundwater Tech Memo	11/30/99	--
Draft Risk Management Tech Memo	11/1/99	--
Draft Addendum to Draft Final FS	3/15/00	--
Draft Final Addendum to Draft Final FS*	6/13/00	--
Final Addendum to Draft Final FS*	30 days after submittal of Draft Final Addendum to Draft Final FS	7/13/00
Draft Proposed Plan (for agency review)	90 days after submittal of Draft Final FS Addendum	9/11/00
Draft Final Proposed Plan* (to Agencies and Public)	30 days after submittal of the Draft Proposed Plan	10/11//00
Final Proposed Plan Published	15 days after Draft Final Proposed Plan submitted to agencies	10/26/00
Start of Public Comment Period on Proposed Plan	5 days after publication of Proposed Plan	10/31/00
Draft Record of Decision (ROD)+	11/30/00 (1/2/01)**	--
Draft Final ROD*	90 days after submittal of Draft ROD	2/28/01 (4/2/01)**
Final ROD Approval	30 days after submittal of Final ROD	3/30/01 (5/2/01)**
Commence Remedial Action	Within 15 Months of Final ROD approval	7/1/02 (8/2/02)**

* Primary document (subject to Dispute Resolution Procedures)

+ Includes responsiveness summary and schedules for draft remedial design, completion of construction, Draft remedial action, public operations plan, and commencement of the remedial action.

** 30 days after start of public comment period. May be extended to 60 days if review extension for Proposed Plan requested (see revised deadline in parentheses).

SCHEDULE: PARCEL D

<u>Document</u>	<u>Deadline</u>	<u>Estimated Dates</u>
Draft Final Risk Management Tech Memo	11/19/99	--
Draft Final Groundwater Tech Memo***	10/25/99	--
Draft Addendum to Draft Final FS++	1/5/00	--
Draft Final Addendum to Draft Final FS*	4/1/00	--
Draft Proposed Plan (for agency review)	90 days after submittal of Draft Final FS Addendum	7/1/00
Draft Final Proposed Plan* (to Agencies and Public)	30 days after submittal of the Draft Proposed Plan	8/1/00
Final Proposed Plan Published	15 days after Draft Final Proposed Plan submitted to agencies	8/15/00
Start of Public Comment Period on Proposed Plan	5 days after publication of Proposed Plan	8/21/00
Draft Record of Decision (ROD)+	10/20/00 (11/20/00)**	--
Draft Final ROD*	90 days after submittal of Draft ROD	1/18/01 (2/19/01)**
Final ROD Approval	30 days after submittal of Final ROD	2/19/01 (3/21/01)**
Commence Remedial Action	Within 15 Months of Final ROD approval	5/19/02 (6/21/02)**

*** Dependent on no adverse Regional Water Quality Control Board comments on draft report.

++ Dependent on resolution of groundwater issues.

* Primary document (subject to Dispute Resolution Procedures)

+ Includes responsiveness summary and schedules for draft remedial design, completion of construction, Draft remedial action, public operations plan, and commencement of the remedial action.

** May be extended 30 days if review extension for Proposed Plan requested (see revised deadline in parentheses).

SCHEDULE: PARCEL E

<u>Document</u>	<u>Deadline</u>	<u>Estimated Dates</u>
Finalize Protective Cleanup Levels	9/13/99	--
Draft Final ERA Validation Study Report	1/14/00	--
Draft Final Protective Cleanup Levels Tech Memo	2/14/00	--
Draft Groundwater Tech Memo	11/14/00 <i>14 APR 00?</i>	--
Draft Final Groundwater Tech Memo	90 days after submittal of Draft Groundwater Tech Memo	4/14/00
Draft Risk Management Tech Memo	90 days after completing risk management meetings	3/01/00
Draft Final Risk Management Tech Memo	6/2/00	--
Draft Final FS Report*	7/13/00	--
Draft Proposed Plan (for agency review)	90 days after submittal of Draft Final FS Report	10/11/00
Draft Final Proposed Plan* (to Agencies and Public)	30 days after submittal of the Draft Proposed Plan	11/10/00
Final Proposed Plan Published	15 days after Draft Final Proposed Plan submitted to agencies	11/27/00
Start of Public Comment Period on Proposed Plan	5 days after publication of Proposed Plan	12/4/00
Draft Record of Decision (ROD)*	3/5/01 (4/5/01)**	--
Draft Final ROD*	90 days after submittal of Draft ROD	6/4/01 (7/4/01)**
Final ROD Approval	30 days after submittal of Final ROD	7/4/01 (8/6/01)**
Commence Remedial Action	Within 15 Months of Final ROD approval	10/2/02 (11/6/02)**

* Primary document (subject to Dispute Resolution Procedures)

+ Includes responsiveness summary and schedules for draft remedial design, completion of construction, Draft remedial action, public operations plan, and commencement of the remedial action.

** May be extended 30 days if review extension for Proposed Plan requested (see revised deadline in parentheses).

SCHEDULE: PARCEL F

<u>Document</u>	<u>Deadline</u>	<u>Estimated Dates</u>
Draft Ecological Risk Assessment (ERA/FS) Workplan	8/27/99	--
Draft Final ERA Workplan	to be determined by BCT 10/14/99	--
Draft RI Report*	6/13/00	--
Draft Final RI Report*	10/17/00	--
Draft FS Workplan (Volume 1 Outline)	8/2/99	--
Draft Final FS Workplan	11/23/99	--
Draft FS Report Volume 1 ^{1 3}	11/8/99	--
Draft FS Report Volume 1 & 2 (HPS)* ²	9/6/00	--
Draft Final FS Report*	135 days after submittal of Draft FS Report	1/19/01
Draft Proposed Plan* (for agency review)	90 days after submittal of Draft Final FS Report	4/19/01
Draft Final Proposed Plan* (to Agencies and Public)	30 days after submittal of the Draft Proposed Plan	5/21/01
Final Proposed Plan Published	15 days after Draft Final Proposed Plan submitted to agencies	6/5/01
Start of Public Comment Period on Proposed Plan	5 days after publication of Proposed Plan	6/11/01
Draft Record of Decision (ROD)*	7/11/01 (8/10/01)**	--
Draft Final ROD*	90 days after submittal of Draft ROD	10/9/01 (11/9/01)**
Final ROD Approval	30 days after submittal of Final ROD	11/9/01 (12/10/01)**
Commence Remedial Action	Within 15 Months of Final ROD approval	2/11/03 (3/11/03)**

¹ Volume 1 represents the generic alternatives that apply to the regional alternatives. Subsequent Volumes will be site and facility specific. Negotiations on the document will occur during the time between the submittal of Draft FS Volume 1 and Draft FS Volumes 1 and 2. The responsiveness summary submitted by the navy will be included in the submission of the Draft FS Volume 1 and 2 submission.

³ The submission of this document and the input of new data collected during the field activities may require discussions on the appropriate actions and schedules documented in this schedule. The path to ROD on this site and the regional approach may change in accordance with the negotiations on the Draft FS Report: Volume 1.

² Volume 2 represents the site and facility specific information as it applies to Volume 1.

⁺ Includes responsiveness summary and schedules for draft remedial design, completion of construction, Draft remedial action, public operations plan, and commencement of the remedial action.

^{**} 30 days after start of public comment period. May be extended to 60 days if review extension for Proposed Plan requested (see revised deadline in parentheses).