


from the desk of **Rich Davidson**

Port of Los Angeles - Transportation Studies

(310) 732-1634 Fax (310) 519-0178



To: Alan Lee - Project Manager for Navy
Craig O'Rourke - Project Manager for DTSC


Subject: SEASIDE AVE/NAVY WAY SCHEDULE

This is to advise you that the statement made in the letter dated September 7, 1993 from Kevin Haboian of Parsons Brinckerhoff our Project Manager regarding the start date of March 1995 for construction of the detour road was based on a project schedule having lengthy review times for Port staff and other affected agencies. It is the Ports intention to start construction of this project as close to July 94 as possible. I have asked Kevin to carefully review the schedule and to reduce design time to a minimum, optimize review times and to schedule reviews in parallel. The revised schedule should be available to your staff and Navy staff when the data evaluation is completed by Bechtel in November 93.

Should you have any questions on this matter please contact me at (310) 732-3634.

Rich Davidson
Project Manager

cc: Betsy Mitchel, POLA
Lt. Cdr. John Snyder, LBNS
Krish Kapur, Bechtel
Kevin Haboian PBQD



For your action

For immediate attention

For your information