

Site 1 – Former Drum Marshalling Area Remedial Action Construction Update

Naval Weapons Industrial Reserve Plant Bethpage
Bethpage, New York

6 February 2019

PRESENTATION OUTLINE



- Introductions – Who am I?
- Site 1 History
- Remedial Action Planning
- Remedial Action Components
- What Impacts YOU?
- Schedule




- APTIM Federal Services
 - Program Office – Norfolk, VA
 - Navy Remedial Action Construction Contractor – 20+ Years
- William L. Deane, Jr, P.E.
 - Program Manager for all Navy Remedial Action Work
 - 15+ Years of experience in Engineering and Remedial Construction

SITE 1 HISTORY



- Two former drum marshalling pads
- 120 abandoned cesspools for sanitary waters from Plant 3
- Drywells – Area of Concern (AOC) 34-07 and AOC 20-08 for storm water
- AOC 20-08 is included in the Site 1 Remedial Action Construction
- Soil contaminants include:
Polychlorinated biphenyls (PCBs),
chlordane, polynuclear aromatic
hydrocarbons (PAHs), and metals

Site 1 Remedial Action focuses on soil removal



WHAT ARE WE DOING??



- The 2018 Operable Unit 4 Record of Decision selected remedy includes a limited excavation to remove and dispose of PCB-impacted soils and install a reduced permeability cover.
- Excavate contaminated soils to targeted depths
- Provide a cover that will reduce leaching of contaminants from unsaturated soil to the groundwater
- Restore Site 1 to existing conditions



REMEDIAL ACTION PLANNING



- Preparation of Project Plans
 - Remedial Action Work Plans
 - Traffic Control Plans
 - Waste Management Plans
 - Storm Water Pollution Prevention Plans, and
 - Accident Prevention and Health and Safety Plans
- Plans are reviewed and concurred on by Navy and NYSDEC
- Coordination with Town of Oyster Bay (Traffic Control and Residential Impacts)
- Coordination with Steel Equities (Adjacent Tenant at former NWIRP Property)
- Informational Sessions and Community Coordination
- Restoration Advisory Boards

REMEDIAL ACTION EXCAVATION



- Install sheet piling
- Excavate impacted soils to targeted depths below ground surface (bgs)
- Removal of cesspools and drywell 20-08
- Install a liner over areas requiring a depth of excavation 20-foot bgs or greater.



TRANSPORTATION and DISPOSAL



- Characterize wastes for disposal
- Disposal of PCB-Impacted Soils in accordance with Federal, State, and Local Regulations
- Recycled Concrete Debris
- Recycled Asphalt
- General Construction Debris
- Woody and Vegetation Debris
- Decontamination Water

Transportation and Disposal will be a continuous activity during the
Remedy Implementation

RESTORATION



- All excavations will be backfilled to the pre-construction grade on site
- Backfill will be a continuous operation as needed throughout the project
- Replacement of existing berm along the eastern perimeter
- Install a topsoil layer where vegetative growth is planned (based on current conditions)
- Install asphalt parking areas where previously existing
- Repair existing roadways within the former NWIRP Property
- Install plantings, including large perimeter plantings to create a privacy screen along 11th Street
- Install perimeter fencing to replace previously removed fencing
- Post Construction Maintenance – 1 Year to ensure establishment of plantings and grasses

- Preparation of a Completion Report documenting the Remedial Action Construction in accordance with the Record of Decision
- Includes:
 - Sample results
 - As-Built construction documents with excavation depths
 - Waste disposal summaries
 - Certification of destruction/proper disposal (TSCA Wastes)
 - Photographic logs

WHAT IMPACTS YOU??



- TRAFFIC
- DUST
- NOISE
- OFF-SITE CONTAMINATION RISK?

TRAFFIC IMPACTS





- Transportation and Disposal Activities and Backfill Importation
 - Two activities will generate ~ 3,800 roundtrip truck trips
 - Backhauling will be utilized to reduce impacts where possible
 - Haul backfill into site, then on return trip haul waste
 - Feasible only during non-hazardous hauling
- Where is it going?
 - Impacted soil will be disposed of at Federal, State, and Locally permitted operating facilities based on the waste classification.
 - Hazardous Waste will NOT be disposed of on Long Island
 - Transportation will include on-road trucking and rail cars as appropriate

TRAFFIC CONTROL PLAN



- Trucking Hours – 7:00am – 5:00pm Daily
- Signage to be installed to guide traffic
- Off-Island Route via I-495



11th STREET IMPACTS



- Proximity of 11th Street to Site 1 requires encroachment onto 11th Street
- 8-foot high chain link fencing with privacy screen
- 3-foot high concrete barrier protecting fencing
- Construction and Informational signage
- Extends approximately 30-inches onto 11th Street.
- Will not impact vehicle traffic
- Will reduce parking along the NWIRP boundary, western side of 11th Street
- In-place approximately 14 months



DUST



- Dust monitoring will be performed continuously during construction activities
- Monitoring locations (red dots) initially setup, subject to modification and increase based upon prevailing winds and project activities
- Dust control during construction:
 - Water, utilized as a dust suppression
 - Tarping/covering stockpiles daily
 - Commercially available cohesive applications
- Workers will also wear personal dust monitors
- Dust concentrations above 1.0 milligrams per cubic meter require shutdown until dust suppression can be increased.



NOISE



- Installation of Sheet Piling
 - Why??? – Excavation Stability in reduced footprint
 - Installed in 40 foot sections and 60 foot sections
 - Duration of installation ~ 3 Months
- General Construction Noise
 - Back Up Alarms, Banging and Clanging of equipment
 - Haul Truck Doors

Sheet Piling Locations



- Monitoring – Noise levels will be monitored, and will not exceed 85 decibels (dB) at the site perimeter
- What is 85 dB?
 - Car Wash at 20 feet (89 dB)
 - Propeller Plane Flyover at 1,000 feet (88 dB)
 - Diesel Truck at 40 mph from 50 feet away (85 dB)
 - Garbage Disposal (at user distance) (80 dB)

SHEET PILING



PREVENTING OFF-SITE CONTAMINATION



- Sediment Migration – Run-off from rain
 - Project is operating under a Storm Water Pollution Prevention Plan – NYSDEC
 - Employs best management practices and engineering controls to eliminate potential pathways
 - Inspected daily, and immediately following every rain event
- Haul Trucks – Dirty tires, muddy flaps, unsecured loads
 - All trucks are:
 - Decontaminated with pressure washers and rough bristle brooms prior to leaving the site
 - Inspected for rocks/debris that could fly off during transport
 - Must have tarpaulins or load protecting covers prior to leaving site with impacted soils

- Planning: Now – Spring 2019
- Mobilization and Site Setup: Spring 2019
- Sheet Piling Install: Spring/Summer 2019
- Excavation: Spring 2019 – Winter 2019/20
- Liner Installation: Fall 2019 - Winter 2019/20
- Transportation and Disposal: Spring 2019 – Winter 2019/20
- Restoration: Spring 2020