

# Naval Facilities Engineering Command - Atlantic

## RAB Status Report: March, 2006

### Former Navy Property, Vieques, Puerto Rico

---

This report provides the Restoration Advisory Board (RAB) with a status of on-going work at the Solid Waste Management Units and Areas of Concern (SWMUs and AOCs) on the former Naval Ammunition Support Detachment (NASD) property in western Vieques and an overview of activities on eastern Vieques. The following is a summary of the activities completed through March 2006, and the activities planned for completion for the next few months.

#### **CURRENT AND COMPLETED ACTIVITIES**

#### **ENVIRONMENTAL RESPONSE PROGRAM**

##### **WEST VIEQUES**

- **AOC E (Former Waste Oil Tank)**  
The Supplemental Remedial Investigation (RI) field work, comprising soil and groundwater sampling, began in November 2005 and was completed in December 2005. Analytical data gathered at AOC E are currently being evaluated.
- **AOC H (Abandoned Power Plant)**  
Regulatory comments on the draft RI report submitted for review in April 2004 were received in October 2005. Comment responses were prepared and submitted to the agencies for consideration in January 2006.
- **AOC I (Former Asphalt Mixing Plant)**  
The Supplemental RI field work, comprising monitoring well installation and sampling, began in late November 2005 and completed in January 2006. Analytical data gathered at AOC I are currently being evaluated.
- **AOC J (Former Operations/Staging Area Disposal Site)**  
The Draft Final EE/CA for AOC J, AOC R, SWMU 6, and SWMU 7 was submitted in December 2005. The public comment period on the EE/CA was scheduled from about mid-December 2005 to mid-January 2006, but a request from a RAB member extended the public comment period for an additional 2 weeks. No public comments on the EE/CA were received. A draft removal action work plan was submitted to the regulatory agencies in November 2005. Regulatory comments were submitted to the Navy in March 2006. The removal action is anticipated to take place within the first half of 2006, pending finalization of the removal action work plan.  
  
Regulatory comments on the draft RI report submitted for review in April 2004 were received in January 2006. Comment responses will be prepared, taking into

consideration the removal action to be conducted at the site, and submitted to the agencies for consideration in April 2006.

- **AOC R (Former Staging and Operations Area)**

The RI field work, comprising monitoring well installation and surface water, sediment, soil, and groundwater sampling, began in December 2005 and will be completed in March 2006.

See the discussion above under AOC J regarding the EE/CA and removal action work plan for this site. The removal action at AOC R may take place at a later date than what is planned for AOC J, SWMU 6, and SWMU 7.

- **SWMU 4 (Former OB/OD Unit)**

Regulatory comments on the draft RI work plan submitted for review in June 2004 were received in January 2006. Comment responses are being prepared and will be submitted to the agencies for consideration in April 2006. The RI will be coordinated with the munitions removal action planned for the site (see discussion under Munitions Response Program below).

- **SWMU 6 (Mangrove Disposal Site at Kiani Lagoon)**

The draft RI report submitted for regulatory review in April 2004 is still under review.

See the discussion above under AOC J regarding the EE/CA and removal action work plan for this site.

- **SWMU 7 (Quebrada Disposal Site)**

Responses to regulatory comments on the draft RI report submitted to the regulatory agencies in November 2004 are still under regulatory consideration. See the discussion above under AOC J regarding the EE/CA and removal action work plan for this site.

## Site Management Plan

A Site Management Plan will be prepared in accordance with requirements defined in the Federal Facility Agreement, which is under development.

## EASTERN VIEQUES

- **Original 12 SWMUs/AOCs Contained in the RCRA Consent Order**

A data summary report summarizing the data collected during the Phase I RFI was submitted to the regulatory agencies in May 2005. The draft Phase I RFI report will be completed once the soil inorganics background investigation has been completed and its report finalized.

### PI/PAOC sites

The final PA/SI work plan for 8 PI/PAOC site was submitted in January 2006, based on regulatory agency approval. The field work began in January 2006 and will be

completed in April 2006. The draft PA/SI Report will be prepared once the soil inorganics background investigation has been completed and its report finalized.

- **Background Soil Inorganics**

The public comment period on the Work Plan ended on June 11, 2005. The comments received remain under EPA review. The Navy prepared responses to public comments summarized and submitted to the Navy by EPA. Based on the public comments, several revisions were made to the technical approach to the Background Investigation (i.e., several sampling locations relocated, explosives analysis added for each sample collected). The Final Work Plan, with these revisions incorporated, was submitted on March 23, 2006. It is anticipated that the field work will commence during the first half of 2006.

## **MUNITIONS RESPONSE PROGRAM**

### **WEST VIEQUES**

- **SWMU 4 (Open Burn/Open Detonation (OB/OD) Area)**

The Draft Munitions/Explosives Remedial Investigation Report dated April 2004 is still under regulatory review.

- A draft engineering evaluation/cost analysis (EE/CA) to remove munitions at selected areas in the vicinity of SWMU 4 was submitted to the regulatory agencies in December 2005. Regulator comments received March 13, 2006.

### **EASTERN VIEQUES – Munitions Response Actions**

The Time Critical Removal Action in the LIA continues; air monitoring still in effect to assess the BIP activities.

## **Public Involvement Activities**

- RAB meeting scheduled for March 30, 2006.
- The Navy, in collaboration with EPA and EQB continue developing a technical workshop for the public focusing on risk assessment processes. The workshop has been postponed for June.

## VIEQUES DOCUMENT SUBMITTAL UPDATE (as of March 2006)

Site	Document	Submitted By Navy To Regulators for Review	Regulator Comments Submitted To Navy
<b>West Vieques</b>			
AOC E	Final supplemental RI Work Plan Submitted in November 2005	Not Applicable	Not Applicable
AOC H	Draft RI Report	April 2004	October 2005
	Preliminary responses to regulatory comments	January 2006	
AOC I	Final Supplemental RI Work Plan Submitted in November 2005	Not Applicable	Not Applicable
AOC J	Draft RI Report	April 2004	January 2006
	Draft EE/CA	August 2005	October 2005
	Draft Final EE/CA	Submitted to RAB/Public in December 2005	Not Applicable
	Draft Removal Action Work Plan	November 2005	March 2006
AOC R	Final RI Work Plan submitted in November 2005	Not Applicable	Not Applicable
	Draft EE/CA	August 2005	October 2005
	Draft Final EE/CA	Submitted to RAB/Public in December 2005	Not Applicable
	Draft Removal Action Work Plan	November 2005	March 2006
SWMU 4	Draft RI Work Plan	June 2004	January 2006
SWMU 6	Draft RI Report	April 2004	
	Draft EE/CA	August 2005	October 2005
	Draft Final EE/CA	Submitted to RAB/Public in December 2005	Not Applicable
	Draft Removal Action Work Plan	November 2005	March 2006
SWMU 7	Response to comments on Draft RI Report	November 2004	

	Draft EE/CA	August 2005	October 2005
	Draft Final EE/CA	Submitted to RAB/Public in December 2005	Not Applicable
	Draft Removal Action Work Plan	November 2005	March 2006
NFA Sites	PREQB Response to Public Comments on No Further Action Report	Not Applicable	
<b>East Vieques</b>			
Background Soil	Revised Draft Final Soil Inorganics Background Investigation Work Plan	Public Comments Submitted to EPA in June 2005	EPA Responses Not Received
	Final Soil Inorganics Background Investigation Work Plan	March 2006	Not applicable
Original RFI Sites	Data Summary Report	May 2005	Not Applicable
8 PI/PAOC Sites	Final PA/SI Work Plan submitted in January 2006	Not Applicable	Not Applicable
Baseline Groundwater	Draft Final Groundwater Baseline Investigation	May 2005	

Formatted Table