

Vieques Restoration Advisory Board Meeting

Environmental Restoration Program Update

Vieques, Puerto Rico



May 7, 2008

Anticipated ERP Schedule

Please note that the schedule may change based on findings, report preparation schedules, regulatory review schedules, and comment resolution duration

Legend for upcoming slides



	Step not necessary
	Step in progress
	Step in progress; draft report submitted
	Step in progress; draft final report submitted
	Step completed; final report submitted

Status of West Vieques Environmental Sites

- **AOC E**

- Resolution of regulatory comments on Draft RI Report in progress
- Anticipate finalizing RI Report in July 2008
- Anticipate Feasibility Study with additional data collection in second half of 2008

RD/RA	
ROD	
PP	
FS	
RI	
SI	
PA	

- **AOC H**

- Public Comment Period on Proposed Plan: January 28 – March 12, 2008
- Public Meeting: February 7, 2008
- Draft Record of Decision to be submitted to regulatory agencies in May 2008

RD/RA	
ROD	NFA
PP	NFA
FS	
RI	
SI	
PA	

Status of West Vieques Environmental Sites

- **AOC I**

- Draft Final RI Report submitted to RAB on April 25, 2008
- Anticipate finalizing RI Report in June 2008
- Anticipate Feasibility Study with additional data collection in second half of 2008

RD/RA	
ROD	
PP	
FS	
RI	
SI	
PA	

- **AOC J**

- RI Report finalized in May 2007
- Waste profiling sampling conducted in February 2008
- Risk assessments underway to determine soil disposition options
- Anticipate waste removal in late 2008

RD/RA	
ROD	
PP	
FS	
Interim Action	
RI	
SI	
PA	

Status of West Vieques Environmental Sites

- **AOC R**

- Waste profiling sampling conducted in February 2008
- Risk assessments underway to determine soil disposition options
- Anticipate waste removal in late 2008
- Supplemental RI sampling to be conducted following waste removal

RD/RA	
ROD	
PP	
FS	
Interim Action	
RI	
SI	
PA	

- **SWMU 4**

- Supplemental RI sampling completed in April 2008
- Anticipate performing human health and ecological risk assessments and preparing the Draft RI Report in 2008

RD/RA	
ROD	
PP	
FS	
RI	
SI	
PA	

Status of West Vieques Environmental Sites

- **SWMU 6**

- RI Report finalized in February 2007
- Waste profiling sampling conducted in February 2008
- Risk assessments underway to determine soil disposition options
- Anticipate waste removal in late 2008

RD/RA	
ROD	
PP	
FS	
Interim Action	
RI	
SI	
PA	

- **SWMU 7**

- RI Report finalized in March 2008
- Waste profiling sampling conducted in February 2008
- Risk assessments underway to determine soil disposition options
- Anticipate waste removal in late 2008

RD/RA	
ROD	
PP	
FS	
Interim Action	
RI	
SI	
PA	

Status of East Vieques Environmental Sites

- **12 Consent Order and 8 PI/PAOC Sites**
 - Draft Final Preliminary Assessment/Site Inspection Report (PA/SI) submitted to RAB on April 18, 2008
 - Anticipate finalizing the PA/SI Report in June 2008
 - 12 of the sites will undergo further action via an Expanded SI; draft work plan currently being prepared
 - 8 sites likely require no further action; no further action decision document to be prepared following finalization of PA/SI Report for 12 Consent Order and 8 PI/PAOC Sites

Status of East Vieques Environmental Sites

- **Remaining PI/PAOC Sites in the ERP (16 total)**
 - Visited by EPA, EQB, and Navy personnel in October 2007
 - PA/SI to be conducted at 10 PI/PAOC sites; to be included in work plan discussed above
 - No further action at 6 PI/PAOC sites; to be included in no further action decision document discussed above

ERP Documents for RAB Review

- **2nd Calendar Quarter (April – June) 2008**
 - Draft Final Remedial Investigation (RI) Report for AOC E
 - Draft Final Remedial Investigation (RI) Report for AOC I
 - Draft Final PA/SI Report for east Vieques 12 Consent Order Sites and 8 PI/PAOC Sites
- **4th Calendar Quarter (September – December) 2008**
 - Draft Final SI/Expanded SI Work Plan for various east Vieques PI/PAOC Sites

Technical Assistance for Public Participation (TAPP) Status

- **Contractor Proposals due May 16, 2008**
- **Proposal Review by Contracts Office to identify list of qualifying proposals (approx. 2 weeks)**
- **RAB review of qualifying proposals to provide advisement of preferred contractor.**
- **Contracts Office prepares contract package for selected contractor (approx. 2-3 weeks)**
- **Award TAPP Contract**