

08.01- 01/28/93-00881

(804) 445-8637

5090  
1823:LGB:srw

JAN 28 1993

CERTIFIED MAIL RETURN RECEIPT REQUESTED

Waste Management Division  
United States Environmental Protection Agency,  
Region IV  
Attn: Ms. Michelle Glenn  
345 Courtland Street, N.D.  
Atlanta, Georgia 30365

Re: MCB Camp Lejeune; Hadnot Point Industrial Area-(Site 78,  
Operable Unit 1) Expedited Site Management Schedule for  
the Design of the Interim Remedial Action

Dear Ms. Glenn:

As you are aware, the Record of Decision (ROD) for the above referenced project was signed on September 17, 1992. As required by CERCLA, "substantial continuous physical onsite remedial action shall be commenced at each facility not later than 15 months after completion of the investigation and study".

The enclosed schedule has been prepared showing the date which the milestones must be met in order to achieve the 15 month requirement. As you can see, the timelines for several tasks, including agency review, have been minimized. Ideas for expediting all tasks are being considered. For example, we hope to minimize review times of design plans (at both the 30% and 90% completion stage) by meeting with approving agencies at a central location to discuss plans.

The Navy and Marine Corps must adhere to this schedule in order to meet the 15 month requirement. Therefore an expeditious review of all deliverables by reviewing agencies is necessary.

If you have any questions concerning the attached Expedited Site Management Schedule, please contact Ms. Linda Berry at (804) 445-8637.

Sincerely,

P. A. RAKOWSKI, P.E.  
Head  
Environmental Programs Branch  
Environmental Quality Division  
By direction of the Commander

Re: MCB Camp Lejeune; Hadnot Point Industrial Area-(Site 78,  
Operable Unit 1) Expedited Site Management Schedule for  
the Design of the Interim Remedial Action

Enclosure

Copy to:

NC DEHNR (Mr. Peter Burger)

MCB Camp Lejeune (Mr. George Radford)

Blind copy to:

182

~~1823~~ (LGB)/(2 copies w/encls)

1812

18S

LGBDoc: EPASCH

Table 1: Expedited Site Management Schedule (Site 78- Op. Unit 1) MCB Camp Lejeune, NC

ID	Task	Days	Start	Finish	1992												1993											
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec						
1	Prepare Draft RD Work Plan	35d	8/5/92	9/22/92			█																					
2	Submit Draft RD Work Plan to Agencies	0d	9/29/92	9/29/92						◆																		
3	Agency Review	50d	9/8/92	11/16/92			█	█																				
4	Prepare Draft Final RD Work Plan	15d	11/17/92	12/7/92						█																		
5	Submit Draft Final RD Work Plan	0d	12/3/92	12/3/92							◆																	
6	Agency Review	17d	12/4/92	12/28/92							█																	
7	Prepare Final RD Work Plan	9d	12/29/92	1/8/93								█																
8	Submit Final RD Work Plan	0d	1/8/93	1/8/93									◆															
9	Conduct Treatability Study	28d	1/9/93	2/17/93								█																
10	Prepare 30% Design/Draft Design Rep	18d	2/18/93	3/15/93									█															
11	Submit 30% Design/Draft Design Rep	0d	3/15/93	3/15/93											◆													
12	Agency Review	11d	3/15/93	3/29/93											█													
13	Prepare 90% Design/Draft Final Design F	24d	3/30/93	5/2/93											█													
14	Submit 90% Design/Draft Final Design	0d	5/2/93	5/2/93													◆											
15	Agency Review	15d	5/3/93	5/22/93												█												
16	Prepare Final Design/Final Design Repor	20d	5/22/93	6/18/93												█												
17	Submit Final Design/Final Design Report	0d	6/20/93	6/20/93														◆										
18	Procure Remediation Contractor	68d	6/29/93	9/30/93																								
19	Begin Construction (Mobilization)	0d	12/15/93	12/15/93																			◆					

Project:  
Date: 1/19/93

Critical  Progress  Summary   
 Noncritical  Milestone  Rolled Up 