

To: "Eddy, Gary [GWSRS]" geddy@gw.pca.state.mn.us
"Betcher, John [GWSRS]" jbetche@gw.pca.state.mn.us
"Ferrey, Mark [GWSRS]" mferrey@gw.pca.state.mn.us
"Trapp, Paul [GWSRS]" ptrapp@gw.pca.state.mn.us
"Shakman, Stephen A. [AG]" steves@ncla.ag.state.mn.us
Cc: DAVID CABINESS dmcabiness@efdsouth.navfac.navy.mil
Bcc:
From: "Douglas, David [GWSRS]" <ddougla@gw.pca.state.mn.us>
Subject: NIROP Conference Call/Update
Date: Friday, March 17, 1995 14:32:00 EST
Attach: Headers.822
Certify: N
Forwarded by:

Today, I had a conference call with Tom Bloom and David Cabiness. The following is a summary of the call:

Settlement: Dave and Steve Beverly have drafted an agreement for the SEP which is currently being reviewed by HQ Navy. The Navy will be responding to EPA's letter of January 27 which requests a final agreement by the end of the day.

Field Activities: The Navy's construction contractor will mobilize on March 27 to begin installation of the two additional pumpout wells and to begin the East Plating Room investigation. I requested that Dave call Paul Trapp directly to confirm these dates. Tom stated that he will be visiting the site on March 27. Pat Mosites will be acting for Dave Cabiness.

Workplan for Improvement of Groundwater Containment System Effectiveness: Dave will be clarifying the schedule and plan regarding the existing restrictions in the system. This is an issue only if the Navy needs to use the pretreatment system again based on contaminant concentrations from the two new wells; otherwise, the plan is to bypass the existing pretreatment system where the restrictions are located.

Time Extension for FS Report: I stated that I had signed off on approving an extension to April 28 based on the need to address cPAHs in the FS Report.

RAB Procedures: I stated that I had responded to a request to review the procedures. Tom did not receive a copy of the procedures and will be contacting Kerry Morrow to get a copy. The scheduling of submittals for RAB review will be a major issue to address.

RAB Agenda: I stated that I had sent Pat Mosites a letter requesting that the project schedule be added to the agenda at the end of the meeting and that any schedule revisions be highlighted, etc. and that I copied Dave and Tom.

Total Site Costs: I informed Dave that I had sent him a letter requesting an estimate of the total site costs for estimating the 1 percent reimbursement amount for MPCA staff expenses.

Site Safety and Health Plan: I stated that the MPCA staff had no comments on the plan.

Contract Documents: I stated that the MPCA staff had no comments on contract documents implementing the GWES upgrade other than to point out that our approval of the workplan governs and any discrepancies between the workplan and any following contract documents default to the workplan we approved. Tom is trying to determine if there are any discrepancies and will inform the Navy of any that he may find.

Please let me know if you have any questions. -Dave