

N62661.AR.002449
NS NEWPORT
5090.3a

U S NAVY LETTER REGARDING REVISION TO CURRENT FEDERAL FACILITY
AGREEMENT SCHEDULE NS NEWPORT RI
10/05/2010
NAVFAC MIDLANT



DEPARTMENT OF THE NAVY
NAVAL FACILITIES ENGINEERING COMMAND, MID-ATLANTIC
9742 MARYLAND AVENUE
NORFOLK, VA 23511-3095

IN REPLY REFER TO:

5090
OPTE3/15/EJC
05 Oct 2010

Ms. Kymberlee Keckler
Remedial Project Manager (RPM)
United States Environmental Protection Agency Region 1
5 Post Office Square, Suite 100
Boston, Massachusetts 02109-3912

Mr. Gary Jablonski, Principal Engineer
Office of Waste Management
Rhode Island Department of Environmental Management
235 Promenade Street
Providence, Rhode Island 02908-5767

Dear Ms. Keckler and Mr. Jablonski:

SUBJECT: REVISION TO CURRENT FFA SCHEDULE
NAVAL STATION NEWPORT, RHODE ISLAND

In accordance with Section XV of the Federal Facilities Agreement (FFA), please find enclosed a revised schedule for the FFA deliverables for Installation Restoration sites located at Naval Station (NAVSTA) Newport, Rhode Island. The site schedules were developed using the submission and review timeframes established in the FFA and the Future Year Defense Plan (FYDP) funding controls imposed upon the Navy. As previously agreed to in Section 6.4 of the FFA, the Navy agrees to seek adequate funding in order to successfully meet the enclosed schedules.

As provided in the enclosure, the schedules for the FFA deliverables for Site 7 - Tank Farm 1, Site 10 - Tank Farm 2, and Site 19- Offshore Derecktor have been revised. Regarding Tank Farms 1 and 2, the Remedial Investigation (RI) Work Plans will be delayed due to additional site research and RI scoping sessions at the next RPM Meeting in November 2010. Regarding Derecktor, the Navy currently anticipates completing any necessary construction for the offshore sediments under a non-time critical removal action, instead of a post-Record of Decision remedial action. The Navy believes that this adjustment in the approach for this site will aide in meeting the Navy's 2014 Remedy-in-Place goal and allow time for an additional investigation to better define a response action for this site.

Additionally, due to delays in the resolution of comments on the sampling effort for Site 19-Onshore Derecktor, a revised schedule has been provided. A meeting for this site is tentatively scheduled for the end of October 2010.

This extension request is being submitted in order to revise the current FFA schedules (submitted by the Navy via letter dated June 21, 2010).

If you have any questions regarding this information, please contact Mr. Ed Corack at (757) 341-1985.

Sincerely,



Nina M. Johnson
Northeast IPT
Environmental Business Line
Team Leader
By direction of the
Commanding Officer

Enclosure

Copy to:

Mr. Robert Lim (EPA)
Ms. Ginny Lombardo (EPA)
Ms. Cornelia Mueller (NAVSTA Newport)
Mr. Ed Corack (Navy)
Mr. Roberto Pagtalunan (Navy)
Ms. Winoma Johnson (Navy)
Mr. Steve Parker (Tetra Tech)

**NAVAL STATION (NAVSTA) NEWPORT
NEWPORT RHODE ISLAND
Federal Facilities Agreement (FFA) Schedule**

<u>Site / Deliverable</u>	<u>Proposed Date</u>
<i>Site 04, Coddington Cove Rubble Fill Area</i> Draft SASE Report	April 25, 2011
<i>Site 07, Tank Farm 1</i> Draft RI/FS Work Plan Draft RI Report Draft FS Draft Proposed Plan Draft ROD	January 15, 2011 * February 15, 2012 November 16, 2012 July 27, 2013 March 7, 2014
<i>Site 08, NUSC Disposal Area (OU 7)</i> Draft Proposed Plan Draft ROD	April 6, 2011 November 22, 2011
<i>Site 09, Old Fire Fighting Training Area (OU 3)</i> Draft ROD	Already submitted.
<i>Site 10, Tank Farm 2</i> Draft RI/FS Work Plan Draft RI Report Draft FS Draft Proposed Plan Draft ROD	January 15, 2011 * February 15, 2012 November 16, 2012 July 27, 2013 March 7, 2014
<i>Site 11, Tank Farm 3</i> Draft RI/FS Work Plan Draft RI Report Draft FS Draft Proposed Plan Draft ROD	April 15, 2011 May 16, 2012 April 26, 2013 September 7, 2013 July 29, 2014
<i>Site 12, Tank Farm 4</i> Draft Data Gap Report Draft FS Draft Proposed Plan Draft ROD	December 24, 2010 October 6, 2011 August 1, 2012 March 13, 2013

Site / Deliverable

Proposed Date

Site 13, Tank Farm 5 (OU 2)

Draft Data Gap Report
Draft FS
Draft Proposed Plan
Draft ROD

December 24, 2010
October 6, 2011
August 1, 2012
March 15, 2013

Site 17, Gould Island (OU 6)

Draft Phase 2 RI Report
Draft FS
Draft Proposed Plan
Draft ROD

December 29, 2010
September 28, 2011
May 30, 2012
December 11, 2012

Site 19, Derecktor Shipyard (OU 5)

OFFSHORE (Marine Sediments)

Draft ROD

March 15, 2014 *

ONSHORE

Draft Report of Results
Draft Onshore FS
Draft Onshore Proposed Plan
Draft Onshore ROD

September 27, 2011 *
September 27, 2012 *
April 31, 2013 *
September 13, 2013 *

Site 22, Former Carr Point Storage Area

FFA Deliverables

No schedule provided

MRP Site 1, Carr Point Shooting Range

FFA Deliverables

No schedule provided

Notes:

* - Indicates a revised date