

N60200.AR.002766
NAS CECIL FIELD, FL
5090.3a

PHASE 2 SAMPLING AND ANALYSIS WORK PLAN REVISION 1 FOR BUILDING 610 NAS
CECIL FIELD FL
12/13/2000
TETRA TECH NUS INC

Sampling and Analysis Work Plan Phase II (Rev. 1)
Building 610
Naval Air Station Cecil Field
Jacksonville, Florida

December 13, 2000

Sampling and analysis of surface soils is proposed for the Building 610 area, as shown in Figure A. Previous soil sample results indicated exceedances of polynuclear aromatic hydrocarbons (PAHs), total recoverable petroleum hydrocarbons (TRPH), and arsenic. A total of 26 surface soil samples will be collected as shown on Figure A and analyzed as shown on Table 1.

The sampling activities and procedures described in this work plan will be performed in accordance with the U.S. EPA Region 4 Environmental Investigation Standard Operating Procedures and Quality Assurance Manual (EISOPQAM) and the Base-Wide Generic Work Plan for Naval Air Station (NAS) Cecil Field. Specifically, the Base-Wide Generic Work Plan includes procedures for management of investigation-derived wastes in Volume I and standard operating procedures in the Project Operations Plan in Volume II.

Surface soil samples will be collected as grab samples using plastic, disposable trowels. The proposed soil sample locations shall be marked with a wooden stake or pin flag labeled with the sample identification. The locations where the samples are collected will be recorded by a registered land surveyor. The sampling crew will work with the survey crew to establish the best procedures to limit the time between collecting the sample and conducting the survey.

Personnel protection equipment and other waste trash (e.g. disposable trowels) will not be considered hazardous and will be disposed in a municipal landfill. Such trash will be collected in a plastic bag and disposed in a suitable trash receptacle. Removed soil from the surface soil sampling in excess of sampling volume requirements will be placed back on the ground and the turf replaced or repaired.

Sampling handling requirements, the bottleware required, preservation, and holding time requirements for the analysis proposed for this sampling event are as identified in the following table:

Analysis	Analytical Method	Bottleware	Preservation	Holding Time⁽¹⁾
PAHs	SW-846 8310	8-oz. glass jar	Cool to 4°C	14 days to extraction; 40 days to analysis
TRPH	Florida PRO	8-oz. glass jar	Cool to 4°C	14 days to analysis
Arsenic	SW-846 6010B	8-oz. glass jar	Cool to 4°C	180 days to analysis

(1) Holding times are measured from the date/time of sample collection.

Analytical results will be reported on a 14-day turn around basis.

The laboratory contracted to do this work is as follows:

ACCUTEST SOUTHEAST
 4405 Vineland Road, Suite C-15
 Orlando, Florida 32881
 Attention: Linda Williams
 (407) 425-6700
 Fax: (407) 425-0707

As agreed upon by the BCT, the collection of rinsate and trip blanks has been eliminated at NAS Cecil Field. In addition, field blanks will not be collected during this sampling program because there will be minimal decontamination of sampling equipment. In accordance with these changes, the following table summarizes the frequency and type of field Quality Assurance/Quality Control (QA/QC) samples to be collected for this sampling program.

Type of Samples	Frequency	Samples to be Collected
Field Duplicate	1/10 sample/matrix	3
Lab MS/MSD	1/20 samples/matrix	2 ⁽¹⁾

(1) MS/MSD is a laboratory QA/QC requirement, separate samples not required, only additional volume (2x).

As agreed upon by the BCT, formal data validation has been eliminated from the installation restoration program at NAS Cecil Field. However, the analytical data packages generated by the analytical laboratory will be reviewed by Tetra Tech NUS personnel to eliminate false positives and false negative results.

Table 1


Sampling and Analysis Summary
 Building 610 – Phase II

Sample ID CEF-610-	Location	Analysis		
		PAHs	TRPH	As
SS-101-01	15 feet north of SS-102. Adjust as needed to be south of pavement. (0-1' bgs)	X		
SS-102-01	15 feet east of SS-010. (0-1' bgs)	X		
SS-103-01	15 feet east of SS-017. (0-1' bgs)	X	X	
SS-104-01	15 feet east of SS-022. (0-1' bgs)	X	X	
SS-105-01	About 30 feet east of SS-106, due south of SS-104. (0-1' bgs)	X	X	
SS-106-01	15 feet south of SS-025. (0-1' bgs)	X	X	
SS-107-01	15 feet south of SS-024. (0-1' bgs)	X	X	
SS-108-01	15 feet south of SS-023. (0-1' bgs)	X		
SS-109-01	About 40 feet south of SS-110, due west of SS-108. (0-1' bgs)	X		
SS-110-01	15 feet west of SS-021. (0-1' bgs)	X		
SS-111-01	15 feet west of SS-015. (0-1' bgs)	X	X	
SS-112-01	15 north of SS-015. (0-1' bgs)	X	X	
SS-113-01	15 feet south of SS-008. (If location is under pavement, do not collect. 0-1' bgs)	X		
SS-114-01	15 feet west of SS-008. (0-1' bgs)	X		
SS-115-01	15 feet east of SS-008. (0-1' bgs)	X		

02542

Table I (continued)

Sample ID CEF-610-	Location	PAHs	TRPH	As
SS-116-01	15 feet west of SS-002. (0-1' bgs)	X		
SS-117-01	15 feet north of SS-002. (0-1' bgs)	X		
SS-118-01	15 feet east of SS-002. (0-1' bgs)	X		
SS-119-01	Due south of SS-001, 1 foot north of building. (0-1' bgs)			X
SS-120-01	15 feet north of SS-004. (0-1' bgs)	X		
SS-121-01	15 feet east of SS-004. (0-1' bgs)	X		
SS-122-01	15 feet west of SS-004. (0-1' bgs)	X		
SS-123-01	15 feet south of SS-004. (0-1' bgs)	X		
SS-124-01	15 feet north of SS-014. (0-1' bgs)	X		
SS-125-01	15 feet north of SS-019. (0-1' bgs)	X		
SS-126-01	15 feet west of SS-020. (0-1' bgs)	X	X	



<table border="1"> <tr> <td>DRAWN BY</td> <td>DATE</td> </tr> <tr> <td>CHECKED BY</td> <td>DATE</td> </tr> <tr> <td colspan="2">COST/SCHEDULE-AREA</td> </tr> <tr> <td colspan="2">SCALE AS NOTED</td> </tr> </table>	DRAWN BY	DATE	CHECKED BY	DATE	COST/SCHEDULE-AREA		SCALE AS NOTED			<p>PHASE II SOIL SAMPLE LOCATIONS PWC, BUILDING 610 NAVAL AIR STATION CECIL FIELD JACKSONVILLE, FLORIDA</p>	<table border="1"> <tr> <td colspan="2">CONTRACT NUMBER 0039</td> </tr> <tr> <td>APPROVED BY</td> <td>DATE</td> </tr> <tr> <td>APPROVED BY</td> <td>DATE</td> </tr> <tr> <td>DRAWING NO.</td> <td>REV 0</td> </tr> </table>	CONTRACT NUMBER 0039		APPROVED BY	DATE	APPROVED BY	DATE	DRAWING NO.	REV 0
DRAWN BY	DATE																		
CHECKED BY	DATE																		
COST/SCHEDULE-AREA																			
SCALE AS NOTED																			
CONTRACT NUMBER 0039																			
APPROVED BY	DATE																		
APPROVED BY	DATE																		
DRAWING NO.	REV 0																		