

N62604.AR.000385
NCBC GULFPORT
5090.3a

MONTHLY ASSESSMENT REPORT FOR FREE PHASE PRODUCT BETWEEN 1 JANUARY
1994 AND 28 JANUARY 1994 SITE 6 WITH TRANSMITTAL NCBC GULFPORT MS
3/15/1994
ABB

39501-JRP
18.03.06.0006



15 March 1994

Commanding Officer
Southern Division
Naval Facilities Engineering Command
2155 Eagle Drive
North Charleston, SC 29418

Attention: Mr. Marshall Knight

Subject: NCBC Site 6 Free Phase Product Assessment
Contract Task Order 096
Progress Report - February 1994

Dear Marshall:

This progress report covers the period from 1 February 1994 through 28 February 1994. The status of major task activities conducted during this CTO, as well as projected activities, is summarized in Attachment 1.

If you have any questions, please call me at (615) 531-1922.

Sincerely,

ABB ENVIRONMENTAL SERVICES, INC.

A handwritten signature in cursive script, appearing to read 'Penny'.

Penny M. Baxter
Senior Project Manager

attach

pc: SouthDiv
file

[8505.014]

ABB Environmental Services Inc.

ATTACHMENT 1

MONTHLY PROGRESS REPORT
FEBRUARY 1994
NCBC GULFPORT SITE 6
CTO 96

A. WORK ACCOMPLISHED DURING REPORTING PERIOD

The third, and final, technical bulletin was sent to SouthDiv, the Base and USGS on February 1. After receipt of comments from the USGS near the end of the month, the bulletin was revised. Final copies were distributed to the team members including MSDEQ at a meeting held in Jackson, MS on 3 March.

While team members were in Gulfport during the week of February 14, Bob Fisher met with Saftey-Kleen, the Base waste handler, and arranged for disposal of the fluid waste in the Baker tank and drums stored at the site. The tank subsequently removed from the site by Baker.

B. FUTURE PROJECT ACTIVITIES

The forward focus of this CTO as noted in last month's report is reporting, evaluation of data, and design of the extraction system. The next deliverable is the data evaluation report due to SouthDiv on 4 April 1994.

On or about Friday, 25 February ABB-ES was advised that the USEPA Region IV RPM, Mr. James Barksdale, was requesting information about the activities at Gulfport including actions at Site 6. It was decided that SouthDiv would furnish a copy of the Final Workplan for the Site 6 activities to EPA and that a meeting would be held with the RPM on 29 March 1994.

C. FINANCIAL STATUS SUMMARY AND PROJECTION

This CTO is on track financially except as noted in previous monthly reports.

D. TECHNICAL STATUS SUMMARY AND PROJECTION

The data evaluation report of the field activities is on schedule for the April deliverable.

Work on the engineering evaluation has started. The team is currently discussing how to best reconfigure Tasks 6 and 7 to meet the accelerated scheduling. A new plan will be presented to the SouthDiv EIC in mid-March.