

32212-000
22.04.00.0009

5090
Code 18213
30 JUL 1991

CERTIFIED MAIL - RETURN RECEIPT REQUESTED

Mr. Eric Huzie
Federal Facilities Coordinator
Florida Department of Environmental Regulation
Twin Towers Office Building
2600 Blair Stone Road
Tallahassee, FL 32399-2400

SECOND QUARTER PROGRESS REPORT FOR NAS JACKSONVILLE, FL

Dear Mr. Huzie:

In accordance with the signed Federal Facility Agreement, the subject document is enclosed. Please contact Mr. Joel G. Murphy, Code 18213, at (803) 743-0577 if you have any questions.

Sincerely,

G. C. BRADLEY, P.E.
HEAD, REMEDIAL ACTIVITIES BRANCH

Encl:
(1) Quarterly Progress Report

Copy to:
NAS Jacksonville (PMD, Code 1841R)

098
182
18213
AR File
Daily
WANG 1589L p14

182
1821
18213x

CLH
7/30/91

NAVAL AIR STATION, JACKSONVILLE, FL.

QUARTERLY PROGRESS REPORT

SECOND QUARTER, 1991

1 APRIL, 1991 - 30 JUNE, 1991

1. INTRODUCTION

1.1 Background : A Federal Facilities Agreement (FFA) was signed by the U.S. Navy, the Environmental Protection Agency (EPA), and the State of Florida via the Florida Department of Environmental Regulation (FDER) in October, 1990. The FFA requires the Navy to submit to the other FFA parties on a quarterly basis a Quarterly Progress Report (QPR).

1.2 Scope : As provided for in FFA Part XII. Reporting, the QPR identifies and briefly describes the actions which the Navy has taken to implement FFA requirements in the previous quarter and those actions scheduled in the upcoming quarter. The activity narratives should include a statement on the manner and extent to which the Navy is meeting the schedules provided by the FFA in its Site Management Plan (SMP) and in the approved work plans. In addition to activity descriptions, any problems that caused delays or anticipated problems that might cause delays are identified and the actions the Navy has or plans to take to manage the delays are discussed.

1.3 Schedule : The Navy is to transmit the QPR within 30 days of the end of the previous quarter.

2. FFA ACTIVITIES

2.1 SITE MANAGEMENT PLAN

2.1.1 The Navy received review comments on the 1991 - 1992 Site Management Plan (SMP) submitted on 26 February, 1991 from both parties by 11 April, 1991. Due to the nature of the comments received, a special project managers meeting was held on 7 & 9 May, 1991 in Atlanta, Ga.

2.1.2 1991 - 1992 Site Management Plan : The Navy transmitted a revised SMP, based on the comments received in April and on the 7 & 8 May, 1991 meeting to the parties on 17 June, 1991. The Navy did not receive any comments from the EPA or FDER by the end of the quarter.

2.1.3 1992 - 1993 Site Management Plan : The Navy intends to transmit this SMP by 1 September, 1991.

2.2 ADMINISTRATION

2.2.1 As of 1 May, 1991, Mr. Carl Froede, jr. replaced Ms. Glenn as EPA's RPM for NAS Jacksonville. Ms. Glenn provided a transition through the end of the quarter.

3.0 SITE WORK ACTIVITIES PERFORMED

3.1 The EPA did not receive its copy of the Draft RI/FS Work Plan (Plan) for OU#1 mailed by the Navy on 29 March, 1991, by 5 April, 1991 as FDER had. On 8 April, 1991 the Navy sent EPA, by certified mail return receipt, another copy. It was received on 12 April, 1991. Curiously, EPA also came into possession of the original copy of the Plan mailed on 29 March, 1991. This precipitated EPA requesting the FFA be modified requiring that the Navy insure the parties received documents by the due date vice the Navy transmitting by the due date. The parties did not come to agreement on EPA's request; thus the FFA was not modified.

3.2 The Navy received review comments from the FFA parties on the Draft Community Relations Plan (CRP) by 17 April, 1991. The Navy conferred with the parties by telephone in May, 1991 on their review comments. On 29 May, 1991, the Navy transmitted to the parties a revised CRP development schedule. The Navy had

projected transmitting the final CRP by 18 August, 1991. The Navy was able to move its consultant along a little more sharply and transmitted the final to the parties on 30 June, 1991.

3.3 On 18 June, 1991, the Navy received both parties review comments on the Draft RI/FS Work Plan. The Navy transmitted a letter to the parties indicating that the Navy considered June 18, 1991 as the start of its response and final Work Plan generation time period. By the FFA, the Navy has until 18 October, 1991 to transmit the final Work Plan.

4.0 UPCOMING QUARTER SITE WORK ACTIVITIES

4.1 A Project Managers Meeting is planned for 10 July, 1991 at NAS Jacksonville, Fl. Carl Froede is scheduled to come one day earlier for a tour of the installation and the 42 FFA potential sources of contamination.

4.2 A TRC meeting is planned for 11 July, 1991 at NAS Jacksonville, Fl.

4.3 A Project Managers Meeting is planned for 8 August, 1991, in Tampa, Fl. at the Navy's consultant's office.

4.4 The Navy is projecting 6 September, 1991, as the transmittal date for the RI/FS OU#1 Work Plan.

4.5 The Navy has planned to start the contract award process for OU#1 field work, as identified in the Draft Final RI/FS Work Plan, in the second half of August, 1991. There is a potential for achieving an award by 30 September, 1991. However, no authorization to proceed will be given until the plan is accepted.

4.6 The Navy has planned to complete the contract award process for the development of OU#2 RI/FS Work Plan by 30 September, 1991. However, no authorization to proceed will be issued until the OU#1 Work Plan is accepted.

4.7 The Navy is going forward with the contracting process for No Further Action and Site Screening work. The Navy considers this work secondary to RI/FS Work Plan efforts and intends to proceed with these efforts only when the RI/FS efforts for OU#1 & 2 are up and running.