

32212-000
22.02.00.0022

**NAS JACKSONVILLE PARTNERING MEETING
AUGUST 2 & 3, 1995**

MINUTES

Chairperson: Hermann Bauer

Members: Martha Berry, Jesse Tremaine, Mark Turnbull, Diane Lancaster, Peter Redfern, Dana Gaskins

Absent: Jorge Caspary, Valerie McCain

Facilitator: Jerry Arcaro

Tier II: Bill Fuller

Support: Bryan Kizer (SOUTH DIV), Jim Williams (ABB)

Guests: Joe McCauley (Tier II), Pat Franklin (Tier II), Rick Davis (SOUTH DIV)

Location: The Mills House Hotel, Charleston, SC

2 August 1995

1. Item 1.0 Team Meeting and Introductions

The meeting began with the team check-in.

- Bill Fuller was introduced as the NAS Jacksonville's Tier II link. Due to Jerry Wallmeyer's schedule and work load, Bill will be our main link.
- Hermann explained Valerie's absence was due to work load constraints.
- The team expressed concerns about FDEP's lack of representation and what impact David Clowes' transfer will have.
- The team discussed revisiting the ground rules.

- **ACTION ITEM:** (Team) Revisit ground rules during the September meeting.

- Jerry asked if the team would be interested in presenting itself at the next partnering training.

- **ACTION ITEM:** (Galileo) Jerry will let team know more about the presentation at the partnering training after discussing with Tier II.

2. Item 2.1 Previous Meeting Minutes

Meeting minutes were discussed and the team agreed to reach consensus on the April and May/June minutes based on Jorge's agreement. June's meeting minutes were not available at this meeting.

- **ACTION ITEM:** (FDEP) Review April and May/June meeting minutes and provide comments/consensus.
- **ACTION ITEM:** (ABB) Jesse to contact Jorge regarding consensus on the April and May/June meetings.
- **ACTION ITEM:** (ABB) Jesse to provide June's meeting minutes to team at the September meeting.

3. Item 3.1 Site Management Plan

Site Management Plan was discussed in relation with Jorge's fax dealing with the revision of this year's SMP and his feeling regarding FDEP stricter enforcement next year. The FY95 SMP will be revised to reflect what will be done this year and the FY96 SMP will be finalized by the team to reflect what the team feels can be accomplished next year.

- **ACTION ITEM:** (SOUTHDIV) Dana will revise FY95 SMP and prepare a letter to FDEP and EPA regarding the FY95 date changes.
- **ACTION ITEM:** (ABB) ABB to provide schedule for SOUTHDIV by 18 August 1995.

The team requested ABB provide both a schedule for submission with the SMP schedule and a working schedule which will show ABB and Bechtel projects (IR, Petroleum, and RCRA).

- **ACTION ITEM:** (Bechtel) Provide data to ABB for inclusion in the working schedule.
- **ACTION ITEM:** (ABB) Prepare and provide the working schedule for the team.

4. Item 3.2.1 Radiation Survey Update

Results of PSC 26 walkover to be out 8/1. Initial rad survey results to be submitted 8/4. Complete removal of hot spots has been completed at PSC 26a. PSC 17 to be removed from consideration for immediate removal action until such time as this action has been discussed with the natural resource trustees.

- **ACTION ITEM:** (NAS) Investigate the ACOE and FDEP influence at PSC 17 and 18.
- **ACTION ITEM:** (Bechtel) Provide initial radiological report to team by 8/4.
- **ACTION ITEM:** (Bechtel) Provide verification sampling and walkover results for PSC26a.

5. Item 3.2.2 LNAPL Site Update

The report from Foster Wheeler is overdue by one month.

- **ACTION ITEM:** (SOUTHDIV) Mark to follow up with Foster Wheeler regarding the LNAPL changes report.
- **ACTION ITEM:** (SOUTHDIV) SOUTHDIV will gather information and provide to NAS.
- **ACTION ITEM:** (NAS) NAS to prepare letter to FDEP and EPA regarding the LNAPL changes.

6. Item 3.2.3 RI/FS Report Update/FS Presentation

ABB presented the FS portion of the OU 1 RI/FS.

- **ACTION ITEM:** (ABB) ABB to evaluate alternative to include alternative 1A and soil removal in high end risk alternative.
- **ACTION ITEM:** (ABB) ABB enhance presumptive remedy discussion to include site specific cost examples for landfill removal.
- **ACTION ITEM:** (ABB) ABB to provide new table for FS.

7. Item 3.3.1 PSCs 41, 43 and 2 Update

Soil needed at PSC 41. Soil is available from Seabees. Bechtel is to transport and spread. Coordinate with the ROICC. Samples have been taken.

Rick Davis stated that there was \$5 million dollars available for high risk legal driver site remediations this fiscal year. The \$2 million underspent at NAS Jax cannot be used for new work. He stated that due to the funding constraints that are presently in place, that there must accuracy in doing what's planned.

15. Item 3.7.1 Site 119 and Hangar 115

Jim Williams from ABB gave a presentation on Hangar 115. There is soil contamination from washing planes. Contamination reached the soil through joints in the concrete of the hangar floor. Ground water is clean. Hangar 116 appears to have the same problem. The proposed action is for sampling only with seven monitoring wells for the kerosene group. Geotechnical analysis will be done when the wells are put in.

Jim also gave a presentation on site 119. There are six areas of contamination. The northeast area will be discussed with FDEP during a telcon.

- **ACTION ITEM:** (ABB) Peter is to call Jorge to set up a telcon with SOUTH DIV, NAS JAX, ABB, and FDEP to discuss the proposed actions.

16. Item 3.8 Partnering

Team watched a video dealing with the team decision model.

Team prepared a decision model for PSC 42 as a project for the money which has become available from NAVFAC.

- **ACTION ITEM:** (SOUTH DIV) SOUTH DIV is to provide the decision model to the team.

17. Item 4.0 Meeting Closing

Meeting closing items were accomplished.

Next meeting is 09:00 AM to 5:00 PM on September 6 and 08:00 AM to 4:00 PM on 7 September at Jacksonville. Chairperson is Dana.

The telcon is 10:00AM on 30 August.

November meeting is scheduled for 15 to 16 November at Jacksonville. Telcon is 10:00 on 6 November.

ENTITY	ACTION NEEDED
TEAM	Revisit ground rules during the September meeting.
Galileo	Jerry will let team know more about the presentation at the partnering training after discussing with Tier II.
FDEP	Review April and May/June meeting minutes and provide comments/concurrence.
ABB	Jesse to contact Jorge regarding consensus on the April and May/June meetings.
ABB	Jesse to provide June's meeting minutes to team at the September meeting.
SOUTHDIV	Dana will prepare a letter to FDEP and EPA regarding the FY95 date changes.
ABB	ABB to provide schedule for SOUTHDIV by 18 August 1995.
NAS	Investigate the ACOE and FDEP influence at PSC 17 and 18.
Bechtel	Provide initial radiological report to team by 8/4.
Bechtel	Provide verification sampling and walkover results for PSC26a.
Bechtel	Provide data to ABB for inclusion in the working schedule.
ABB	Prepare and provide the working schedule for the team.
NAS	Investigate the ACOE and FDEP influence at PSC 17 and 18.
Bechtel	Provide initial radiological report to team by 8/4.
Bechtel	Provide verification sampling and walkover results for PSC26a.
SOUTHDIV	Mark to follow up with Foster Wheeler regarding the LNAPL changes report.
SOUTHDIV	SOUTHDIV will gather information and provide to NAS.
NAS	NAS to prepare letter to FDEP and EPA regarding the LNAPL changes.
ABB	ABB to evaluate alternative to include alternative 1A and soil removal in high end risk alternative.
ABB	ABB enhance presumptive remedy discussion to include site specific cost examples for landfill removal.
ABB	ABB to provide new table for FS.
ABB	Provide OU 2 preliminary GW well locations.
TEAM	Review OU 2 Tech Memo within one week after receipt.

ENTITY	ACTION NEEDED
ABB	Provide PSC 42 design to Bechtel by 8/15.
ABB/Bechtel	Prepare strawman RAM for PSC 42 and Bldg. 106 and 780.
ABB/EPA/NAS	Complete review of appendices.
NAS	Contact Natural Resources Trustees for comments to RRDS.
ABB	Peter is to call Jorge to set up a telcon with SOUTHDIV, NAS JAX, ABB, and FDEP to discuss the proposed actions.
SOUTHDIV	SOUTHDIV is to provide the decision model to the team.

ENTITY	CARRYOVER ACTION ITEMS
ROICC	To provide soil.
Bechtel	Need a letter from Bechtel stating what happened (we came, we saw, we did, etc.) for the base. [Jesse to check minutes to determine what this item is.]
Bechtel	To drum, special label, properly shield the rad waste from PSC 13. Write a letter to NAS Jax regarding the RAD, how it needs to be monitored, and limited access.
NAS	Bring a photo of the base to each meeting.
ROICC	Blackburn to look into coordination layout for upcoming construction work to be done at the base.