

N00204.AR.003074
NAS PENSACOLA
5090.3a

LETTER REQUESTING AN EXTENSION FOR SUBMITTAL OF SITE MANAGEMENT PLAN
FOR 2011 NAS PENSACOLA FL
12/21/2011
NAVFAC SOUTHEAST



DEPARTMENT OF THE NAVY
Naval Facilities Engineering Command Southeast
Jacksonville, FL 32212-0030

Memorandum for the File

Date: December 21, 2011

Subject: Extension of Calendar Year 2011 NAS Pensacola Site Management Plan (SMP)
Deadlines, Extension Number 2011-001.

From: Patty Marajh-Whittemore, Navy
David Grabka, FDEP
Tim Woolheater, USEPA Region 4

To: File


In accordance with Part XXIII of the October 23, 1990, Federal Facilities Agreement, deadlines established in the SMP may be extended pursuant to part XXIV. Below is a request for extending a deadline date in accordance with Part XXIV, paragraph A.1-4 as agreed to by the parties and is extended in accordance with paragraph E. The change recorded in this memo will be reflected in the calendar year 2011 Final SMP update submitted due December 1, 2011.


1. **OU/SITE Number & Description :** OU 19, Site 44 – Former UST Site 3221.
2. **Deadline or schedule being extended:** Submittal of the draft final Sampling and Analysis Plan (Field Sampling Plan and Quality Assurance Project Plan) Groundwater Monitoring Work Plan for OU 19, Site 44 Feasibility Study Addendum.
3. **Length of extension/new deadline:** 61 Days from December 31, 2011 to March 1, 2012.
4. **Good Cause**
 - ☐ Force Majeure
 - ☒ Another Parties Failure
 - ☐ Dispute Resolution
 - ☐ Delay caused by extension granted for other deadline
 - ☐ Events or series of events mutually agreed to by the Parties


5. Brief description/Explanation of cause:

The Navy submitted to the Regulatory Agencies for review the Response to Comments for regulatory comments received on the Federal Facilities Agreement (FFA) Primary Document titled "Draft Sampling and Analysis Plan (Field Sampling Plan and Quality Assurance Project Plan) Groundwater Monitoring Work Plan for Operable Unit 19 (Site 44) Feasibility Study Addendum Naval Air Station (NAS) Pensacola, Pensacola, Florida". The Response to Comments document was submitted on November 1, 2011. On December 20, 2011 the Navy, U.S. Environmental Protection Agency (EPA) and FDEP completed a conference call and discussed the path forward. The EPA provided specific comments on the Response to Comments document on the same day. The NAS Pensacola FFA specifies that Draft Final Primary Documents will be submitted 60 days following submittal the Response to Comments document. Therefore the due date for the Draft Final document is December 31, 2011. However because specific comments from EPA on the Response to Comments was not received in a timely manner and comments or approval have not been received from FDEP, the Navy requests a milestone schedule extension of 61 days with a proposed revised submittal date for the Draft Final Document from December 31, 2011 to March 1, 2012. A revised Milestone Schedule that reflects the 61 day schedule extension is attached.

IT IS SO AGREED


Patty Marajh - Whittemore
Remedial Project Manager
Navy, NAVFAC SE


David Grabka
Remedial Project Manager
Florida Department of Environment


Tim Woolheater
Remedial Project Manager
USEPA, Region 4