

N00204.AR.004513
NAS PENSACOLA
5090.3a

LETTER AND APPROVAL OF EXTENSION TO SUBMIT DRAFT FEASIBILITY STUDY
ADDENDUM/DRAFT PROPOSED PLAN OPERABEL UNIT 2 (OU2) SITE 11 NAS
PENSACOLA FL
4/9/2013
FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION



**FLORIDA DEPARTMENT OF
ENVIRONMENTAL PROTECTION**

BOB MARTINEZ CENTER
2600 BLAIRSTONE ROAD
TALLAHASSEE, FLORIDA 32399-2400

RICK SCOTT
GOVERNOR

HERSCHEL T. VINYARD JR.
SECRETARY

April 9, 2013

Ms. Patty Marajh-Whittemore
Remedial Project Manager
ITP Gulf Coast
Naval Facilities Engineering Command Southeast
Attn: AJAX Street, Building 135N
P.O. Box 30A
Jacksonville, FL 32212-0030

RE: Extension to Submit Draft Feasibility Study Addendum/Draft Proposed Plan for Operable Unit 2, Site 11, Naval Air Station Pensacola, Florida.

Dear Patty:

The Department has received the Navy's request for a 76-day extension request from April 15, 2013 to June 30, 2013, to submit the Draft Feasibility Study Addendum/Draft Proposed Plan for Operable Unit 2, Site 11, Naval Air Station Pensacola. The request was submitted pursuant to Section XXIII of the NAS Pensacola Federal Facilities Agreement and was received by the Department by e-mail on April 8, 2013. The Department concurs with the requested extension pursuant to Section XXIV of the NAS Pensacola Federal Facilities Agreement. I have attached a signed copy of the Extension Memorandum to this letter.

If you have any concerns regarding this letter, please contact me at (850) 245-8997.

Sincerely,

David P. Grabka, P.G.
Remedial Project Manager
Federal Programs Section
Bureau of Waste Cleanup

CC: Tim Woolheater, EPA Region 4

KAW



DEPARTMENT OF THE NAVY
Naval Facilities Engineering Command Southeast
Jacksonville, FL 32212-0030

Memorandum for the file

Date: April 8, 2013

Subject: Extension of Calendar Year 2013 NAS Pensacola Site Management Plan (SMP) Deadlines, Extension Number 2013-02.

From: Patty Marajh-Whittemore, Navy
David Grabka, FDEP
Tim Woolheater, USEPA Region 4

To: File

In accordance with Part XXIII of the October 23, 1990, Federal Facilities Agreement, deadlines established in the SMP may be extended pursuant to part XXIV. Below is a request for extending a deadline date in accordance with Part XXIV, paragraph A.1-4 as agreed to by the parties and is extended in accordance with paragraph E. The change recorded in this memo will be reflected in the calendar year 2013 Final SMP.

1. **OU/SITE Number & Description :** Operable Unit (OU) 2 Sites 11, 12, 25, 26, 27 and 30.
2. **Deadline or schedule being extended:** Submittal of the Draft Feasibility Study Addendum/Draft Proposed Plan for OU 2, Sites 11, 12, 25, 26, 27 and 30, Naval Air Station (NAS) Pensacola, Pensacola, Florida.
3. **Length of extension/new deadline:** 76-day extension for submitting the Draft Feasibility Study Addendum/Draft Proposed Plan from April 15, 2013 to June 30, 2013.
4. **Good Cause**
 - Force Majeure
 - Another Parties Failure
 - Dispute Resolution
 - Delay caused by extension granted for other deadline
 - Events or series of events mutually agreed to by the Parties

5. Brief description/Explanation of cause:

On December 18, 2012, the Navy submitted a request for extension letter to enable the Navy contractor to commence fieldwork activities associated with the verification and enhancement of additional soil cover over Site 11 within Operable Unit 2 (OU2). These activities include clearing

of vegetation to allow land surveying and marking of grid corners and grid center-points for 50 feet x 50 feet grids placed over the entire footprint of Site 11, followed by field measurement of existing soil cover thickness at each grid node and centerpoint.

Due to the absence of a historical radiological screening survey over the entire footprint of Site 11, the Navy Radiological Affairs Safety Office (RASO) and the Navy contractor's health and safety protocols have required that personnel and equipment being used for the soil cover thickness measurement be field-screened for radiological contamination during the soil cover thickness measurement activities as a worker protection measure.

The Navy's contractor has completed the vegetation clearance at Site 11 in all areas except the wetland areas within the Site 11 boundary, and completed the surveying and marking of the grid corners and centerpoints during October and November 2012. The Navy contractor has experienced further delays in procuring an acceptable radiological services subcontractor qualified to provide the services, and final procedures for radiological screening are being worked out by the Navy contractor with RASO during March and April 2013. As a result, additional time is required to accomplish the remaining tasks of soil cover thickness measurements with worker protection screening, preparation of engineering drawings to denote cuts and fills, preparation of cost estimates for import, placement and grading of soil cover and include this information in the Draft Feasibility Study Addendum/Proposed Plan for Site 11.

This milestone extension will also affect the deadlines for submittal of future documents. A revised milestone schedule that reflects the milestone extension is included.


IT IS SO AGREED

MARAJH-
WHITTEMORE.PATTY.1362
665520

Digitally signed by MARAJH-
WHITTEMORE.PATTY.1362665520
DN: c=US, o=U.S. Government, ou=DoD, ou=PKI,
ou=USN, cn=MARAJH-
WHITTEMORE.PATTY.1362665520
Date: 2013.04.08 09:05:13 -04'00'

Patty Marajh – Whittemore
Remedial Project Manager
NAVFAC SE

Date



4/9/13
Date

Timely

Good Cause

David Grabka
Remedial Project Manager
Florida Department of Environmental Protection

Timely

Good Cause

Tim Woolheater
Remedial Project Manager
USEPA, Region 4

Date