

N00204.AR.004514
NAS PENSACOLA
5090.3a

LETTER AND REQUEST FOR EXTENSION OF 2013 SITE MANAGEMENT PLAN
DEADLINES NAS PENSACOLA FL
4/15/2013
NAVFAC SOUTHEAST



DEPARTMENT OF THE NAVY
Naval Facilities Engineering Command Southeast
Jacksonville, FL 32212-0030

Memorandum for the file

Date: April 15, 2013

Subject: Extension of Calendar Year 2013 NAS Pensacola Site Management Plan (SMP)
Deadlines, Extension Number 2013-003.

From: Patty Marajh-Whittemore, Navy
David Grabka, FDEP
Tim Woolheater, USEPA Region 4

To: File

In accordance with Part XXIII of the October 23, 1990, Federal Facilities Agreement, deadlines established in the SMP may be extended pursuant to part XXIV. Below is a request for extending a deadline date in accordance with Part XXIV, paragraph A.1-4 as agreed to by the parties and is extended in accordance with paragraph E. The change recorded in this memo will be reflected in the calendar year 2013 Final SMP update submitted December 3, 2012.

1. **OU/SITE Number & Description:** Operable Unit (OU) 16, Site 41 NAS Pensacola Wetlands Draft Final Sampling and Analysis Plan
2. **Deadline or schedule being extended:** Submittal of the Draft Final Sampling and Analysis Plan and submittal of subsequent OU 16 deliverables. Based on the NAS Pensacola Federal Facilities Agreement, the Draft Final Sampling and Analysis Plan is a secondary document.
3. **Length of extension/new deadline:** A 75-day extension of the submittal of the Draft Final Sampling and Analysis Plan from April 18, 2013, to July 2, 2013. Subsequent documents will also be delayed 75 days.
4. **Good Cause**
 - Force Majeure
 - Another Parties Failure
 - Dispute Resolution
 - Delay caused by extension granted for other deadline
 - Events or series of events mutually agreed to by the Parties

5. Brief description/Explanation of cause:

On September 27, 2012, the Navy submitted to the Regulatory Agencies for review the Draft Sampling and Analysis Plan (Field Sampling Plan and Quality Assurance Project Plan), for Sediment Sampling. On December 18, 2012, comments on the draft document were received from Florida Department of Environmental Protection (FDEP) and U.S. Environmental Protection Agency (USEPA). The Navy submitted responses to the comments to the regulatory agencies on February 16, 2013. Additional comments were received from USEPA on April 11, 2013. Comments from FDEP have not been received to date. The NAS Pensacola Federal Facilities Agreement specifies that the draft final document will be submitted 60 days following submittal of the Response to Comments. To allow for discussion and resolution of the comments and because FDEP comments have not been received to date, the Navy requests a 75 day milestone schedule extension for submittal of the Draft-Final SAP from April 18, 2013, to July 2, 2013. In addition schedules for the subsequent documents for this project will be extended to reflect this 100 day schedule extension. A revised Milestone Schedule that reflects the 75 day schedule extension is attached.


IT IS SO AGREED

MARAJH-
WHITTEMORE.PATTY.136
2665520

Digitally signed by MARAJH-
WHITTEMORE.PATTY.1362665520
DN: c=US, o=U.S. Government, ou=DoD, ou=PKI,
ou=USN, cn=MARAJH-
WHITTEMORE.PATTY.1362665520
Date: 2013.04.15 09:19:10 -04'00'

Patty Marajh – Whittemore
Remedial Project Manager
NAVFAC SE

Date



4/16/13
Date

Timely

Good Cause

David Grabka
Remedial Project Manager
Florida Department of Environmental Protection

Tim Woolheater
Remedial Project Manager
USEPA, Region 4

Date

Timely

Good Cause