

N00204.AR.004520  
NAS PENSACOLA  
5090.3a

LETTER AND REQUEST FOR EXTENSION OF 2013 SITE MANAGEMENT PLAN  
DEADLINES NAS PENSACOLA FL  
4/30/2013  
NAVFAC SOUTHEAST



**DEPARTMENT OF THE NAVY**  
Naval Facilities Engineering Command Southeast  
Jacksonville, FL 32212-0030

**Memorandum for the file**

**Date:** April 30, 2013

**Subject:** Extension of Calendar Year 2013 NAS Pensacola Site Management Plan (SMP) Deadlines, Extension Number 2013-006.

**From:** Patty Marajh-Whittemore, Navy  
David Grabka, FDEP  
Tim Woolheater, USEPA Region 4

**To:** File

In accordance with Part XXIII of the October 23, 1990, Federal Facilities Agreement, deadlines established in the SMP may be extended pursuant to part XXIV. Below is a request for extending a deadline date in accordance with Part XXIV, paragraph A.1-4 as agreed to by the parties and is extended in accordance with paragraph E. The change recorded in this memo will be reflected in the calendar year 2013 Final SMP update submitted December 3, 2012.

1. **OU/SITE Number & Description :** Operable Unit (OU) 1, Site 1 Sanitary Landfill, Focused Feasibility Study Report
2. **Deadline or schedule being extended:** Submittal of the Draft Focused Feasibility Study Report and submittal of subsequent OU 1 deliverables. Based on the NAS Pensacola Federal Facilities Agreement, the Draft Focused Feasibility Study report is a primary document.
3. **Length of extension/new deadline:** A 60-day extension of the submittal of the Draft Focused Feasibility Study Report from May 4, 2013, to July 2, 2013. Subsequent documents will also be delayed 60 days.
4. **Good Cause**
  - Force Majeure
  - Another Parties Failure
  - Dispute Resolution
  - Delay caused by extension granted for other deadline
  - Events or series of events mutually agreed to by the Parties

**5. Brief description/Explanation of cause:**

On March 30, 2012, the Navy submitted a Draft Explanation of Significant Differences to the Regulatory Agencies. EPA comments were received on June 25, 2012, indicating that the Explanation of Significant Differences was not the correct documentation to use when preparing a fundamental change to the remedy and that a ROD Amendment would be needed. FDEP comments on the Explanation of Significant Difference dated March 25, 2013, were received on March 26, 2013. The FDEP comments on the Explanation of Significant Differences directly impact the FFS. The Navy needs additional time to adequately consider FDEP's concerns. The Navy requests a 60 day milestone schedule extension for submittal of the Draft Focused Feasibility Study Report. In addition schedules for the subsequent documents for this OU will be extended to reflect this 60 day schedule extension. A revised OU 1 Milestone Schedule that reflects the 60 day schedule extension is attached.

---

**IT IS SO AGREED**

MARAJH-  
WHITTEMORE.PATTY.1362665520

Digitally signed by MARAJH-  
WHITTEMORE.PATTY.1362665520  
DN: c=US, o=U.S. Government, ou=DoD, ou=PKI, ou=USN,  
cn=MARAJH-WHITTEMORE.PATTY.1362665520  
Date: 2013.04.30 13:45:54 -0400

Patty Marajh – Whittemore  
Remedial Project Manager  
NAVFAC SE

Date



5/8/13  
Date

Timely

Good Cause

David Grabka  
Remedial Project Manager  
Florida Department of Environmental Protection

Timely

Good Cause

Tim Woolheater  
Remedial Project Manager  
USEPA, Region 4

Date