

N00204.AR.004525
NAS PENSACOLA
5090.3a

SIGNED EXTENSION OF CALENDAR YEAR 2013 FOR SITE MANAGEMENT PLAN
DEADLINES EXTENSION NUMBER 2013-008 NAS PENSACOLA FL
6/27/2013
NAVFAC SOUTHEAST



DEPARTMENT OF THE NAVY
Naval Facilities Engineering Command Southeast
Jacksonville, FL 32212-0030

Memorandum for the file

Date: June 27, 2013

Subject: Extension of Calendar Year 2013 NAS Pensacola Site Management Plan (SMP)
Deadlines, Extension Number 2013-008.

From: Patty Marajh-Whittemore, Navy
David Grabka, FDEP
Tim Woolheater, USEPA Region 4

To: File

In accordance with Part XXIII of the October 23, 1990, Federal Facilities Agreement, deadlines established in the SMP may be extended pursuant to part XXIV. Below is a request for extending a deadline date in accordance with Part XXIV, paragraph A.1-4 as agreed to by the parties and is extended in accordance with paragraph E. The change recorded in this memo will be reflected in the calendar year 2013 Final SMP update submitted December 3, 2012.

1. **OU/SITE Number & Description :** Operable Unit (OU) 1, Site 1 Sanitary Landfill, Focused Feasibility Study Report
2. **Deadline or schedule being extended:** Submittal of the Draft Focused Feasibility Study Report and submittal of subsequent OU 1 deliverables. Based on the NAS Pensacola Federal Facilities Agreement, the Draft Focused Feasibility Study report is a primary document.
3. **Length of extension/new deadline:** A 374-day extension of the submittal of the Draft Focused Feasibility Study Report from July 2, 2013, to July 11, 2014. Subsequent documents will also be delayed 374 days.
4. **Good Cause**
 - ☐ Force Majeure
 - ☐ Another Parties Failure
 - ☐ Dispute Resolution
 - ☐ Delay caused by extension granted for other deadline
 - ☒ Events or series of events mutually agreed to by the Parties

5. Brief description/Explanation of cause:

As discussed in the conference call on June 7, 2013, and the June 18 and 19, 2013, Project Team Meeting, the Navy, EPA, and FDEP have agreed to investigate the OU 1-associated wetlands with OU 1. The parties also agreed that instead of a separate UFP-SAP, the OU 16 UFP-SAP would be updated to include DQOs for OU 1. The wetlands data will be included in the OU 1 Focused Feasibility Study Report. The Navy needs additional time to finalize the SAP, perform the field investigation, and complete the FFS report. The Navy requests a 374-day milestone schedule extension for submittal of the Draft Focused Feasibility Study Report. In addition schedules for the subsequent documents for this OU will be extended to reflect this schedule extension. A revised OU 1 Milestone Schedule that reflects the extension is attached.

IT IS SO AGREED

MARAJH-

WHITEMORE.PATTY.1362665520

Digitally signed by MARAJH-WHITEMORE.PATTY.1362665520
DN: c=US, o=U.S. Government, ou=DoD, ou=PKI, ou=USN,
cn=MARAJH-WHITEMORE.PATTY.1362665520
Date: 2013.06.27 11:36:16 -04'00'

Patty Marajh – Whittemore
Remedial Project Manager
NAVFAC SE

Date

 6/27/13

David Grabka
Remedial Project Manager
Florida Department of Environmental Protection

☒ Timely

☒ Good Cause

Tim Woolheater
Remedial Project Manager
USEPA, Region 4

Date

☐ Timely

☐ Good Cause