

N00204.AR.004526
NAS PENSACOLA
5090.3a

SIGNED EXTENSION OF CALENDAR YEAR 2013 FOR SITE MANAGEMENT PLAN
DEADLINES EXTENSION NUMBER 2013-07 NAS PENSACOLA FL
6/21/2013
NAVFAC SOUTHEAST



DEPARTMENT OF THE NAVY
Naval Facilities Engineering Command Southeast
Jacksonville, FL 32212-0030

Memorandum for the file

Date: June 21, 2013

Subject: Extension of Calendar Year 2012 NAS Pensacola Site Management Plan (SMP)
Deadlines, Extension Number 2013-07.

From: Patty Marajh-Whittemore, Navy
David Grabka, FDEP
Tim Woolheater, USEPA Region 4

To: File

In accordance with Part XXIII of the October 23, 1990, Federal Facilities Agreement, deadlines established in the SMP may be extended pursuant to part XXIV. Below is a request for extending a deadline date in accordance with Part XXIV, paragraph A.1-4 as agreed to by the parties and is extended in accordance with paragraph E. The change recorded in this memo will be reflected in the calendar year 2013 Final SMP.

1. **OU/SITE Number & Description :** Operable Unit (OU) 2 Sites 11, 12, 25, 26, 27 and 30.
2. **Deadline or schedule being extended:** Submittal of the Draft Feasibility Study Addendum/Draft Proposed Plan for OU 2, Sites 11, 12, 25, 26, 27 and 30, Naval Air Station (NAS) Pensacola, Pensacola, Florida.
3. **Length of extension/new deadline:** 62-day extension for submitting the Draft Feasibility Study Addendum/Draft Proposed Plan from June 30, 2013 to August 31, 2013.
4. **Good Cause**
 - ☐ Force Majeure
 - ☐ Another Parties Failure
 - ☐ Dispute Resolution
 - ☐ Delay caused by extension granted for other deadline
 - ☒ Events or series of events mutually agreed to by the Parties
5. **Brief description/Explanation of cause:**

On April 8, 2013, the Navy submitted a request for extension letter to enable the Navy contractor to commence fieldwork activities associated with the verification and enhancement of additional soil cover over Site 11 within Operable Unit 2 (OU2).

These activities were previously expected to commence during May 2013, however delays have been experienced in the finalization of a Memorandum of Understanding (MOU) required by the Naval Sea Systems Command Detachment, Radiological Affairs Support Office (RASO).

Remaining activities to be conducted prior to preparation and submittal of the Draft Feasibility Addendum/Draft Proposed Plans for Site 11 include field measurement of existing soil cover thickness at each grid node and centerpoint with worker protection screening; preparation of engineering drawings to denote cuts and fills, preparation of cost estimates for import, placement and grading of soil cover and inclusion of this information in the Draft Feasibility Study Addendum/Proposed Plan for Site 11.

This milestone extension will also affect the deadlines for submittal of future documents. A revised milestone schedule that reflects the milestone extension is included.

IT IS SO AGREED

MARAJH-
WHITTEMORE.PATTY.136
2665520

Digitally signed by MARAJH-WHITTEMORE.PATTY.1362665520
DN: c=US, o=U.S. Government, ou=DoD, ou=PKI, ou=USN,
cn=MARAJH-WHITTEMORE.PATTY.1362665520
Date: 2013.06.21 13:45:58 -04'00'

Patty Marajh – Whittemore
Remedial Project Manager
NAVFAC SE

Date


David Grabka

6/27/13

Date

☒ Timely

☒ Good Cause

Remedial Project Manager
Florida Department of Environmental Protection

Tim Woolheater
Remedial Project Manager
USEPA, Region 4

Date

☐ Timely

☐ Good Cause