



**OHM Remediation
Services Corp.**

A Member of The IT Group

M60050.002463
MCAS EL TORO
SSIC #5090.3

March 5, 1999

Ms. Bozier H. Demaree, Code 02R.BD
Contracting Officer
Naval Facilities Engineering Command
Southwest Division
1220 Pacific Highway
San Diego, CA 92132-5187

Attention: Ms. Lynn Hornecker, 5BME.LMH

**Subject: Portable SVE Operation Details at IRP Site 24
Contract N68711-93-D-1459, Delivery Order 065,
Removal and Remedial Actions at IRP Sites, MCAS El Toro, California**

Dear Ms. Hornecker:

In response to your question on March 1, 1999, I have attached a copy of the operation logs for the Site 24 SVE systems. These documents identify which unit has operated at each site (SVE well) since we started last fall. The AQMD permits are the same as the current ones (which you have a copy of) since all that was changed was the specific SVE unit, under the operator's blanket permit.

If you have any questions or need additional details please let me know.

Sincerely,

William Sedlak
Sr. Project Manager

cc: Lucretria Hollóway, SWDIV, COTR (1C/1E)
OHM PMO File (1C/1E)
Project File, Correspondence B.01



**OHM Remediation
Services Corp.**
A Subsidiary of OHM Corporation

OHM TRANSMITTAL/DELIVERABLE RECEIPT

CONTRACT N68711-93-D-1459

DOCUMENT CONTROL NO: SW6457


TO: Contracting Officer
Naval Facilities Engineering Command
Southwest Division
Bozier H. Demaree, Code 02R.BD
Building 131
1220 Pacific Highway
San Diego, California 92132-5101

Date: 08-Mar-99

D.O.: 65

Location: MCAS EL TORO

FROM: _____
Stewart Bornhoft, Program Manager


Edwin G. Bond, Contracts Manager

DESCRIPTION OF ENCLOSURE: *Portable SVE Operation Details at IRP Sites 24, Removal and Remedial Actions at IRP Sites, dated March 5, 1999*

TYPE: Contract Deliverable () D. O. Deliverable (X) Request for Change () Other ()
(\$) (Tech)

VERSION: N/A

REVISION: 0

ADMIN RECORD: Yes () No (X) Category () Confidential ()

SCHEDULED DELIVERY DATE: 08-Mar-99 **ACTUAL DELIVERY DATE:** 08-Mar-99

NUMBER OF COPIES SUBMITTED TO THE NAVY: 1/O, 3/C, 2E

[AS REQUIRED/DIRECTED BY THE (SOW)]

COPIES TO:

SWDIV

OHM

OTHER

Name, Code

Name, Location

Name, Company, Location

L. Holloway, 4EN.LLH (1C/1E)

File (1C/1E)

L. Hornecker, 5BME.LH (1C/1E)

Chron (1C)

G. Steinway, 5B02.GS (1C)

W. Sedlak, Irv (1C/1E)

Date/Time Received: _____ / _____

SVE Log Sheet

MCAS EI Toro

Permit No.: D80047
 Serial No.: Trailer Mtd. SVE
 Vendor: PureEffect
 Permit Requirements:
 Flow (scfm) 200cfm 100 ppmv

				Cum.	
		Well No.	Oper. Days	Permit Days	Comments
On Site Date	10/7/98	SVE-1			
On Site Start Date:	10/8/98				System startup
	11/30/98		52		System Shutdown
System oper. days			52	52	
	11/30/98	SVE-104B	0		Relocation
	12/1/98				System startup
	12/3/98	SVE-107	2		
	12/8/98	SVE-161	5		
	12/10/98	SVE-10	2		
	12/14/98	SVE-104B	4		
	12/16/98	SVE-107	2		
	12/17/98	SVE-116	1		
	12/21/98	SVE-14	4		
	12/28/98	SVE-6	7		
	1/5/99	SVE-54	8		
	1/7/99	SVE-2	2		
	1/11/99	SVE-2A	4		Shutdown
			41	93	Demobed 1/13/99

SVE Log Sheet
MCAS EI Toro

Skid Unit On site	1/13/99				
Permit No.	D80047	System includes panel with chart recorder and 100 gal KO Pot			
Vendor: P/E	PureEffect	Blower: Mfr. Sutorbilt 3ph/20 Hp (loud)			
	1/13/99	SVE-11		2	
	1/18/99	SVE-11A		5	
	1/20/99	SVE-54		2	
	2/6/99			17	
	2/7/99			0	power outage
	2/8/99			0	power outage
	3/15/99			35	
	4/13/99			29	Planned Shutdown
				90	

SVE Log Sheet
MCAS EI Toro

Permit No.: D92549
 Serial No.: _____
 Vendor: VET
 Permit Requirements:
 Flow (scfm) 200 scfm 50 ppmv

1phase/ _5 Hp system

		Well No.	Oper. Days	Cum. Permit Days	Comments
On Site Date	11/9/98	SVE-13			
On Site Start Date:	11/12/98				
	11/20/98		8		System Shutdown
	11/23/98		0		System startup
	11/30/98		7		
	12/11/98		11		Shutdown/ blown fuse
	12/14/98		0		startup w/ new blower motor
	12/17/98		3		System Shutdown samples
	12/18/98		1		System Shutdown
System oper. days			30	30	
System Demob	12/21/98				

SVE Log Sheet

MCAS EI Toro

Skid Mounted SVE system includes a 40 gallon KO pot/ 3 phase, ___ Hp motor/

Blower: Mfr. Roots Ser # 94-1-68687/ Model 76U-RA I

System Mob	12/21/98				New SVE unit rewired for KO Pot mod.
Permit:	D92549				
Vendor:	VET				
	12/22/98	SVE-3			System Startup w/ new SVE @ 1600
	12/28/98			6	System Shutdown
	12/28/98	SVE-3A			System startup
	1/4/99			7	System Shutdown
	1/4/99	SVE-8			System startup
	1/6/99			2	System Shutdown
	1/7/99	SVE-4			System startup
	1/9/99			2	System Shutdown - High H2O
	1/11/99			0	System startup
	1/13/99	SVE-4		2	System Shutdown
	1/13/99	SVE-7			System startup
	1/15/99			2	System Shutdown
	1/15/99	SVE-7A			System startup
	1/18/99			3	System Shutdown
				24	
	1/19/99	SVE-14			System startup
	2/5/99			17	
	2/6/99			0	System Shutdown
	2/8/99				System startup
	3/22/99			60	Planned System Shutdown
					84