



DEPARTMENT OF THE NAVY
BASE REALIGNMENT AND CLOSURE
PROGRAM MANAGEMENT OFFICE WEST
1455 FRAZEE RD, SUITE 900
SAN DIEGO, CA 92108-4310

5090
Ser BPMOW.kf/0313
March 31, 2006

Mr. Michael Work (SFD 8-3)
U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105-3901

Mr. James Ricks (SFD 8-1)
U.S. Environmental Protection Agency, Region IX
75 Hawthorne Street
San Francisco, CA 94105-3901

Mr. Tom Lanphar
Department of Toxic Substances Control
700 Heinz Avenue, Bldg. F, Suite 200
Berkeley, CA 94710

Mr. Jim Ponton
San Francisco Bay Regional Water Quality Control Board
1515 Clay Street, Suite 1400
Oakland, CA 94612

Dear BCT members:

Enclosure (1), the revised Hunters Point Shipyard Federal Facility Agreement (FFA) schedule, is presented for your review and approval. The FFA schedule summarizes submittal dates for Navy deliverables and agency comments enforceable per the FFA. To expedite your review of enclosure (1), note that there were several delays in the feasibility studies from the FFA schedule submitted on September 23, 2005. These delays were related to the following issues:

- Development of appropriate criteria to address the groundwater pathway to the bay
- Institutional Control/Land Use Control language
- Integrating clean up alternatives and Institutional/Land Use Controls with current re-use plans

The Navy has been working with the agencies to address these issues over the last few months, rather than submit documents that would not be sufficiently detailed to develop the ROD.

As you know, the Navy's approach to integrating our radiological program with our CERCLA milestone documents is to "link" the programs at the Feasibility Study (FS) phase through the creation of FS radiological addenda. The Navy was optimistic in the September 23, 2005 schedule about acquiring funding and contract mechanisms to develop these radiological addenda. The addenda for Parcels B, D and E-2 were delayed several months because of these challenges.

Finally, the Navy addressed some minor inconsistencies in the schedule timeframes and predecessors for the proposed plans and RODs for different parcels. For example, all the RODs now have the same six week duration to prepare the final ROD plus a one week duration to acquire ROD signatures. Dates for all public meetings for the proposed plans were also reviewed to ensure that they fell mid-week outside of holiday periods.

Specifically, delays in the following documents are incorporated into the new FFA schedule:

Parcel B:

- The Parcel B Technical Memorandum in Support of a ROD Amendment was delayed two months.
- The feasibility study addenda to address radiological contamination was delayed 14 weeks because of contracting issues.
- A one-week period was added to the Final ROD to acquire signatures; previously no time had been included for this.
- The Parcel B ROD completion is now scheduled for August 2007, a total delay of 3 months.

Parcel D

- The Parcel D revised draft final feasibility study is delayed eight months to perform modeling and further evaluations for the groundwater pathway to the bay.
- The feasibility study addenda to address radiological contamination was delayed 14 weeks because of contracting issues.
- The start of the ROD now begins after receipt of BCT comments on the draft proposed plan, rather than beginning 2 weeks after the proposed plan was submitted to the agencies.
- 6 weeks to prepare the final ROD are now included, where no time was provided in the September 23, 2005 schedule.

- The Parcel D ROD completion is now scheduled for November 2007, a delay of eight months.

Parcel C

- The Parcel C revised draft feasibility study is delayed eight months to perform modeling and further evaluations for the groundwater pathway to the bay. Similarly, the proposed plan and the ROD are delayed seven months.

Parcel E

- The Parcel E RI revised draft remedial investigation report is delayed over seven months because of the complicated risk assessment. Similarly, the feasibility study and the proposed plan are delayed seven months. The ROD schedule now includes 6 weeks to prepare the final ROD, where no time was provided in the September 23, 2005 schedule.

Parcel E-2

- The Parcel E-2 RI/FS is delayed four months to complete the incremental human health risk assessment. Similarly, the feasibility study and the proposed plan are delayed three months. The ROD schedule now includes 6 weeks to prepare the final ROD and one week was added to the Final ROD to acquire signatures, where no time was provided in the September 23, 2005 schedule.

Parcel F

- The Parcel F feasibility study has been delayed several months to address the conceptual model in greater depth. The Parcel F radiological addendum cannot be developed until after the supplemental fieldwork is complete. This project will be extensive and significant delays in the remaining CERCLA documents are reflected in enclosure (1).

Enclosure (2), the comprehensive Hunters Point Shipyard project schedule, is provided for your information, but does not require approval. Enclosure (3) is responses to EPA comments on the September 23, 2005 schedule.

5090
Ser BPMOW.kf/0313
March 31, 2006

Please forward your comments or written concurrence regarding enclosure (1) to me by May 15, 2006. Please contact me at (619) 532-0913 with any questions regarding the submittal.

Sincerely,



Keith Forman
BRAC Environmental Coordinator
By direction of the Director

Enclosure (1) Federal Facility Agreement Schedule, Hunters Point Shipyard,

Enclosure (2) Project Schedule, Hunters Point Shipyard

Enclosure (3) Response to Agency Comments on the September 23, 2005 FFA schedule

5090
Ser BPMOW.kf/0313
March 31, 2006

Copy to: (Hard Copy)

Ms. Amy Brownell
1390 Market Street, Suite 910
San Francisco, CA 94102

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1	All	BASE REALIGNMENT AND CLOSURE (BRAC) CLEANUP TEAM (BCT) MONTHLY MEETINGS 2001				48 wks	Tue 1/9/01	Tue 12/11/01
14	All	BCT MONTHLY MEETINGS 2002				48 wks	Tue 1/8/02	Tue 12/10/02
27	All	BCT MONTHLY MEETINGS 2003				46 wks	Tue 1/14/03	Tue 12/2/03
40	All	BCT MONTHLY MEETINGS 2004				56.4 wks	Tue 11/11/03	Wed 12/8/04
53	All	BCT MONTHLY MEETINGS 2005				361.6 wks	Fri 1/1/99	Tue 12/6/05
66	All	BCT MONTHLY MEETINGS 2006				46 wks	Tue 1/24/06	Tue 12/12/06
67	All	January				0 wks	Tue 1/24/06	Tue 1/24/06
68	All	February				0 wks	Wed 2/22/06	Wed 2/22/06
69	All	March				0 wks	Tue 3/21/06	Tue 3/21/06
70	All	April				0 wks	Tue 4/25/06	Tue 4/25/06
71	All	May				0 wks	Tue 5/23/06	Tue 5/23/06
72	All	June				0 wks	Tue 6/20/06	Tue 6/20/06
73	All	July				0 wks	Tue 7/25/06	Tue 7/25/06
74	All	August				0 wks	Tue 8/22/06	Tue 8/22/06
75	All	September				0 wks	Tue 9/26/06	Tue 9/26/06
76	All	October				0 wks	Tue 10/24/06	Tue 10/24/06
77	All	November (combined with December)				0 wks		
78	All	December				0 wks	Tue 12/12/06	Tue 12/12/06

Hunters Point Shipyards FFA Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 1 of 18
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
80		PARCEL B						
81	B	Explanation of Significant Differences 2000	P			9.6 wks	Fri 3/31/00	Wed 6/7/00
91	B	Remedial Design (RD) Documents	P			41.2 wks	Mon 5/8/00	Tue 2/20/01
112	B	Explanation of Significant Differences 2001	P			54.2 wks	Mon 2/5/01	Mon 2/18/02
128	B	Parcel B Shoreline Data Gaps		S	PP	87.2 wks	Tue 7/23/02	Tue 3/23/04
145	B	Installation Restoration site (IR)-07/18 Interpretation of Fill Conditions		S	PP	47 wks	Mon 5/6/02	Fri 3/28/03
153	B	Building 123 Soil Vapor Extraction Treatability Study		S	PP	318.6 wks	Mon 6/12/00	Tue 7/18/06
154	B	Initial Soil Vapor Extraction Treatability Study		S		166 wks	Mon 6/12/00	Mon 8/18/03
162	B	Follow-on (Phase III) Soil Vapor Extraction Treatability Study		S	RD	157.6 wks	Mon 7/14/03	Tue 7/18/06
163	B	Soil Vapor Extraction Treatability Study Work Plan				74.8 wks	Mon 7/14/03	Wed 12/15/04
176	B	Submit Draft Summary Report		S	RD	0 wks	Fri 4/28/06	Fri 4/28/06
178	B	BCT Comments Due				0 wks	Wed 6/14/06	Wed 6/14/06
180	B	Submit Final Report with RTCs		S	RD	0 wks	Tue 7/18/06	Tue 7/18/06
181	B	Construction Summary Report (CSR) I		S	PP	219.8 wks	Thu 6/6/02	Tue 8/22/06
183	B	Submit Draft CSR to BCT		S	PP	0 days	Mon 11/18/02	Mon 11/18/02
185	B	BCT Comments Due				0 days	Thu 5/8/03	Thu 5/8/03
187	B	Comment Resolution Meeting				0 days	Tue 8/19/03	Tue 8/19/03
188	B	Submit RTC for Draft CSR		S	PP	0 days	Thu 1/15/04	Thu 1/15/04
191	B	Submit Final CSR with Replacement Pages and RTCs and Addendum		S	PP	0 days	Tue 8/22/06	Tue 8/22/06
192	B	CSR Addendum (sites not included in CSR I)		S	PP	113.1 wks	Tue 5/11/04	Tue 7/11/06
194	B	Submit Draft CSR Addendum to BCT		S	PP	0 days	Wed 9/8/04	Wed 9/8/04
196	B	BCT Comments Due				0 days	Thu 12/23/04	Thu 12/23/04
198	B	Submit RTC for Draft CSR Addendum		S	PP	0 days	Thu 6/8/06	Thu 6/8/06
200	B	Installation Restoration (IR)-07/ IR-18 Soil Gas Investigation		S	PP	46.9 wks	Mon 11/1/04	Fri 9/23/05
216	B	Parcels B/C Boundary Groundwater and Soil Gas Investigation		S	PP	69.1 wks	Wed 4/13/05	Wed 8/9/06
217	B	Contamination Delineation at Remedial Unit (RU) C5 Work Plan		S	PP	32.1 wks	Wed 4/13/05	Wed 11/23/05
225	B	Contamination Delineation at RU-C5 Technical Memorandum				22 wks	Wed 3/8/06	Wed 8/9/06
227	B	Submit Draft Parcels B/C Contamination Delineation at RU-C5 Technical Memorandum		S	PP	0 wks	Fri 5/26/06	Fri 5/26/06
229	B	BCT Comments Due				0 wks	Wed 7/12/06	Wed 7/12/06
231	B	Submit Final Parcels B/C Contamination Delineation at RU-C5 Technical Memorandum and RTCs		S	PP	0 wks	Wed 8/9/06	Wed 8/9/06
232	B	Technical Memorandum in Support of Record of Decision (ROD) Amendment		S	PP	185.5 wks	Tue 2/4/03	Wed 8/23/06
233	B	Resolution of Risk Assessment and Other Issues				92.3 wks	Tue 2/4/03	Tue 11/9/04
252	B	Technical Memorandum in Support of a ROD Amendment Storyboard Meeting				0 days	Wed 8/18/04	Wed 8/18/04
254	B	Submit Draft Technical Memorandum to BCT		S	PP	0 days	Tue 3/28/06	Tue 3/28/06
256	B	BCT Comments Due				0 days	Thu 5/11/06	Thu 5/11/06
258	B	Submit Final Technical Memorandum with RTCs		S	PP	0 days	Thu 6/22/06	Thu 6/22/06
260	B	Submit Draft Radiological Addenda to Technical Memorandum to BCT		S	PP	0 days	Fri 5/26/06	Fri 5/26/06
262	B	BCT Comments Due				0 days	Wed 7/12/06	Wed 7/12/06
264	B	Submit Final Radiological Addenda to Technical Memorandum with RTCs		S	PP	0 days	Wed 8/23/06	Wed 8/23/06

Hunters Point Shipyards FFA Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 2 of 18
 RED Primary Deliverables
 BLUE Secondary Deliverables
 MAROON Fieldwork
 GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
265	B	Five-Year Review Document- 2003	P			33.8 wks	Wed 3/19/03	Mon 11/10/03
277	B	Five-Year Review Document - 2008	P			26 wks	Tue 3/11/08	Mon 9/8/08
278	B	Proposed Plan	P			27.6 wks	Tue 5/30/06	Fri 12/8/06
279	B	Proposed Plan Scoping Meeting (tentative)				0 days	Tue 5/30/06	Tue 5/30/06
281	B	Submit Draft Proposed Plan in support of a ROD amendment	P			0 wks	Wed 8/23/06	Wed 8/23/06
283	B	BCT Comments Due				0 wks	Fri 10/6/06	Fri 10/6/06
285	B	Submit Draft Final Proposed Plan in support of a ROD amendment	P			0 wks	Wed 11/8/06	Wed 11/8/06
288	B	BCT Concurrence Letters / Public Comments Due				0 days	Fri 12/8/06	Fri 12/8/06
289	B	ROD Amendment with Responsiveness Summary	P			44.9 wks	Mon 10/9/06	Fri 8/17/07
291	B	Submit Draft ROD Amendment to BCT	P			0 days	Fri 2/23/07	Fri 2/23/07
293	B	BCT Comments Due				0 days	Thu 4/12/07	Thu 4/12/07
295	B	Submit Draft Final ROD Amendment with RTCs to BCT	P			0 days	Tue 5/29/07	Tue 5/29/07
297	B	BCT Concurrence Letters Due				0 days	Fri 6/29/07	Fri 6/29/07
299	B	Submit Final ROD Amendment with Signatures	P			1 wk	Fri 8/10/07	Fri 8/17/07
300	B	Remedial Design (Schedule tentative per Federal Facilities Act (FFA) Sec 8.2)	P			38.8 wks	Fri 4/13/07	Wed 1/9/08
302	B	Submit Draft Remedial Design	P			0 wks	Mon 8/20/07	Mon 8/20/07
304	B	BCT Comments Due				0 wks	Wed 10/3/07	Wed 10/3/07
306	B	Submit Draft Final Remedial Design w/ RTCs	P			0 wks	Wed 11/7/07	Wed 11/7/07
308	B	BCT Concurrence Letters Due				0 wks	Mon 12/10/07	Mon 12/10/07
310	B	Submit Final Remedial Design (if needed)	P			0 wks	Wed 1/9/08	Wed 1/9/08
312	B	Construction Summary Report (CSR) II (Schedule tentative per FFA Section 8.2)		S	RA	37 wks	Tue 6/10/08	Mon 2/23/09
313	B	CSR Scoping Meeting				0 wks	Tue 6/10/08	Tue 6/10/08
315	B	Submit Draft CSR		S	RA	0 wks	Mon 9/22/08	Mon 9/22/08
317	B	BCT Comments Due				0 wks	Thu 11/6/08	Thu 11/6/08
319	B	Submit RTC for Draft CSR		S	RA	0 wks	Mon 12/22/08	Mon 12/22/08
321	B	BCT Concurrence Letters Due				0 wks	Thu 1/22/09	Thu 1/22/09
323	B	Submit Final CSR with RTC		S	RA	0 wks	Mon 2/23/09	Mon 2/23/09
324	B	RA Completion Report (Schedule tentative per FFA Section 8.2)	P			41.5 wks	Thu 11/6/08	Mon 8/24/09
325	B	RA Completion Report Scoping Meeting				0 wks	Thu 11/6/08	Thu 11/6/08
327	B	Submit Draft RA Completion Report	P			0 wks	Thu 2/5/09	Thu 2/5/09
329	B	BCT Comments Due				0 wks	Mon 3/23/09	Mon 3/23/09
331	B	Submit Draft Final RA Completion Report	P			0 wks	Mon 6/22/09	Mon 6/22/09
333	B	BCT Concurrence Letters Due				0 wks	Thu 7/23/09	Thu 7/23/09
335	B	Submit Final RA Completion Report with RTC (if needed)	P			0 wks	Mon 8/24/09	Mon 8/24/09

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
352		PARCEL D						
353	D	Risk Management Review		S	FS	58.2 wks	Thu 8/19/99	Fri 9/29/00
375	D	Time-Critical Removal Action (TCRA) for Soil, Steam Lines, and Fuel Lines		S	FS	76.6 wks	Tue 6/20/00	Thu 12/6/01
402	D	Revised Feasibility Study	P			298.6 wks	Thu 3/1/01	Fri 11/17/06
403	D	Feasibility Study Scoping Meeting				0 wks	Thu 3/1/01	Thu 3/1/01
405	D	Submit Draft Feasibility Study	P			0 wks	Fri 3/8/02	Fri 3/8/02
407	D	BCT Comments Due				0 wks	Thu 5/23/02	Thu 5/23/02
411	D	Submit Draft Final Feasibility Study	P			0 wks	Wed 7/26/06	Wed 7/26/06
412	D	BCT Review/ Concurrence Period				8 wks	Thu 7/27/06	Wed 9/20/06
413	D	BCT Comments Due				0 wks	Wed 9/20/06	Wed 9/20/06
415	D	Submit Final Feasibility Study with RTC	P			0 wks	Wed 11/1/06	Wed 11/1/06
417	D	Submit Draft Radiological Addendum to Feasibility Study	P			0 wks	Fri 5/26/06	Fri 5/26/06
419	D	BCT Comments Due				0 wks	Wed 7/12/06	Wed 7/12/06
421	D	Submit Draft Final Radiological Addendum to Feasibility Study	P			0 wks	Wed 8/23/06	Wed 8/23/06
423	D	BCT Concurrence Letters Due				0 wks	Fri 10/6/06	Fri 10/6/06
425	D	Submit Final Radiological Addendum to Feasibility Study with RTC	P			0 wks	Fri 11/17/06	Fri 11/17/06
426	D	Removal Actions (Soil and Stockpiles)		S	FS	103.9 wks	Tue 5/20/03	Fri 5/13/05
452	D	Proposed Plan	P			27.5 wks	Thu 9/21/06	Tue 4/3/07
453	D	Proposed Plan Scoping Meeting (tentative)				0 wks	Thu 9/21/06	Thu 9/21/06
455	D	Submit Draft Proposed Plan	P			0 wks	Thu 12/14/06	Thu 12/14/06
457	D	BCT Comments Due				0 wks	Tue 1/30/07	Tue 1/30/07
459	D	Submit Draft Final Proposed Plan	P			0 wks	Thu 3/1/07	Thu 3/1/07
462	D	BCT Concurrence Letters / Public Comments Due				0 wks	Tue 4/3/07	Tue 4/3/07
463	D	ROD with Responsiveness Summary	P			42.5 wks	Tue 1/30/07	Thu 11/22/07
465	D	Submit Draft ROD with Responsiveness Summary	P			0 wks	Tue 6/19/07	Tue 6/19/07
467	D	BCT Comments Due				0 wks	Thu 8/2/07	Thu 8/2/07
469	D	Submit Draft Final ROD with Responsiveness Summary	P			0 wks	Tue 9/4/07	Tue 9/4/07
471	D	BCT Concurrence Letters Due				0 wks	Thu 10/4/07	Thu 10/4/07
473	D	Submit Final ROD with signatures	P			1 wk	Fri 11/16/07	Thu 11/22/07
474	D	Remedial Design/Remedial Action (RD/RA) (Schedule to be determined (TBD) per FFA Section 8.2)	P					

Hunters Point Shipyards FFA Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 4 of 18
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
475		PARCEL C						
476	C	Previous Removal Actions and Studies				170.8 wks	Mon 11/15/99	Thu 2/20/03
526	C	Dry Dock 4 Caisson Removal		S	FS	144.8 wks	Mon 7/21/03	Wed 4/26/06
527	C	Water Sampling (required prior to caisson removal)		S	FS	104.2 wks	Mon 7/21/03	Fri 7/15/05
545	C	Feasibility Study	P			146 wks	Thu 7/1/04	Wed 4/18/07
546	C	Feasibility Study Scoping Meeting (tentative)				0 wks	Thu 7/1/04	Thu 7/1/04
548	C	Submit Draft Feasibility Study	P			0 wks	Tue 10/24/06	Tue 10/24/06
550	C	BCT Comments Due				0 wks	Thu 12/7/06	Thu 12/7/06
551	C	RTC Meeting / BCT Concurrence (tentative)				0 wks	Wed 12/20/06	Wed 12/20/06
553	C	Submit Draft Final Feasibility Study	P			0 wks	Wed 1/31/07	Wed 1/31/07
555	C	BCT Comments Due				0 wks	Mon 3/19/07	Mon 3/19/07
557	C	Submit Final Feasibility Study with RTC (if needed)	P			0 wks	Wed 4/18/07	Wed 4/18/07
559	C	Submit Draft Radiological Addendum to Feasibility Study	P			0 wks	Fri 7/28/06	Fri 7/28/06
561	C	BCT Comments Due				0 wks	Wed 9/13/06	Wed 9/13/06
563	C	Submit Draft Final Radiological Addendum to Feasibility Study	P			0 wks	Wed 10/25/06	Wed 10/25/06
565	C	BCT Concurrence Letters Due				0 wks	Fri 12/8/06	Fri 12/8/06
567	C	Submit Final Radiological Addendum to Feasibility Study with RTC (if needed)	P			0 wks	Wed 1/10/07	Wed 1/10/07
568	C	Proposed Plan	P			29.4 wks	Tue 3/20/07	Thu 10/11/07
569	C	Proposed Plan Scoping Meeting (tentative)				0 wks	Tue 3/20/07	Tue 3/20/07
571	C	Submit Draft Proposed Plan	P			0 wks	Tue 6/12/07	Tue 6/12/07
573	C	BCT Comments Due				0 wks	Thu 7/26/07	Thu 7/26/07
574	C	RTC Meeting / BCT Concurrence (tentative)				0 wks	Wed 8/8/07	Wed 8/8/07
576	C	Submit Draft Final Proposed Plan	P			0 wks	Mon 9/10/07	Mon 9/10/07
579	C	BCT Concurrence Letters / Public Comments Due				0 wks	Thu 10/11/07	Thu 10/11/07
580	C	Record of Decision (ROD) with Responsiveness Summary	P			40.5 wks	Fri 7/27/07	Tue 5/6/08
582	C	Submit Draft ROD with Responsiveness Summary	P			0 wks	Thu 11/29/07	Thu 11/29/07
584	C	BCT Comments Due				0 wks	Tue 1/15/08	Tue 1/15/08
585	C	RTC Meeting / BCT Concurrence (tentative)				0 wks	Tue 1/29/08	Tue 1/29/08
587	C	Submit Draft Final ROD with Responsiveness Summary	P			0 wks	Thu 2/14/08	Thu 2/14/08
589	C	BCT Concurrence Letters Due				0 wks	Tue 3/18/08	Tue 3/18/08
591	C	Submit Final ROD with Signatures	P			1 wk	Tue 4/29/08	Tue 5/6/08
592	C	Remedial Design / Remedial Action (Schedule TBD per FFA Section 8.2)	P					

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
593		PARCEL E						
594	E	Ecological Risk Reports		S	RI	49.4 wks	Mon 6/14/99	Tue 5/23/00
605	E	Risk Management Review (RMR)		S	RI	11 wks	Mon 9/20/99	Fri 12/3/99
607	E	Standard Data Gaps Investigation (SDGI) (Soil & Shoreline Sediment)		S	RI	294.9 wks	Thu 8/17/00	Tue 4/11/06
608	E	Standard Data Gaps Investigation Work Plan		S	RI	115.4 wks	Thu 8/17/00	Fri 11/1/02
636	E	Data Summary Report (Phases 1 and 2)		S	RI	81 wks	Mon 9/8/03	Thu 3/24/05
639	E	Shoreline Characterization Technical Memorandum		S	RI	157.9 wks	Thu 4/3/03	Tue 4/11/06
641	E	Submit Technical Memorandum to BCT		S	RI	0 wks	Thu 10/27/05	Thu 10/27/05
643	E	BCT Comments Due				0 wks	Tue 1/31/06	Tue 1/31/06
645	E	Submit RTCs to BCT		S	RI	0 wks	Tue 4/11/06	Tue 4/11/06
646	E	Biological Assessment		S	RI	17.2 wks	Tue 12/28/04	Tue 4/26/05
653	E	IR-02 North West and Central Removal Action (performed under basewide radiation removal action)		S	FS	152.8 wks	Wed 9/3/03	Fri 8/4/06
655	E	Submit Draft Work Plan to BCT		S	FS	0 wks	Wed 3/9/05	Wed 3/9/05
657	E	BCT Comments Due				0 wks	Mon 4/25/05	Mon 4/25/05
659	E	Submit Draft Final Work Plan with RTCs		S	FS	0 wks	Fri 5/27/05	Fri 5/27/05
661	E	BCT Comments Due				0 wks	Mon 6/27/05	Mon 6/27/05
663	E	Submit Final Work Plan with RTCs		S	FS	0 wks	Mon 11/7/05	Mon 11/7/05
666	E	IR-02 Removal Action Closeout Report		S	FS	26.6 wks	Fri 7/7/06	Tue 1/9/07
668	E	Submit Removal Action Closeout Report		S	FS	0 wks	Thu 10/26/06	Thu 10/26/06
670	E	BCT Comments Due				0 wks	Tue 12/12/06	Tue 12/12/06
672	E	Submit Final Removal Action Closeout Report with RTCs		S	FS	0 wks	Tue 1/9/07	Tue 1/9/07
673	E	Metal Reef/Slag Removal Action (performed under basewide radiation removal action)		S	FS	153.7 wks	Mon 11/17/03	Wed 10/25/06
674	E	Metal Reef/Slag Removal Action Site Characterization Work Plan		S	FS	42.8 wks	Mon 11/17/03	Wed 9/8/04
683	E	Metal Reef/Slag Removal Action Implementation Work Plan		S	FS	100.4 wks	Thu 9/9/04	Fri 8/11/06
685	E	Submit Draft Work Plan to BCT		S	FS	0 wks	Mon 2/28/05	Mon 2/28/05
687	E	BCT Comments Due				0 wks	Fri 4/8/05	Fri 4/8/05
691	E	BCT Comments Due				0 wks	Fri 6/17/05	Fri 6/17/05
696	E	Wetlands Mitigation Work Plan				29.7 wks	Tue 3/7/06	Fri 9/29/06
698	E	Submit Draft Wetlands Mitigation Work Plan to BCT		S	FS	0 wks	Fri 5/12/06	Fri 5/12/06
700	E	BCT Comments Due				0 wks	Wed 6/28/06	Wed 6/28/06
704	E	Metal Reef/Slag Removal Action Closeout Report		S	FS	23.7 wks	Fri 5/12/06	Wed 10/25/06
706	E	Submit Draft Removal Action Closeout Report		S	FS	0 wks	Tue 8/1/06	Tue 8/1/06
708	E	BCT Comments Due				0 wks	Fri 9/15/06	Fri 9/15/06
710	E	Submit Final Removal Action Closeout Report with RTCs		S	FS	0 wks	Wed 10/25/06	Wed 10/25/06
711	E	Parcel E Remedial Investigation (RI)	P			98 wks	Tue 5/31/05	Mon 4/16/07
713	E	Submit Draft Remedial Investigation	P			0 wks	Mon 10/23/06	Mon 10/23/06
715	E	BCT Comments Due				0 wks	Thu 12/7/06	Thu 12/7/06
717	E	Submit Draft Final Remedial Investigation	P			0 wks	Thu 2/1/07	Thu 2/1/07
719	E	BCT Comments Due				0 wks	Mon 3/5/07	Mon 3/5/07

Hunters Point Shipyards FFA Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 6 of 18
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
721	E	Submit Final Remedial Investigation	P			0 wks	Mon 4/16/07	Mon 4/16/07
722	E	Feasibility Study	P			58.1 wks	Fri 11/24/06	Fri 1/4/08
723	E	Feasibility Study Scoping Meeting (tentative)				0 wks	Fri 11/24/06	Fri 11/24/06
725	E	Submit Draft Feasibility Study	P			0 wks	Fri 7/6/07	Fri 7/6/07
727	E	BCT Comments Due				0 wks	Wed 8/22/07	Wed 8/22/07
728	E	RTC Meeting / Discussion on Progress (tentative)				0 wks	Wed 9/5/07	Wed 9/5/07
730	E	Submit Draft Final Feasibility Study	P			0 wks	Wed 10/31/07	Wed 10/31/07
732	E	BCT Concurrence Letters Due				0 wks	Fri 11/30/07	Fri 11/30/07
734	E	Submit Final Feasibility Study with RTC (if needed)	P			0 wks	Fri 1/4/08	Fri 1/4/08
736	E	Submit Draft Radiological Addendum to Feasibility Study	P			0 wks	Fri 3/30/07	Fri 3/30/07
738	E	BCT Comments Due				0 wks	Tue 5/15/07	Tue 5/15/07
739	E	RTC Meeting / Discussion on Progress (tentative)				0 wks	Wed 9/5/07	Wed 9/5/07
741	E	Submit Draft Final Radiological Addendum to Feasibility Study	P			0 wks	Wed 10/3/07	Wed 10/3/07
743	E	BCT Concurrence Letters Due				0 wks	Fri 11/2/07	Fri 11/2/07
745	E	Submit Final Radiological Addendum to Feasibility Study with RTC (if needed)	P			0 wks	Fri 12/7/07	Fri 12/7/07
746	E	Proposed Plan	P			27.3 wks	Mon 12/3/07	Wed 6/11/08
747	E	Proposed Plan Scoping Meeting (tentative)				0 wks	Mon 12/3/07	Mon 12/3/07
749	E	Submit Draft Proposed Plan	P			0 wks	Mon 2/25/08	Mon 2/25/08
751	E	BCT Comments Due				0 wks	Thu 4/10/08	Thu 4/10/08
753	E	Submit Draft Final Proposed Plan	P			0 wks	Fri 5/9/08	Fri 5/9/08
756	E	BCT Concurrence Letters / Public Comments Due				0 wks	Wed 6/11/08	Wed 6/11/08
757	E	Parcel E ROD with Responsiveness Summary	P			46.6 wks	Thu 4/10/08	Tue 3/3/09
759	E	Submit Draft ROD with Responsiveness Summary	P			0 wks	Thu 8/14/08	Thu 8/14/08
761	E	BCT Comments Due				0 wks	Mon 9/29/08	Mon 9/29/08
762	E	RTC Meeting				0 wks	Mon 10/13/08	Mon 10/13/08
764	E	Submit Draft Final ROD with Responsiveness Summary	P			0 wks	Thu 12/11/08	Thu 12/11/08
766	E	BCT Concurrence Letters Due				0 wks	Tue 1/13/09	Tue 1/13/09
768	E	Submit Final ROD with Signatures	P			1 wk	Tue 2/24/09	Tue 3/3/09
769	E	Remedial Design / Remedial Action (Schedule TBD per FFA Section 8.2)	P					

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
770		PARCEL E-2						
771	E-2	Landfill Fire Removal Action		S	RI/FS	230.2 wks	Tue 9/12/00	Mon 2/7/05
828	E-2	Non-Standard Data Gaps Investigation (Landfill & Wetlands)		S	RI/FS	154.8 wks	Wed 11/14/01	Fri 10/29/04
875	E-2	Landfill Gas Removal Action		S	RI/FS	409.5 wks	Thu 8/8/02	Fri 6/11/10
878	E-2	Submit Action Memorandum to BCT		S	RI/FS	0 wks	Mon 9/23/02	Mon 9/23/02
885	E-2	Submit Closeout Report to BCT		S	RI/FS	0 wks	Fri 3/19/04	Fri 3/19/04
887	E-2	BCT Comments Due				0 wks	Thu 9/9/04	Thu 9/9/04
889	E-2	Submit Final Closeout Report with RTCs		S	RI/FS	0 wks	Fri 6/11/10	Fri 6/11/10
890	E-2	Interim Landfill Gas Monitoring and Control Plan		S	RI/FS	32.1 wks	Mon 1/5/04	Fri 8/13/04
897	E-2	Interim Landfill Gas Monitoring Program		S	RI/FS	163.3 wks	Mon 1/26/04	Mon 3/12/07
899	E-2	2004 Landfill Gas Monitoring		S	RI/FS	65.3 wks	Mon 1/26/04	Mon 4/25/05
956	E-2	2005 Landfill Gas Monitoring		S	RI/FS	112.3 wks	Fri 1/14/05	Mon 3/12/07
957	E-2	January 2005 Monitoring		S	RI/FS	14.3 wks	Fri 1/14/05	Mon 4/25/05
965	E-2	February 2005 Monitoring		S	RI/FS	14.3 wks	Fri 2/11/05	Mon 5/23/05
973	E-2	March 2005 Monitoring		S	RI/FS	11.5 wks	Fri 3/18/05	Tue 6/7/05
981	E-2	April 2005 Monitoring		S	RI/FS	11.5 wks	Fri 4/22/05	Tue 7/12/05
989	E-2	May 2005 Monitoring		S	RI/FS	11.5 wks	Fri 5/20/05	Tue 8/9/05
997	E-2	June 2005 Monitoring		S	RI/FS	9.1 wks	Mon 6/27/05	Mon 8/29/05
1005	E-2	July 2005 Monitoring		S	RI/FS	13.5 wks	Mon 7/25/05	Wed 10/26/05
1013	E-2	August 2005 Monitoring		S	RI/FS	11.5 wks	Mon 8/29/05	Wed 11/16/05
1021	E-2	September 2005 Monitoring		S	RI/FS	12.1 wks	Mon 9/19/05	Mon 12/12/05
1029	E-2	October 2005 Monitoring		S	RI/FS	12.1 wks	Mon 10/24/05	Mon 1/16/06
1037	E-2	November 2005 Monitoring		S	RI/FS	12.2 wks	Mon 11/21/05	Mon 2/13/06
1040	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 12/26/05	Mon 12/26/05
1042	E-2	BCT Comments Due				0 wks	Mon 1/30/06	Mon 1/30/06
1044	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 2/13/06	Mon 2/13/06
1045	E-2	December 2005 Monitoring		S	RI/FS	12.1 wks	Mon 12/19/05	Mon 3/13/06
1048	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 1/25/06	Wed 1/25/06
1050	E-2	BCT Comments Due				0 wks	Mon 2/27/06	Mon 2/27/06
1052	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 3/13/06	Mon 3/13/06
1053	E-2	2006 Landfill Gas Monitoring				59.1 wks	Mon 1/23/06	Mon 3/12/07
1054	E-2	January 2006 Monitoring		S	RI/FS	12.1 wks	Mon 1/23/06	Mon 4/17/06
1057	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 3/1/06	Wed 3/1/06
1059	E-2	BCT Comments Due				0 wks	Mon 4/3/06	Mon 4/3/06
1061	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 4/17/06	Mon 4/17/06
1062	E-2	February 2006 Monitoring		S	RI/FS	12.1 wks	Mon 2/20/06	Mon 5/15/06
1065	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 3/29/06	Wed 3/29/06
1067	E-2	BCT Comments Due				0 wks	Mon 5/1/06	Mon 5/1/06
1069	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 5/15/06	Mon 5/15/06

Hunters Point Shipyards FFA Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 8 of 18
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1070	E-2	March 2006 Monitoring		S	RI/FS	12.1 wks	Mon 3/20/06	Mon 6/12/06
1073	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 4/26/06	Wed 4/26/06
1075	E-2	BCT Comments Due				0 wks	Mon 5/29/06	Mon 5/29/06
1077	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 6/12/06	Mon 6/12/06
1078	E-2	April 2006 Monitoring		S	RI/FS	12.1 wks	Mon 4/24/06	Mon 7/17/06
1081	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 5/31/06	Wed 5/31/06
1083	E-2	BCT Comments Due				0 wks	Mon 7/3/06	Mon 7/3/06
1085	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 7/17/06	Mon 7/17/06
1086	E-2	May 2006 Monitoring		S	RI/FS	12.1 wks	Mon 5/22/06	Mon 8/14/06
1089	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 6/28/06	Wed 6/28/06
1091	E-2	BCT Comments Due				0 wks	Mon 7/31/06	Mon 7/31/06
1093	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 8/14/06	Mon 8/14/06
1094	E-2	June 2006 Monitoring		S	RI/FS	12.1 wks	Mon 6/26/06	Mon 9/18/06
1097	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 8/2/06	Wed 8/2/06
1099	E-2	BCT Comments Due				0 wks	Mon 9/4/06	Mon 9/4/06
1101	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 9/18/06	Mon 9/18/06
1102	E-2	July 2006 Monitoring		S	RI/FS	12.1 wks	Mon 7/24/06	Mon 10/16/06
1105	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 8/30/06	Wed 8/30/06
1107	E-2	BCT Comments Due				0 wks	Mon 10/2/06	Mon 10/2/06
1109	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 10/16/06	Mon 10/16/06
1110	E-2	August 2006 Monitoring		S	RI/FS	12.1 wks	Mon 8/21/06	Mon 11/13/06
1113	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 9/27/06	Wed 9/27/06
1115	E-2	BCT Comments Due				0 wks	Mon 10/30/06	Mon 10/30/06
1117	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 11/13/06	Mon 11/13/06
1118	E-2	September 2006 Monitoring		S	RI/FS	12.1 wks	Mon 9/25/06	Mon 12/18/06
1121	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 11/1/06	Wed 11/1/06
1123	E-2	BCT Comments Due				0 wks	Mon 12/4/06	Mon 12/4/06
1125	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 12/18/06	Mon 12/18/06
1126	E-2	October 2006 Monitoring		S	RI/FS	12.3 wks	Mon 10/23/06	Tue 1/16/07
1129	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 11/29/06	Wed 11/29/06
1131	E-2	BCT Comments Due				0 wks	Tue 1/2/07	Tue 1/2/07
1133	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Tue 1/16/07	Tue 1/16/07
1134	E-2	November 2006 Monitoring		S	RI/FS	12.1 wks	Mon 11/20/06	Mon 2/12/07
1137	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 12/27/06	Wed 12/27/06
1139	E-2	BCT Comments Due				0 wks	Mon 1/29/07	Mon 1/29/07
1141	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 2/12/07	Mon 2/12/07
1142	E-2	December 2006 Monitoring		S	RI/FS	12.1 wks	Mon 12/18/06	Mon 3/12/07
1145	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 1/24/07	Wed 1/24/07
1147	E-2	BCT Comments Due				0 wks	Mon 2/26/07	Mon 2/26/07

Hunters Point Shipyard FFA Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 9 of 18
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1149	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 3/12/07	Mon 3/12/07
1150	E-2	Polychlorinated Biphenyls (PCB) Removal Action		S	RI/FS	123.2 wks	Mon 3/1/04	Fri 7/7/06
1151	E-2	Action Memorandum		S	RI/FS	64 wks	Mon 3/1/04	Thu 5/19/05
1159	E-2	Removal Action Work Plan		S	RI/FS	80.1 wks	Fri 4/30/04	Thu 11/10/05
1172	E-2	PCB Removal Action Closeout Report		S	RI/FS	22.1 wks	Wed 5/24/06	Wed 10/25/06
1174	E-2	Submit Draft Removal Action Closeout Report		S	RI/FS	0 wks	Tue 8/1/06	Tue 8/1/06
1176	E-2	BCT Comments Due				0 wks	Fri 9/15/06	Fri 9/15/06
1178	E-2	Submit Final Removal Action Closeout Report and RTCs		S	RI/FS	0 wks	Wed 10/25/06	Wed 10/25/06
1179	E-2	Dust Control Plan		S	RI/FS	15.5 wks	Mon 3/21/05	Wed 7/6/05
1181	E-2	Submit Draft Dust Control Plan		S	E-2 RI/FS	0 wks	Fri 4/29/05	Fri 4/29/05
1183	E-2	BCT Comments Due				0 wks	Wed 6/1/05	Wed 6/1/05
1185	E-2	Submit Final Dust Control Plan		S	E-2 RI/FS	0 wks	Wed 7/6/05	Wed 7/6/05
1186	E-2	Remedial Investigation/Feasibility Study	P			139.1 wks	Wed 5/12/04	Wed 1/10/07
1187	E-2	Remedial Investigation/Feasibility Study Storyboard Meeting				0.6 wks	Wed 5/12/04	Fri 5/14/04
1189	E-2	Submit Draft Remedial Investigation/Feasibility Study	P			0 wks	Fri 6/16/06	Fri 6/16/06
1191	E-2	BCT Comments Due				0 wks	Wed 8/2/06	Wed 8/2/06
1192	E-2	RTC Meeting / Discussion on Progress (tentative)				0 wks	Wed 8/16/06	Wed 8/16/06
1194	E-2	Submit Draft Final Remedial Investigation /Feasibility Study	P			0 wks	Wed 11/8/06	Wed 11/8/06
1196	E-2	BCT Concurrence Letters Due				0 wks	Fri 12/8/06	Fri 12/8/06
1198	E-2	Submit Final Remedial Investigation /Feasibility Study with RTC (if needed)	P			0 wks	Wed 1/10/07	Wed 1/10/07
1200	E-2	Submit Draft Radiological Addendum to Feasibility Study	P			0 wks	Fri 5/26/06	Fri 5/26/06
1202	E-2	BCT Comments Due				0 wks	Wed 7/12/06	Wed 7/12/06
1204	E-2	Submit Draft Final Radiological Addendum to Feasibility Study	P			0 wks	Wed 9/13/06	Wed 9/13/06
1206	E-2	BCT Concurrence Letters Due				0 wks	Fri 10/13/06	Fri 10/13/06
1208	E-2	Submit Final Radiological Addendum to Feasibility Study with RTC (if needed)	P			0 wks	Wed 11/15/06	Wed 11/15/06
1209	E-2	Proposed Plan	P			27.5 wks	Tue 12/12/06	Fri 6/22/07
1210	E-2	Proposed Plan Scoping Meeting (tentative)				0 wks	Tue 12/12/06	Tue 12/12/06
1212	E-2	Submit Draft Proposed Plan	P			0 wks	Tue 3/6/07	Tue 3/6/07
1214	E-2	BCT Comments Due				0 wks	Fri 4/20/07	Fri 4/20/07
1216	E-2	Submit Draft Final Proposed Plan	P			0 wks	Tue 5/22/07	Tue 5/22/07
1218	E-2	Public Meeting (tentative)				0 wks	Thu 6/7/07	Thu 6/7/07
1219	E-2	BCT Concurrence Letters / Public Comments Due				0 wks	Fri 6/22/07	Fri 6/22/07
1220	E-2	ROD with Responsiveness Summary	P			47 wks	Fri 4/20/07	Fri 3/14/08
1222	E-2	Submit Draft ROD with Responsiveness Summary	P			0 wks	Fri 8/24/07	Fri 8/24/07
1224	E-2	BCT Comments Due				0 wks	Tue 10/9/07	Tue 10/9/07
1225	E-2	RTC Meeting (tentative)				0 wks	Tue 10/23/07	Tue 10/23/07
1227	E-2	Submit Draft Final ROD with Responsiveness Summary	P			0 wks	Tue 12/25/07	Tue 12/25/07
1229	E-2	BCT Concurrence Letters Due				0 wks	Fri 1/25/08	Fri 1/25/08
1231	E-2	Submit Final ROD with Signatures	P			1 wk	Fri 3/7/08	Fri 3/14/08

Hunters Point Shipyard FFA Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 10 of 18
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1232	E-2	Remedial Design / Remedial Action (Schedule TBD per FFA Section 8.2)	P					

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1233		PARCEL F						
1234	F	Validation Study (VS)	P			242.2 wks	Tue 9/12/00	Mon 5/2/05
1235	F	VS Work Plan	P			31.8 wks	Tue 9/12/00	Mon 4/23/01
1243	F	Human Health Risk Assessment (HHRA) Work Plan	P			35.8 wks	Mon 10/30/00	Thu 7/5/01
1255	F	VS Field and Laboratory Work		S	VS	44.7 wks	Fri 12/15/00	Wed 10/24/01
1275	F	VS Report (with HHRA and Sediment Dynamics results)	P			187.3 wks	Mon 10/1/01	Mon 5/2/05
1295	F	Feasibility Study Data Gaps Investigation		S	FS	33.9 wks	Thu 6/12/03	Wed 2/4/04
1307	F	Feasibility Study Report	P			158.8 wks	Tue 8/2/05	Fri 8/15/08
1308	F	Feasibility Study Scoping Meeting				0 wks	Tue 8/2/05	Tue 8/2/05
1310	F	Submit Draft Feasibility Study Report	P			0 wks	Mon 6/19/06	Mon 6/19/06
1312	F	BCT Comments Due				0 wks	Mon 8/7/06	Mon 8/7/06
1314	F	Submit Draft Final Feasibility Study with RTC	P			0 wks	Mon 9/25/06	Mon 9/25/06
1316	F	BCT Concurrence Letters Due				0 wks	Thu 10/26/06	Thu 10/26/06
1318	F	Submit Final Feasibility Study with RTC (if needed)	P			0 wks	Tue 11/28/06	Tue 11/28/06
1320	F	Submit Draft Radiological Addendum to Feasibility Study	P			0 wks	Fri 3/14/08	Fri 3/14/08
1322	F	BCT Comments Due				0 wks	Wed 4/30/08	Wed 4/30/08
1324	F	Submit Draft Final Radiological Addendum to Feasibility Study with RTC	P			0 wks	Thu 6/12/08	Thu 6/12/08
1326	F	BCT Concurrence Letters Due				0 wks	Tue 7/15/08	Tue 7/15/08
1328	F	Submit Final Radiological Addendum to Feasibility Study with RTC (if needed)	P			0 wks	Fri 8/15/08	Fri 8/15/08
1329	F	Proposed Plan	P			30.5 wks	Thu 6/12/08	Mon 1/12/09
1330	F	Proposed Plan Scoping Meeting (tentative)				0 wks	Thu 6/12/08	Thu 6/12/08
1332	F	Submit Draft Proposed Plan	P			0 wks	Thu 9/4/08	Thu 9/4/08
1334	F	BCT Comments Due				0 wks	Mon 10/20/08	Mon 10/20/08
1335	F	RTC Meeting / BCT Concurrence (tentative)				0 wks	Thu 11/6/08	Thu 11/6/08
1337	F	Submit Draft Final Proposed Plan	P			0 wks	Thu 12/11/08	Thu 12/11/08
1339	F	Public Meeting (tentative)				0 wks	Mon 12/29/08	Mon 12/29/08
1340	F	BCT Concurrence Letters / Public Comments Due				0 wks	Mon 1/12/09	Mon 1/12/09
1341	F	ROD	P			39.5 wks	Tue 10/21/08	Thu 7/23/09
1343	F	Submit Draft ROD	P			0 wks	Mon 2/16/09	Mon 2/16/09
1345	F	BCT Comments Due				0 wks	Thu 4/2/09	Thu 4/2/09
1347	F	RTC meeting/ BCT Concurrence (tentative)				0 wks	Mon 5/4/09	Mon 5/4/09
1348	F	Submit Draft Final ROD	P			0 wks	Mon 5/4/09	Mon 5/4/09
1350	F	BCT Concurrence Letters Due				0 wks	Thu 6/4/09	Thu 6/4/09
1352	F	Submit Final ROD with Signatures	P			1 wk	Thu 7/16/09	Thu 7/23/09
1353	F	Remedial Design / Remedial Action (Schedule TBD per FFA Section 8.2)	P					

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1354		GROUNDWATER PROGRAM (includes groundwater treatability studies)						
1355	B	Quarterly Groundwater Sampling Program				424.1 wks	Thu 4/15/99	Wed 5/30/07
1356	B	Quarterly Groundwater Sampling 2001				104 wks	Mon 12/27/99	Fri 12/21/01
1440	B	Groundwater Studies and Technical Memoranda				159.2 wks	Thu 4/15/99	Thu 5/2/02
1466	B	Quarterly Groundwater Sampling Program 2002-2003		S	ROD	123.7 wks	Tue 3/12/02	Thu 7/22/04
1547	B	Quarterly Groundwater Sampling Program 2004		S	ROD	105.1 wks	Mon 3/8/04	Fri 3/10/06
1548	B	January - March 2004 Quarterly Report		S	ROD	32.2 wks	Mon 3/8/04	Fri 10/15/04
1558	B	April - June 2004 Quarterly Report		S	ROD	59.7 wks	Tue 6/1/04	Fri 7/22/05
1568	B	July - September 2004 Quarterly Report		S	ROD	51.6 wks	Tue 8/31/04	Fri 8/26/05
1578	B	Annual Report - October - December 2004 Quarterly Report		S	ROD	66.6 wks	Tue 11/30/04	Fri 3/10/06
1583	B	Submit Draft to BCT		S	ROD	0 wks	Thu 12/8/05	Thu 12/8/05
1585	B	BCT Comments Due				0 wks	Thu 2/9/06	Thu 2/9/06
1587	B	Submit Final Annual Report with RTC		S	ROD	0 wks	Fri 3/10/06	Fri 3/10/06
1588	B	Quarterly Groundwater Sampling Program 2005				68.4 wks	Tue 3/1/05	Thu 6/22/06
1589	B	January - March 2005 Monitoring		S	ROD	55.3 wks	Tue 3/1/05	Wed 3/22/06
1594	B	Submit Draft Quarterly Report to BCT		S	ROD	0 wks	Thu 12/22/05	Thu 12/22/05
1596	B	BCT Comments Due				0 wks	Thu 3/2/06	Thu 3/2/06
1598	B	Submit Final Quarterly Report with RTC		S	ROD	0 wks	Wed 3/22/06	Wed 3/22/06
1599	B	April-June 2005 Monitoring		S	ROD	50.75 wks	Tue 5/31/05	Mon 5/22/06
1604	B	Submit Draft Quarterly Report to BCT		S	ROD	0 wks	Thu 4/6/06	Thu 4/6/06
1606	B	BCT Comments Due				0 wks	Tue 5/9/06	Tue 5/9/06
1608	B	Submit Final Quarterly Report with RTC		S	ROD	0 wks	Mon 5/22/06	Mon 5/22/06
1609	B	July-September 2005 Monitoring		S	ROD	37.9 wks	Tue 8/30/05	Mon 5/22/06
1614	B	Submit Draft Quarterly Report to BCT		S	ROD	0 wks	Fri 4/7/06	Fri 4/7/06
1616	B	BCT Comments Due				0 wks	Tue 5/9/06	Tue 5/9/06
1618	B	Submit Final Quarterly Report with RTC		S	ROD	0 wks	Mon 5/22/06	Mon 5/22/06
1619	B	Annual Report October-December 2005 Monitoring		S	ROD	29.3 wks	Wed 11/30/05	Thu 6/22/06
1624	B	Submit Draft Quarterly Report to BCT		S	ROD	0 wks	Mon 4/10/06	Mon 4/10/06
1626	B	BCT Comments Due				0 wks	Thu 5/11/06	Thu 5/11/06
1628	B	Submit Final Quarterly Report with RTC		S	ROD	0 wks	Thu 6/22/06	Thu 6/22/06
1629	B	Quarterly Groundwater Sampling Program 2006				65.1 wks	Wed 3/1/06	Wed 5/30/07
1630	B	January-March 2006 Monitoring		S	ROD	22.6 wks	Wed 3/1/06	Fri 8/4/06
1635	B	Submit Draft Quarterly Report to BCT		S	ROD	0 wks	Fri 6/2/06	Fri 6/2/06
1637	B	BCT Comments Due				0 wks	Wed 7/5/06	Wed 7/5/06
1639	B	Submit Final Quarterly Report with RTC		S	ROD	0 wks	Fri 8/4/06	Fri 8/4/06
1640	B	April-June 2006 Monitoring		S	ROD	22.6 wks	Wed 5/31/06	Fri 11/3/06
1645	B	Submit Draft Quarterly Report to BCT		S	ROD	0 wks	Fri 9/1/06	Fri 9/1/06
1647	B	BCT Comments Due				0 wks	Wed 10/4/06	Wed 10/4/06
1649	B	Submit Final Quarterly Report with RTC		S	ROD	0 wks	Fri 11/3/06	Fri 11/3/06

Hunters Point Shipyard FFA Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 13 of 18
 RED Primary Deliverables
 BLUE Secondary Deliverables
 MAROON Fieldwork
 GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1650	B	July-September 2006 Monitoring		S	ROD	22.1 wks	Wed 8/30/06	Wed 1/31/07
1655	B	Submit Draft Quarterly Report to BCT		S	ROD	0 wks	Fri 12/1/06	Fri 12/1/06
1657	B	BCT Comments Due				0 wks	Wed 1/3/07	Wed 1/3/07
1659	B	Submit Final Quarterly Report with RTC		S	ROD	0 wks	Wed 1/31/07	Wed 1/31/07
1660	B	Annual Report- October-December 2006 Monitoring		S	ROD	26.1 wks	Wed 11/29/06	Wed 5/30/07
1665	B	Submit Draft Quarterly Report to BCT		S	ROD	0 wks	Fri 3/30/07	Fri 3/30/07
1667	B	BCT Comments Due				0 wks	Wed 5/2/07	Wed 5/2/07
1669	B	Submit Final Quarterly Report with RTC		S	ROD	0 wks	Wed 5/30/07	Wed 5/30/07
1670	C/D/E	Groundwater Data Gaps Investigation (GDGI)				215.4 wks	Tue 3/28/00	Tue 5/11/04
1817	B/C/D/E	Groundwater Monitoring Program Sampling and Analysis Plan - Parcels B, C, D & E		S	C/D/E FS	64.3 wks	Fri 5/30/03	Fri 8/20/04
1829	B/C/D/E	Basewide Groundwater Monitoring Program - Parcels C, D, & E		S	C/D/E FS	170.5 wks	Mon 3/1/04	Tue 6/5/07
1831	C/D/E	April-June 2004 Monitoring		S	C/D/E FS	60.7 wks	Tue 6/1/04	Fri 7/29/05
1841	C/D/E	July-September 2004 Monitoring		S	C/D/E FS	66.8 wks	Tue 8/24/04	Fri 12/2/05
1851	C/D/E	October-December 2004 Monitoring		S	C/D/E FS	56.7 wks	Tue 11/16/04	Fri 12/16/05
1861	C/D/E	Annual Report- January-March 2005 Monitoring		S	C/D/E FS	61.8 wks	Tue 3/1/05	Fri 5/5/06
1866	C/D/E	Submit Draft to BCT		S	C/D/E FS	0 wks	Thu 3/23/06	Thu 3/23/06
1868	C/D/E	BCT Comments Due				0 wks	Mon 4/24/06	Mon 4/24/06
1870	C/D/E	Submit Final Report with RTC		S	C/D/E FS	0 wks	Fri 5/5/06	Fri 5/5/06
1871	C/D/E	April-June 2005 Monitoring		S	C/D/E FS	48.9 wks	Tue 5/31/05	Mon 5/8/06
1876	C/D/E	Submit Draft to BCT		S	C/D/E FS	0 wks	Fri 3/24/06	Fri 3/24/06
1878	C/D/E	BCT Comments Due				0 wks	Wed 4/26/06	Wed 4/26/06
1880	C/D/E	Submit Final Quarterly Report with RTC		S	C/D/E FS	0 wks	Mon 5/8/06	Mon 5/8/06
1881	C/D/E	July-September 2005 Monitoring		S	C/D/E FS	39.5 wks	Tue 8/30/05	Thu 6/1/06
1886	C/D/E	Submit Draft to BCT		S	C/D/E FS	0 wks	Tue 4/18/06	Tue 4/18/06
1888	C/D/E	BCT Comments Due				0 wks	Fri 5/19/06	Fri 5/19/06
1890	C/D/E	Submit Final Quarterly Report with RTC		S	C/D/E FS	0 wks	Thu 6/1/06	Thu 6/1/06
1891	C/D/E	October-December 2005 Monitoring		S	C/D/E FS	35 wks	Tue 11/29/05	Tue 8/1/06
1896	C/D/E	Submit Draft to BCT		S	C/D/E FS	6 wks	Fri 4/21/06	Thu 6/1/06
1898	C/D/E	BCT Comments Due				0 wks	Tue 7/4/06	Tue 7/4/06
1900	C/D/E	Submit Final Quarterly Report with RTC		S	C/D/E FS	0 wks	Tue 8/1/06	Tue 8/1/06
1901	C/D/E	Annual Report- January-March 2006 Monitoring		S	C/D/E FS	22.3 wks	Tue 2/28/06	Wed 8/2/06
1906	C/D/E	Submit Draft to BCT		S	C/D/E FS	0 wks	Fri 6/2/06	Fri 6/2/06
1908	C/D/E	BCT Comments Due				0 wks	Wed 7/5/06	Wed 7/5/06
1910	C/D/E	Submit Final Quarterly Report with RTC		S	C/D/E FS	0 wks	Wed 8/2/06	Wed 8/2/06
1911	C/D/E	April-June 2006 Monitoring		S	C/D/E FS	22.1 wks	Tue 5/30/06	Tue 10/31/06
1916	C/D/E	Submit Draft to BCT		S	C/D/E FS	0 wks	Fri 9/1/06	Fri 9/1/06
1918	C/D/E	BCT Comments Due				0 wks	Tue 10/3/06	Tue 10/3/06
1920	C/D/E	Submit Final Quarterly Report with RTC		S	C/D/E FS	0 wks	Tue 10/31/06	Tue 10/31/06
1921	C/D/E	July-September 2006 Monitoring		S	C/D/E FS	22.1 wks	Tue 8/29/06	Tue 1/30/07

Hunters Point Shipyards FFA Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 14 of 18
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1926	C/D/E	Submit Draft to BCT		S	C/D/E FS	0 wks	Fri 12/1/06	Fri 12/1/06
1928	C/D/E	BCT Comments Due				0 wks	Tue 1/2/07	Tue 1/2/07
1930	C/D/E	Submit Final Quarterly Report with RTC		S	C/D/E FS	0 wks	Tue 1/30/07	Tue 1/30/07
1931	C/D/E	Annual Report - October-December 2006 Monitoring		S	C/D/E FS	27.1 wks	Tue 11/28/06	Tue 6/5/07
1936	C/D/E	Submit Draft to BCT		S	C/D/E FS	0 wks	Fri 3/30/07	Fri 3/30/07
1938	C/D/E	BCT Comments Due				0 wks	Tue 5/1/07	Tue 5/1/07
1940	C/D/E	Submit Final Quarterly Report with RTC		S	C/D/E FS	0 wks	Tue 6/5/07	Tue 6/5/07
1941	C	Zero Valent Iron (ZVI) Injoection Treatability Study (Building 272)		S	C FS	36.8 wks	Tue 10/29/02	Fri 7/11/03
1954	C	Follow-On ZVI Treatability Study (Building 272)		S	C FS	55.4 wks	Thu 4/1/04	Thu 4/21/05
1965	B	ZVI Treatability Study (Building 123)		S	B RD	70.4 wks	Mon 3/31/03	Mon 8/2/04
1976	C	Sequential Anaerobic/Aerobic Biological Treatability Study (Building 134)		S	C FS	162 wks	Fri 10/18/02	Wed 11/23/05
2015	C	Potassium Pormanganate Injoection Treatability Study (Building 253)		S	C FS	114.2 wks	Thu 6/1/00	Thu 8/8/02
2025	C	RU -C1 Treatability Study		S	C FS	92.4 wks	Thu 1/5/06	Fri 10/12/07
2026	C	RU-C1 Treatability Study Work Plan				20.5 wks	Thu 1/5/06	Mon 5/29/06
2028	C	Submit Draft Work Plan		S	C RD	0 wks	Wed 3/29/06	Wed 3/29/06
2030	C	BCT Comments Due				0 wks	Mon 5/15/06	Mon 5/15/06
2032	C	Submit Final Work Plan		S	C RD	0 wks	Mon 5/29/06	Mon 5/29/06
2035	C	Cost and Performance Evaluation for RU-C1				16.7 wks	Tue 6/19/07	Fri 10/12/07
2037	C	Submit Draft Report		S	C RD	0 wks	Tue 8/14/07	Tue 8/14/07
2039	C	BCT Comments Due				0 wks	Thu 9/27/07	Thu 9/27/07
2041	C	Submit Final Report and RTCs		S	C RD	0 wks	Fri 10/12/07	Fri 10/12/07

Hunters Point Shipyards FFA Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 15 of 18
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
2249		BASEWIDE DOCUMENTS						
2250	All	General Pipeline and Soil Removal Work Plan		S	C/D/E FS	43 wks	Mon 2/5/01	Fri 11/30/01
2261	All	Manganese Technical Memorandum		S	C/D/E FS	49.4 wks	Wed 1/10/01	Fri 12/21/01
2308	All	Community Involvement Plan (CIP - formerly Community Relations Plan)				85 wks	Thu 9/5/02	Wed 4/21/04
2358	All	Community Notification Plan				16 wks	Mon 1/2/06	Fri 4/21/06
2360	All	Submit Updates to the Community Notification Plan				0 wks	Fri 4/21/06	Fri 4/21/06

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
2366		RADIOLOGICAL PROGRAM						
2367	D/E	Phase IV Radiological Investigation		S	FS	50.8 wks	Mon 8/30/99	Thu 8/17/00
2377	D/E	Action Memo (Radiological Removal Building 364, 707, etc.)		S	FS	13.6 wks	Tue 5/16/00	Thu 8/17/00
2384	D/E	Radiological Removal Action Work Pan (Building 364, 707, etc.)		S	D/E FS	25.4 wks	Wed 7/26/00	Fri 1/19/01
2392	All	Historical Radiological Assessment		S	RODs	182.6 wks	Mon 3/5/01	Tue 8/31/04
2404	All	Basewide Radiological Removal Actions		S	RODs	455.6 wks	Thu 9/20/01	Fri 6/11/10
2414	B	Phase V Radiological Investigation Report - Parcel B		S	PP	80 wks	Tue 5/3/05	Mon 11/13/06
2416	B	Submit Draft Phase V Radiological Investigation Report to BCT		S	PP	0 days	Mon 7/10/06	Mon 7/10/06
2418	B	DHS and EPA Comments Due				0 days	Mon 9/11/06	Mon 9/11/06
2420	B	Submit Final Phase V Radiological Investigation Report		S	PP	0 days	Mon 11/13/06	Mon 11/13/06
2421	D	Phase V Radiological Investigation Report - Parcel D		S	PP	109 wks	Wed 3/16/05	Tue 4/17/07
2423	D	Submit Draft Phase V Radiological Investigation Report to BCT		S	PP	0 days	Tue 10/10/06	Tue 10/10/06
2425	D	DHS and EPA Comments Due				0 days	Tue 1/2/07	Tue 1/2/07
2427	D	Submit Final Phase V Radiological Investigation Report		S	PP	0 days	Tue 4/17/07	Tue 4/17/07
2428	C	Phase V Radiological Investigation Report - Parcel C		S	PP	111 wks	Fri 6/3/05	Thu 7/19/07
2430	C	Submit Draft Phase V Radiological Investigation Report to BCT		S	PP	0 days	Thu 12/21/06	Thu 12/21/06
2432	C	DHS and EPA Comments Due				0 days	Thu 3/15/07	Thu 3/15/07
2434	C	Submit Final Phase V Radiological Investigation Report		S	PP	0 days	Thu 7/19/07	Thu 7/19/07
2435	E	Phase V Radiological Investigation Report - Parcel E		S	PP	124 wks	Fri 6/3/05	Thu 10/18/07
2437	E	Submit Draft Phase V Radiological Investigation Report to BCT		S	PP	0 days	Thu 3/29/07	Thu 3/29/07
2439	E	DHS and EPA Comments Due				0 days	Thu 6/21/07	Thu 6/21/07
2441	E	Submit Final Phase V Radiological Investigation Report		S	PP	0 days	Thu 10/18/07	Thu 10/18/07
2442	E-2	Phase V Radiological Investigation Report - Parcel E-2		S	PP	120 wks	Fri 6/3/05	Thu 9/20/07
2444	E-2	Submit Draft Phase V Radiological Investigation Report to BCT		S	PP	0 days	Thu 1/25/07	Thu 1/25/07
2446	E-2	DHS and EPA Comments Due				0 days	Thu 5/3/07	Thu 5/3/07
2448	E-2	Submit Final Phase V Radiological Investigation Report		S	PP	0 days	Thu 9/20/07	Thu 9/20/07
2449	B/C/D/E	Sewer Survey Work Plan- Basewide		S	ROD	29.6 wks	Wed 9/7/05	Fri 3/31/06
2451	B/C/D/E	Submit Draft Sewer Survey Work Plan to BCT		S	ROD	0 days	Tue 11/1/05	Tue 11/1/05
2453	B/C/D/E	DHS and EPA Comments Due				0 days	Fri 12/30/05	Fri 12/30/05
2455	B/C/D/E	Submit Draft Final Sewer Survey Work Plan to BCT		S	ROD	0 days	Mon 1/30/06	Mon 1/30/06
2457	B/C/D/E	DHS and EPA Comments Due				0 days	Wed 3/15/06	Wed 3/15/06
2459	B/C/D/E	Submit Final Sewer Survey Work Plan		S	B ROD	0 days	Fri 3/31/06	Fri 3/31/06
2460	B	Sewer Survey Work Plan- Parcel B				29.6 wks	Wed 9/7/05	Fri 3/31/06
2462	B	Submit Draft Sewer Survey Work Plan to BCT		S	B ROD	0 days	Tue 11/1/05	Tue 11/1/05
2464	B	DHS and EPA Comments Due				0 days	Fri 12/30/05	Fri 12/30/05
2466	B	Submit Draft Final Sewer Survey Work Plan to BCT		S	B ROD	0 days	Tue 2/14/06	Tue 2/14/06
2468	B	DHS and EPA Comments Due				0 days	Fri 3/17/06	Fri 3/17/06
2470	B	Submit Final Sewer Survey Work Plan		S	B ROD	0 days	Fri 3/31/06	Fri 3/31/06
2472	B	Removal Action Closeout Reports				38 wks	Mon 12/25/06	Fri 9/14/07

Hunters Point Shipyard FFA Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 17 of 18
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD FEDERAL FACILITIES ACT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
2474	B	Submit Draft Removal Action Closeout Report		S	B ROD	0 wks	Fri 6/15/07	Fri 6/15/07
2476	B	DHS and EPA Comments Due				0 wks	Fri 8/10/07	Fri 8/10/07
2478	B	Submit Final Removal Action Closeout Report with RTC		S	B ROD	0 wks	Fri 9/14/07	Fri 9/14/07
2480	D	Removal Action Closeout Reports				38 wks	Mon 10/29/07	Fri 7/18/08
2482	D	Submit Draft Removal Action Closeout Reports		S	D ROD	0 wks	Fri 4/18/08	Fri 4/18/08
2484	D	DHS and EPA Comments Due				0 wks	Fri 6/13/08	Fri 6/13/08
2486	D	Submit Final Removal Action Closeout Reports with RTCs		S	D ROD	0 wks	Fri 7/18/08	Fri 7/18/08
2488	C	Removal Action Closeout Reports				35 wks	Mon 11/3/08	Fri 7/3/09
2490	C	Submit Draft Removal Action Closeout Reports (Parcel C)		S	C ROD	0 wks	Fri 3/27/09	Fri 3/27/09
2492	C	DHS and EPA Comments Due				0 wks	Fri 5/22/09	Fri 5/22/09
2494	C	Submit Final Removal Action Closeout Reports with RTCs (Parcel C)		S	C ROD	0 wks	Fri 7/3/09	Fri 7/3/09
2496	E	Removal Action Closeout Reports				32 wks	Mon 11/2/09	Fri 6/11/10
2498	E	Submit Draft Removal Action Closeout Reports (Parcel E)		S	E ROD	0 wks	Fri 2/5/10	Fri 2/5/10
2500	E	DHS and EPA Comments Due				0 wks	Fri 4/2/10	Fri 4/2/10
2502	E	Submit Final Removal Action Closeout Reports with RTCs (Parcel E)		S	E ROD	0 wks	Fri 6/11/10	Fri 6/11/10
2504	E-2	Removal Action Closeout Reports				35 wks	Mon 10/29/07	Fri 6/27/08
2506	E-2	Submit Draft Removal Action Closeout Reports (Parcel E-2)		S	E-2 ROD	0 wks	Fri 2/29/08	Fri 2/29/08
2508	E-2	DHS and EPA Comments Due				0 wks	Fri 4/25/08	Fri 4/25/08
2510	E-2	Submit Final Removal Action Closeout Report with RTCs (Parcel E-2)		S	E-2 ROD	0 wks	Fri 6/27/08	Fri 6/27/08
2512	F	Removal Action Closeout Reports				24 wks	Mon 7/16/07	Fri 12/28/07
2514	F	Submit Draft Removal Action Closeout Reports (Parcel F)		S	F ROD	0 wks	Fri 9/14/07	Fri 9/14/07
2516	F	DHS and EPA Comments Due				0 wks	Fri 11/9/07	Fri 11/9/07
2518	F	Submit Final Removal Action Closeout Report with RTCs (Parcel F)		S	F ROD	0 wks	Fri 12/28/07	Fri 12/28/07

FEDERAL FACILITY AGREEMENT SCHEDULE
IS ENCLOSURE 1 OF THE BRAC PMO WEST
TRANSMITTAL LETTER (SER BPMOW.DG/1241)

DATED 23 SEPTEMBER 2005

THIS RECORD IS ENTERED IN THE DATABASE AND FILED
AS

RECORD NO. AR_N00217_004172

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1	All	BASE REALIGNMENT AND CLOSURE (BRAC) CLEANUP TEAM (BCT) MONTHLY MEETINGS 2001				48 wks	Tue 1/9/01	Tue 12/11/01
14	All	BCT MONTHLY MEETINGS 2002				48 wks	Tue 1/8/02	Tue 12/10/02
27	All	BCT MONTHLY MEETINGS 2003				46 wks	Tue 1/14/03	Tue 12/2/03
40	All	BCT MONTHLY MEETINGS 2004				56.4 wks	Tue 11/11/03	Wed 12/8/04
53	All	BCT MONTHLY MEETINGS 2005				361.6 wks	Fri 1/1/99	Tue 12/6/05
66	All	BCT MONTHLY MEETINGS 2006				46 wks	Tue 1/24/06	Tue 12/12/06
67	All	January				0 wks	Tue 1/24/06	Tue 1/24/06
68	All	February				0 wks	Wed 2/22/06	Wed 2/22/06
69	All	March				0 wks	Tue 3/21/06	Tue 3/21/06
70	All	April				0 wks	Tue 4/25/06	Tue 4/25/06
71	All	May				0 wks	Tue 5/23/06	Tue 5/23/06
72	All	June				0 wks	Tue 6/20/06	Tue 6/20/06
73	All	July				0 wks	Tue 7/25/06	Tue 7/25/06
74	All	August				0 wks	Tue 8/22/06	Tue 8/22/06
75	All	September				0 wks	Tue 9/26/06	Tue 9/26/06
76	All	October				0 wks	Tue 10/24/06	Tue 10/24/06
77	All	November (combined with December)				0 wks		
78	All	December				0 wks	Tue 12/12/06	Tue 12/12/06
79								

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 1 of 36
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
80		PARCEL B						
81	B	Explanation of Significant Differences 2000	P			9.6 wks	Fri 3/31/00	Wed 6/7/00
91	B	Remedial Design (RD) Documents	P			41.2 wks	Mon 5/8/00	Tue 2/20/01
108	B	Confirmation Sampling (Delineation)				44 wks	Wed 5/10/00	Wed 3/14/01
111	B	Perform Remedial Action (RA) Fieldwork				61 wks	Mon 7/17/00	Fri 9/14/01
112	B	Explanation of Significant Differences 2001	P			54.2 wks	Mon 2/5/01	Mon 2/18/02
128	B	Parcel B Shoreline Data Gaps		S	PP	87.2 wks	Tue 7/23/02	Tue 3/23/04
145	B	Installation Restoration site (IR)-07/18 Interpretation of Fill Conditions		S	PP	47 wks	Mon 5/6/02	Fri 3/28/03
153	B	Building 123 Soil Vapor Extraction Treatability Study		S	PP	318.6 wks	Mon 6/12/00	Tue 7/18/06
154	B	Initial Soil Vapor Extraction Treatability Study		S		166 wks	Mon 6/12/00	Mon 8/18/03
162	B	Follow-on (Phase III) Soil Vapor Extraction Treatability Study		S	RD	157.6 wks	Mon 7/14/03	Tue 7/18/06
163	B	Soil Vapor Extraction Treatability Study Work Plan				74.8 wks	Mon 7/14/03	Wed 12/15/04
174	B	Implement Work Plan				38 wks	Mon 4/25/05	Fri 1/13/06
175	B	Prepare Draft Summary Report				15 wks	Mon 1/16/06	Fri 4/28/06
176	B	Submit Draft Summary Report		S	RD	0 wks	Fri 4/28/06	Fri 4/28/06
177	B	BCT Review Period				6.5 wks	Mon 5/1/06	Wed 6/14/06
178	B	BCT Comments Due				0 wks	Wed 6/14/06	Wed 6/14/06
179	B	Prepare Final Summary Report with Responses to Comments (RTC)				4.7 wks	Thu 6/15/06	Tue 7/18/06
180	B	Submit Final Report with RTCs		S	RD	0 wks	Tue 7/18/06	Tue 7/18/06
181	B	Construction Summary Report (CSR) I		S	PP	219.8 wks	Thu 6/6/02	Tue 8/22/06
182	B	Prepare Draft CSR				23.5 wks	Thu 6/6/02	Mon 11/18/02
183	B	Submit Draft CSR to BCT		S	PP	0 days	Mon 11/18/02	Mon 11/18/02
184	B	BCT Review Period (extended per US Environmental Protection Agency [EPA] requests)				171 edays	Mon 11/18/02	Thu 5/8/03
185	B	BCT Comments Due				0 days	Thu 5/8/03	Thu 5/8/03
186	B	Prepare RTC for Draft CSR				36 wks	Fri 5/9/03	Thu 1/15/04
187	B	Comment Resolution Meeting				0 days	Tue 8/19/03	Tue 8/19/03
188	B	Submit RTC for Draft CSR		S	PP	0 days	Thu 1/15/04	Thu 1/15/04
189	B	BCT Review Period				6.7 wks	Fri 5/12/06	Wed 6/28/06
190	B	Prepare Final CSR with Replacement Pages and RTCs and Addendum				6 wks	Tue 7/11/06	Tue 8/22/06
191	B	Submit Final CSR with Replacement Pages and RTCs and Addendum		S	PP	0 days	Tue 8/22/06	Tue 8/22/06
192	B	CSR Addendum (sites not included in CSR I)		S	PP	113.1 wks	Tue 5/11/04	Tue 7/11/06
193	B	Prepare Draft CSR Addendum				17.3 wks	Tue 5/11/04	Wed 9/8/04
194	B	Submit Draft CSR Addendum to BCT		S	PP	0 days	Wed 9/8/04	Wed 9/8/04
195	B	BCT Review Period				106 edays	Wed 9/8/04	Thu 12/23/04
196	B	BCT Comments Due				0 days	Thu 12/23/04	Thu 12/23/04
197	B	Prepare RTC for Draft CSR Addendum				4 wks	Fri 5/12/06	Thu 6/8/06
198	B	Submit RTC for Draft CSR Addendum		S	PP	0 days	Thu 6/8/06	Thu 6/8/06
199	B	BCT Review/Concurrence Period				4.5 wks	Fri 6/9/06	Tue 7/11/06
200	B	Installation Restoration (IR)-07/ IR-18 Soil Gas Investigation		S	PP	46.9 wks	Mon 11/1/04	Fri 9/23/05

Hunters Point Shipyards Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 2 of 36
 RED Primary Deliverables
 BLUE Secondary Deliverables
 MAROON Fieldwork
 GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number: BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
216	B	Parcels B/C Boundary Groundwater and Soil Gas Investigation		S	PP	69.1 wks	Wed 4/13/05	Wed 8/9/06
217	B	Contamination Delineation at Remedial Unit (RU) C5 Work Plan		S	PP	32.1 wks	Wed 4/13/05	Wed 11/23/05
224	B	Implement Parcels B/C Work Plan				15 wks	Wed 11/23/05	Wed 3/8/06
225	B	Contamination Delineation at RU-C5 Technical Memorandum				22 wks	Wed 3/8/06	Wed 8/9/06
226	B	Prepare Draft Parcels B/C Contamination Delineation at RU-C5 Technical Memorandum				11.5 wks	Wed 3/8/06	Fri 5/26/06
227	B	Submit Draft Parcels B/C Contamination Delineation at RU-C5 Technical Memorandum		S	PP	0 wks	Fri 5/26/06	Fri 5/26/06
228	B	BCT Review Period				6.5 wks	Mon 5/29/06	Wed 7/12/06
229	B	BCT Comments Due				0 wks	Wed 7/12/06	Wed 7/12/06
230	B	Prepare Final Parcels B/C Contamination Delineation at RU-C5 Technical Memorandum and RTCs		S	PP	4 wks	Wed 7/12/06	Wed 8/9/06
231	B	Submit Final Parcels B/C Contamination Delineation at RU-C5 Technical Memorandum and RTCs		S	PP	0 wks	Wed 8/9/06	Wed 8/9/06
232	B	Technical Memorandum in Support of Record of Decision (ROD) Amendment		S	PP	185.5 wks	Tue 2/4/03	Wed 8/23/06
233	B	Resolution of Risk Assessment and Other Issues				92.3 wks	Tue 2/4/03	Tue 11/9/04
252	B	Technical Memorandum in Support of a ROD Amendment Storyboard Meeting				0 days	Wed 8/18/04	Wed 8/18/04
253	B	Prepare Draft Technical Memorandum				72 wks	Tue 11/9/04	Tue 3/28/06
254	B	Submit Draft Technical Memorandum to BCT		S	PP	0 days	Tue 3/28/06	Tue 3/28/06
255	B	BCT Review Period				6.5 wks	Tue 3/28/06	Thu 5/11/06
256	B	BCT Comments Due				0 days	Thu 5/11/06	Thu 5/11/06
257	B	Prepare Final Technical Memorandum with RTCs				6 wks	Fri 5/12/06	Thu 6/22/06
258	B	Submit Final Technical Memorandum with RTCs		S	PP	0 days	Thu 6/22/06	Thu 6/22/06
259	B	Prepare Draft Radiological Addenda to Technical Memorandum				18 wks	Mon 1/23/06	Fri 5/26/06
260	B	Submit Draft Radiological Addenda to Technical Memorandum to BCT		S	PP	0 days	Fri 5/26/06	Fri 5/26/06
261	B	BCT Review Period				6.5 wks	Mon 5/29/06	Wed 7/12/06
262	B	BCT Comments Due				0 days	Wed 7/12/06	Wed 7/12/06
263	B	Prepare Final Radiological Addenda to Technical Memorandum with RTCs				6 wks	Wed 7/12/06	Wed 8/23/06
264	B	Submit Final Radiological Addenda to Technical Memorandum with RTCs		S	PP	0 days	Wed 8/23/06	Wed 8/23/06
265	B	Five-Year Review Document- 2003	P			33.8 wks	Wed 3/19/03	Mon 11/10/03
277	B	Five-Year Review Document - 2008	P			26 wks	Tue 3/11/08	Mon 9/8/08
278	B	Proposed Plan	P			27.6 wks	Tue 5/30/06	Fri 12/8/06
279	B	Proposed Plan Scoping Meeting (tentative)				0 days	Tue 5/30/06	Tue 5/30/06
280	B	Prepare Draft Proposed Plan in support of a ROD amendment (preliminary document to BCT only)				12 wks	Wed 5/31/06	Wed 8/23/06
281	B	Submit Draft Proposed Plan in support of a ROD amendment	P			0 wks	Wed 8/23/06	Wed 8/23/06
282	B	BCT Review Period				6.5 wks	Wed 8/23/06	Fri 10/6/06
283	B	BCT Comments Due				0 wks	Fri 10/6/06	Fri 10/6/06
284	B	Prepare Draft Final Proposed Plan in support of a ROD amendment				4.5 wks	Mon 10/9/06	Wed 11/8/06
285	B	Submit Draft Final Proposed Plan in support of a ROD amendment	P			0 wks	Wed 11/8/06	Wed 11/8/06
286	B	BCT Concurrence / Public Comment Period				4.5 wks	Wed 11/8/06	Fri 12/8/06
287	B	Public Meeting (tentative)				0 wks	Wed 12/6/06	Wed 12/6/06
288	B	BCT Concurrence Letters / Public Comments Due				0 days	Fri 12/8/06	Fri 12/8/06
289	B	ROD Amendment with Responsiveness Summary	P			44.9 wks	Mon 10/9/06	Fri 8/17/07

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 3 of 36
 RED Primary Deliverables
 BLUE Secondary Deliverables
 MAROON Fieldwork
 GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document
 DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
290	B	Prepare Draft ROD Amendment				20 wks	Mon 10/9/06	Fri 2/23/07
291	B	Submit Draft ROD Amendment to BCT	P			0 days	Fri 2/23/07	Fri 2/23/07
292	B	BCT Review Period				6.8 wks	Mon 2/26/07	Thu 4/12/07
293	B	BCT Comments Due				0 days	Thu 4/12/07	Thu 4/12/07
294	B	Prepare Draft Final ROD Amendment with RTCs				6.5 wks	Fri 4/13/07	Tue 5/29/07
295	B	Submit Draft Final ROD Amendment with RTCs to BCT	P			0 days	Tue 5/29/07	Tue 5/29/07
296	B	BCT Review/Concurrence Period				4.6 wks	Tue 5/29/07	Fri 6/29/07
297	B	BCT Concurrence Letters Due				0 days	Fri 6/29/07	Fri 6/29/07
298	B	Prepare Final ROD Amendment with Signatures				6 wks	Fri 6/29/07	Fri 8/10/07
299	B	Submit Final ROD Amendment with Signatures	P			1 wk	Fri 8/10/07	Fri 8/17/07
300	B	Remedial Design (Schedule tentative per Federal Facilities Act (FFA) Sec 8.2)	P			38.8 wks	Fri 4/13/07	Wed 1/9/08
301	B	Prepare Draft Remedial Design				17 wks	Fri 4/13/07	Thu 8/9/07
302	B	Submit Draft Remedial Design	P			0 wks	Mon 8/20/07	Mon 8/20/07
303	B	BCT Review Period				6.5 wks	Mon 8/20/07	Wed 10/3/07
304	B	BCT Comments Due				0 wks	Wed 10/3/07	Wed 10/3/07
305	B	Prepare Draft Final Remedial Design w/ RTCs				5 wks	Thu 10/4/07	Wed 11/7/07
306	B	Submit Draft Final Remedial Design w/ RTCs	P			0 wks	Wed 11/7/07	Wed 11/7/07
307	B	BCT Concurrence Period				4.5 wks	Thu 11/8/07	Mon 12/10/07
308	B	BCT Concurrence Letters Due				0 wks	Mon 12/10/07	Mon 12/10/07
309	B	Prepare Final Remedial Design (if needed)				4.5 wks	Mon 12/10/07	Wed 1/9/08
310	B	Submit Final Remedial Design (if needed)	P			0 wks	Wed 1/9/08	Wed 1/9/08
311	B	Remedial Actions (Schedule tentative per FFA Section 8.2)				26 wks	Thu 1/10/08	Wed 7/9/08
312	B	Construction Summary Report (CSR) II (Schedule tentative per FFA Section 8.2)		S	RA	37 wks	Tue 6/10/08	Mon 2/23/09
313	B	CSR Scoping Meeting				0 wks	Tue 6/10/08	Tue 6/10/08
314	B	Prepare Draft CSR				15 wks	Tue 6/10/08	Mon 9/22/08
315	B	Submit Draft CSR		S	RA	0 wks	Mon 9/22/08	Mon 9/22/08
316	B	BCT Review Period				6.5 wks	Tue 9/23/08	Thu 11/6/08
317	B	BCT Comments Due				0 wks	Thu 11/6/08	Thu 11/6/08
318	B	Prepare RTC for Draft CSR				6.5 wks	Thu 11/6/08	Mon 12/22/08
319	B	Submit RTC for Draft CSR		S	RA	0 wks	Mon 12/22/08	Mon 12/22/08
320	B	BCT Review/Concurrence Period				4.5 wks	Tue 12/23/08	Thu 1/22/09
321	B	BCT Concurrence Letters Due				0 wks	Thu 1/22/09	Thu 1/22/09
322	B	Prepare Final CSR with RTC				4.5 wks	Thu 1/22/09	Mon 2/23/09
323	B	Submit Final CSR with RTC		S	RA	0 wks	Mon 2/23/09	Mon 2/23/09
324	B	RA Completion Report (Schedule tentative per FFA Section 8.2)	P			41.5 wks	Thu 11/6/08	Mon 8/24/09
325	B	RA Completion Report Scoping Meeting				0 wks	Thu 11/6/08	Thu 11/6/08
326	B	Prepare Draft RA Completion Report				91 edays	Thu 11/6/08	Thu 2/5/09
327	B	Submit Draft RA Completion Report	P			0 wks	Thu 2/5/09	Thu 2/5/09
328	B	BCT Review Period				6.5 wks	Thu 2/5/09	Mon 3/23/09

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 4 of 36
 RED Primary Deliverables
 BLUE Secondary Deliverables
 MAROON Fieldwork
 GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
329	B	BCT Comments Due				0 wks	Mon 3/23/09	Mon 3/23/09
330	B	Prepare Draft Final RA Completion Report				13 wks	Tue 3/24/09	Mon 6/22/09
331	B	Submit Draft Final RA Completion Report	P			0 wks	Mon 6/22/09	Mon 6/22/09
332	B	BCT Review / Concurrence Period				4.5 wks	Tue 6/23/09	Thu 7/23/09
333	B	BCT Concurrence Letters Due				0 wks	Thu 7/23/09	Thu 7/23/09
334	B	Prepare Final RA Completion Report with RTC (if needed)				4.5 wks	Thu 7/23/09	Mon 8/24/09
335	B	Submit Final RA Completion Report with RTC (if needed)	P			0 wks	Mon 8/24/09	Mon 8/24/09
336	B	Finding of Suitability for Transfer (FOST) (non-FFA task; Schedule tentative per FFA Section 8.2)				26 wks	Thu 5/28/09	Thu 11/26/09
337	B	Prepare Draft FOST				8 wks	Thu 5/28/09	Thu 7/23/09
338	B	Submit Draft FOST				0 wks	Thu 7/23/09	Thu 7/23/09
339	B	BCT Review Period				6.5 wks	Thu 7/23/09	Mon 9/7/09
340	B	BCT Comments Due				0 wks	Mon 9/7/09	Mon 9/7/09
341	B	Unresolved Comment Resolution Meeting				0 wks	Mon 9/7/09	Mon 9/7/09
342	B	BCT Submits Final Unresolved Comments				0 wks	Mon 9/14/09	Mon 9/14/09
343	B	Prepare Draft Final FOST with Unresolved Comments				4 wks	Tue 9/15/09	Mon 10/12/09
344	B	Submit Draft Final FOST with Unresolved Comments				0 wks	Mon 10/12/09	Mon 10/12/09
345	B	BCT Concurrence / Public Comment Period				4.5 wks	Tue 10/13/09	Thu 11/12/09
346	B	BCT Concurrence Letters / Public Comments Due				0 wks	Thu 11/12/09	Thu 11/12/09
347	B	Commander Briefing / Signature of FOST				5 days	Thu 11/12/09	Thu 11/19/09
348	B	Produce Final FOST				5 days	Thu 11/19/09	Thu 11/26/09
349	B	Submit Final FOST				0 wks	Thu 11/26/09	Thu 11/26/09
350	B	Available for Transfer (To Be Determined [TBD])				0 wks	Thu 11/26/09	Thu 11/26/09
351	B	Navy's Desired Transfer Date (TBD)				0 wks	Thu 11/26/09	Thu 11/26/09

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
352		PARCEL D						
353	D	Risk Management Review		S	FS	58.2 wks	Thu 8/19/99	Fri 9/29/00
375	D	Time-Critical Removal Action (TCRA) for Soil, Steam Lines, and Fuel Lines		S	FS	76.6 wks	Tue 6/20/00	Thu 12/6/01
402	D	Revised Feasibility Study	P			298.6 wks	Thu 3/1/01	Fri 11/17/06
403	D	Feasibility Study Scoping Meeting				0 wks	Thu 3/1/01	Thu 3/1/01
404	D	Prepare Draft Feasibility Study				164 edays	Tue 9/25/01	Fri 3/8/02
405	D	Submit Draft Feasibility Study	P			0 wks	Fri 3/8/02	Fri 3/8/02
406	D	BCT Review Period				76 edays	Fri 3/8/02	Thu 5/23/02
407	D	BCT Comments Due				0 wks	Thu 5/23/02	Thu 5/23/02
408	D	Prepare Response to BCT Comments				37 wks	Thu 12/2/04	Wed 8/17/05
409	D	Comment Resolution Meeting				1 day	Wed 8/24/05	Wed 8/24/05
410	D	Prepare Draft Final Feasibility Study				86 wks	Thu 12/2/04	Wed 7/26/06
411	D	Submit Draft Final Feasibility Study	P			0 wks	Wed 7/26/06	Wed 7/26/06
412	D	BCT Review/ Concurrence Period				8 wks	Thu 7/27/06	Wed 9/20/06
413	D	BCT Comments Due				0 wks	Wed 9/20/06	Wed 9/20/06
414	D	Prepare Final Feasibility Study with RTC				6 wks	Thu 9/21/06	Wed 11/1/06
415	D	Submit Final Feasibility Study with RTC	P			0 wks	Wed 11/1/06	Wed 11/1/06
416	D	Prepare Draft Radiological Addendum to Feasibility Study				18 wks	Mon 1/23/06	Fri 5/26/06
417	D	Submit Draft Radiological Addendum to Feasibility Study	P			0 wks	Fri 5/26/06	Fri 5/26/06
418	D	BCT Review/ Concurrence Period				6.5 wks	Mon 5/29/06	Wed 7/12/06
419	D	BCT Comments Due				0 wks	Wed 7/12/06	Wed 7/12/06
420	D	Prepare Draft Final Radiological Addendum to Feasibility Study				6 wks	Wed 7/12/06	Wed 8/23/06
421	D	Submit Draft Final Radiological Addendum to Feasibility Study	P			0 wks	Wed 8/23/06	Wed 8/23/06
422	D	BCT Review/ Concurrence Period				6.5 wks	Wed 8/23/06	Fri 10/6/06
423	D	BCT Concurrence Letters Due				0 wks	Fri 10/6/06	Fri 10/6/06
424	D	Prepare Final Radiological Addendum to Feasibility Study with RTC				6 wks	Mon 10/9/06	Fri 11/17/06
425	D	Submit Final Radiological Addendum to Feasibility Study with RTC	P			0 wks	Fri 11/17/06	Fri 11/17/06
426	D	Removal Actions (Soil and Stockpiles)		S	FS	103.9 wks	Tue 5/20/03	Fri 5/13/05
452	D	Proposed Plan	P			27.5 wks	Thu 9/21/06	Tue 4/3/07
453	D	Proposed Plan Scoping Meeting (tentative)				0 wks	Thu 9/21/06	Thu 9/21/06
454	D	Prepare Draft Proposed Plan (preliminary document to BCT only)				12 wks	Fri 9/22/06	Thu 12/14/06
455	D	Submit Draft Proposed Plan	P			0 wks	Thu 12/14/06	Thu 12/14/06
456	D	BCT Review Period				6.5 wks	Fri 12/15/06	Tue 1/30/07
457	D	BCT Comments Due				0 wks	Tue 1/30/07	Tue 1/30/07
458	D	Prepare Draft Final Proposed Plan				4.5 wks	Tue 1/30/07	Thu 3/1/07
459	D	Submit Draft Final Proposed Plan	P			0 wks	Thu 3/1/07	Thu 3/1/07
460	D	BCT Concurrence / Public Comment Period				4.5 wks	Fri 3/2/07	Tue 4/3/07
461	D	Public Meeting (tentative)				0 wks	Tue 3/27/07	Tue 3/27/07
462	D	BCT Concurrence Letters / Public Comments Due				0 wks	Tue 4/3/07	Tue 4/3/07

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 6 of 36
 RED Primary Deliverables
 BLUE Secondary Deliverables
 MAROON Fieldwork
 GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
463	D	ROD with Responsiveness Summary	P			42.5 wks	Tue 1/30/07	Thu 11/22/07
464	D	Prepare Draft ROD with Responsiveness Summary				20 wks	Tue 1/30/07	Tue 6/19/07
465	D	Submit Draft ROD with Responsiveness Summary	P			0 wks	Tue 6/19/07	Tue 6/19/07
466	D	BCT Review Period				6.5 wks	Tue 6/19/07	Thu 8/2/07
467	D	BCT Comments Due				0 wks	Thu 8/2/07	Thu 8/2/07
468	D	Prepare Draft Final ROD with Responsiveness Summary				4.5 wks	Fri 8/3/07	Tue 9/4/07
469	D	Submit Draft Final ROD with Responsiveness Summary	P			0 wks	Tue 9/4/07	Tue 9/4/07
470	D	BCT Review/Concurrence Period				4.5 wks	Tue 9/4/07	Thu 10/4/07
471	D	BCT Concurrence Letters Due				0 wks	Thu 10/4/07	Thu 10/4/07
472	D	Prepare Final ROD with Signatures				6 wks	Fri 10/5/07	Thu 11/15/07
473	D	Submit Final ROD with signatures	P			1 wk	Fri 11/16/07	Thu 11/22/07
474	D	Remedial Design/Remedial Action (RD/RA) (Schedule to be determined (TBD) per FFA Section 8.2)	P					

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
475		PARCEL C						
476	C	Previous Removal Actions and Studies				170.8 wks	Mon 11/15/99	Thu 2/20/03
526	C	Dry Dock 4 Caisson Removal		S	FS	144.8 wks	Mon 7/21/03	Wed 4/26/06
527	C	Water Sampling (required prior to caisson removal)		S	FS	104.2 wks	Mon 7/21/03	Fri 7/15/05
543	C	Water Board Approval to Remove Caisson				8.6 wks	Mon 7/18/05	Wed 9/14/05
544	C	Dry Dock 4 Caisson Removal		S	FS	32 wks	Thu 9/15/05	Wed 4/26/06
545	C	Feasibility Study	P			146 wks	Thu 7/1/04	Wed 4/18/07
546	C	Feasibility Study Scoping Meeting (tentative)				0 wks	Thu 7/1/04	Thu 7/1/04
547	C	Prepare Draft Feasibility Study				102 wks	Tue 11/9/04	Tue 10/24/06
548	C	Submit Draft Feasibility Study	P			0 wks	Tue 10/24/06	Tue 10/24/06
549	C	BCT Review Period				6.5 wks	Tue 10/24/06	Thu 12/7/06
550	C	BCT Comments Due				0 wks	Thu 12/7/06	Thu 12/7/06
551	C	RTC Meeting / BCT Concurrence (tentative)				0 wks	Wed 12/20/06	Wed 12/20/06
552	C	Prepare Draft Final Feasibility Study				6 wks	Thu 12/21/06	Wed 1/31/07
553	C	Submit Draft Final Feasibility Study	P			0 wks	Wed 1/31/07	Wed 1/31/07
554	C	BCT Review / Concurrence Period				6.5 wks	Thu 2/1/07	Mon 3/19/07
555	C	BCT Comments Due				0 wks	Mon 3/19/07	Mon 3/19/07
556	C	Prepare Final Feasibility Study with RTC (if needed)				4.5 wks	Mon 3/19/07	Wed 4/18/07
557	C	Submit Final Feasibility Study with RTC (if needed)	P			0 wks	Wed 4/18/07	Wed 4/18/07
558	C	Prepare Draft Radiological Addendum to Feasibility Study				18 wks	Mon 3/27/06	Fri 7/28/06
559	C	Submit Draft Radiological Addendum to Feasibility Study	P			0 wks	Fri 7/28/06	Fri 7/28/06
560	C	BCT Review Period				6.5 wks	Mon 7/31/06	Wed 9/13/06
561	C	BCT Comments Due				0 wks	Wed 9/13/06	Wed 9/13/06
562	C	Prepare Draft Final Radiological Addendum to Feasibility Study				6 wks	Wed 9/13/06	Wed 10/25/06
563	C	Submit Draft Final Radiological Addendum to Feasibility Study	P			0 wks	Wed 10/25/06	Wed 10/25/06
564	C	BCT Review / Concurrence Period				6.5 wks	Wed 10/25/06	Fri 12/8/06
565	C	BCT Concurrence Letters Due				0 wks	Fri 12/8/06	Fri 12/8/06
566	C	Prepare Final Radiological Addendum to Feasibility Study with RTC (if needed)				4.5 wks	Mon 12/11/06	Wed 1/10/07
567	C	Submit Final Radiological Addendum to Feasibility Study with RTC (if needed)	P			0 wks	Wed 1/10/07	Wed 1/10/07
568	C	Proposed Plan	P			29.4 wks	Tue 3/20/07	Thu 10/11/07
569	C	Proposed Plan Scoping Meeting (tentative)				0 wks	Tue 3/20/07	Tue 3/20/07
570	C	Prepare Draft Proposed Plan (preliminary document to BCT only)				12 wks	Tue 3/20/07	Tue 6/12/07
571	C	Submit Draft Proposed Plan	P			0 wks	Tue 6/12/07	Tue 6/12/07
572	C	BCT Review Period				6.5 wks	Tue 6/12/07	Thu 7/26/07
573	C	BCT Comments Due				0 wks	Thu 7/26/07	Thu 7/26/07
574	C	RTC Meeting / BCT Concurrence (tentative)				0 wks	Wed 8/8/07	Wed 8/8/07
575	C	Prepare Draft Final Proposed Plan				4.6 wks	Thu 8/9/07	Mon 9/10/07
576	C	Submit Draft Final Proposed Plan	P			0 wks	Mon 9/10/07	Mon 9/10/07
577	C	BCT Concurrence / Public Comment Period				4.5 wks	Tue 9/11/07	Thu 10/11/07

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 8 of 36
 RED Primary Deliverables
 BLUE Secondary Deliverables
 MAROON Fieldwork
 GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
578	C	Public Meeting (tentative)				0 wks	Thu 9/27/07	Thu 9/27/07
579	C	BCT Concurrence Letters / Public Comments Due				0 wks	Thu 10/11/07	Thu 10/11/07
580	C	Record of Decision (ROD) with Responsiveness Summary	P			40.5 wks	Fri 7/27/07	Tue 5/6/08
581	C	Prepare Draft ROD with Responsiveness Summary				18 wks	Fri 7/27/07	Thu 11/29/07
582	C	Submit Draft ROD with Responsiveness Summary	P			0 wks	Thu 11/29/07	Thu 11/29/07
583	C	BCT Review Period				6.5 wks	Fri 11/30/07	Tue 1/15/08
584	C	BCT Comments Due				0 wks	Tue 1/15/08	Tue 1/15/08
585	C	RTC Meeting / BCT Concurrence (tentative)				0 wks	Tue 1/29/08	Tue 1/29/08
586	C	Prepare Draft Final ROD with Responsiveness Summary				4.5 wks	Tue 1/15/08	Thu 2/14/08
587	C	Submit Draft Final ROD with Responsiveness Summary	P			0 wks	Thu 2/14/08	Thu 2/14/08
588	C	BCT Review / Concurrence Period				4.5 wks	Fri 2/15/08	Tue 3/18/08
589	C	BCT Concurrence Letters Due				0 wks	Tue 3/18/08	Tue 3/18/08
590	C	Prepare Final ROD				6 wks	Tue 3/18/08	Tue 4/29/08
591	C	Submit Final ROD with Signatures	P			1 wk	Tue 4/29/08	Tue 5/6/08
592	C	Remedial Design / Remedial Action (Schedule TBD per FFA Section 8.2)	P					

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
593		PARCEL E						
594	E	Ecological Risk Reports		S	RI	49.4 wks	Mon 6/14/99	Tue 5/23/00
605	E	Risk Management Review (RMR)		S	RI	11 wks	Mon 9/20/99	Fri 12/3/99
607	E	Standard Data Gaps Investigation (SDGI) (Soil & Shoreline Sediment)		S	RI	294.9 wks	Thu 8/17/00	Tue 4/11/06
608	E	Standard Data Gaps Investigation Work Plan		S	RI	115.4 wks	Thu 8/17/00	Fri 11/1/02
633	E	Conduct SDGI Fieldwork (Phases 1 and 2)				190 edays	Thu 8/22/02	Fri 2/28/03
634	E	Lab Analysis				217 edays	Fri 8/30/02	Fri 4/4/03
635	E	Data Validation, Management, and Review				298 edays	Mon 11/11/02	Fri 9/5/03
636	E	Data Summary Report (Phases 1 and 2)		S	RI	81 wks	Mon 9/8/03	Thu 3/24/05
639	E	Shoreline Characterization Technical Memorandum		S	RI	157.9 wks	Thu 4/3/03	Tue 4/11/06
640	E	Prepare Technical Memorandum				134.4 wks	Thu 4/3/03	Thu 10/27/05
641	E	Submit Technical Memorandum to BCT		S	RI	0 wks	Thu 10/27/05	Thu 10/27/05
642	E	BCT Review Period				13.5 wks	Fri 10/28/05	Tue 1/31/06
643	E	BCT Comments Due				0 wks	Tue 1/31/06	Tue 1/31/06
644	E	Prepare RTCs				10 wks	Tue 1/31/06	Tue 4/11/06
645	E	Submit RTCs to BCT		S	RI	0 wks	Tue 4/11/06	Tue 4/11/06
646	E	Biological Assessment		S	RI	17.2 wks	Tue 12/28/04	Tue 4/26/05
653	E	IR-02 North West and Central Removal Action (performed under basewide radiation removal action)		S	FS	152.8 wks	Wed 9/3/03	Fri 8/4/06
654	E	Prepare Draft Work Plan				79.4 wks	Wed 9/3/03	Wed 3/9/05
655	E	Submit Draft Work Plan to BCT		S	FS	0 wks	Wed 3/9/05	Wed 3/9/05
656	E	BCT Review				6.5 wks	Thu 3/10/05	Mon 4/25/05
657	E	BCT Comments Due				0 wks	Mon 4/25/05	Mon 4/25/05
658	E	Prepare Draft Final Work Plan				4.8 wks	Mon 4/25/05	Fri 5/27/05
659	E	Submit Draft Final Work Plan with RTCs		S	FS	0 wks	Fri 5/27/05	Fri 5/27/05
660	E	BCT Review				4.3 wks	Fri 5/27/05	Mon 6/27/05
661	E	BCT Comments Due				0 wks	Mon 6/27/05	Mon 6/27/05
662	E	Prepare Final Work Plan				19 wks	Tue 6/28/05	Mon 11/7/05
663	E	Submit Final Work Plan with RTCs		S	FS	0 wks	Mon 11/7/05	Mon 11/7/05
664	E	Implement Work Plan				59.8 wks	Tue 5/31/05	Fri 7/21/06
665	E	Final Data Management / Validation				8 wks	Mon 6/12/06	Fri 8/4/06
666	E	IR-02 Removal Action Closeout Report		S	FS	26.6 wks	Fri 7/7/06	Tue 1/9/07
667	E	Prepare Removal Action Closeout Report				16 wks	Fri 7/7/06	Thu 10/26/06
668	E	Submit Removal Action Closeout Report		S	FS	0 wks	Thu 10/26/06	Thu 10/26/06
669	E	BCT Review Period				6.6 wks	Fri 10/27/06	Tue 12/12/06
670	E	BCT Comments Due				0 wks	Tue 12/12/06	Tue 12/12/06
671	E	Prepare Final Removal Action Closeout Report with RTCs				4 wks	Wed 12/13/06	Tue 1/9/07
672	E	Submit Final Removal Action Closeout Report with RTCs		S	FS	0 wks	Tue 1/9/07	Tue 1/9/07
673	E	Metal Reef/Slag Removal Action (performed under basewide radiation removal action)		S	FS	153.7 wks	Mon 11/17/03	Wed 10/25/06
674	E	Metal Reef/Slag Removal Action Site Characterization Work Plan		S	FS	42.8 wks	Mon 11/17/03	Wed 9/8/04

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 10 of 36
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
683	E	Metal Roof/Slag Removal Action Implementation Work Plan		S	FS	100.4 wks	Thu 9/9/04	Fri 8/11/06
684	E	Prepare Draft Work Plan				24.6 wks	Thu 9/9/04	Mon 2/28/05
685	E	Submit Draft Work Plan to BCT		S	FS	0 wks	Mon 2/28/05	Mon 2/28/05
686	E	BCT Review				5.5 wks	Wed 3/2/05	Fri 4/8/05
687	E	BCT Comments Due				0 wks	Fri 4/8/05	Fri 4/8/05
688	E	Prepare Draft Final Work Plan with RTCs				6 wks	Mon 4/11/05	Fri 5/20/05
689	E	Submit Draft Final Work Plan with RTCs				0 wks	Fri 5/20/05	Fri 5/20/05
690	E	BCT Review				4 wks	Mon 5/23/05	Fri 6/17/05
691	E	BCT Comments Due				0 wks	Fri 6/17/05	Fri 6/17/05
692	E	Prepare Final Work Plan with RTCs				20.2 wks	Mon 6/20/05	Mon 11/7/05
693	E	Submit Draft Final Work Plan with RTCs				0 wks	Mon 11/7/05	Mon 11/7/05
694	E	Implement Work Plan				59.6 wks	Wed 6/1/05	Fri 7/21/06
695	E	Final Data Management/Validation				3 wks	Mon 7/24/06	Fri 8/11/06
696	E	Wetlands Mitigation Work Plan				29.7 wks	Tue 3/7/06	Fri 9/29/06
697	E	Prepare Draft Wetlands Mitigation Work Plan				9.8 wks	Tue 3/7/06	Fri 5/12/06
698	E	Submit Draft Wetlands Mitigation Work Plan to BCT		S	FS	0 wks	Fri 5/12/06	Fri 5/12/06
699	E	BCT Review				6.5 wks	Mon 5/15/06	Wed 6/28/06
700	E	BCT Comments Due				0 wks	Wed 6/28/06	Wed 6/28/06
701	E	Prepare Final Work Plan with RTCs				4.4 wks	Wed 6/28/06	Fri 7/28/06
702	E	Submit Final Work Plan with RTCs				0 wks	Fri 7/28/06	Fri 7/28/06
703	E	Implement Work Plan				8.8 wks	Mon 7/31/06	Fri 9/29/06
704	E	Metal Roof/Slag Removal Action Closeout Report		S	FS	23.7 wks	Fri 5/12/06	Wed 10/25/06
705	E	Prepare Draft Removal Action Closeout Report				11.6 wks	Fri 5/12/06	Tue 8/1/06
706	E	Submit Draft Removal Action Closeout Report		S	FS	0 wks	Tue 8/1/06	Tue 8/1/06
707	E	BCT Review Period				6.5 wks	Wed 8/2/06	Fri 9/15/06
708	E	BCT Comments Due				0 wks	Fri 9/15/06	Fri 9/15/06
709	E	Prepare Final Removal Action Closeout Report with RTCs				5.6 wks	Fri 9/15/06	Wed 10/25/06
710	E	Submit Final Removal Action Closeout Report with RTCs		S	FS	0 wks	Wed 10/25/06	Wed 10/25/06
711	E	Parcel E Remedial Investigation (RI)	P			98 wks	Tue 5/31/05	Mon 4/16/07
712	E	Prepare Draft Remedial Investigation				73 wks	Tue 5/31/05	Mon 10/23/06
713	E	Submit Draft Remedial Investigation	P			0 wks	Mon 10/23/06	Mon 10/23/06
714	E	BCT Review Period				6.5 wks	Tue 10/24/06	Thu 12/7/06
715	E	BCT Comments Due				0 wks	Thu 12/7/06	Thu 12/7/06
716	E	Prepare Draft Final Remedial Investigation				8 wks	Thu 12/7/06	Thu 2/1/07
717	E	Submit Draft Final Remedial Investigation	P			0 wks	Thu 2/1/07	Thu 2/1/07
718	E	BCT Review Period				4.5 wks	Thu 2/1/07	Mon 3/5/07
719	E	BCT Comments Due				0 wks	Mon 3/5/07	Mon 3/5/07
720	E	Prepare Final Remedial Investigation				6 wks	Tue 3/6/07	Mon 4/16/07
721	E	Submit Final Remedial Investigation	P			0 wks	Mon 4/16/07	Mon 4/16/07

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 11 of 36
 RED Primary Deliverables
 BLUE Secondary Deliverables
 MAROON Fieldwork
 GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
722	E	Feasibility Study	P			58.1 wks	Fri 11/24/06	Fri 1/4/08
723	E	Feasibility Study Scoping Meeting (tentative)				0 wks	Fri 11/24/06	Fri 11/24/06
724	E	Prepare Draft Feasibility Study				32 wks	Fri 11/24/06	Fri 7/6/07
725	E	Submit Draft Feasibility Study	P			0 wks	Fri 7/6/07	Fri 7/6/07
726	E	BCT Review Period				6.6 wks	Fri 7/6/07	Wed 8/22/07
727	E	BCT Comments Due				0 wks	Wed 8/22/07	Wed 8/22/07
728	E	RTC Meeting / Discussion on Progress (tentative)				0 wks	Wed 9/5/07	Wed 9/5/07
729	E	Prepare Draft Final Feasibility Study				8 wks	Wed 9/5/07	Wed 10/31/07
730	E	Submit Draft Final Feasibility Study	P			0 wks	Wed 10/31/07	Wed 10/31/07
731	E	BCT Review/Concurrence Period				4.5 wks	Wed 10/31/07	Fri 11/30/07
732	E	BCT Concurrence Letters Due				0 wks	Fri 11/30/07	Fri 11/30/07
733	E	Prepare Final Feasibility Study with RTC (if needed)				5 wks	Mon 12/3/07	Fri 1/4/08
734	E	Submit Final Feasibility Study with RTC (if needed)	P			0 wks	Fri 1/4/08	Fri 1/4/08
735	E	Prepare Draft Radiological Addendum to Feasibility Study				18 wks	Fri 11/24/06	Fri 3/30/07
736	E	Submit Draft Radiological Addendum to Feasibility Study	P			0 wks	Fri 3/30/07	Fri 3/30/07
737	E	BCT Review Period				6.5 wks	Fri 3/30/07	Tue 5/15/07
738	E	BCT Comments Due				0 wks	Tue 5/15/07	Tue 5/15/07
739	E	RTC Meeting / Discussion on Progress (tentative)				0 wks	Wed 9/5/07	Wed 9/5/07
740	E	Prepare Draft Final Radiological Addendum to Feasibility Study				8 wks	Wed 8/8/07	Wed 10/3/07
741	E	Submit Draft Final Radiological Addendum to Feasibility Study	P			0 wks	Wed 10/3/07	Wed 10/3/07
742	E	BCT Review Period				4.5 wks	Wed 10/3/07	Fri 11/2/07
743	E	BCT Concurrence Letters Due				0 wks	Fri 11/2/07	Fri 11/2/07
744	E	Prepare Final Radiological Addendum to Feasibility Study with RTC (if needed)				5 wks	Mon 11/5/07	Fri 12/7/07
745	E	Submit Final Radiological Addendum to Feasibility Study with RTC (if needed)	P			0 wks	Fri 12/7/07	Fri 12/7/07
746	E	Proposed Plan	P			27.3 wks	Mon 12/3/07	Wed 6/11/08
747	E	Proposed Plan Scoping Meeting (tentative)				0 wks	Mon 12/3/07	Mon 12/3/07
748	E	Prepare Draft Proposed Plan (preliminary document to BCT only)				12 wks	Tue 12/4/07	Mon 2/25/08
749	E	Submit Draft Proposed Plan	P			0 wks	Mon 2/25/08	Mon 2/25/08
750	E	BCT Review Period				6.5 wks	Tue 2/26/08	Thu 4/10/08
751	E	BCT Comments Due				0 wks	Thu 4/10/08	Thu 4/10/08
752	E	Prepare Draft Final Proposed Plan				4.3 wks	Thu 4/10/08	Fri 5/9/08
753	E	Submit Draft Final Proposed Plan	P			0 wks	Fri 5/9/08	Fri 5/9/08
754	E	BCT / Public Comment Period				4.5 wks	Mon 5/12/08	Wed 6/11/08
755	E	Public Meeting (tentative)				0 wks	Fri 5/30/08	Fri 5/30/08
756	E	BCT Concurrence Letters / Public Comments Due				0 wks	Wed 6/11/08	Wed 6/11/08
757	E	Parcel E ROD with Responsiveness Summary	P			46.6 wks	Thu 4/10/08	Tue 3/3/09
758	E	Prepare Draft ROD with Responsiveness Summary				18 wks	Thu 4/10/08	Thu 8/14/08
759	E	Submit Draft ROD with Responsiveness Summary	P			0 wks	Thu 8/14/08	Thu 8/14/08
760	E	BCT Review Period				6.5 wks	Thu 8/14/08	Mon 9/29/08

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 12 of 36
 RED Primary Deliverables
 BLUE Secondary Deliverables
 MAROON Fieldwork
 GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
761	E	BCT Comments Due				0 wks	Mon 9/29/08	Mon 9/29/08
762	E	RTC Meeting				0 wks	Mon 10/13/08	Mon 10/13/08
763	E	Prepare Draft Final ROD with Responsiveness Summary				6.5 wks	Tue 10/28/08	Thu 12/11/08
764	E	Submit Draft Final ROD with Responsiveness Summary	P			0 wks	Thu 12/11/08	Thu 12/11/08
765	E	BCT Concurrence Period				4.6 wks	Thu 12/11/08	Tue 1/13/09
766	E	BCT Concurrence Letters Due				0 wks	Tue 1/13/09	Tue 1/13/09
767	E	Prepare Final ROD				6 wks	Tue 1/13/09	Tue 2/24/09
768	E	Submit Final ROD with Signatures	P			1 wk	Tue 2/24/09	Tue 3/3/09
769	E	Remedial Design / Remedial Action (Schedule TBD per FFA Section 8.2)	P					

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
770		PARCEL E-2						
771	E-2	Landfill Fire Removal Action		S	RI/FS	230.2 wks	Tue 9/12/00	Mon 2/7/05
784	E-2	Landfill Cap Operation and Maintenance Plan (non-FFA task)				82.4 wks	Wed 11/14/01	Thu 6/12/03
794	E-2	Landfill Storm Water Discharge Management Program (non-FFA task)				189.7 wks	Tue 11/12/02	Fri 6/30/06
795	E-2	Landfill Storm Water Discharge Management Plan				30.4 wks	Tue 11/12/02	Thu 6/12/03
804	E-2	2002-2003 Annual Report				55.1 wks	Fri 6/13/03	Thu 7/1/04
807	E-2	Landfill Storm Water Discharge Management Plan (Revision 1)				79.7 wks	Thu 8/5/04	Tue 2/14/06
808	E-2	Stormwater Discharge Management Plan Revision 1				25.8 wks	Thu 8/5/04	Wed 2/2/05
815	E-2	Stormwater Discharge Management Plan Revision 2				32.5 wks	Fri 7/1/05	Tue 2/14/06
816	E-2	Prepare Stormwater Discharge Management Plan (Rev. 2)				8.9 wks	Fri 7/1/05	Thu 9/1/05
817	E-2	Submit Stormwater Discharge Management Plan (Rev. 2)				0 wks	Thu 9/1/05	Thu 9/1/05
818	E-2	BCT Review Period				12 wks	Fri 9/2/05	Thu 11/24/05
819	E-2	BCT Comments Due				0 wks	Thu 11/24/05	Thu 11/24/05
820	E-2	Prepare Final Stormwater Discharge Management Plan Plan (Rev 2)				11.6 wks	Fri 11/25/05	Tue 2/14/06
821	E-2	Submit Final Stormwater Discharge Management Plan Plan (Rev 2)				0 wks	Tue 2/14/06	Tue 2/14/06
822	E-2	2004-2005 Annual Report				6 wks	Fri 5/20/05	Fri 7/1/05
825	E-2	2005-2006 Annual Report				6 wks	Fri 5/19/06	Fri 6/30/06
826	E-2	Prepare Annual Report				6 wks	Fri 5/19/06	Fri 6/30/06
827	E-2	Submit Annual Report				0 wks	Fri 6/30/06	Fri 6/30/06
828	E-2	Non-Standard Data Gaps Investigation (Landfill & Wetlands)		S	RI/FS	154.8 wks	Wed 11/14/01	Fri 10/29/04
875	E-2	Landfill Gas Removal Action		S	RI/FS	409.5 wks	Thu 8/8/02	Fri 6/11/10
876	E-2	Implementation of Interim Remedy				53 edays	Thu 8/8/02	Mon 9/30/02
877	E-2	Prepare Action Memorandum				6.5 wks	Thu 8/8/02	Mon 9/23/02
878	E-2	Submit Action Memorandum to BCT		S	RI/FS	0 wks	Mon 9/23/02	Mon 9/23/02
879	E-2	Submit Bay Area Air Quality Management District Air Permit Information				0 wks	Fri 8/16/02	Fri 8/16/02
880	E-2	Submit Work Plan for Installation and Operation of Landfill Gas System (for information only)				0 wks	Mon 9/30/02	Mon 9/30/02
881	E-2	Interim Operation / Maintenance of Gas System				188 wks	Fri 10/4/02	Wed 5/10/06
882	E-2	Final Laboratory Analysis and Data Management/Validation				4 wks	Fri 6/27/03	Thu 7/24/03
883	E-2	Perform Maintenance Activities				18 wks	Fri 6/27/03	Thu 10/30/03
884	E-2	Prepare Draft Removal Closeout Report				20.2 wks	Fri 10/31/03	Fri 3/19/04
885	E-2	Submit Closeout Report to BCT		S	RI/FS	0 wks	Fri 3/19/04	Fri 3/19/04
886	E-2	BCT Review Period				24.9 wks	Mon 3/22/04	Thu 9/9/04
887	E-2	BCT Comments Due				0 wks	Thu 9/9/04	Thu 9/9/04
888	E-2	Prepare Final Closeout Report with RTCs				28 wks	Fri 11/27/09	Fri 6/11/10
889	E-2	Submit Final Closeout Report with RTCs		S	RI/FS	0 wks	Fri 6/11/10	Fri 6/11/10
890	E-2	Interim Landfill Gas Monitoring and Control Plan		S	RI/FS	32.1 wks	Mon 1/5/04	Fri 8/13/04
897	E-2	Interim Landfill Gas Monitoring Program		S	RI/FS	163.3 wks	Mon 1/26/04	Mon 3/12/07
898	E-2	Additional Gas Monitoring Program Installation (along Crisp Avenue)		S	E-2 RI/FS	1 wk	Mon 1/26/04	Fri 1/30/04
899	E-2	2004 Landfill Gas Monitoring		S	RI/FS	65.3 wks	Mon 1/26/04	Mon 4/25/05

Hunters Point Shipyards Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 14 of 36
 RED Primary Deliverables
 BLUE Secondary Deliverables
 MAROON Fieldwork
 GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
956	E-2	2005 Landfill Gas Monitoring		S	RI/FS	112.3 wks	Fri 1/14/05	Mon 3/12/07
957	E-2	January 2005 Monitoring		S	RI/FS	14.3 wks	Fri 1/14/05	Mon 4/25/05
965	E-2	February 2005 Monitoring		S	RI/FS	14.3 wks	Fri 2/11/05	Mon 5/23/05
973	E-2	March 2005 Monitoring		S	RI/FS	11.5 wks	Fri 3/18/05	Tue 6/7/05
981	E-2	April 2005 Monitoring		S	RI/FS	11.5 wks	Fri 4/22/05	Tue 7/12/05
989	E-2	May 2005 Monitoring		S	RI/FS	11.5 wks	Fri 5/20/05	Tue 8/9/05
997	E-2	June 2005 Monitoring		S	RI/FS	9.1 wks	Mon 6/27/05	Mon 8/29/05
1005	E-2	July 2005 Monitoring		S	RI/FS	13.5 wks	Mon 7/25/05	Wed 10/26/05
1013	E-2	August 2005 Monitoring		S	RI/FS	11.5 wks	Mon 8/29/05	Wed 11/16/05
1021	E-2	September 2005 Monitoring		S	RI/FS	12.1 wks	Mon 9/19/05	Mon 12/12/05
1029	E-2	October 2005 Monitoring		S	RI/FS	12.1 wks	Mon 10/24/05	Mon 1/16/06
1037	E-2	November 2005 Monitoring		S	RI/FS	12.2 wks	Mon 11/21/05	Mon 2/13/06
1038	E-2	Field Sampling				3 days	Mon 11/21/05	Wed 11/23/05
1039	E-2	Prepare Draft Monthly Gas Monitoring Report				4.6 wks	Thu 11/24/05	Mon 12/26/05
1040	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 12/26/05	Mon 12/26/05
1041	E-2	BCT Review Period				5 wks	Tue 12/27/05	Mon 1/30/06
1042	E-2	BCT Comments Due				0 wks	Mon 1/30/06	Mon 1/30/06
1043	E-2	Prepare Final Monthly Gas Monitoring Report to BCT				2 wks	Tue 1/31/06	Mon 2/13/06
1044	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 2/13/06	Mon 2/13/06
1045	E-2	December 2005 Monitoring		S	RI/FS	12.1 wks	Mon 12/19/05	Mon 3/13/06
1046	E-2	Field Sampling				3 days	Mon 12/19/05	Wed 12/21/05
1047	E-2	Prepare Draft Monthly Gas Monitoring Report				5 wks	Thu 12/22/05	Wed 1/25/06
1048	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 1/25/06	Wed 1/25/06
1049	E-2	BCT Review Period				4.5 wks	Thu 1/26/06	Mon 2/27/06
1050	E-2	BCT Comments Due				0 wks	Mon 2/27/06	Mon 2/27/06
1051	E-2	Prepare Final Monthly Gas Monitoring Report to BCT				2 wks	Mon 2/27/06	Mon 3/13/06
1052	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 3/13/06	Mon 3/13/06
1053	E-2	2006 Landfill Gas Monitoring				59.1 wks	Mon 1/23/06	Mon 3/12/07
1054	E-2	January 2006 Monitoring		S	RI/FS	12.1 wks	Mon 1/23/06	Mon 4/17/06
1055	E-2	Field Sampling				3 days	Mon 1/23/06	Wed 1/25/06
1056	E-2	Prepare Draft Monthly Gas Monitoring Report				5 wks	Thu 1/26/06	Wed 3/1/06
1057	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 3/1/06	Wed 3/1/06
1058	E-2	BCT Review Period				4.5 wks	Thu 3/2/06	Mon 4/3/06
1059	E-2	BCT Comments Due				0 wks	Mon 4/3/06	Mon 4/3/06
1060	E-2	Prepare Final Monthly Gas Monitoring Report to BCT				2 wks	Mon 4/3/06	Mon 4/17/06
1061	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 4/17/06	Mon 4/17/06
1062	E-2	February 2006 Monitoring		S	RI/FS	12.1 wks	Mon 2/20/06	Mon 5/15/06
1063	E-2	Field Sampling				3 days	Mon 2/20/06	Wed 2/22/06
1064	E-2	Prepare Draft Monthly Gas Monitoring Report				5 wks	Thu 2/23/06	Wed 3/29/06

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 15 of 36
 RED Primary Deliverables
 BLUE Secondary Deliverables
 MAROON Fieldwork
 GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1065	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 3/29/06	Wed 3/29/06
1066	E-2	BCT Review Period				4.5 wks	Thu 3/30/06	Mon 5/1/06
1067	E-2	BCT Comments Due				0 wks	Mon 5/1/06	Mon 5/1/06
1068	E-2	Prepare Final Monthly Gas Monitoring Report to BCT				2 wks	Mon 5/1/06	Mon 5/15/06
1069	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 5/15/06	Mon 5/15/06
1070	E-2	March 2006 Monitoring		S	RI/FS	12.1 wks	Mon 3/20/06	Mon 6/12/06
1071	E-2	Field Sampling				3 days	Mon 3/20/06	Wed 3/22/06
1072	E-2	Prepare Draft Monthly Gas Monitoring Report				5 wks	Thu 3/23/06	Wed 4/26/06
1073	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 4/26/06	Wed 4/26/06
1074	E-2	BCT Review Period				4.5 wks	Thu 4/27/06	Mon 5/29/06
1075	E-2	BCT Comments Due				0 wks	Mon 5/29/06	Mon 5/29/06
1076	E-2	Prepare Final Monthly Gas Monitoring Report to BCT				2 wks	Mon 5/29/06	Mon 6/12/06
1077	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 6/12/06	Mon 6/12/06
1078	E-2	April 2006 Monitoring		S	RI/FS	12.1 wks	Mon 4/24/06	Mon 7/17/06
1079	E-2	Field Sampling				3 days	Mon 4/24/06	Wed 4/26/06
1080	E-2	Prepare Draft Monthly Gas Monitoring Report				5 wks	Thu 4/27/06	Wed 5/31/06
1081	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 5/31/06	Wed 5/31/06
1082	E-2	BCT Review Period				4.5 wks	Thu 6/1/06	Mon 7/3/06
1083	E-2	BCT Comments Due				0 wks	Mon 7/3/06	Mon 7/3/06
1084	E-2	Prepare Final Monthly Gas Monitoring Report to BCT				2 wks	Mon 7/3/06	Mon 7/17/06
1085	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 7/17/06	Mon 7/17/06
1086	E-2	May 2006 Monitoring		S	RI/FS	12.1 wks	Mon 5/22/06	Mon 8/14/06
1087	E-2	Field Sampling				3 days	Mon 5/22/06	Wed 5/24/06
1088	E-2	Prepare Draft Monthly Gas Monitoring Report				5 wks	Thu 5/25/06	Wed 6/28/06
1089	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 6/28/06	Wed 6/28/06
1090	E-2	BCT Review Period				4.5 wks	Thu 6/29/06	Mon 7/31/06
1091	E-2	BCT Comments Due				0 wks	Mon 7/31/06	Mon 7/31/06
1092	E-2	Prepare Final Monthly Gas Monitoring Report to BCT				2 wks	Mon 7/31/06	Mon 8/14/06
1093	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 8/14/06	Mon 8/14/06
1094	E-2	June 2006 Monitoring		S	RI/FS	12.1 wks	Mon 6/26/06	Mon 9/18/06
1095	E-2	Field Sampling				3 days	Mon 6/26/06	Wed 6/28/06
1096	E-2	Prepare Draft Monthly Gas Monitoring Report				5 wks	Thu 6/29/06	Wed 8/2/06
1097	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Wed 8/2/06	Wed 8/2/06
1098	E-2	BCT Review Period				4.5 wks	Thu 8/3/06	Mon 9/4/06
1099	E-2	BCT Comments Due				0 wks	Mon 9/4/06	Mon 9/4/06
1100	E-2	Prepare Final Monthly Gas Monitoring Report to BCT				2 wks	Mon 9/4/06	Mon 9/18/06
1101	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	RI/FS	0 wks	Mon 9/18/06	Mon 9/18/06
1102	E-2	July 2006 Monitoring		S	RI/FS	12.1 wks	Mon 7/24/06	Mon 10/16/06
1103	E-2	Field Sampling				3 days	Mon 7/24/06	Wed 7/26/06

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 16 of 36
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1104	E-2	Prepare Draft Monthly Gas Monitoring Report				5 wks	Thu 7/27/06	Wed 8/30/06
1105	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	R/FS	0 wks	Wed 8/30/06	Wed 8/30/06
1106	E-2	BCT Review Period				4.5 wks	Thu 8/31/06	Mon 10/2/06
1107	E-2	BCT Comments Due				0 wks	Mon 10/2/06	Mon 10/2/06
1108	E-2	Prepare Final Monthly Gas Monitoring Report to BCT				2 wks	Mon 10/2/06	Mon 10/16/06
1109	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	R/FS	0 wks	Mon 10/16/06	Mon 10/16/06
1110	E-2	August 2006 Monitoring		S	R/FS	12.1 wks	Mon 8/21/06	Mon 11/13/06
1111	E-2	Field Sampling				3 days	Mon 8/21/06	Wed 8/23/06
1112	E-2	Prepare Draft Monthly Gas Monitoring Report				5 wks	Thu 8/24/06	Wed 9/27/06
1113	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	R/FS	0 wks	Wed 9/27/06	Wed 9/27/06
1114	E-2	BCT Review Period				4.5 wks	Thu 9/28/06	Mon 10/30/06
1115	E-2	BCT Comments Due				0 wks	Mon 10/30/06	Mon 10/30/06
1116	E-2	Prepare Final Monthly Gas Monitoring Report to BCT				2 wks	Mon 10/30/06	Mon 11/13/06
1117	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	R/FS	0 wks	Mon 11/13/06	Mon 11/13/06
1118	E-2	September 2006 Monitoring		S	R/FS	12.1 wks	Mon 9/25/06	Mon 12/18/06
1119	E-2	Field Sampling				3 days	Mon 9/25/06	Wed 9/27/06
1120	E-2	Prepare Draft Monthly Gas Monitoring Report				5 wks	Thu 9/28/06	Wed 11/1/06
1121	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	R/FS	0 wks	Wed 11/1/06	Wed 11/1/06
1122	E-2	BCT Review Period				4.5 wks	Thu 11/2/06	Mon 12/4/06
1123	E-2	BCT Comments Due				0 wks	Mon 12/4/06	Mon 12/4/06
1124	E-2	Prepare Final Monthly Gas Monitoring Report to BCT				2 wks	Mon 12/4/06	Mon 12/18/06
1125	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	R/FS	0 wks	Mon 12/18/06	Mon 12/18/06
1126	E-2	October 2006 Monitoring		S	R/FS	12.3 wks	Mon 10/23/06	Tue 1/16/07
1127	E-2	Field Sampling				3 days	Mon 10/23/06	Wed 10/25/06
1128	E-2	Prepare Draft Monthly Gas Monitoring Report				5 wks	Thu 10/26/06	Wed 11/29/06
1129	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	R/FS	0 wks	Wed 11/29/06	Wed 11/29/06
1130	E-2	BCT Review Period				4.7 wks	Thu 11/30/06	Tue 1/2/07
1131	E-2	BCT Comments Due				0 wks	Tue 1/2/07	Tue 1/2/07
1132	E-2	Prepare Final Monthly Gas Monitoring Report to BCT				2 wks	Tue 1/2/07	Tue 1/16/07
1133	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	R/FS	0 wks	Tue 1/16/07	Tue 1/16/07
1134	E-2	November 2006 Monitoring		S	R/FS	12.1 wks	Mon 11/20/06	Mon 2/12/07
1135	E-2	Field Sampling				3 days	Mon 11/20/06	Wed 11/22/06
1136	E-2	Prepare Draft Monthly Gas Monitoring Report				5 wks	Thu 11/23/06	Wed 12/27/06
1137	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	R/FS	0 wks	Wed 12/27/06	Wed 12/27/06
1138	E-2	BCT Review Period				4.5 wks	Thu 12/28/06	Mon 1/29/07
1139	E-2	BCT Comments Due				0 wks	Mon 1/29/07	Mon 1/29/07
1140	E-2	Prepare Final Monthly Gas Monitoring Report to BCT				2 wks	Mon 1/29/07	Mon 2/12/07
1141	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	R/FS	0 wks	Mon 2/12/07	Mon 2/12/07
1142	E-2	December 2006 Monitoring		S	R/FS	12.1 wks	Mon 12/18/06	Mon 3/12/07

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 17 of 36
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1143	E-2	Field Sampling				3 days	Mon 12/18/06	Wed 12/20/06
1144	E-2	Prepare Draft Monthly Gas Monitoring Report				5 wks	Thu 12/21/06	Wed 1/24/07
1145	E-2	Submit Draft Monthly Gas Monitoring Report to BCT		S	R/I/FS	0 wks	Wed 1/24/07	Wed 1/24/07
1146	E-2	BCT Review Period				4.5 wks	Thu 1/25/07	Mon 2/26/07
1147	E-2	BCT Comments Due				0 wks	Mon 2/26/07	Mon 2/26/07
1148	E-2	Prepare Final Monthly Gas Monitoring Report to BCT				2 wks	Mon 2/26/07	Mon 3/12/07
1149	E-2	Submit Final Monthly Gas Monitoring Report to BCT		S	R/I/FS	0 wks	Mon 3/12/07	Mon 3/12/07
1150	E-2	Polychlorinated Biphenyls (PCB) Removal Action		S	R/I/FS	123.2 wks	Mon 3/1/04	Fri 7/7/06
1151	E-2	Action Memorandum		S	R/I/FS	64 wks	Mon 3/1/04	Thu 5/19/05
1159	E-2	Removal Action Work Plan		S	R/I/FS	80.1 wks	Fri 4/30/04	Thu 11/10/05
1170	E-2	Implement Work Plan				58.7 wks	Tue 5/24/05	Fri 7/7/06
1171	E-2	Final Data Management/Validation				5.5 wks	Wed 5/31/06	Fri 7/7/06
1172	E-2	PCB Removal Action Closeout Report		S	R/I/FS	22.1 wks	Wed 5/24/06	Wed 10/25/06
1173	E-2	Prepare Draft Removal Action Closeout Report				10 wks	Wed 5/24/06	Tue 8/1/06
1174	E-2	Submit Draft Removal Action Closeout Report		S	R/I/FS	0 wks	Tue 8/1/06	Tue 8/1/06
1175	E-2	BCT Review Period				6.5 wks	Wed 8/2/06	Fri 9/15/06
1176	E-2	BCT Comments Due				0 wks	Fri 9/15/06	Fri 9/15/06
1177	E-2	Prepare Final Removal Action Closeout Report and RTCs				5.6 wks	Fri 9/15/06	Wed 10/25/06
1178	E-2	Submit Final Removal Action Closeout Report and RTCs		S	R/I/FS	0 wks	Wed 10/25/06	Wed 10/25/06
1179	E-2	Dust Control Plan		S	R/I/FS	15.5 wks	Mon 3/21/05	Wed 7/6/05
1180	E-2	Prepare Draft Dust Control Plan				6 wks	Mon 3/21/05	Fri 4/29/05
1181	E-2	Submit Draft Dust Control Plan		S	E-2 R/I/FS	0 wks	Fri 4/29/05	Fri 4/29/05
1182	E-2	BCT Review Period				4.5 wks	Mon 5/2/05	Wed 6/1/05
1183	E-2	BCT Comments Due				0 wks	Wed 6/1/05	Wed 6/1/05
1184	E-2	Prepare Final Dust Control Plan				5 wks	Wed 6/1/05	Wed 7/6/05
1185	E-2	Submit Final Dust Control Plan		S	E-2 R/I/FS	0 wks	Wed 7/6/05	Wed 7/6/05
1186	E-2	Remedial Investigation/Feasibility Study	P			139.1 wks	Wed 5/12/04	Wed 1/10/07
1187	E-2	Remedial Investigation/Feasibility Study Storyboard Meeting				0.6 wks	Wed 5/12/04	Fri 5/14/04
1188	E-2	Prepare Draft Remedial Investigation/Feasibility Study				108 wks	Mon 5/24/04	Fri 6/16/06
1189	E-2	Submit Draft Remedial Investigation/Feasibility Study	P			0 wks	Fri 6/16/06	Fri 6/16/06
1190	E-2	BCT Review Period				6.5 wks	Mon 6/19/06	Wed 8/2/06
1191	E-2	BCT Comments Due				0 wks	Wed 8/2/06	Wed 8/2/06
1192	E-2	RTC Meeting / Discussion on Progress (tentative)				0 wks	Wed 8/16/06	Wed 8/16/06
1193	E-2	Prepare Draft Final Remedial Investigation /Feasibility Study				12 wks	Wed 8/16/06	Wed 11/8/06
1194	E-2	Submit Draft Final Remedial Investigation /Feasibility Study	P			0 wks	Wed 11/8/06	Wed 11/8/06
1195	E-2	BCT Review Period				4.5 wks	Wed 11/8/06	Fri 12/8/06
1196	E-2	BCT Concurrence Letters Due				0 wks	Fri 12/8/06	Fri 12/8/06
1197	E-2	Prepare Final Remedial Investigation /Feasibility Study with RTC (if needed)				4.5 wks	Mon 12/11/06	Wed 1/10/07
1198	E-2	Submit Final Remedial Investigation /Feasibility Study with RTC (if needed)	P			0 wks	Wed 1/10/07	Wed 1/10/07

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1199	E-2	Prepare Draft Radiological Addendum to Feasibility Study				18 wks	Mon 1/23/06	Fri 5/26/06
1200	E-2	Submit Draft Radiological Addendum to Feasibility Study	P			0 wks	Fri 5/26/06	Fri 5/26/06
1201	E-2	BCT Review Period				6.5 wks	Mon 5/29/06	Wed 7/12/06
1202	E-2	BCT Comments Due				0 wks	Wed 7/12/06	Wed 7/12/06
1203	E-2	Prepare Draft Final Radiological Addendum to Feasibility Study				6 wks	Wed 8/2/06	Wed 9/13/06
1204	E-2	Submit Draft Final Radiological Addendum to Feasibility Study	P			0 wks	Wed 9/13/06	Wed 9/13/06
1205	E-2	BCT Review Period				4.5 wks	Wed 9/13/06	Fri 10/13/06
1206	E-2	BCT Concurrence Letters Due				0 wks	Fri 10/13/06	Fri 10/13/06
1207	E-2	Prepare Final Radiological Addendum to Feasibility Study with RTC (if needed)				4.5 wks	Mon 10/16/06	Wed 11/15/06
1208	E-2	Submit Final Radiological Addendum to Feasibility Study with RTC (if needed)	P			0 wks	Wed 11/15/06	Wed 11/15/06
1209	E-2	Proposed Plan	P			27.5 wks	Tue 12/12/06	Fri 6/22/07
1210	E-2	Proposed Plan Scoping Meeting (tentative)				0 wks	Tue 12/12/06	Tue 12/12/06
1211	E-2	Prepare Draft Proposed Plan (preliminary document to BCT only)				12 wks	Wed 12/13/06	Tue 3/6/07
1212	E-2	Submit Draft Proposed Plan	P			0 wks	Tue 3/6/07	Tue 3/6/07
1213	E-2	BCT Review Period				6.5 wks	Wed 3/7/07	Fri 4/20/07
1214	E-2	BCT Comments Due				0 wks	Fri 4/20/07	Fri 4/20/07
1215	E-2	Prepare Draft Final Proposed Plan				4.5 wks	Fri 4/20/07	Tue 5/22/07
1216	E-2	Submit Draft Final Proposed Plan	P			0 wks	Tue 5/22/07	Tue 5/22/07
1217	E-2	BCT Concurrence / Public Comment Period				4.5 wks	Wed 5/23/07	Fri 6/22/07
1218	E-2	Public Meeting (tentative)				0 wks	Thu 6/7/07	Thu 6/7/07
1219	E-2	BCT Concurrence Letters / Public Comments Due				0 wks	Fri 6/22/07	Fri 6/22/07
1220	E-2	ROD with Responsiveness Summary	P			47 wks	Fri 4/20/07	Fri 3/14/08
1221	E-2	Prepare Draft ROD with Responsiveness Summary				18 wks	Fri 4/20/07	Fri 8/24/07
1222	E-2	Submit Draft ROD with Responsiveness Summary	P			0 wks	Fri 8/24/07	Fri 8/24/07
1223	E-2	BCT Review Period				6.5 wks	Fri 8/24/07	Tue 10/9/07
1224	E-2	BCT Comments Due				0 wks	Tue 10/9/07	Tue 10/9/07
1225	E-2	RTC Meeting (tentative)				0 wks	Tue 10/23/07	Tue 10/23/07
1226	E-2	Prepare Draft Final ROD with Responsiveness Summary				7 wks	Wed 11/7/07	Tue 12/25/07
1227	E-2	Submit Draft Final ROD with Responsiveness Summary	P			0 wks	Tue 12/25/07	Tue 12/25/07
1228	E-2	BCT Concurrence Period				4.5 wks	Wed 12/26/07	Fri 1/25/08
1229	E-2	BCT Concurrence Letters Due				0 wks	Fri 1/25/08	Fri 1/25/08
1230	E-2	Prepare Final ROD				6 wks	Fri 1/25/08	Fri 3/7/08
1231	E-2	Submit Final ROD with Signatures	P			1 wk	Fri 3/7/08	Fri 3/14/08
1232	E-2	Remedial Design / Remedial Action (Schedule TBD per FFA Section 8.2)	P					

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 19 of 36
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document
 DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1233		PARCEL F						
1234	F	Validation Study (VS)	P			242.2 wks	Tue 9/12/00	Mon 5/2/05
1235	F	VS Work Plan	P			31.8 wks	Tue 9/12/00	Mon 4/23/01
1243	F	Human Health Risk Assessment (HHRA) Work Plan	P			35.8 wks	Mon 10/30/00	Thu 7/5/01
1255	F	VS Field and Laboratory Work		S	VS	44.7 wks	Fri 12/15/00	Wed 10/24/01
1275	F	VS Report (with HHRA and Sediment Dynamics results)	P			187.3 wks	Mon 10/1/01	Mon 5/2/05
1295	F	Feasibility Study Data Gaps Investigation		S	FS	33.9 wks	Thu 6/12/03	Wed 2/4/04
1307	F	Feasibility Study Report	P			158.8 wks	Tue 8/2/05	Fri 8/15/08
1308	F	Feasibility Study Scoping Meeting				0 wks	Tue 8/2/05	Tue 8/2/05
1309	F	Prepare Draft Feasibility Study				45 wks	Tue 8/9/05	Mon 6/19/06
1310	F	Submit Draft Feasibility Study Report	P			0 wks	Mon 6/19/06	Mon 6/19/06
1311	F	BCT Review Period				7 wks	Tue 6/20/06	Mon 8/7/06
1312	F	BCT Comments Due				0 wks	Mon 8/7/06	Mon 8/7/06
1313	F	Prepare Draft Final Feasibility Study with RTC				7 wks	Tue 8/8/06	Mon 9/25/06
1314	F	Submit Draft Final Feasibility Study with RTC	P			0 wks	Mon 9/25/06	Mon 9/25/06
1315	F	BCT Review/Concurrence Period				4.6 wks	Tue 9/26/06	Thu 10/26/06
1316	F	BCT Concurrence Letters Due				0 wks	Thu 10/26/06	Thu 10/26/06
1317	F	Prepare Final Feasibility Study with RTC (if needed)				4.6 wks	Fri 10/27/06	Tue 11/28/06
1318	F	Submit Final Feasibility Study with RTC (if needed)	P			0 wks	Tue 11/28/06	Tue 11/28/06
1319	F	Prepare Draft Radiological Addendum to Feasibility Study				18 wks	Mon 11/12/07	Fri 3/14/08
1320	F	Submit Draft Radiological Addendum to Feasibility Study	P			0 wks	Fri 3/14/08	Fri 3/14/08
1321	F	BCT Review Period				6.5 wks	Mon 3/17/08	Wed 4/30/08
1322	F	BCT Comments Due				0 wks	Wed 4/30/08	Wed 4/30/08
1323	F	Prepare Draft Final Radiological Addendum to Feasibility Study with RTC				6.2 wks	Wed 4/30/08	Thu 6/12/08
1324	F	Submit Draft Final Radiological Addendum to Feasibility Study with RTC	P			0 wks	Thu 6/12/08	Thu 6/12/08
1325	F	BCT Concurrence Period				4.7 wks	Thu 6/12/08	Tue 7/15/08
1326	F	BCT Concurrence Letters Due				0 wks	Tue 7/15/08	Tue 7/15/08
1327	F	Prepare Final Radiological Addendum to Feasibility Study with RTC (if needed)				4.6 wks	Wed 7/16/08	Fri 8/15/08
1328	F	Submit Final Radiological Addendum to Feasibility Study with RTC (if needed)	P			0 wks	Fri 8/15/08	Fri 8/15/08
1329	F	Proposed Plan	P			30.5 wks	Thu 6/12/08	Mon 1/12/09
1330	F	Proposed Plan Scoping Meeting (tentative)				0 wks	Thu 6/12/08	Thu 6/12/08
1331	F	Prepare Draft Proposed Plan (preliminary document to BCT only)				12 wks	Thu 6/12/08	Thu 9/4/08
1332	F	Submit Draft Proposed Plan	P			0 wks	Thu 9/4/08	Thu 9/4/08
1333	F	BCT Review Period				6.5 wks	Thu 9/4/08	Mon 10/20/08
1334	F	BCT Comments Due				0 wks	Mon 10/20/08	Mon 10/20/08
1335	F	RTC Meeting / BCT Concurrence (tentative)				0 wks	Thu 11/6/08	Thu 11/6/08
1336	F	Prepare Draft Final Proposed Plan				5 wks	Thu 11/6/08	Thu 12/11/08
1337	F	Submit Draft Final Proposed Plan	P			0 wks	Thu 12/11/08	Thu 12/11/08
1338	F	BCT Concurrence / Public Comment Period				4.5 wks	Thu 12/11/08	Mon 1/12/09

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 20 of 36
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1339	F	Public Meeting (tentative)				0 wks	Mon 12/29/08	Mon 12/29/08
1340	F	BCT Concurrence Letters / Public Comments Due				0 wks	Mon 1/12/09	Mon 1/12/09
1341	F	ROD	P			39.5 wks	Tue 10/21/08	Thu 7/23/09
1342	F	Prepare Draft ROD				17 wks	Tue 10/21/08	Mon 2/16/09
1343	F	Submit Draft ROD	P			0 wks	Mon 2/16/09	Mon 2/16/09
1344	F	BCT Review Period				6.5 wks	Tue 2/17/09	Thu 4/2/09
1345	F	BCT Comments Due				0 wks	Thu 4/2/09	Thu 4/2/09
1346	F	Prepare Draft Final ROD				4.5 wks	Thu 4/2/09	Mon 5/4/09
1347	F	RTC meeting/ BCT Concurrence (tentative)				0 wks	Mon 5/4/09	Mon 5/4/09
1348	F	Submit Draft Final ROD	P			0 wks	Mon 5/4/09	Mon 5/4/09
1349	F	BCT Concurrence Period				4.5 wks	Tue 5/5/09	Thu 6/4/09
1350	F	BCT Concurrence Letters Due				0 wks	Thu 6/4/09	Thu 6/4/09
1351	F	Prepare Final ROD				6 wks	Thu 6/4/09	Thu 7/16/09
1352	F	Submit Final ROD with Signatures	P			1 wk	Thu 7/16/09	Thu 7/23/09
1353	F	Remedial Design / Remedial Action (Schedule TBD per FFA Section 8.2)	P					

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1354		GROUNDWATER PROGRAM (includes groundwater treatability studies)						
1355	B	Quarterly Groundwater Sampling Program				424.1 wks	Thu 4/15/99	Wed 5/30/07
1356	B	Quarterly Groundwater Sampling 2001				104 wks	Mon 12/27/99	Fri 12/21/01
1440	B	Groundwater Studies and Technical Memoranda				159.2 wks	Thu 4/15/99	Thu 5/2/02
1466	B	Quarterly Groundwater Sampling Program 2002-2003		S	ROD	123.7 wks	Tue 3/12/02	Thu 7/22/04
1547	B	Quarterly Groundwater Sampling Program 2004		S	ROD	105.1 wks	Mon 3/8/04	Fri 3/10/06
1548	B	January - March 2004 Quarterly Report		S	ROD	32.2 wks	Mon 3/8/04	Fri 10/15/04
1558	B	April - June 2004 Quarterly Report		S	ROD	59.7 wks	Tue 6/1/04	Fri 7/22/05
1568	B	July - September 2004 Quarterly Report		S	ROD	51.6 wks	Tue 8/31/04	Fri 8/26/05
1578	B	Annual Report - October - December 2004 Quarterly Report		S	ROD	66.6 wks	Tue 11/30/04	Fri 3/10/06
1579	B	Sampling Event				4 wks	Tue 11/30/04	Tue 12/28/04
1580	B	Lab Analysis				5 wks	Tue 12/28/04	Tue 2/1/05
1581	B	Data Validation, Management, and Review				2 wks	Tue 2/1/05	Tue 2/15/05
1582	B	Prepare Draft Annual Report				42.5 wks	Tue 2/15/05	Thu 12/8/05
1583	B	Submit Draft to BCT		S	ROD	0 wks	Thu 12/8/05	Thu 12/8/05
1584	B	BCT Review Period				9 wks	Fri 12/9/05	Thu 2/9/06
1585	B	BCT Comments Due				0 wks	Thu 2/9/06	Thu 2/9/06
1586	B	Prepare Final Annual Report with RTC				4.1 wks	Fri 2/10/06	Fri 3/10/06
1587	B	Submit Final Annual Report with RTC		S	ROD	0 wks	Fri 3/10/06	Fri 3/10/06
1588	B	Quarterly Groundwater Sampling Program 2005				68.4 wks	Tue 3/1/05	Thu 6/22/06
1589	B	January - March 2005 Monitoring		S	ROD	55.3 wks	Tue 3/1/05	Wed 3/22/06
1590	B	Sampling Event				4 wks	Tue 3/1/05	Tue 3/29/05
1591	B	Lab Analysis				5 wks	Tue 3/29/05	Tue 5/3/05
1592	B	Data Validation, Management, and Review				2 wks	Tue 5/3/05	Tue 5/17/05
1593	B	Prepare Draft Quarterly Report				31.4 wks	Tue 5/17/05	Thu 12/22/05
1594	B	Submit Draft Quarterly Report to BCT		S	ROD	0 wks	Thu 12/22/05	Thu 12/22/05
1595	B	BCT Review Period				10 wks	Thu 12/22/05	Thu 3/2/06
1596	B	BCT Comments Due				0 wks	Thu 3/2/06	Thu 3/2/06
1597	B	Prepare Final Quarterly Report with RTC				2.9 wks	Thu 3/2/06	Wed 3/22/06
1598	B	Submit Final Quarterly Report with RTC		S	ROD	0 wks	Wed 3/22/06	Wed 3/22/06
1599	B	April-June 2005 Monitoring		S	ROD	50.75 wks	Tue 5/31/05	Mon 5/22/06
1600	B	Sampling Event				2.6 wks	Tue 5/31/05	Fri 6/17/05
1601	B	Lab Analysis				5 wks	Fri 6/17/05	Fri 7/22/05
1602	B	Data Validation, Management, and Review				2 wks	Fri 7/22/05	Fri 8/5/05
1603	B	Prepare Draft Quarterly Report				34.85 wks	Fri 8/5/05	Thu 4/6/06
1604	B	Submit Draft Quarterly Report to BCT		S	ROD	0 wks	Thu 4/6/06	Thu 4/6/06
1605	B	BCT Review Period				4.5 wks	Thu 4/6/06	Tue 5/9/06
1606	B	BCT Comments Due				0 wks	Tue 5/9/06	Tue 5/9/06
1607	B	Prepare Final Quarterly Report with RTC				1.8 wks	Tue 5/9/06	Mon 5/22/06

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 22 of 36
 RED Primary Deliverables
 BLUE Secondary Deliverables
 MAROON Fieldwork
 GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1608	B	Submit Final Quarterly Report with RTC		S	ROD	0 wks	Mon 5/22/06	Mon 5/22/06
1609	B	July-September 2005 Monitoring		S	ROD	37.9 wks	Tue 8/30/05	Mon 5/22/06
1610	B	Sampling Event				2.6 wks	Tue 8/30/05	Fri 9/16/05
1611	B	Lab Analysis				5 wks	Fri 9/16/05	Fri 10/21/05
1612	B	Data Validation, Management, and Review				2 wks	Fri 10/21/05	Fri 11/4/05
1613	B	Prepare Draft Quarterly Report				22 wks	Fri 11/4/05	Fri 4/7/06
1614	B	Submit Draft Quarterly Report to BCT		S	ROD	0 wks	Fri 4/7/06	Fri 4/7/06
1615	B	BCT Review Period				4.5 wks	Fri 4/7/06	Tue 5/9/06
1616	B	BCT Comments Due				0 wks	Tue 5/9/06	Tue 5/9/06
1617	B	Prepare Final Quarterly Report with RTC				1.8 wks	Wed 5/10/06	Mon 5/22/06
1618	B	Submit Final Quarterly Report with RTC		S	ROD	0 wks	Mon 5/22/06	Mon 5/22/06
1619	B	Annual Report October-December 2005 Monitoring		S	ROD	29.3 wks	Wed 11/30/05	Thu 6/22/06
1620	B	Sampling Event				2.8 wks	Wed 11/30/05	Mon 12/19/05
1621	B	Lab Analysis				5 wks	Tue 12/20/05	Mon 1/23/06
1622	B	Data Validation, Management, and Review				2 wks	Tue 1/24/06	Mon 2/6/06
1623	B	Prepare Draft Quarterly Report				9 wks	Tue 2/7/06	Mon 4/10/06
1624	B	Submit Draft Quarterly Report to BCT		S	ROD	0 wks	Mon 4/10/06	Mon 4/10/06
1625	B	BCT Review Period				4.5 wks	Tue 4/11/06	Thu 5/11/06
1626	B	BCT Comments Due				0 wks	Thu 5/11/06	Thu 5/11/06
1627	B	Prepare Final Quarterly Report with RTC				6 wks	Thu 5/11/06	Thu 6/22/06
1628	B	Submit Final Quarterly Report with RTC		S	ROD	0 wks	Thu 6/22/06	Thu 6/22/06
1629	B	Quarterly Groundwater Sampling Program 2006				65.1 wks	Wed 3/1/06	Wed 5/30/07
1630	B	January-March 2006 Monitoring		S	ROD	22.6 wks	Wed 3/1/06	Fri 8/4/06
1631	B	Sampling Event				2.6 wks	Wed 3/1/06	Fri 3/17/06
1632	B	Lab Analysis				5 wks	Mon 3/20/06	Fri 4/21/06
1633	B	Data Validation, Management, and Review				2 wks	Mon 4/24/06	Fri 5/5/06
1634	B	Prepare Draft Quarterly Report				4 wks	Mon 5/8/06	Fri 6/2/06
1635	B	Submit Draft Quarterly Report to BCT		S	ROD	0 wks	Fri 6/2/06	Fri 6/2/06
1636	B	BCT Review Period				4.5 wks	Mon 6/5/06	Wed 7/5/06
1637	B	BCT Comments Due				0 wks	Wed 7/5/06	Wed 7/5/06
1638	B	Prepare Final Quarterly Report with RTC				4.5 wks	Wed 7/5/06	Fri 8/4/06
1639	B	Submit Final Quarterly Report with RTC		S	ROD	0 wks	Fri 8/4/06	Fri 8/4/06
1640	B	April-June 2006 Monitoring		S	ROD	22.6 wks	Wed 5/31/06	Fri 11/3/06
1641	B	Sampling Event				2.6 wks	Wed 5/31/06	Fri 6/16/06
1642	B	Lab Analysis				5 wks	Mon 6/19/06	Fri 7/21/06
1643	B	Data Validation, Management, and Review				2 wks	Mon 7/24/06	Fri 8/4/06
1644	B	Prepare Draft Quarterly Report				4 wks	Mon 8/7/06	Fri 9/1/06
1645	B	Submit Draft Quarterly Report to BCT		S	ROD	0 wks	Fri 9/1/06	Fri 9/1/06
1646	B	BCT Review Period				4.5 wks	Mon 9/4/06	Wed 10/4/06

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 23 of 36
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1647	B	BCT Comments Due				0 wks	Wed 10/4/06	Wed 10/4/06
1648	B	Prepare Final Quarterly Report with RTC				4.5 wks	Wed 10/4/06	Fri 11/3/06
1649	B	Submit Final Quarterly Report with RTC		S	ROD	0 wks	Fri 11/3/06	Fri 11/3/06
1650	B	July-September 2006 Monitoring		S	ROD	22.1 wks	Wed 8/30/06	Wed 1/31/07
1651	B	Sampling Event				2.6 wks	Wed 8/30/06	Fri 9/15/06
1652	B	Lab Analysis				5 wks	Mon 9/18/06	Fri 10/20/06
1653	B	Data Validation, Management, and Review				2 wks	Mon 10/23/06	Fri 11/3/06
1654	B	Prepare Draft Quarterly Report				4 wks	Mon 11/6/06	Fri 12/1/06
1655	B	Submit Draft Quarterly Report to BCT		S	ROD	0 wks	Fri 12/1/06	Fri 12/1/06
1656	B	BCT Review Period				4.5 wks	Mon 12/4/06	Wed 1/3/07
1657	B	BCT Comments Due				0 wks	Wed 1/3/07	Wed 1/3/07
1658	B	Prepare Final Quarterly Report with RTC				4 wks	Wed 1/3/07	Wed 1/31/07
1659	B	Submit Final Quarterly Report with RTC		S	ROD	0 wks	Wed 1/31/07	Wed 1/31/07
1660	B	Annual Report- October-December 2006 Monitoring		S	ROD	26.1 wks	Wed 11/29/06	Wed 5/30/07
1661	B	Sampling Event				2.6 wks	Wed 11/29/06	Fri 12/15/06
1662	B	Lab Analysis				5 wks	Mon 12/18/06	Fri 1/19/07
1663	B	Data Validation, Management, and Review				2 wks	Mon 1/22/07	Fri 2/2/07
1664	B	Prepare Draft Quarterly Report				8 wks	Mon 2/5/07	Fri 3/30/07
1665	B	Submit Draft Quarterly Report to BCT		S	ROD	0 wks	Fri 3/30/07	Fri 3/30/07
1666	B	BCT Review Period				4.5 wks	Mon 4/2/07	Wed 5/2/07
1667	B	BCT Comments Due				0 wks	Wed 5/2/07	Wed 5/2/07
1668	B	Prepare Final Quarterly Report with RTC				4 wks	Wed 5/2/07	Wed 5/30/07
1669	B	Submit Final Quarterly Report with RTC		S	ROD	0 wks	Wed 5/30/07	Wed 5/30/07
1670	C/D/E	Groundwater Data Gaps Investigation (GDGI)				215.4 wks	Tue 3/28/00	Tue 5/11/04
1817	B/C/D/E	Groundwater Monitoring Program Sampling and Analysis Plan - Parcels B, C, D & E		S	C/D/E FS	64.3 wks	Fri 5/30/03	Fri 8/20/04
1829	B/C/D/E	Basewide Groundwater Monitoring Program - Parcels C, D, & E		S	C/D/E FS	170.5 wks	Mon 3/1/04	Tue 6/5/07
1830	B/C/D/E	Additional Well Installation (as needed)				18 wks	Mon 3/1/04	Fri 7/2/04
1831	C/D/E	April-June 2004 Monitoring		S	C/D/E FS	60.7 wks	Tue 6/1/04	Fri 7/29/05
1841	C/D/E	July-September 2004 Monitoring		S	C/D/E FS	66.8 wks	Tue 8/24/04	Fri 12/2/05
1851	C/D/E	October-December 2004 Monitoring		S	C/D/E FS	56.7 wks	Tue 11/16/04	Fri 12/16/05
1861	C/D/E	Annual Report- January-March 2005 Monitoring		S	C/D/E FS	61.8 wks	Tue 3/1/05	Fri 5/5/06
1862	C/D/E	Sampling Event				4 wks	Tue 3/1/05	Mon 3/28/05
1863	C/D/E	Lab Analysis				5 wks	Tue 3/29/05	Mon 5/2/05
1864	C/D/E	Data Validation, Management, and Review				2 wks	Tue 5/3/05	Mon 5/16/05
1865	C/D/E	Prepare Draft Quarterly Report				44.5 wks	Tue 5/17/05	Thu 3/23/06
1866	C/D/E	Submit Draft to BCT		S	C/D/E FS	0 wks	Thu 3/23/06	Thu 3/23/06
1867	C/D/E	BCT Review Period				4.5 wks	Thu 3/23/06	Mon 4/24/06
1868	C/D/E	BCT Comments Due				0 wks	Mon 4/24/06	Mon 4/24/06
1869	C/D/E	Prepare Final Report with RTC				1.8 wks	Tue 4/25/06	Fri 5/5/06

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 24 of 36
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number: BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1870	C/D/E	Submit Final Report with RTC		S	C/D/E FS	0 wks	Fri 5/5/06	Fri 5/5/06
1871	C/D/E	April-June 2005 Monitoring		S	C/D/E FS	48.9 wks	Tue 5/31/05	Mon 5/8/06
1872	C/D/E	Sampling Event				2.6 wks	Tue 5/31/05	Thu 6/16/05
1873	C/D/E	Lab Analysis				5 wks	Fri 6/17/05	Thu 7/21/05
1874	C/D/E	Data Validation, Management, and Review				2 wks	Fri 7/22/05	Thu 8/4/05
1875	C/D/E	Prepare Draft Quarterly Report				33.2 wks	Fri 8/5/05	Fri 3/24/06
1876	C/D/E	Submit Draft to BCT		S	C/D/E FS	0 wks	Fri 3/24/06	Fri 3/24/06
1877	C/D/E	BCT Review Period				4.5 wks	Mon 3/27/06	Wed 4/26/06
1878	C/D/E	BCT Comments Due				0 wks	Wed 4/26/06	Wed 4/26/06
1879	C/D/E	Prepare Final Quarterly Report with RTC				1.6 wks	Wed 4/26/06	Mon 5/8/06
1880	C/D/E	Submit Final Quarterly Report with RTC		S	C/D/E FS	0 wks	Mon 5/8/06	Mon 5/8/06
1881	C/D/E	July-September 2005 Monitoring		S	C/D/E FS	39.5 wks	Tue 8/30/05	Thu 6/1/06
1882	C/D/E	Sampling Event				2.7 wks	Tue 8/30/05	Fri 9/16/05
1883	C/D/E	Lab Analysis				5 wks	Fri 9/16/05	Fri 10/21/05
1884	C/D/E	Data Validation, Management, and Review				2 wks	Fri 10/21/05	Fri 11/4/05
1885	C/D/E	Prepare Draft Quarterly Report				23.5 wks	Fri 11/4/05	Tue 4/18/06
1886	C/D/E	Submit Draft to BCT		S	C/D/E FS	0 wks	Tue 4/18/06	Tue 4/18/06
1887	C/D/E	BCT Review Period				4.5 wks	Wed 4/19/06	Fri 5/19/06
1888	C/D/E	BCT Comments Due				0 wks	Fri 5/19/06	Fri 5/19/06
1889	C/D/E	Prepare Final Quarterly Report with RTC				1.8 wks	Fri 5/19/06	Thu 6/1/06
1890	C/D/E	Submit Final Quarterly Report with RTC		S	C/D/E FS	0 wks	Thu 6/1/06	Thu 6/1/06
1891	C/D/E	October-December 2005 Monitoring		S	C/D/E FS	35 wks	Tue 11/29/05	Tue 8/1/06
1892	C/D/E	Sampling Event				2.6 wks	Tue 11/29/05	Fri 12/16/05
1893	C/D/E	Lab Analysis				4.3 wks	Fri 12/16/05	Mon 1/16/06
1894	C/D/E	Data Validation, Management, and Review				2 wks	Tue 1/17/06	Mon 1/30/06
1895	C/D/E	Prepare Draft Quarterly Report				11.6 wks	Tue 1/31/06	Thu 4/20/06
1896	C/D/E	Submit Draft to BCT		S	C/D/E FS	6 wks	Fri 4/21/06	Thu 6/1/06
1897	C/D/E	BCT Review Period				4.5 wks	Fri 6/2/06	Tue 7/4/06
1898	C/D/E	BCT Comments Due				0 wks	Tue 7/4/06	Tue 7/4/06
1899	C/D/E	Prepare Final Quarterly Report with RTC				4 wks	Tue 7/4/06	Tue 8/1/06
1900	C/D/E	Submit Final Quarterly Report with RTC		S	C/D/E FS	0 wks	Tue 8/1/06	Tue 8/1/06
1901	C/D/E	Annual Report- January-March 2006 Monitoring		S	C/D/E FS	22.3 wks	Tue 2/28/06	Wed 8/2/06
1902	C/D/E	Sampling Event				2.6 wks	Tue 2/28/06	Fri 3/17/06
1903	C/D/E	Lab Analysis				5 wks	Fri 3/17/06	Fri 4/21/06
1904	C/D/E	Data Validation, Management, and Review				2 wks	Fri 4/21/06	Fri 5/5/06
1905	C/D/E	Prepare Draft Quarterly Report				4 wks	Fri 5/5/06	Fri 6/2/06
1906	C/D/E	Submit Draft to BCT		S	C/D/E FS	0 wks	Fri 6/2/06	Fri 6/2/06
1907	C/D/E	BCT Review Period				4.7 wks	Fri 6/2/06	Wed 7/5/06
1908	C/D/E	BCT Comments Due				0 wks	Wed 7/5/06	Wed 7/5/06

Hunters Point Shipyards Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays - calendar days
 wks - 7-day week

Page 25 of 36
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number: BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
1909	C/D/E	Prepare Final Quarterly Report with RTC				4 wks	Thu 7/6/06	Wed 8/2/06
1910	C/D/E	Submit Final Quarterly Report with RTC		S	C/D/E FS	0 wks	Wed 8/2/06	Wed 8/2/06
1911	C/D/E	April-June 2006 Monitoring		S	C/D/E FS	22.1 wks	Tue 5/30/06	Tue 10/31/06
1912	C/D/E	Sampling Event				2.6 wks	Tue 5/30/06	Fri 6/16/06
1913	C/D/E	Lab Analysis				5 wks	Fri 6/16/06	Fri 7/21/06
1914	C/D/E	Data Validation, Management, and Review				2 wks	Fri 7/21/06	Fri 8/4/06
1915	C/D/E	Prepare Draft Quarterly Report				4 wks	Fri 8/4/06	Fri 9/1/06
1916	C/D/E	Submit Draft to BCT		S	C/D/E FS	0 wks	Fri 9/1/06	Fri 9/1/06
1917	C/D/E	BCT Review Period				4.5 wks	Fri 9/1/06	Tue 10/3/06
1918	C/D/E	BCT Comments Due				0 wks	Tue 10/3/06	Tue 10/3/06
1919	C/D/E	Prepare Final Quarterly Report with RTC				4 wks	Wed 10/4/06	Tue 10/31/06
1920	C/D/E	Submit Final Quarterly Report with RTC		S	C/D/E FS	0 wks	Tue 10/31/06	Tue 10/31/06
1921	C/D/E	July-September 2006 Monitoring		S	C/D/E FS	22.1 wks	Tue 8/29/06	Tue 1/30/07
1922	C/D/E	Sampling Event				2.6 wks	Tue 8/29/06	Fri 9/15/06
1923	C/D/E	Lab Analysis				5 wks	Fri 9/15/06	Fri 10/20/06
1924	C/D/E	Data Validation, Management, and Review				2 wks	Fri 10/20/06	Fri 11/3/06
1925	C/D/E	Prepare Draft Quarterly Report				4 wks	Fri 11/3/06	Fri 12/1/06
1926	C/D/E	Submit Draft to BCT		S	C/D/E FS	0 wks	Fri 12/1/06	Fri 12/1/06
1927	C/D/E	BCT Review Period				4.5 wks	Fri 12/1/06	Tue 1/2/07
1928	C/D/E	BCT Comments Due				0 wks	Tue 1/2/07	Tue 1/2/07
1929	C/D/E	Prepare Final Quarterly Report with RTC				4 wks	Wed 1/3/07	Tue 1/30/07
1930	C/D/E	Submit Final Quarterly Report with RTC		S	C/D/E FS	0 wks	Tue 1/30/07	Tue 1/30/07
1931	C/D/E	Annual Report - October-December 2006 Monitoring		S	C/D/E FS	27.1 wks	Tue 11/28/06	Tue 6/5/07
1932	C/D/E	Sampling Event				2.6 wks	Tue 11/28/06	Fri 12/15/06
1933	C/D/E	Lab Analysis				5 wks	Fri 12/15/06	Fri 1/19/07
1934	C/D/E	Data Validation, Management, and Review				2 wks	Fri 1/19/07	Fri 2/2/07
1935	C/D/E	Prepare Draft Quarterly Report				8 wks	Fri 2/2/07	Fri 3/30/07
1936	C/D/E	Submit Draft to BCT		S	C/D/E FS	0 wks	Fri 3/30/07	Fri 3/30/07
1937	C/D/E	BCT Review Period				4.5 wks	Fri 3/30/07	Tue 5/1/07
1938	C/D/E	BCT Comments Due				0 wks	Tue 5/1/07	Tue 5/1/07
1939	C/D/E	Prepare Final Quarterly Report with RTC				5 wks	Wed 5/2/07	Tue 6/5/07
1940	C/D/E	Submit Final Quarterly Report with RTC		S	C/D/E FS	0 wks	Tue 6/5/07	Tue 6/5/07
1941	C	Zero Valent Iron (ZVI) Injection Treatability Study (Building 272)		S	C FS	36.8 wks	Tue 10/29/02	Fri 7/11/03
1954	C	Follow-On ZVI Treatability Study (Building 272)		S	C FS	55.4 wks	Thu 4/1/04	Thu 4/21/05
1965	B	ZVI Treatability Study (Building 123)		S	B RD	70.4 wks	Mon 3/31/03	Mon 8/2/04
1976	C	Sequential Anaerobic/Aerobic Biological Treatability Study (Building 134)		S	C FS	162 wks	Fri 10/18/02	Wed 11/23/05
2015	C	Potassium Permanganate Injection Treatability Study (Building 253)		S	C FS	114.2 wks	Thu 6/1/00	Thu 8/8/02
2025	C	RU -C1 Treatability Study		S	C FS	92.4 wks	Thu 1/5/06	Fri 10/12/07
2026	C	RU-C1 Treatability Study Work Plan				20.5 wks	Thu 1/5/06	Mon 5/29/06

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 26 of 36
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
2027	C	Prepare Draft Work Plan				12 wks	Thu 1/5/06	Wed 3/29/06
2028	C	Submit Draft Work Plan		S	C RD	0 wks	Wed 3/29/06	Wed 3/29/06
2029	C	BCT Review Period				6.5 wks	Thu 3/30/06	Mon 5/15/06
2030	C	BCT Comments Due				0 wks	Mon 5/15/06	Mon 5/15/06
2031	C	Prepare Final Work Plan w/ RTCs				2 wks	Mon 5/15/06	Mon 5/29/06
2032	C	Submit Final Work Plan		S	C RD	0 wks	Mon 5/29/06	Mon 5/29/06
2033	C	Implement Work Plan				56 wks	Thu 6/1/06	Thu 6/28/07
2034	C	Lab Analysis				3 wks	Thu 6/14/07	Thu 7/5/07
2035	C	Cost and Performance Evaluation for RU-C1				16.7 wks	Tue 6/19/07	Fri 10/12/07
2036	C	Prepare Draft Report				8 wks	Tue 6/19/07	Tue 8/14/07
2037	C	Submit Draft Report		S	C RD	0 wks	Tue 8/14/07	Tue 8/14/07
2038	C	BCT Review Period				6.5 wks	Tue 8/14/07	Thu 9/27/07
2039	C	BCT Comments Due				0 wks	Thu 9/27/07	Thu 9/27/07
2040	C	Prepare Final Report and RTCs				2 wks	Mon 10/1/07	Fri 10/12/07
2041	C	Submit Final Report and RTCs		S	C RD	0 wks	Fri 10/12/07	Fri 10/12/07

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
2042		PETROLEUM HYDROCARBON PROGRAM (includes Underground Storage Tanks)						
2043	B	HPS Parcel B Corrective Action Plan (non-FFA task)				470.4 wks	Mon 6/12/00	Mon 6/15/09
2044	B	Sample Existing Groundwater Wells				4 wks	Mon 6/19/00	Fri 7/14/00
2049	B	Install and Sample Groundwater Wells				5.4 wks	Mon 6/12/00	Tue 7/18/00
2059	B	Prepare Corrective Action Plan				29.6 wks	Mon 6/19/00	Wed 1/10/01
2069	B	Implement Corrective Action Plan				90 wks	Thu 1/11/01	Thu 10/3/02
2079	B	Corrective Action Plan Addendum				181.2 wks	Thu 1/15/04	Thu 7/5/07
2080	B	Resolve Applicability of Nuisance Criteria				0 wks	Mon 2/23/04	Mon 2/23/04
2081	B	Prepare Draft Corrective Action Plan Addendum (to address nuisance criteria)				13 wks	Thu 1/15/04	Thu 4/15/04
2082	B	Submit Draft Corrective Action Plan Addendum				0 days	Thu 4/15/04	Thu 4/15/04
2083	B	Regional Water Quality Control Board (Water Board) Review Period				11 wks	Thu 4/15/04	Wed 6/30/04
2084	B	Water Board Comments Due				0 wks	Wed 6/30/04	Wed 6/30/04
2085	B	Comment Resolution Meeting				0 wks	Thu 1/6/05	Thu 1/6/05
2086	B	Prepare Revised Draft Corrective Action Plan Addendum (with TPH fieldwork included)				18 wks	Wed 11/1/06	Tue 3/6/07
2087	B	Submit Revised Draft Corrective Action Plan Addendum				0 wks	Tue 3/6/07	Tue 3/6/07
2088	B	Water Board Review Period				4.3 wks	Wed 3/7/07	Thu 4/5/07
2089	B	Water Board Comments Due				0 wks	Thu 4/5/07	Thu 4/5/07
2090	B	Prepare Final Corrective Action Plan Addendum with RTC				8 wks	Thu 4/5/07	Thu 5/31/07
2091	B	Submit Final Corrective Action Plan Addendum with RTC				0 wks	Thu 5/31/07	Thu 5/31/07
2092	B	Water Board Review Period				5 wks	Thu 5/31/07	Thu 7/5/07
2093	B	Water Board Concurrence Letter Due				0 wks	Thu 7/5/07	Thu 7/5/07
2094	B/C/D/E	Corrective Action Implementation- Soil Removal				84.8 wks	Tue 2/24/04	Thu 10/6/05
2110	B	Additional Corrective Action Plan Implementation				66.5 wks	Thu 7/5/07	Mon 10/13/08
2111	B	Develop Work Plan				10 wks	Thu 7/5/07	Thu 9/13/07
2112	B	Submit Work Plan				0 wks	Thu 9/13/07	Thu 9/13/07
2113	B	Water Board Review Period				6.5 wks	Thu 9/13/07	Mon 10/29/07
2114	B	Water Board Comments Due				0 wks	Mon 10/29/07	Mon 10/29/07
2115	B	Prepare Final Work Plan				7 wks	Tue 10/30/07	Mon 12/17/07
2116	B	Submit Final Work Plan				0 wks	Mon 12/17/07	Mon 12/17/07
2117	B	Implement Work Plan				36 wks	Tue 12/18/07	Mon 8/25/08
2118	B	Lab Analysis				5 wks	Tue 8/26/08	Mon 9/29/08
2119	B	Data Validation				2 wks	Tue 9/30/08	Mon 10/13/08
2120	B	Parcel B Total Petroleum Hydrocarbon (TPH) Closure Report				35 wks	Tue 10/14/08	Mon 6/15/09
2121	B	Prepare Draft TPH Closure Report				16 wks	Tue 10/14/08	Mon 2/2/09
2122	B	Submit Draft TPH Closure Report				0 wks	Mon 2/2/09	Mon 2/2/09
2123	B	Water Board Review Period				6.5 wks	Tue 2/3/09	Thu 3/19/09
2124	B	Water Board Comments Due				0 wks	Thu 3/19/09	Thu 3/19/09
2125	B	Prepare Final TPH Closure Report				8 wks	Thu 3/19/09	Thu 5/14/09
2126	B	Submit Final TPH Closure Report				0 wks	Thu 5/14/09	Thu 5/14/09

Hunters Point Shipyards Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 28 of 36
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
2127	B	Water Board Review Period				4.5 wks	Thu 5/14/09	Mon 6/15/09
2128	B	Water Board Concurrence Letter Due				0 wks	Mon 6/15/09	Mon 6/15/09
2129	C/D/E	HPS Facility Wide Corrective Action Plan (C, D & E; non-FFA task)				499.6 wks	Mon 6/12/00	Tue 1/5/10
2130	C/E	Free Product Removal Evaluation - TPH (Parcels C & E)				6.4 wks	Mon 6/12/00	Tue 7/25/00
2135	C/D/E	Draft Corrective Action Plan				20.4 wks	Thu 12/14/00	Fri 5/4/01
2142	C/D/E	TPH Data Gaps Investigation				52.4 wks	Wed 6/13/01	Fri 6/14/02
2151	C/D/E	Draft Corrective Action Plan (Revision 1)				15.6 wks	Fri 8/23/02	Wed 12/11/02
2155	C/D/E	Resolve Applicability of Nuisance Criteria / Finalize TPH Cleanup Goals				62.6 wks	Thu 12/12/02	Mon 2/23/04
2165	D	Parcel D Corrective Action Plan				41 wks	Wed 11/1/06	Tue 8/14/07
2166	D	Prepare Draft Corrective Action Plan				14 wks	Wed 11/1/06	Tue 2/6/07
2167	D	Submit Draft Corrective Action Plan				0 days	Tue 2/6/07	Tue 2/6/07
2168	D	Water Board Review Period				6.5 wks	Wed 2/7/07	Fri 3/23/07
2169	D	Water Board Comments Due				0 wks	Fri 3/23/07	Fri 3/23/07
2170	D	Prepare Final Corrective Action Plan				14 wks	Fri 3/23/07	Fri 6/29/07
2171	D	Submit Final Corrective Action Plan				0 days	Fri 6/29/07	Fri 6/29/07
2172	D	Water Board Review Period				6.5 wks	Fri 6/29/07	Tue 8/14/07
2173	D	Water Board Concurrence Due				0 wks	Tue 8/14/07	Tue 8/14/07
2174	D	Additional Corrective Action Plan Implementation				66.5 wks	Wed 8/15/07	Fri 11/21/08
2175	D	Develop Work Plan				10 wks	Wed 8/15/07	Tue 10/23/07
2176	D	Submit Work Plan				0 wks	Tue 10/23/07	Tue 10/23/07
2177	D	Water Board Review Period				6.5 wks	Wed 10/24/07	Fri 12/7/07
2178	D	Water Board Comments Due				0 wks	Fri 12/7/07	Fri 12/7/07
2179	D	Prepare Final Work Plan				7 wks	Fri 12/7/07	Fri 1/25/08
2180	D	Submit Final Work Plan				0 wks	Fri 1/25/08	Fri 1/25/08
2181	D	Implement Work Plan				36 wks	Fri 1/25/08	Fri 10/3/08
2182	D	Lab Analysis				5 wks	Fri 10/3/08	Fri 11/7/08
2183	D	Data Validation				2 wks	Fri 11/7/08	Fri 11/21/08
2184	D	Parcel D TPH Closure Report				29 wks	Fri 11/21/08	Fri 6/12/09
2185	D	Prepare Draft TPH Closure Report				10 wks	Fri 11/21/08	Fri 1/30/09
2186	D	Submit Draft TPH Closure Report				0 wks	Fri 1/30/09	Fri 1/30/09
2187	D	Water Board Review Period				6.5 wks	Fri 1/30/09	Tue 3/17/09
2188	D	Water Board Comments Due				0 wks	Tue 3/17/09	Tue 3/17/09
2189	D	Prepare Final TPH Closure Report				8 wks	Wed 3/18/09	Tue 5/12/09
2190	D	Submit Final TPH Closure Report				0 wks	Tue 5/12/09	Tue 5/12/09
2191	D	Water Board Review Period				4.5 wks	Wed 5/13/09	Fri 6/12/09
2192	D	Water Board Concurrence Letter Due				0 wks	Fri 6/12/09	Fri 6/12/09
2193	C	Parcel C Corrective Action Plan				70.5 wks	Wed 3/1/06	Fri 7/6/07
2194	C	Prepare Draft Corrective Action Plan				24 wks	Wed 12/6/06	Tue 5/22/07
2195	C	Submit Draft Corrective Action Plan				0 days	Tue 5/22/07	Tue 5/22/07

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 29 of 36
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
2196	C	Water Board Review Period				6.5 wks	Wed 5/23/07	Fri 7/6/07
2197	C	Water Board Comments Due				0 wks	Fri 7/6/07	Fri 7/6/07
2198	C	Prepare Final Corrective Action Plan				14 wks	Wed 3/1/06	Tue 6/6/06
2199	C	Submit Final Corrective Action Plan				0 days	Tue 6/6/06	Tue 6/6/06
2200	C	Water Board Review Period				6.5 wks	Wed 6/7/06	Fri 7/21/06
2201	C	Water Board Concurrence Due				0 wks	Fri 7/21/06	Fri 7/21/06
2202	C	Additional Corrective Action Plan Implementation				66.5 wks	Wed 6/7/06	Fri 9/14/07
2203	C	Develop Work Plan				10 wks	Wed 6/7/06	Tue 8/15/06
2204	C	Submit Work Plan				0 wks	Tue 8/15/06	Tue 8/15/06
2205	C	Water Board Review Period				6.5 wks	Wed 8/16/06	Fri 9/29/06
2206	C	Water Board Comments Due				0 wks	Fri 9/29/06	Fri 9/29/06
2207	C	Prepare Final Work Plan				7 wks	Fri 9/29/06	Fri 11/17/06
2208	C	Submit Final Work Plan				0 wks	Fri 11/17/06	Fri 11/17/06
2209	C	Implement Work Plan				36 wks	Fri 11/17/06	Fri 7/27/07
2210	C	Lab Analysis				5 wks	Fri 7/27/07	Fri 8/31/07
2211	C	Data Validation				2 wks	Fri 8/31/07	Fri 9/14/07
2212	C	Parcel C TPH Closure Report				35 wks	Fri 9/14/07	Fri 5/16/08
2213	C	Prepare Draft TPH Closure Report				16 wks	Fri 9/14/07	Fri 1/4/08
2214	C	Submit Draft TPH Closure Report				0 wks	Fri 1/4/08	Fri 1/4/08
2215	C	Water Board Review Period				6.5 wks	Fri 1/4/08	Tue 2/19/08
2216	C	Water Board Comments Due				0 wks	Tue 2/19/08	Tue 2/19/08
2217	C	Prepare Final TPH Closure Report				8 wks	Wed 2/20/08	Tue 4/15/08
2218	C	Submit Final TPH Closure Report				0 wks	Tue 4/15/08	Tue 4/15/08
2219	C	Water Board Review Period				4.5 wks	Wed 4/16/08	Fri 5/16/08
2220	C	Water Board Concurrence Letter Due				0 wks	Fri 5/16/08	Fri 5/16/08
2221	E	Parcel E Corrective Action Plan				51 wks	Wed 3/21/07	Tue 3/11/08
2222	E	Prepare Draft Corrective Action Plan				24 wks	Wed 3/21/07	Tue 9/4/07
2223	E	Submit Draft Corrective Action Plan				0 days	Tue 9/4/07	Tue 9/4/07
2224	E	Water Board Review Period				6.5 wks	Wed 9/5/07	Fri 10/19/07
2225	E	Water Board Comments Due				0 wks	Fri 10/19/07	Fri 10/19/07
2226	E	Prepare Final Corrective Action Plan				14 wks	Fri 10/19/07	Fri 1/25/08
2227	E	Submit Final Corrective Action Plan				0 days	Fri 1/25/08	Fri 1/25/08
2228	E	Water Board Review Period				6.5 wks	Fri 1/25/08	Tue 3/11/08
2229	E	Water Board Concurrence Due				0 wks	Tue 3/11/08	Tue 3/11/08
2230	E	Additional Corrective Action Plan Implementation				66.5 wks	Fri 1/25/08	Tue 5/5/09
2231	E	Develop Work Plan				10 wks	Fri 1/25/08	Fri 4/4/08
2232	E	Submit Work Plan				0 wks	Fri 4/4/08	Fri 4/4/08
2233	E	Water Board Review Period				6.5 wks	Fri 4/4/08	Tue 5/20/08
2234	E	Water Board Comments Due				0 wks	Tue 5/20/08	Tue 5/20/08

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 30 of 36
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
2235	E	Prepare Final Work Plan				7 wks	Wed 5/21/08	Tue 7/8/08
2236	E	Submit Final Work Plan				0 wks	Tue 7/8/08	Tue 7/8/08
2237	E	Implement Work Plan				36 wks	Wed 7/9/08	Tue 3/17/09
2238	E	Lab Analysis				5 wks	Wed 3/18/09	Tue 4/21/09
2239	E	Data Validation				2 wks	Wed 4/22/09	Tue 5/5/09
2240	E	Prepare Parcel E TPH Closure Report				35 wks	Wed 5/6/09	Tue 1/5/10
2241	E	Prepare Draft TPH Closure Report				16 wks	Wed 5/6/09	Tue 8/25/09
2242	E	Submit Draft TPH Closure Report				0 wks	Tue 8/25/09	Tue 8/25/09
2243	E	Water Board Review Period				6.5 wks	Wed 8/26/09	Fri 10/9/09
2244	E	Water Board Comments Due				0 wks	Fri 10/9/09	Fri 10/9/09
2245	E	Prepare Final TPH Closure Report				8 wks	Fri 10/9/09	Fri 12/4/09
2246	E	Submit Final TPH Closure Report				0 wks	Fri 12/4/09	Fri 12/4/09
2247	E	Water Board Review Period				4.5 wks	Fri 12/4/09	Tue 1/5/10
2248	E	Water Board Concurrence Letter Due				0 wks	Tue 1/5/10	Tue 1/5/10

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
2249		BASEWIDE DOCUMENTS						
2250	All	General Pipeline and Soil Removal Work Plan		S	C/D/E FS	43 wks	Mon 2/5/01	Fri 11/30/01
2261	All	Manganese Technical Memorandum		S	C/D/E FS	49.4 wks	Wed 1/10/01	Fri 12/21/01
2268	B/C/D/E	Waste Consolidation Project (non-FFA task)				122.6 wks	Mon 3/4/02	Tue 7/6/04
2308	All	Community Involvement Plan (CIP - formerly Community Relations Plan)				85 wks	Thu 9/5/02	Wed 4/21/04
2358	All	Community Notification Plan				16 wks	Mon 1/2/06	Fri 4/21/06
2359	All	Prepare Updates to the Community Notification Plan				16 wks	Mon 1/2/06	Fri 4/21/06
2360	All	Submit Updates to the Community Notification Plan				0 wks	Fri 4/21/06	Fri 4/21/06
2361	All	Basewide Stormwater Discharge Management Plan to BCT (2003-2004)				0 wks	Thu 9/30/04	Thu 9/30/04
2362	All	Basewide Stormwater Discharge Management Plan to BCT (2004-2005)				0 wks	Fri 7/1/05	Fri 7/1/05
2363	All	Basewide Stormwater Discharge Management Plan to BCT (2005-2006)				6 wks	Mon 5/22/06	Fri 6/30/06
2364	All	Prepare Basewide Stormwater Discharge Management Plan				6 wks	Mon 5/22/06	Fri 6/30/06
2365	All	Submit Basewide Stormwater Discharge Management Plan				0 wks	Fri 6/30/06	Fri 6/30/06

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 32 of 36
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
2366		RADIOLOGICAL PROGRAM						
2367	D/E	Phase IV Radiological Investigation		S	FS	50.8 wks	Mon 8/30/99	Thu 8/17/00
2377	D/E	Action Memo (Radiological Removal Building 364, 707, etc.)		S	FS	13.6 wks	Tue 5/16/00	Thu 8/17/00
2384	D/E	Radiological Removal Action Work Pan (Building 364, 707, etc.)		S	D/E FS	25.4 wks	Wed 7/26/00	Fri 1/19/01
2391	D/E	Perform Removal Action (Radiological Removal - Building 364, 707, etc.)				90 wks	Mon 1/29/01	Fri 10/18/02
2392	All	Historical Radiological Assessment		S	RODs	182.6 wks	Mon 3/5/01	Tue 8/31/04
2404	All	Basewide Radiological Removal Actions		S	RODs	455.6 wks	Thu 9/20/01	Fri 6/11/10
2405	All	Prepare Basewide Radiological Action Memorandum				60 edays	Thu 9/20/01	Mon 11/19/01
2406	All	Submit Basewide Radiological Removal Action Memorandum				0 wks	Mon 11/19/01	Mon 11/19/01
2407	All	Prepare Revised Final Basewide Radiological Removal Action Memorandum				9.3 wks	Mon 12/12/05	Tue 2/14/06
2408	All	Submit Revised Final Basewide Radiological Removal Action Memorandum				0 wks	Tue 2/14/06	Tue 2/14/06
2409	All	California Department of Health Services (DHS) and EPA Review Period				4.5 wks	Tue 2/14/06	Thu 3/16/06
2410	All	DHS and EPA Comments Due				0 wks	Thu 3/16/06	Thu 3/16/06
2411	All	Prepare RTCs for Revised Final Basewide Radiological Removal Action Memorandum				2 wks	Fri 3/17/06	Thu 3/30/06
2412	All	Submit RTCs for Revised Final Basewide Radiological Removal Action Memorandum				0 wks	Thu 3/30/06	Thu 3/30/06
2413	All	Implement Radiological Fieldwork and Removal Actions				40 mons	Fri 3/7/03	Wed 3/29/06
2414	B	Phase V Radiological Investigation Report - Parcel B		S	PP	80 wks	Tue 5/3/05	Mon 11/13/06
2415	B	Prepare Draft Phase V Radiological Investigation Report				62 wks	Tue 5/3/05	Mon 7/10/06
2416	B	Submit Draft Phase V Radiological Investigation Report to BCT		S	PP	0 days	Mon 7/10/06	Mon 7/10/06
2417	B	California Department of Health Services (DHS) and EPA Review Period				9 wks	Tue 7/11/06	Mon 9/11/06
2418	B	DHS and EPA Comments Due				0 days	Mon 9/11/06	Mon 9/11/06
2419	B	Prepare Final Phase V Radiological Investigation Report				9 wks	Tue 9/12/06	Mon 11/13/06
2420	B	Submit Final Phase V Radiological Investigation Report		S	PP	0 days	Mon 11/13/06	Mon 11/13/06
2421	D	Phase V Radiological Investigation Report - Parcel D		S	PP	109 wks	Wed 3/16/05	Tue 4/17/07
2422	D	Prepare Draft Phase V Radiological Investigation Report				82 wks	Wed 3/16/05	Tue 10/10/06
2423	D	Submit Draft Phase V Radiological Investigation Report to BCT		S	PP	0 days	Tue 10/10/06	Tue 10/10/06
2424	D	DHS and EPA Review Period				12 wks	Wed 10/11/06	Tue 1/2/07
2425	D	DHS and EPA Comments Due				0 days	Tue 1/2/07	Tue 1/2/07
2426	D	Prepare Final Phase V Radiological Investigation Report				15 wks	Wed 1/3/07	Tue 4/17/07
2427	D	Submit Final Phase V Radiological Investigation Report		S	PP	0 days	Tue 4/17/07	Tue 4/17/07
2428	C	Phase V Radiological Investigation Report - Parcel C		S	PP	111 wks	Fri 6/3/05	Thu 7/19/07
2429	C	Prepare Draft Phase V Radiological Investigation Report to BCT				81 wks	Fri 6/3/05	Thu 12/21/06
2430	C	Submit Draft Phase V Radiological Investigation Report to BCT		S	PP	0 days	Thu 12/21/06	Thu 12/21/06
2431	C	DHS and EPA Review Period				12 wks	Fri 12/22/06	Thu 3/15/07
2432	C	DHS and EPA Comments Due				0 days	Thu 3/15/07	Thu 3/15/07
2433	C	Prepare Final Phase V Radiological Investigation Report				18 wks	Fri 3/16/07	Thu 7/19/07
2434	C	Submit Final Phase V Radiological Investigation Report		S	PP	0 days	Thu 7/19/07	Thu 7/19/07
2435	E	Phase V Radiological Investigation Report - Parcel E		S	PP	124 wks	Fri 6/3/05	Thu 10/18/07
2436	E	Prepare Draft Phase V Radiological Investigation Report to BCT				95 wks	Fri 6/3/05	Thu 3/29/07

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 33 of 36
 RED Primary Deliverables
 BLUE Secondary Deliverables
 MAROON Fieldwork
 GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
2437	E	Submit Draft Phase V Radiological Investigation Report to BCT		S	PP	0 days	Thu 3/29/07	Thu 3/29/07
2438	E	DHS and EPA Review Period				12 wks	Fri 3/30/07	Thu 6/21/07
2439	E	DHS and EPA Comments Due				0 days	Thu 6/21/07	Thu 6/21/07
2440	E	Prepare Final Phase V Radiological Investigation Report				17 wks	Fri 6/22/07	Thu 10/18/07
2441	E	Submit Final Phase V Radiological Investigation Report		S	PP	0 days	Thu 10/18/07	Thu 10/18/07
2442	E-2	Phase V Radiological Investigation Report - Parcel E-2		S	PP	120 wks	Fri 6/3/05	Thu 9/20/07
2443	E-2	Prepare Draft Phase V Radiological Investigation Report to BCT				86 wks	Fri 6/3/05	Thu 1/25/07
2444	E-2	Submit Draft Phase V Radiological Investigation Report to BCT		S	PP	0 days	Thu 1/25/07	Thu 1/25/07
2445	E-2	DHS and EPA Review Period				14 wks	Fri 1/26/07	Thu 5/3/07
2446	E-2	DHS and EPA Comments Due				0 days	Thu 5/3/07	Thu 5/3/07
2447	E-2	Prepare Final Phase V Radiological Investigation Report				20 wks	Fri 5/4/07	Thu 9/20/07
2448	E-2	Submit Final Phase V Radiological Investigation Report		S	PP	0 days	Thu 9/20/07	Thu 9/20/07
2449	B/C/D/E	Sewer Survey Work Plan- Basewide		S	ROD	29.6 wks	Wed 9/7/05	Fri 3/31/06
2450	B/C/D/E	Prepare Draft Sewer Survey Work Plan				8 wks	Wed 9/7/05	Tue 11/1/05
2451	B/C/D/E	Submit Draft Sewer Survey Work Plan to BCT		S	ROD	0 days	Tue 11/1/05	Tue 11/1/05
2452	B/C/D/E	DHS and EPA Review Period				8.5 wks	Wed 11/2/05	Fri 12/30/05
2453	B/C/D/E	DHS and EPA Comments Due				0 days	Fri 12/30/05	Fri 12/30/05
2454	B/C/D/E	Prepare Draft Final Sewer Survey Work Plan				4.3 wks	Fri 12/30/05	Mon 1/30/06
2455	B/C/D/E	Submit Draft Final Sewer Survey Work Plan to BCT		S	ROD	0 days	Mon 1/30/06	Mon 1/30/06
2456	B/C/D/E	DHS and EPA Review Period				6.4 wks	Tue 1/31/06	Wed 3/15/06
2457	B/C/D/E	DHS and EPA Comments Due				0 days	Wed 3/15/06	Wed 3/15/06
2458	B/C/D/E	Prepare Final Sewer Survey Work Plan				2.4 wks	Thu 3/16/06	Fri 3/31/06
2459	B/C/D/E	Submit Final Sewer Survey Work Plan		S	B ROD	0 days	Fri 3/31/06	Fri 3/31/06
2460	B	Sewer Survey Work Plan- Parcel B				29.6 wks	Wed 9/7/05	Fri 3/31/06
2461	B	Prepare Draft Sewer Survey Work Plan				8 wks	Wed 9/7/05	Tue 11/1/05
2462	B	Submit Draft Sewer Survey Work Plan to BCT		S	B ROD	0 days	Tue 11/1/05	Tue 11/1/05
2463	B	DHS and EPA Review Period				8.5 wks	Wed 11/2/05	Fri 12/30/05
2464	B	DHS and EPA Comments Due				0 days	Fri 12/30/05	Fri 12/30/05
2465	B	Prepare Draft Final Sewer Survey Work Plan				6.4 wks	Fri 12/30/05	Tue 2/14/06
2466	B	Submit Draft Final Sewer Survey Work Plan to BCT		S	B ROD	0 days	Tue 2/14/06	Tue 2/14/06
2467	B	DHS and EPA Review Period				4.6 wks	Tue 2/14/06	Fri 3/17/06
2468	B	DHS and EPA Comments Due				0 days	Fri 3/17/06	Fri 3/17/06
2469	B	Prepare Final Sewer Survey Work Plan				2.1 wks	Fri 3/17/06	Fri 3/31/06
2470	B	Submit Final Sewer Survey Work Plan		S	B ROD	0 days	Fri 3/31/06	Fri 3/31/06
2471	B	Implement Supplemental Fieldwork (Parcel B)				38 wks	Mon 4/3/06	Fri 12/22/06
2472	B	Removal Action Closeout Reports				38 wks	Mon 12/25/06	Fri 9/14/07
2473	B	Prepare Draft Removal Action Closeout Report				25 wks	Mon 12/25/06	Fri 6/15/07
2474	B	Submit Draft Removal Action Closeout Report		S	B ROD	0 wks	Fri 6/15/07	Fri 6/15/07
2475	B	DHS and EPA Review Period				8 wks	Mon 6/18/07	Fri 8/10/07

Hunters Point Shipyards Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 34 of 36
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
2476	B	DHS and EPA Comments Due				0 wks	Fri 8/10/07	Fri 8/10/07
2477	B	Prepare Final Removal Action Closeout Report with RTC				5 wks	Mon 8/13/07	Fri 9/14/07
2478	B	Submit Final Removal Action Closeout Report with RTC		S	B ROD	0 wks	Fri 9/14/07	Fri 9/14/07
2479	D	Implement Supplemental Fieldwork (Parcel D)				30 wks	Mon 4/2/07	Fri 10/26/07
2480	D	Removal Action Closeout Reports				38 wks	Mon 10/29/07	Fri 7/18/08
2481	D	Prepare Draft Removal Action Closeout Reports				25 wks	Mon 10/29/07	Fri 4/18/08
2482	D	Submit Draft Removal Action Closeout Reports		S	D ROD	0 wks	Fri 4/18/08	Fri 4/18/08
2483	D	DHS and EPA Review Period				8 wks	Mon 4/21/08	Fri 6/13/08
2484	D	DHS and EPA Comments Due				0 wks	Fri 6/13/08	Fri 6/13/08
2485	D	Prepare Final Removal Action Closeout Reports with RTCs				5 wks	Mon 6/16/08	Fri 7/18/08
2486	D	Submit Final Removal Action Closeout Reports with RTCs		S	D ROD	0 wks	Fri 7/18/08	Fri 7/18/08
2487	C	Implement Supplemental Fieldwork (Parcel C)				30 wks	Mon 4/7/08	Fri 10/31/08
2488	C	Removal Action Closeout Reports				35 wks	Mon 11/3/08	Fri 7/3/09
2489	C	Prepare Draft Removal Action Closeout Reports (Parcel C)				21 wks	Mon 11/3/08	Fri 3/27/09
2490	C	Submit Draft Removal Action Closeout Reports (Parcel C)		S	C ROD	0 wks	Fri 3/27/09	Fri 3/27/09
2491	C	DHS and EPA Review Period				8 wks	Mon 3/30/09	Fri 5/22/09
2492	C	DHS and EPA Comments Due				0 wks	Fri 5/22/09	Fri 5/22/09
2493	C	Prepare Final Removal Action Closeout Reports with RTCs (Parcel C)				6 wks	Mon 5/25/09	Fri 7/3/09
2494	C	Submit Final Removal Action Closeout Reports with RTCs (Parcel C)		S	C ROD	0 wks	Fri 7/3/09	Fri 7/3/09
2495	E	Implement Supplemental Fieldwork (Parcel E)				30 wks	Mon 4/6/09	Fri 10/30/09
2496	E	Removal Action Closeout Reports				32 wks	Mon 11/2/09	Fri 6/11/10
2497	E	Prepare Draft Removal Action Closeout Reports (Parcel E)				14 wks	Mon 11/2/09	Fri 2/5/10
2498	E	Submit Draft Removal Action Closeout Reports (Parcel E)		S	E ROD	0 wks	Fri 2/5/10	Fri 2/5/10
2499	E	DHS and EPA Review Period				8 wks	Mon 2/8/10	Fri 4/2/10
2500	E	DHS and EPA Comments Due				0 wks	Fri 4/2/10	Fri 4/2/10
2501	E	Prepare Final Removal Action Closeout Reports with RTCs (Parcel E)				10 wks	Mon 4/5/10	Fri 6/11/10
2502	E	Submit Final Removal Action Closeout Reports with RTCs (Parcel E)		S	E ROD	0 wks	Fri 6/11/10	Fri 6/11/10
2503	E-2	Implement Supplemental Fieldwork (Parcel E-2)				30 wks	Mon 4/2/07	Fri 10/26/07
2504	E-2	Removal Action Closeout Reports				35 wks	Mon 10/29/07	Fri 6/27/08
2505	E-2	Prepare Draft Removal Action Closeout Reports (Parcel E-2)				18 wks	Mon 10/29/07	Fri 2/29/08
2506	E-2	Submit Draft Removal Action Closeout Reports (Parcel E-2)		S	E-2 ROD	0 wks	Fri 2/29/08	Fri 2/29/08
2507	E-2	DHS and EPA Review Period				8 wks	Mon 3/3/08	Fri 4/25/08
2508	E-2	DHS and EPA Comments Due				0 wks	Fri 4/25/08	Fri 4/25/08
2509	E-2	Prepare Final Removal Action Closeout Reports with RTCs (Parcel E-2)				9 wks	Mon 4/28/08	Fri 6/27/08
2510	E-2	Submit Final Removal Action Closeout Report with RTCs (Parcel E-2)		S	E-2 ROD	0 wks	Fri 6/27/08	Fri 6/27/08
2511	F	Implement Supplemental Fieldwork (Parcel F)				11 wks	Mon 4/30/07	Fri 7/13/07
2512	F	Removal Action Closeout Reports				24 wks	Mon 7/16/07	Fri 12/28/07
2513	F	Prepare Draft Removal Action Closeout Reports (Parcel F)				9 wks	Mon 7/16/07	Fri 9/14/07
2514	F	Submit Draft Removal Action Closeout Reports (Parcel F)		S	F ROD	0 wks	Fri 9/14/07	Fri 9/14/07

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 35 of 36
 RED Primary Deliverables
 BLUE Secondary Deliverables
 MAROON Fieldwork
 GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
 S: Secondary Document Submittal to BCT (shown in blue text)
 S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

HUNTERS POINT SHIPYARD PROJECT SCHEDULE

ID	Parcel	Task Name	P	S	S>>P	Duration	Start	Finish
2515	F	DHS and EPA Review Period				8 wks	Mon 9/17/07	Fri 11/9/07
2516	F	DHS and EPA Comments Due				0 wks	Fri 11/9/07	Fri 11/9/07
2517	F	Prepare Final Removal Action Closeout Report with RTCs (Parcel F)				7 wks	Mon 11/12/07	Fri 12/28/07
2518	F	Submit Final Removal Action Closeout Report with RTCs (Parcel F)		S	F ROD	0 wks	Fri 12/28/07	Fri 12/28/07

Hunters Point Shipyard Project Schedule
 Revision Date: March 31, 2006
 Printed on: Fri 3/31/06
 edays calendar days
 wks 7-day week

Page 36 of 36
RED Primary Deliverables
BLUE Secondary Deliverables
MAROON Fieldwork
GREEN Meeting

P: Primary Document Submittal to BCT (shown in red text)
S: Secondary Document Submittal to BCT (shown in blue text)
S >> P: Primary Document depends on noted secondary document

DCN Number:BAI.DS.004.00045

RESPONSES TO U.S. ENVIRONMENTAL PROTECTION AGENCY COMMENTS ON THE DRAFT FEDERAL FACILITY AGREEMENT (FAA) SCHEDULE AND DRAFT PROJECT SCHEDULE FOR HUNTERS POINT SHIPYARD, SAN FRANCISCO, CALIFORNIA

This document presents the U.S. Department of the Navy (Navy) responses to comments from the U.S. Environmental Protection Agency (EPA) on the Draft Federal Facility Agreement (FAA) Schedule and Draft Project Schedule for Hunters Point Shipyard, San Francisco, California, dated September 23, 2005. The comments addressed below were received from the EPA on October 3, 2005.

RESPONSES TO COMMENTS FROM EPA

General Comments

1. **Comment:** The time between the Parcel B Proposed Plan and Record of Decision (ROD) Amendment is 8 months, but only 5 months are allowed for ROD preparation for Parcels D, E, and E-2. It is unclear why writing a ROD Amendment for an existing ROD would be more difficult than writing an original ROD. This time difference suggests that it may be possible to expedite the Parcel B ROD Amendment Schedule by 3 months. Please evaluate the potential that the schedule for the Parcel B Amendment can be expedited.

Response: Preparation of the RODs for each parcel takes about 18 to 20 weeks. Additionally, the regulatory agencies have 45 days to review the draft RODs, 4.5 to 7 weeks are scheduled to incorporate agency comments and develop the draft final ROD, and time to receive concurrence letters from the regulatory agencies. The following differences between the schedules were identified.

1. The Parcel B schedule currently includes 6 weeks to prepare and secure signatures on the final ROD amendment. The other parcels include 1 week or less to secure signatures on the final ROD. This schedule for Parcel B will be revised in the next quarterly schedule to reflect an expedited concurrence with the draft final ROD amendment.
2. The Parcel B ROD will be further expedited by accelerating the start date to within the BRAC Cleanup Team (BCT) review period for the Proposed Plan, which is generally consistent with the other parcels.

In summary, the ROD schedules will be standardized to allow approximately 1 week to secure ROD signatures and to begin preparation of the RODs during the BCT comment period for the draft Proposed Plan.

2. **Comment:** Although the cover letter indicates that feasibility study (FS) schedules were extended by one to five months to address radiological contamination, it is unclear why the Parcel D Revised FS is delayed 8 months. It is also unclear why the delay in the Parcel C Proposed Plan and Record of Decision (ROD) are delayed 6 months when the additional delay for the Parcel C FS is only 4 months. Please explain these additional delays.

Response: The schedule from June 29, 2005, indicated the Parcel D Revised FS report would be submitted on September 1, 2005. The current schedule indicates the Parcel D Revised FS report will be submitted on November 30, 2005. Submittal of the Parcel D Revised FS report was delayed for approximately 3 months to finalize the risk assessment and incorporate recent field data based on the results of sampling and analysis and other findings during the TPH excavations. Preparation of the radiological addendum accounts for an additional delay of approximately 5 months.

The preparation time for the Parcel C Proposed Plan was increased from 6.6 to 12 weeks to be consistent with other parcels. The schedule will be refined next quarter when additional schedule information is known regarding the Radiological Addendum. The Navy will begin preparation of the proposed plans during the preparation of the draft final Radiological Addendum, which will help expedite schedules for all parcels. The ROD will be scheduled to begin during the BCT review period for the draft Proposed Plan, as stated in Response No. 1.

3. **Comment:** It appears that the Parcel B Proposed Plan Public Meeting has been scheduled for Labor Day (Monday, September 4, 2006). In addition, it is unclear if the community would attend meetings scheduled on Mondays. EPA Public Involvement Policy (EPA 233-B-03-02, May 2003) states that public meetings should be scheduled "at times and places that, to the maximum extent feasible, facilitate attendance or involvement by the affected public." Please avoid scheduling public meetings on holidays and Mondays.

Response: Please excuse the oversight. The date for the public meeting for the Parcel B Proposed Plan will be revised in the next draft of the FFA schedule.