



**Final**

N00217\_005300  
HUNTERS POINT  
SSIC NO. 5090.3.A

# **Federal Facility Agreement Schedule For Fiscal Year 2015**

**Hunters Point Naval Shipyard  
San Francisco, California**

February 2015

Document Control No: KCH-2622-0068-0054

Contract No: N62473-09-D-2622

CTO No: 0068

**Prepared for:**



**Prepared by:**



## HUNTERS POINT NAVAL SHIPYARD FEDERAL FACILITY AGREEMENT SCHEDULE

ID	Parcel	Task Name	P/S	Duration	Start	Finish
1	All	<b>BASE REALIGNMENT AND CLOSURE CLEANUP TEAM MTGS</b>		<b>65.2 wks</b>	<b>Thu 9/4/14</b>	<b>Thu 12/3/15</b>
6	All	<b>BCT MONTHLY MEETINGS 2015</b>		<b>46.2 wks</b>	<b>Thu 1/15/15</b>	<b>Thu 12/3/15</b>
9	All	March 2015		1 day	Wed 3/4/15	Wed 3/4/15
10	All	April 2015		1 day	Thu 4/2/15	Thu 4/2/15
11	All	May 2015		1 day	Thu 5/7/15	Thu 5/7/15
12	All	June 2015		1 day	Thu 6/4/15	Thu 6/4/15
13	All	July 2015		1 day	Thu 7/2/15	Thu 7/2/15
14	All	August 2015		1 day	Thu 8/6/15	Thu 8/6/15
15	All	September 2015		1 day	Thu 9/3/15	Thu 9/3/15
16	All	October 2015		1 day	Thu 10/8/15	Thu 10/8/15
17	All	November/December 2015		1 day	Thu 12/3/15	Thu 12/3/15
18	All	<b>BASEWIDE DOCUMENTS</b>		<b>155.4 wks</b>	<b>Thu 10/31/13</b>	<b>Fri 10/28/16</b>
19	All	<b>Community Involvement Plan- Biannual Update</b>		<b>155.4 wks</b>	<b>Thu 10/31/13</b>	<b>Fri 10/28/16</b>
20	All	<b>Community Involvement Plan</b>		<b>155.4 wks</b>	<b>Thu 10/31/13</b>	<b>Fri 10/28/16</b>
22	All	Draft CIP to BCT	P	1 day	Thu 10/31/13	Tue 4/5/16
24	All	BCT Comments Due		1 day	Thu 5/5/16	Fri 5/6/16
26	All	Draft CIP to Public	P	1 day	Fri 6/17/16	Mon 6/20/16
27	All	Public Comments Period		45 edays	Mon 6/20/16	Thu 8/4/16
29	All	Final CIP	P	1 day	Thu 10/27/16	Fri 10/28/16
30	All	<b>Basewide Stormwater Discharge Management</b>		<b>0.2 wks</b>	<b>Mon 6/15/15</b>	<b>Mon 6/15/15</b>
31	All	<b>Basewide Stormwater Annual Reports</b>	S	<b>0.2 wks</b>	<b>Mon 6/15/15</b>	<b>Mon 6/15/15</b>
32	All	Basewide Stormwater Annual Report (2014-2015)	S	1 day	Mon 6/15/15	Mon 6/15/15
33	All	<b>Basewide Groundwater Monitoring Program</b>		<b>42.8 wks</b>	<b>Mon 12/22/14</b>	<b>Thu 10/15/15</b>
34	All	<b>Semiannual Groundwater Monitoring Reports</b>	S	<b>42.8 wks</b>	<b>Mon 12/22/14</b>	<b>Thu 10/15/15</b>
36	All	Semiannual Groundwater Monitoring Report (3Q 2014/ 4Q 2014)	S	1 day	Thu 4/30/15	Thu 4/30/15
37	All	Semiannual Groundwater Monitoring Report (1Q 2015 / 2Q 2015)	S	1 day	Thu 10/15/15	Thu 10/15/15

## HUNTERS POINT NAVAL SHIPYARD FEDERAL FACILITY AGREEMENT SCHEDULE

ID	Parcel	Task Name	P/S	Duration	Start	Finish
38	<b>B</b>	<b>PARCEL B</b>		<b>447.2 wks</b>	<b>Wed 12/12/07</b>	<b>Fri 9/30/16</b>
39	<b>B</b>	<b>Mercury Evaluation at IR Site 26</b>		<b>67.9 wks</b>	<b>Mon 9/8/14</b>	<b>Fri 12/25/15</b>
40	<b>B</b>	<b>Work Plan and Sampling and Analysis Plan (SAP) for Mercury Evaluation at IR Site 26</b>	<b>S</b>	<b>37.2 wks</b>	<b>Mon 9/8/14</b>	<b>Mon 5/25/15</b>
44	<b>B</b>	BCT Comments Due on Work Plan and SAP for Mercury Evaluation at IR Site 26		0 days	Fri 3/6/15	Fri 3/6/15
46	<b>B</b>	Final Work Plan and SAP	<b>S</b>	1 day	Mon 5/25/15	Mon 5/25/15
49	<b>B</b>	<b>Completion Report for Mercury Evaluation at IR Site 26</b>	<b>S</b>	<b>25.7 wks</b>	<b>Tue 6/30/15</b>	<b>Fri 12/25/15</b>
51	<b>B</b>	Draft Completion Report to BCT	<b>S</b>	1 day	Fri 10/2/15	Fri 10/2/15
53	<b>B</b>	BCT comments due		1 day	Mon 11/2/15	Mon 11/2/15
55	<b>B</b>	Final Completion Report for Mercury Evaluation at IR Site 26	<b>S</b>	1 day	Thu 12/24/15	Fri 12/25/15
115	<b>B</b>	<b>Remedial Action for Parcels B1 and B2</b>		<b>188 wks</b>	<b>Mon 5/21/12</b>	<b>Wed 1/20/16</b>
137	<b>B-1</b>	<b>Remedial Action Completion Report (RACR) for Parcel B-1 - Non Rad</b>	<b>P</b>	<b>32.6 wks</b>	<b>Wed 11/5/14</b>	<b>Sat 6/20/15</b>
139	<b>B-1</b>	Draft RACR to BCT	<b>P</b>	1 day	Thu 2/26/15	Fri 2/27/15
141	<b>B-1</b>	BCT Comments Due		1 day	Mon 4/13/15	Tue 4/14/15
143	<b>B-1</b>	Final RACR	<b>P</b>	1 day	Fri 6/5/15	Fri 6/5/15
144	<b>B-1</b>	EPA/DTSC/Water Board Issue Concurrence		15 edays	Fri 6/5/15	Sat 6/20/15
145	<b>B-2</b>	<b>Remedial Action Completion Report (RACR) for Parcel B-2- Non Rad</b>	<b>P</b>	<b>42.4 wks</b>	<b>Tue 3/31/15</b>	<b>Wed 1/20/16</b>
147	<b>B-2</b>	Draft RACR to BCT	<b>P</b>	1 day	Tue 9/15/15	Wed 9/16/15
149	<b>B-2</b>	BCT Comments Due		1 day	Mon 11/2/15	Mon 11/2/15
151	<b>B-2</b>	Final RACR	<b>P</b>	1 day	Tue 1/5/16	Tue 1/5/16
152	<b>B-2</b>	EPA/DTSC/Water Board Issue Concurrence		15 edays	Tue 1/5/16	Wed 1/20/16

## HUNTERS POINT NAVAL SHIPYARD FEDERAL FACILITY AGREEMENT SCHEDULE

ID	Parcel	Task Name	P/S	Duration	Start	Finish
231	C	<b>PARCEL C</b>		<b>676.4 wks</b>	<b>Thu 7/1/04</b>	<b>Sat 9/30/17</b>
390	C	<b>RU-C2 Remedial Action</b>		<b>269.4 wks</b>	<b>Wed 3/23/11</b>	<b>Fri 6/24/16</b>
415	C	<b>Work Plan-Sampling and Analysis Plan (SAP) Addendum for RU-C2</b>		<b>22 wks</b>	<b>Mon 3/16/15</b>	<b>Fri 8/14/15</b>
417	C	Draft Work Plan SAP to BCT	S	1 day	Mon 6/15/15	Mon 6/15/15
419	C	BCT comments due		1 day	Thu 7/16/15	Thu 7/16/15
421	C	Final Work Plan SAP	S	1 day	Fri 8/14/15	Fri 8/14/15
424	C	<b>Remedial Action Completion Report (RACR) for RU-C2</b>	P	<b>16.1 wks</b>	<b>Fri 3/4/16</b>	<b>Fri 6/24/16</b>
426	C	Draft RACR for RU-C2 to BCT	P	1 day	Fri 3/4/16	Mon 3/7/16
428	C	BCT Comments Due		0 days	Tue 4/19/16	Tue 4/19/16
430	C	Final RACR for RU-C2	P	0 days	Thu 6/9/16	Thu 6/9/16
431	C	EPA/DTSC/Water Board Issue Concurrence		0 edays	Fri 6/24/16	Fri 6/24/16
432	C	<b>RU-C1, RU-C4, RU-C5, and Building Areas 134 and 241 Remedial Action</b>		<b>306 wks</b>	<b>Wed 9/8/10</b>	<b>Mon 9/5/16</b>
477	C	<b>Technical Memorandum - Building 134 and Plume Area 5-1 Characterization</b>	S	<b>25.6 wks</b>	<b>Fri 3/20/15</b>	<b>Wed 9/16/15</b>
479	C	Draft Technical Memorandum to BCT	S	1 day	Wed 7/1/15	Wed 7/1/15
481	C	BCT comments due		1 day	Mon 8/3/15	Mon 8/3/15
484	C	Final Technical Memorandum	S	1 day	Tue 9/15/15	Wed 9/16/15
485	C	<b>Work Plan-Sampling and Analysis Plan (SAP) Addendum for RU-C1 and RU-C5</b>		<b>10.9 wks</b>	<b>Wed 7/1/15</b>	<b>Wed 9/16/15</b>
486	C	Draft Work Plan SAP to BCT	S	0 days	Wed 7/1/15	Wed 7/1/15
487	C	BCT comments due		0 days	Mon 8/3/15	Mon 8/3/15
488	C	Final Work Plan SAP	S	0 days	Wed 9/16/15	Wed 9/16/15
489	C	<b>Remedial Action Completion Report (RACR) for RU-C1, RU-C2, RU-C4, RU-C5</b>	P	<b>42.3 wks</b>	<b>Fri 11/13/15</b>	<b>Mon 9/5/16</b>
491	C	Draft RACR for RU-C1, RU-C2, RU-C4, RU-C5 to BCT	P	0 days	Fri 2/26/16	Fri 2/26/16
493	C	BCT Comments Due		1 day	Mon 4/11/16	Tue 4/12/16
496	C	Final RACR for RU-C1, RU-C2, RU-C4, RU-C5	P	1 day	Fri 8/19/16	Fri 8/19/16
497	C	EPA/DTSC/Water Board Issue Concurrence		17 edays	Fri 8/19/16	Mon 9/5/16
498	C	<b>Remedial Action for Parcel C (Durable Cover)</b>		<b>67.4 wks</b>	<b>Thu 3/12/15</b>	<b>Fri 6/24/16</b>
499	C	<b>Remedial Action (RA) Work Plan for Parcel C - Non-Rad (Durable Cover)</b>	P	<b>12.8 wks</b>	<b>Thu 3/12/15</b>	<b>Tue 6/9/15</b>
500	C	Draft RA Work Plan to BCT	P	1 day	Thu 3/12/15	Thu 3/12/15
502	C	BCT Comments Due		1 day	Mon 4/27/15	Mon 4/27/15
504	C	Final RA Work Plan	P	0 days	Mon 5/25/15	Mon 5/25/15
505	C	EPA/DTSC/Water Board Issue Concurrence		15 edays	Mon 5/25/15	Tue 6/9/15
508	C	<b>Parcel C - Remedial Action Completion Report (RACR) for Parcel C - Non-Rad (Durable Cover)</b>	P	<b>36.8 wks</b>	<b>Tue 10/13/15</b>	<b>Fri 6/24/16</b>
510	C	Draft RACR to BCT	P	0 days	Fri 3/4/16	Fri 3/4/16
512	C	BCT Comments Due		1 day	Mon 4/18/16	Tue 4/19/16
514	C	Final RACR	P	1 day	Thu 6/9/16	Thu 6/9/16
515	C	EPA/DTSC/Water Board Issue Concurrence		15 edays	Thu 6/9/16	Fri 6/24/16
529	C	<b>Soil Vapor Intrusion Survey - Parcel C</b>		<b>57.2 wks</b>	<b>Tue 10/13/15</b>	<b>Tue 11/15/16</b>
530	C	<b>Soil Vapor Intrusion Survey Work Plan - Parcel C</b>	S	<b>21.2 wks</b>	<b>Tue 10/13/15</b>	<b>Tue 3/8/16</b>
533	C	Draft Soil Vapor Sampling Workplan - Parcel C to BCT	S	1 day	Tue 1/5/16	Tue 1/5/16
535	C	BCT Comments Due		1 day	Mon 2/22/16	Mon 2/22/16
537	C	Final Soil Vapor Sampling Workplan - Parcel C	S	1 day	Tue 3/8/16	Tue 3/8/16
540	C	<b>Soil Vapor Investigation Tech Memo - Parcel C</b>	S	<b>22 wks</b>	<b>Wed 6/15/16</b>	<b>Tue 11/15/16</b>
543	C	Draft Soil Vapor Investigation Tech Memo - Parcel C to BCT	S	1 day	Wed 8/17/16	Wed 8/17/16
545	C	BCT Comments Due		1 day	Mon 9/19/16	Mon 9/19/16
547	C	Final Soil Vapor Investigation Tech Memo - Parcel C	S	1 day	Tue 11/15/16	Tue 11/15/16
548	C	<b>PARCEL C - RADIOLOGICAL PROGRAM</b>		<b>39.1 wks</b>	<b>Thu 4/30/15</b>	<b>Thu 1/28/16</b>
549	C	<b>Radiological Removal Action Completion Report (RACR)</b>	S	<b>39.1 wks</b>	<b>Thu 4/30/15</b>	<b>Thu 1/28/16</b>
552	C	Draft Rad RACR to BCT	S	1 day	Fri 10/16/15	Fri 10/16/15
554	C	EPA/DTSC Comments Due		1 day	Mon 11/16/15	Mon 11/16/15
556	C	Final Rad RACR	S	1 day	Tue 1/12/16	Wed 1/13/16
557	C	EPA/DTSC Issue Concurrence		15 edays	Wed 1/13/16	Thu 1/28/16

## HUNTERS POINT NAVAL SHIPYARD FEDERAL FACILITY AGREEMENT SCHEDULE

ID	Parcel	Task Name	P/S	Duration	Start	Finish
562	D-1	<b>PARCEL D-1</b>		<b>413.2 wks</b>	<b>Tue 10/14/08</b>	<b>Fri 11/25/16</b>
600	D-1	<b>Remedial Action for Parcel D-1 - Non Rad (Durable Cover)</b>		<b>156.6 wks</b>	<b>Thu 6/20/13</b>	<b>Tue 6/28/16</b>
610	D-1	<b>Remedial Action Completion Report (RACR) for Parcel D-1 - Non Rad (Durable Cover)</b>	P	<b>33.2 wks</b>	<b>Tue 11/10/15</b>	<b>Tue 6/28/16</b>
612	D-1	Draft RACR to BCT	P	0 days	Mon 2/1/16	Mon 2/1/16
614	D-1	BCT Comments Due		1 day	Fri 3/18/16	Fri 3/18/16
616	D-1	Final RACR	P	1 day	Mon 6/13/16	Mon 6/13/16
617	D-1	EPA/DTSC/Water Board Issue Concurrence		15 edays	Mon 6/13/16	Tue 6/28/16
629	D-1	<b>PARCEL D-1 - RADIOLOGICAL PROGRAM</b>		<b>26.2 wks</b>	<b>Mon 5/4/15</b>	<b>Mon 11/2/15</b>
630	D-1	<b>Radiological Remedial Action Completion (RACR) Report</b>		<b>26.2 wks</b>	<b>Mon 5/4/15</b>	<b>Mon 11/2/15</b>
632	D-1	Draft Rad RACR to BCT	S	1 day	Mon 8/17/15	Mon 8/17/15
634	D-1	BCT comments due		1 day	Thu 9/17/15	Thu 9/17/15
636	D-1	Final Rad RACR	S	1 day	Fri 10/16/15	Fri 10/16/15
637	D-1	EPA/DTSC Issue Concurrence		17 edays	Fri 10/16/15	Mon 11/2/15

## HUNTERS POINT NAVAL SHIPYARD FEDERAL FACILITY AGREEMENT SCHEDULE

ID	Parcel	Task Name	P/S	Duration	Start	Finish
675	E	<b>PARCEL E</b>		<b>846.4 wks</b>	<b>Tue 6/14/05</b>	<b>Wed 12/15/21</b>
706	E	<b>Site IR-03 Pilot Study</b>		<b>140.5 wks</b>	<b>Thu 11/11/12</b>	<b>Fri 7/31/15</b>
728	E	<b>IR-03 Pilot Study Completion Report</b>	S	27.5 wks	Wed 1/21/15	Fri 7/31/15
730	E	Draft IR-03 Pilot Study Completion Report to BCT	S	1 day	Thu 4/16/15	Thu 4/16/15
732	E	BCT Comments Due		1 day	Mon 5/18/15	Mon 5/18/15
734	E	Final IR-03 Pilot Study Completion Report	S	1 day	Thu 7/30/15	Fri 7/31/15
735	E	<b>Post IR-03 Pilot Study Sitewide Characterization</b>		<b>56.8 wks</b>	<b>Wed 11/5/14</b>	<b>Mon 12/7/15</b>
736	E	<b>Work Plan and Sampling and Analysis Plan (SAP) Addendum</b>		<b>24.1 wks</b>	<b>Wed 11/5/14</b>	<b>Wed 4/22/15</b>
738	E	Draft Work Plan and SAP to BCT	S	2.5 days	Thu 2/5/15	Mon 2/9/15
740	E	BCT comments due		1 day	Thu 3/12/15	Thu 3/12/15
742	E	Final Work Plan and SAP	S	1 day	Tue 4/21/15	Wed 4/22/15
745	E	<b>Technical Memorandum - Post Pilot Study Sitewide Characterization</b>	S	<b>18.2 wks</b>	<b>Mon 8/3/15</b>	<b>Mon 12/7/15</b>
747	E	Draft Technical Memorandum to BCT	S	0 days	Thu 10/1/15	Thu 10/1/15
749	E	BCT Comments Due		1 day	Mon 11/2/15	Mon 11/2/15
751	E	Final Technical Memorandum	S	0 days	Mon 12/7/15	Mon 12/7/15
752	E	<b>Pre Remedial Design Investigation IR sites 02,03,12</b>		<b>55.9 wks</b>	<b>Thu 6/19/14</b>	<b>Wed 7/15/15</b>
753	E	<b>Work Plan and Sampling and Analysis Plan (SAP)</b>		<b>32.2 wks</b>	<b>Thu 6/19/14</b>	<b>Thu 1/29/15</b>
762	E	<b>Pre-Design Investigation Technical Memorandum</b>		<b>16.7 wks</b>	<b>Fri 3/20/15</b>	<b>Wed 7/15/15</b>
764	E	Draft Technical Memorandum to BCT		0 days	Mon 5/11/15	Mon 5/11/15
766	E	BCT Comments Due		1 day	Wed 6/10/15	Thu 6/11/15
768	E	Final Technical Memorandum		1 day	Tue 7/14/15	Wed 7/15/15
836	E	<b>Remedial Design for Parcel E</b>		<b>54.3 wks</b>	<b>Thu 9/17/15</b>	<b>Fri 9/30/16</b>
837	E	<b>Remedial Design and Specifications for Parcel E</b>		<b>54.3 wks</b>	<b>Thu 9/17/15</b>	<b>Fri 9/30/16</b>
839	E	Draft Remedial Design and Specifications to BCT	P	0 days	Tue 2/2/16	Tue 2/2/16
841	E	BCT Comments Due		1 day	Mon 3/21/16	Mon 3/21/16
843	E	Draft Final Remedial Design and Specifications to BCT	P	0 days	Mon 7/4/16	Mon 7/4/16
845	E	BCT Comments Due		1 day	Thu 8/4/16	Thu 8/4/16
847	E	Final Remedial Design and Specifications	P	1 day	Fri 9/30/16	Fri 9/30/16
848	E	<b>Remedial Action (RA) for Parcel E - Non Rad</b>		<b>244.6 wks</b>	<b>Mon 10/3/16</b>	<b>Wed 6/9/21</b>
849	E	<b>Remedial Action (RA) Work Plan - Non Rad</b>	P	<b>39.2 wks</b>	<b>Mon 10/3/16</b>	<b>Mon 7/3/17</b>
851	E	Draft RA Work Plan to BCT	P	1 day	Mon 3/20/17	Mon 3/20/17
853	E	BCT Comments Due		1 day	Fri 5/5/17	Fri 5/5/17
855	E	Final RA Work Plan	P	1 day	Mon 7/3/17	Mon 7/3/17
858	E	<b>Remedial Action Completion (RACR) Report - Non Rad</b>		<b>45.4 wks</b>	<b>Tue 7/28/20</b>	<b>Wed 6/9/21</b>
860	E	Draft RACR to BCT	P	1 day	Tue 12/15/20	Tue 12/15/20
862	E	BCT Comments Due		1 day	Mon 2/1/21	Mon 2/1/21
864	E	Final RACR	P	1 day	Tue 5/25/21	Tue 5/25/21
865	E	EPA/DTSC/Water Board Issue Concurrence		15 edays	Tue 5/25/21	Wed 6/9/21
877	E	<b>Soil Vapor Intrusion Survey Parcel E</b>		<b>66.2 wks</b>	<b>Tue 3/10/20</b>	<b>Tue 6/15/21</b>
878	E	<b>Soil Vapor Intrusion Survey Work Plan Parcel E</b>	S	<b>31.2 wks</b>	<b>Tue 3/10/20</b>	<b>Tue 10/13/20</b>
881	E	Draft Soil Vapor Sampling Workplan - Parcel E to BCT	S	1 day	Tue 8/11/20	Tue 8/11/20
883	E	BCT Comments Due		1 day	Mon 9/28/20	Mon 9/28/20
885	E	Final Soil Vapor Sampling Workplan - Parcel E	S	1 day	Tue 10/13/20	Tue 10/13/20
888	E	<b>Soil Vapor Investigation Tech Memo Parcel E</b>	S	<b>21 wks</b>	<b>Wed 1/20/21</b>	<b>Tue 6/15/21</b>
891	E	Draft Soil Vapor Investigation Tech Memo - Parcel E to BCT	S	1 day	Wed 3/17/21	Wed 3/17/21
893	E	BCT Comments Due		1 day	Mon 4/19/21	Mon 4/19/21
895	E	Final Soil Vapor Investigation Tech Memo - Parcel E	S	1 day	Tue 6/15/21	Tue 6/15/21
927	E	<b>PARCEL E - RADIOLOGICAL PROGRAM</b>		<b>17.4 wks</b>	<b>Mon 6/29/15</b>	<b>Tue 10/27/15</b>
928	E	<b>Radiological (Rad) Removal Action Completion Report (RACR)</b>	S	<b>17.4 wks</b>	<b>Mon 6/29/15</b>	<b>Tue 10/27/15</b>
929	E	Draft Rad RACR to BCT	S	1 day	Mon 6/29/15	Mon 6/29/15
930	E	EPA/DTSC Comments Due		1 day	Thu 7/30/15	Thu 7/30/15
931	E	Final Rad RACR	S	1 day	Mon 10/12/15	Mon 10/12/15
932	E	EPA/DTSC Issue Concurrence		15 edays	Mon 10/12/15	Tue 10/27/15

## HUNTERS POINT NAVAL SHIPYARD FEDERAL FACILITY AGREEMENT SCHEDULE

ID	Parcel	Task Name	P/S	Duration	Start	Finish
937	E-2	<b>PARCEL E-2</b>		801 wks	Wed 5/12/04	Tue 12/31/19
938	E-2	<b>Interim Landfill Gas Monitoring Program</b>		108.2 wks	Fri 10/18/13	Thu 11/19/15
939	E-2	<b>2014/2015 Landfill Gas Monitoring and Reporting - Quarterly</b>		108.2 wks	Fri 10/18/13	Thu 11/19/15
942	E-2	Quarterly Landfill Gas Monitoring Report (1Q 2015)	S	1 day	Thu 5/28/15	Thu 5/28/15
943	E-2	Quarterly Landfill Gas Monitoring Report (2Q 2015)	S	1 day	Fri 8/28/15	Fri 8/28/15
944	E-2	Quarterly Landfill Gas Monitoring Report (3Q 2015)	S	1 day	Thu 11/19/15	Thu 11/19/15
945	E-2	<b>Landfill Gas Monitoring and Reporting - Annual</b>		0.2 wks	Fri 8/14/15	Fri 8/14/15
946	E-2	2014-2015 Annual Report	S	1 day	Fri 8/14/15	Fri 8/14/15
1125	E-2	<b>Remedial Action for Parcel E-2</b>		291.8 wks	Tue 12/17/13	Wed 7/24/19
1126	E-2	<b>Parcel E-2 Hot Spot and Nearshore Slurry Wall</b>		122.7 wks	Tue 12/17/13	Wed 4/27/16
1141	E-2	<b>Remedial Action (RA) Work Plan - Nearshore Slurry Wall</b>	P	45.6 wks	Mon 8/18/14	Wed 7/1/15
1143	E-2	Draft RA Work Plan to BCT	P	1 day	Fri 2/27/15	Fri 2/27/15
1145	E-2	BCT Comments Due		1 day	Tue 4/14/15	Tue 4/14/15
1147	E-2	Final RA Work Plan	P	1 day	Wed 7/1/15	Wed 7/1/15
1150	E-2	<b>Closure Report - Hot Spot Removal and Nearshore Slurry Wall</b>	P	30.9 wks	Thu 9/24/15	Wed 4/27/16
1152	E-2	Draft Closure Report to BCT - Hot Spot Removal and Nearshore Slurry Wall	P	1 day	Mon 11/30/15	Tue 12/1/15
1154	E-2	BCT Comments Due		1 day	Fri 1/15/16	Mon 1/18/16
1156	E-2	Final Closure Report - Hot Spot Removal and Nearshore Slurry Wall	P	1 day	Mon 4/11/16	Tue 4/12/16
1157	E-2	EPA/DTSC/Water Board Issue Concurrence		15 edays	Tue 4/12/16	Wed 4/27/16
1158	E-2	<b>Shoreline Revetment, Upland Slurry Wall and Grading</b>		141.8 wks	Fri 5/29/15	Wed 2/14/18
1159	E-2	<b>Remedial Action (RA) Work Plan - Shoreline Revetment, Upland Slurry Wall and Grading</b>		30.8 wks	Fri 5/29/15	Wed 12/30/15
1161	E-2	Draft RA Work Plan to BCT	P	1 day	Fri 8/21/15	Fri 8/21/15
1163	E-2	BCT Comments Due		1 day	Tue 10/6/15	Tue 10/6/15
1165	E-2	Final RA Work Plan	P	1 day	Wed 12/30/15	Wed 12/30/15
1168	E-2	<b>Closure Report- Shoreline Revetment, Upland Slurry Wall and Grading</b>	P	31 wks	Thu 7/13/17	Wed 2/14/18
1170	E-2	Draft Closure Report to BCT - Shoreline Revetment,Upland Slurry Wall and Grading	P	1 day	Thu 10/5/17	Thu 10/5/17
1172	E-2	BCT Comments Due		1 day	Mon 11/20/17	Mon 11/20/17
1174	E-2	Final Closure Report - Shoreline Revetment, Upland Slurry Wall and Grading	P	1 day	Tue 1/30/18	Tue 1/30/18
1175	E-2	EPA/DTSC/Water Board Issue Concurrence		15 edays	Tue 1/30/18	Wed 2/14/18
1176	E-2	<b>Protective Liner Installation</b>		166.6 wks	Mon 4/4/16	Wed 6/12/19
1177	E-2	<b>Remedial Action (RA) Work Plan - Protective Liner Installation</b>	P	27.2 wks	Mon 4/4/16	Mon 10/10/16
1179	E-2	Draft RA Work Plan to BCT	P	1 day	Mon 6/27/16	Mon 6/27/16
1181	E-2	BCT Comments Due		1 day	Fri 8/12/16	Fri 8/12/16
1183	E-2	Final RA Work Plan	P	1 day	Mon 10/10/16	Mon 10/10/16
1186	E-2	<b>Closure Report - Protective Liner Installation - Attachment to RACR</b>		27.4 wks	Tue 12/4/18	Wed 6/12/19
1188	E-2	Draft Closure Report to BCT - Protective Liner Installation	P	1 day	Tue 2/26/19	Tue 2/26/19
1190	E-2	BCT Comments Due		1 day	Mon 4/15/19	Mon 4/15/19
1192	E-2	Final Closure Report - Protective Liner Installation	P	1 day	Tue 5/28/19	Tue 5/28/19
1193	E-2	EPA/DTSC/Water Board Issue Concurrence		15 edays	Tue 5/28/19	Wed 6/12/19
1194	E-2	<b>Landfill Gas Control System</b>		214.8 wks	Fri 5/29/15	Wed 7/10/19
1195	E-2	<b>Remedial Action (RA) Work Plan Landfill Gas Control System</b>	P	26.8 wks	Fri 5/29/15	Wed 12/2/15
1197	E-2	Draft RA Work Plan to BCT	P	1 day	Fri 8/21/15	Fri 8/21/15
1199	E-2	BCT Comments Due		1 day	Tue 10/6/15	Tue 10/6/15
1201	E-2	Final RA Work Plan	P	1 day	Wed 12/2/15	Wed 12/2/15
1204	E-2	<b>Closure Report - Landfill Gas Control System - attachment to RACR</b>	P	31.4 wks	Tue 12/4/18	Wed 7/10/19
1206	E-2	Draft Closure Report to BCT - Landfill Gas Control System	P	1 day	Tue 2/26/19	Tue 2/26/19
1208	E-2	BCT Comments Due		1 day	Mon 4/15/19	Mon 4/15/19
1210	E-2	Final Closure Report - Landfill Gas Control System	P	1 day	Tue 6/25/19	Tue 6/25/19
1211	E-2	EPA/DTSC/Water Board Issue Concurrence		15 edays	Tue 6/25/19	Wed 7/10/19
1212	E-2	<b>Remedial Action Completion Report (RACR) for Parcel E-2</b>	P	33.4 wks	Tue 12/4/18	Wed 7/24/19
1214	E-2	Draft RACR to BCT	P	1 day	Tue 2/26/19	Tue 2/26/19
1216	E-2	BCT Comments Due		1 day	Mon 4/15/19	Mon 4/15/19
1218	E-2	Final RACR	P	1 day	Tue 7/9/19	Tue 7/9/19
1219	E-2	EPA/DTSC/Water Board Issue Concurrence		15 edays	Tue 7/9/19	Wed 7/24/19
1220	E-2	<b>PARCEL E-2 RADIOLOGICAL PROGRAM</b>		15.2 wks	Tue 2/26/19	Wed 6/12/19
1221	E-2	<b>Radiological Removal Action (RACR) Completion Report</b>		15.2 wks	Tue 2/26/19	Wed 6/12/19

## HUNTERS POINT NAVAL SHIPYARD FEDERAL FACILITY AGREEMENT SCHEDULE

ID	Parcel	Task Name	P/S	Duration	Start	Finish
1222	E-2	Draft Rad RACR to BCT	S	0 days	Tue 2/26/19	Tue 2/26/19
1224	E-2	BCT Comments Due		1 day	Fri 3/29/19	Fri 3/29/19
1226	E-2	Final Rad RACR	S	1 day	Mon 5/27/19	Mon 5/27/19
1228	E-2	EPA/DTSC Issue Concurrence		1 day	Wed 6/12/19	Wed 6/12/19

## HUNTERS POINT NAVAL SHIPYARD FEDERAL FACILITY AGREEMENT SCHEDULE

ID	Parcel	Task Name	P/S	Duration	Start	Finish
1243	F	<b>PARCEL F</b>		<b>1083.8 wks</b>	<b>Tue 9/12/00</b>	<b>Thu 9/30/21</b>
1365	F	<b>Pilot Study In-Situ Activated Carbon Amendment</b>		<b>160.4 wks</b>	<b>Mon 6/30/14</b>	<b>Tue 7/25/17</b>
1366	F	<b>Work Plan and Sampling and Analysis Plan (SAP)</b>	S	<b>39.5 wks</b>	<b>Mon 6/30/14</b>	<b>Wed 4/1/15</b>
1372	F	Final Work Plan and SAP	S	1 day	Tue 3/31/15	Wed 4/1/15
1375	F	<b>Technical Memorandum - Pilot Study Results</b>	S	<b>15 wks</b>	<b>Wed 4/12/17</b>	<b>Tue 7/25/17</b>
1377	F	Draft Technical Memorandum to BCT	S	1 day	Wed 5/24/17	Wed 5/24/17
1379	F	BCT Comments Due		1 day	Mon 6/26/17	Mon 6/26/17
1381	F	Final Technical Memorandum	S	1 day	Tue 7/25/17	Tue 7/25/17
1382	F	<b>Addendum to Feasibility Study</b>		<b>91.5 wks</b>	<b>Fri 11/1/13</b>	<b>Mon 8/10/15</b>
1383	F	<b>Addendum to Feasibility Study</b>	P	<b>91.5 wks</b>	<b>Fri 11/1/13</b>	<b>Mon 8/10/15</b>
1385	F	Draft Addendum to Feasibility Study to BCT	P	1 day	Wed 3/18/15	Wed 3/18/15
1387	F	BCT Comments Due		1 day	Mon 5/4/15	Mon 5/4/15
1389	F	Draft Final Addendum to Feasibility Study to BCT	P	0 days	Thu 5/28/15	Thu 5/28/15
1391	F	BCT Comments Due		1 day	Mon 6/29/15	Mon 6/29/15
1393	F	Final Addendum to Feasibility Study	P	1 day	Fri 8/7/15	Mon 8/10/15
1394	F	<b>Proposed Plan</b>		<b>16.9 wks</b>	<b>Mon 8/10/15</b>	<b>Fri 12/4/15</b>
1395	F	<b>Proposed Plan Document</b>	P	<b>16.9 wks</b>	<b>Mon 8/10/15</b>	<b>Fri 12/4/15</b>
1397	F	Draft Proposed Plan to BCT	P	1 day	Wed 9/9/15	Thu 9/10/15
1399	F	BCT Comments Due		1 day	Mon 10/12/15	Mon 10/12/15
1401	F	Draft Final Proposed Plan to BCT	P	1 day	Tue 10/27/15	Tue 10/27/15
1403	F	BCT Comments Due		1 day	Wed 11/4/15	Wed 11/4/15
1405	F	Proposed Plan to BCT and Public	P	1 day	Thu 11/12/15	Thu 11/12/15
1407	F	BCT Concurrence Letters / Public Comments Due		1 day	Fri 12/4/15	Fri 12/4/15
1408	F	<b>Record of Decision</b>	P	<b>25.8 wks</b>	<b>Fri 11/13/15</b>	<b>Wed 5/11/16</b>
1409	F	<b>Record of Decision</b>	P	<b>25.8 wks</b>	<b>Fri 11/13/15</b>	<b>Wed 5/11/16</b>
1411	F	Draft Record of Decision with Responsiveness Summary to BCT	P	1 day	Fri 2/19/16	Fri 2/19/16
1413	F	BCT Comments Due		1 day	Tue 4/5/16	Tue 4/5/16
1415	F	Final Record of Decision	P	1 day	Wed 5/11/16	Wed 5/11/16
1416	F	<b>Remedial Design</b>		<b>45.6 wks</b>	<b>Thu 5/12/16</b>	<b>Mon 3/27/17</b>
1417	F	<b>Remedial Design</b>	P	<b>45.6 wks</b>	<b>Thu 5/12/16</b>	<b>Mon 3/27/17</b>
1419	F	Draft Remedial Design and Specifications to BCT	P	1 day	Thu 10/27/16	Thu 10/27/16
1421	F	BCT Comments Due		1 day	Mon 12/12/16	Mon 12/12/16
1423	F	Draft Final Remedial Design & Specifications to BCT	P	1 day	Tue 1/17/17	Tue 1/17/17
1425	F	BCT Comments Due		1 day	Fri 2/17/17	Fri 2/17/17
1427	F	Final Remedial Design & Specifications	P	1 day	Mon 3/27/17	Mon 3/27/17
1428	F	<b>Remedial Action for Parcel F</b>		<b>101.4 wks</b>	<b>Mon 3/27/17</b>	<b>Wed 3/6/19</b>
1429	F	<b>Remedial Action (RA) Work Plan - Non Rad</b>	P	<b>22.2 wks</b>	<b>Mon 3/27/17</b>	<b>Tue 8/29/17</b>
1431	F	Draft RA Work Plan to BCT	P	1 day	Tue 5/30/17	Tue 5/30/17
1433	F	BCT Comments Due		1 day	Mon 7/17/17	Mon 7/17/17
1435	F	Final RA Work Plan	P	1 day	Tue 8/29/17	Tue 8/29/17
1438	F	<b>Remedial Action Completion Report (RACR)</b>	P	<b>31.2 wks</b>	<b>Wed 8/1/18</b>	<b>Wed 3/6/19</b>
1440	F	Draft RACR to BCT	P	1 day	Wed 10/24/18	Wed 10/24/18
1442	F	BCT Comments Due		1 day	Mon 12/10/18	Mon 12/10/18
1444	F	Final RACR	P	1 day	Tue 2/19/19	Tue 2/19/19
1445	F	EPA/DTSC/Water Board Issue Concurrence		15 edays	Tue 2/19/19	Wed 3/6/19
1466	F	<b>PARCEL F RADIOLOGICAL PROGRAM</b>		<b>19.4 wks</b>	<b>Tue 10/23/18</b>	<b>Thu 3/7/19</b>
1467	F	<b>Radiological Removal Action Completion Report</b>		<b>19.4 wks</b>	<b>Tue 10/23/18</b>	<b>Thu 3/7/19</b>
1469	F	Draft Rad RACR to BCT	S	1 day	Wed 10/24/18	Wed 10/24/18
1471	F	BCT Comments Due		1 day	Mon 11/26/18	Mon 11/26/18
1472	F	Final Rad RAD RACR	S	1 day	Wed 2/20/19	Wed 2/20/19
1474	F	EPA/DTSC Issue Concurrence		15 edays	Wed 2/20/19	Thu 3/7/19

## HUNTERS POINT NAVAL SHIPYARD FEDERAL FACILITY AGREEMENT SCHEDULE

ID	Parcel	Task Name	P/S	Duration	Start	Finish
1600	<b>UC-3</b>	<b>PARCEL UC-3 (CRISP)</b>		<b>315.4 wks</b>	<b>Fri 6/10/11</b>	<b>Mon 7/31/17</b>
1621	<b>UC-3</b>	<b>Remedial Design for Parcel UC-3</b>		<b>23.9 wks</b>	<b>Mon 5/4/15</b>	<b>Fri 10/16/15</b>
1622	UC-3	<b>Remedial Design (RD) Report of Parcel UC-3</b>	P	<b>23.9 wks</b>	<b>Mon 5/4/15</b>	<b>Fri 10/16/15</b>
1624	UC-3	Draft RD to BCT	P	0 days	Fri 6/12/15	Fri 6/12/15
1626	UC-3	BCT Comments Due		1 day	Tue 7/28/15	Tue 7/28/15
1628	UC-3	Draft Final Remedial Design to BCT	P	1 day	Wed 8/26/15	Thu 8/27/15
1630	UC-3	BCT comments due		1 day	Mon 9/28/15	Mon 9/28/15
1632	UC-3	Final Remedial Design	P	1 day	Thu 10/15/15	Fri 10/16/15
1633	<b>UC-3</b>	<b>Remedial Action for Parcel UC-3</b>		<b>41.2 wks</b>	<b>Fri 10/16/15</b>	<b>Mon 8/1/16</b>
1634	UC-3	<b>Remedial Action Work Plan</b>		<b>19 wks</b>	<b>Fri 10/16/15</b>	<b>Fri 2/26/16</b>
1636	UC-3	Draft Remedial Action Work Plan to BCT	P	1 day	Fri 11/13/15	Mon 11/16/15
1638	UC-3	BCT Comments Due		1 day	Thu 12/31/15	Fri 1/1/16
1640	UC-3	Draft Final Remedial Action Work Plan to BCT	P	1 day	Fri 1/15/16	Mon 1/18/16
1642	UC-3	BCT comments due		1 day	Wed 2/17/16	Thu 2/18/16
1644	UC-3	Final Remedial Action Work Plan	P	1 day	Thu 2/25/16	Fri 2/26/16
1647	UC-3	<b>Remedial Action Closure Report (RACR)</b>		<b>13.2 wks</b>	<b>Fri 4/29/16</b>	<b>Mon 8/1/16</b>
1648	UC-3	Prepare RACR		2 wks	Fri 4/29/16	Fri 5/13/16
1649	UC-3	Draft RACR to BCT	P	1 day	Fri 5/13/16	Mon 5/16/16
1651	UC-3	BCT comments due		1 day	Thu 6/30/16	Fri 7/1/16
1653	UC-3	Final RACR	P	0 days	Fri 7/15/16	Fri 7/15/16
1654	UC-3	DTSC /EPA/Water Board Issue Concurrence		17 edays	Fri 7/15/16	Mon 8/1/16