

N60200.AR.008697
NAS CECIL FIELD
5090.3a

FINAL LETTER REPORT REGARDING IMPLEMENTATION OF CHEMICAL INJECTION
USING DIRECT PUSH TECHNOLOGY AT BP WELL SITES NAS CECIL FIELD FL
12/19/2011
TETRA TECH



TETRA TECH

PITT-12-11-057

December 19, 2011

Project Number 112G02267

David Grabka
Remedial Project Manager
Technical Review/Federal Facilities,
Florida Department of Environmental Protection
2600 Blairstone Road
Tallahassee, FL 32399-2400

Reference: CLEAN Contract Number N62470-08-D-1001
Contract Task Order JM09

Subject: Implementation of Chemical Injection Using Direct Push Technology
BP Wells Site
Naval Air Station Cecil Field
Jacksonville, Florida

Dear Mr. Grabka:

On behalf of the Navy, Tetra Tech, Inc. (Tetra Tech) is pleased to submit this report documenting the implementation of chemical injection using direct push technology (DPT) at the BP Wells Site. This Implementation Report was prepared for Naval Facilities Engineering Command Southeast (NAVFAC SE) under the Comprehensive Long-Term Environmental Action Navy (CLEAN) Contract Number N62470-08-D-1001.

The primary objective of this report is to document the injection of Regensis' Oxygen Release Compound (ORC™) Advanced which was conducted in accordance with the approved Work Plan submitted by Tetra Tech on June 14, 2011. The slurry was injected at 26 points to treat a volatile organic compound (VOC) plume located within the vicinity of monitoring wells CEF-BP-1S and CEF-BP-6S, which have concentrations exceeding the natural attenuation default concentrations (NADCs) and have not shown any significant reductions in contamination levels since July 2008 as shown on Figure 1.

BACKGROUND

The BP Wells Site is located on the north-south flightline, southeast of Building 880. During assessment activities in 1999 and 2000, five shallow wells (CEF-BP-1S through CEF-BP-4S and CEF-BP-6S) and one intermediate well (CEF-BP-5I) were installed at the site and subsequently sampled. The groundwater was determined to be contaminated with petroleum-related hydrocarbons. After this initial assessment, Tetra Tech conducted a Site Assessment to identify the extent of groundwater contamination and the groundwater flow direction (Tetra Tech, 2000).

Based on the results of the Site Assessment, a Natural Attenuation Monitoring Plan (NAMP) was prepared and submitted in 2000 to Florida Department of Environmental Protection (FDEP), which issued a NAMP Approval Order (NAMP AO) on August 31, 2000. In accordance with this NAMP AO, Tetra Tech performed the first two semi-annual monitoring events in April and October 2001. Hydrocarbon concentrations [1,2,4-trimethylbenzene (TMB); 1,3,5-TMB; ethylbenzene; toluene; and total xylenes] in groundwater exceeded FDEP NADCs during both sampling events. The second monitoring report recommended that a Remedial Action Plan (RAP) be prepared for this site because contaminant concentrations at the source well (CEF-BP-1S) were greater than NADCs, and because there was a significant increase in contaminant

Tetra Tech



TETRA TECH

concentrations from April 2001 to October 2001. On February 20, 2002, FDEP concurred that a RAP was warranted. A treatability study was recommended and approved to evaluate the effectiveness of in-situ enhanced bioremediation as a possible remedy to be included in the RAP, and a work plan was prepared and approved. The treatability study was conducted between October 2002 and November 2003. Injection wells CEF-BP-7S through CEF-BP-9S were installed during the treatability study. Three in-situ oxygen curtain (ISOC) diffusers were installed in wells CEF-BP-7S through CEF-BP-9S, which were located about 10 to 15 feet from CEF-BP-5I, CEF-BP-1S, and CEF-BP-6S, respectively. The results of these oxygen injections were evaluated by Tetra Tech in the April 2004 Enhanced Natural Attenuation Treatability Study Evaluation Report for the BP Wells Site, and it was determined that remediation efforts were not completely successful. Further groundwater monitoring at the BP Wells Site was not completed until the November 2006 event, which was conducted in conjunction with the adjacent Tank G82 Site groundwater sampling. Groundwater analytical results confirmed that natural attenuation was occurring at the BP Wells Site, and that concentrations of contaminants of concern (COCs) were decreasing over time.

In May 2008, CH2MHill Constructors, Inc. (CH2MHill) submitted an updated NAMP for Building 82 (Tank G82) and BP Wells that recommended long-term semi-annual groundwater sampling for the following COCs based on the results of the November 2006 groundwater sampling event:

- Benzene, toluene, ethylbenzene, and xylenes (BTEX) and naphthalene via United States Environmental Protection Agency (U.S. EPA) Method 8260B.
- Polycyclic Aromatic Hydrocarbons (PAHs) including 1-methylnaphthalene and 2-methylnaphthalene via U.S. EPA Method 8270 Selected Ion Monitoring (SIM).
- Total recoverable petroleum hydrocarbons (TRPH) via the Florida Petroleum-Range Organics (FL-PRO) Method.
- Natural attenuation parameters including dissolved methane (Method RSK 175), nitrate/nitrite and sulfate (U.S. EPA Method 300.0).

Semi-annual sampling in accordance with the updated NAMP began in July 2008. FDEP Groundwater Cleanup Target Levels (GCTLs) for ethylbenzene, total xylenes, naphthalene, 1,2,4-TMB, 1,3,5-TMB, and isopropylbenzene were exceeded in the source well (CEF-BP-1S) during the July 2008 sampling event. The July 2008 concentration of isopropylbenzene in downgradient well CEF-BP-6S also slightly exceeded its GCTL.

During the January 2009 sampling event, GCTLs and NADCs for ethylbenzene, xylenes, isopropylbenzene, 1,2,4-TMB, and 1,3,5-TMB were exceeded at CEF-BP-1S. GCTLs for several other COCs were also exceeded at CEF-BP-1S and CEF-BP-6S.

During the July 2009 sampling event, GCTLs and NADCs for 1,2,4-TMB, 1,3,5-TMB, isopropylbenzene, and xylenes were exceeded at CEF-BP-1S. The GCTLs for several COCs were exceeded at CEF-BP-1S, CEF-BP-6S, CEF-BP-7S, and CEF-BP-9S.

During the January 2010 sampling event, GCTLs and NADCs for total xylenes, 1,2,4-TMB, 1,3,5-TMB, and isopropylbenzene were exceeded in source well CEF-BP-1S, and several COCs exceeded GCTLs at CEF-BP-1S and CEF-BP-6S. Concentrations of 1,2,4-TMB and isopropylbenzene also exceeded NADCs at CEF-BP-6S.

In April 2010, Tetra Tech submitted the Uniform Federal Policy Sampling and Analysis Plan (UFP-SAP) (approved by FDEP in May 2010), which recommended long-term semi-annual monitoring of the following COCs based on discussions at the August 2009 Data Quality Objective (DQO) Meeting:

- VOCs - ethylbenzene, isopropylbenzene, 1,2,4-TMB, 1,3,5-TMB, and total xylenes via U.S. EPA Method 8260B).
- PAHs - 2-methylnaphthalene and naphthalene via U.S. EPA Method 8270 SIM.



TETRA TECH

- TRPH via the FL-PRO Method.

Based on discussions at the February 2010 Base Realignment and Closure (BRAC) Cleanup Team (BCT) meeting (Decision No. 777, Minute 2603) regarding exceedances at downgradient well CEF-BP-6S, additional wells were proposed. The UFP-SAP was not yet submitted as final, but had already been approved by the Navy Chemist; therefore, a Field Task Modification Request (FTMR) was prepared. FTMR No. 01 submitted by Tetra Tech in May 2010 recommended the installation of two shallow groundwater monitoring wells downgradient of CEF-BP-6S, and the collection of four soil samples in the vicinity of CEF-BP-1S (to be analyzed for the same COCs listed in the UFP-SAP, with the addition of 1-methylnaphthalene) to establish a new downgradient groundwater monitoring point for the shallow zone of the surficial aquifer, and to ensure that a continuing soil source was not contributing to groundwater contamination. The locations of the groundwater monitoring wells and soil samples were confirmed at the May 2010 BCT meeting (Minute 2621).

On July 19, 2010, in accordance with FTMR No. 01, a total of four soil samples were collected (one from each of four borings): CEF-BP-SS01 located adjacent to CEF-BP-1S; and CEF-BP-SS02, CEF-BP-SS03, and CEF-BP-SS04 located approximately 10 feet west, northwest, and north, respectively, from CEF-BP-1S. No borings were installed south or east of CEF-BP-1S because Building 838 and the flightline are located in those directions. Soil samples were collected at 1-foot intervals until the water table was encountered [approximately 4.5 feet below ground surface (bgs)], and tested with an organic vapor analyzer-flame ionization detector (OVA-FID). Four soil samples were then collected, one from each boring, from the depth at which the maximum OVA-FID readings were detected. At the locations where no readings were greater than the background concentration for methane, the soil samples were collected from the depth 1-foot above the water table.

Concentrations reported by the laboratory for soil samples collected during this sampling event were compared to FDEP Soil Cleanup Target Levels (SCTLs). Concentrations of benzo(a) pyrene equivalents (BaPEqs) exceeded the residential SCTL of 0.1 mg/kg in soil sample CEF-BP-SS01. TRPH concentrations exceeded residential and leachability SCTLs in both CEF-BP-SS01 and CEF-BP-SS04. No other analytes were detected in excess of SCTLs in any of the other soil samples, as reported in the Groundwater Monitoring and Supplemental Soil Sampling Report, 1st Semi-Annual, 3rd Year – July 2010 report. TRPH was not detected at levels greater than GCTLs in groundwater.

During the November 2010 BCT meeting, it was decided that wells CEF-BP-7S and CEF-BP-8S no longer required monitoring, but water levels would continue to be measured in these wells. It was also decided that no further action with regards to soils was required at this time (BCT, 2010c). An FTMR was prepared to reflect this change to the monitoring program.

During the January 2011 sampling event, GCTLs for total xylenes, 1,2,4-TMB, 1,3,5-TMB, isopropylbenzene, naphthalene and ethylbenzene were exceeded in groundwater from source well CEF-BP-1S. GCTLs for 1,2,4-TMB, isopropylbenzene, 1,3,5-TMB, ethylbenzene, total xylenes and naphthalene were exceeded in CEF-BP-6S. Concentrations of 1,2,4-TMB, isopropylbenzene and total xylenes in groundwater from CEF-BP-6S also exceeded NADCs (Tetra Tech, 2011).

It was agreed upon during the May 2011 BTC Meeting that ORC™ Advanced would be appropriate for use at the BP Wells Site. It was decided that an ORC™ Advanced Injection Work Plan would be prepared by Tetra Tech and submitted for regulatory review to identify necessary actions to take place during the injection event. The document was approved on July 14, 2011. Tetra Tech coordinated with Jacksonville Aviation Authority (JAA) and their contractors, and scheduled the implementation of the Work Plan activities to occur between demolition activities and construction activities at the BP Well Site. Construction activities include the building of a new hangar in the area surrounding the site.



FIELD OPERATIONS

This section and attachments provide information regarding monitoring well abandonment and the injection of ORC™ Advanced using DPT at the BP Well Site. The procedure was implemented to address ethylbenzene, total xylenes, 1,2,4-TMB, 1,3,5-TMB, isopropylbenzene and naphthalene contamination in groundwater at levels exceeding FDEP NADCs as shown on Figures 1 and 2. Site photographs showing the Site prior to construction and during ORC Advanced injection are provided in Attachment A.

A construction kickoff meeting was held on October 25, 2011. Eight of the eleven monitoring wells at the BP well site were identified in the area of proposed demolition and construction. The proposed construction activities would have damaged or destroyed the wells in the proposed area; therefore, on October 26, 2011, the following eight monitoring wells were abandoned using in-situ grouting methods: CEF-BP-1S, CEF-BP-5I, and CEF-BP-6S through CEF-BP-11S. CEF-BP-7S, CEF-BP-8S and CEF-BP-9S were previously used as in-situ oxygen curtain treatment wells. All of the abandoned wells were grouted using Portland cement type 1 from the bottom to the top using a geoprobe pump. The wells were grouted to fill the manhole in order to be flush with the surrounding area, except for CEF-BP-7S, CEF-BP-8S and CEF-BP-9S. Figure 3 shows the monitoring well locations. Well abandonment field data sheets and logs are provided in Attachment B.

Demolition activities began the week following the well abandonment activities, and were completed within 2 weeks. The injection of ORC Advanced was conducted immediately after completion of the demolition and during final site preparation activities. Specifically, the chemical injection activities were conducted from November 15, 2011 through November 18, 2011. Zebra Environmental was subcontracted to assist in the chemical injection activities. The 24 ORC™ Advanced injection points are shown on Figure 4. The layout was designed to treat a 1,200 square-foot area with the injection points spaced 7 feet apart and the rows spaced 8 feet apart, which covers the area with the highest COC exceedances. Two additional injection points were added west of the oil-water separator and positioned mid-point between the southernmost row and the middle row for a total of 26 points.

Utility clearance was conducted and verified via hand auger to a depth of 5 feet at the injection points prior to DPT probe advancement.

The ORC™ Advanced was injected as a slurry mixture made onsite: 75 pounds of ORC™ Advanced was added to approximately 21 gallons of water per injection location. The drilling crew began injections at the southeastern point in the southern row. Approximately 2 to 3 gallons of water were added into each point prior to and after the slurry injection to prime and clear the lines. Each injection was from a depth of 20 feet bgs to the top of the water table. The depths of the injections were offset at 20 feet to 16 feet, 16 feet to 12 feet, and 12 feet to 8 feet bgs. The injection volumes were 5 gallons at the 20 feet to 16 feet interval, 10 gallons at the 16 feet to 12 feet interval, and 10 gallons at the 12 feet to 8 feet interval. All twenty-six injection points were backfilled with neat grout to the surface after injection completion.

A minor amount of day lighting (the term used to describe when product injected below ground surface breaks through to the surface) of the ORC™ Advanced slurry was observed at three injection locations as identified in the field notes in Attachment C. There were two injection points in the northern row that would not accept the final 5 gallons of ORC™ Advanced mixture. The product was therefore injected into subsequent locations conducted the same day. ORC™ Advanced injection field data sheets and logs are provided in Attachment C.

Upon completion of the injection activities, the area was cleared of all equipment and supplies and a final site walk was conducted prior to departure. It was identified by JAA that the oil water separator was evaluated and was planned to be abandoned in place prior to construction of the new hangar. The oil water separator was abandoned in place prior to December 15, 2011, as confirmed via e-mail by JAA's Cecil Airport Manager, Rusty Chandler. It is anticipated that the new hangar construction will begin in



TETRA TECH

December 2011 and be completed in late March 2012. Upon completion of the hangar, JAA will install three new monitoring wells at the locations shown on Figure 5. After monitoring well installation, groundwater samples will be collected in accordance with the long term monitoring plan contained in the UFP-SAP and FTMRs.

If you have any questions regarding this submittal, please feel free to contact me at (412) 921-8163 or via e-mail at Robert.Simcik@tetratech.com.

Sincerely,


Robert F. Simcik, P.E.
Task Order Manager

Attachments (3)

- c: A. Sanford, BRAC PMO SE (electronic copy)
- M. Davidson, BRAC PMO SE (electronic copy)
- S. Martin, NAVFAC Atlantic (electronic copy)
- D. Vaughn-Wright, U.S. EPA (electronic copy)
- M. Hailil, CH2M Hill (electronic copy)
- S. Currie, Tetra Tech CTO JM09 project file (1 copy, unbound)
- J. Trepanowski, Tetra Tech
- M. Jonnet, Tetra Tech (electronic copy)
- M. Boerio, Tetra Tech (electronic copy)
- J. Johnson, Tetra Tech (1 copy for Information Repository)

CERTIFICATION

The information contained herein is based on the investigation data and information obtained from previously submitted reports. If conditions are determined to exist that differ from those described, the undersigned engineer should be notified to evaluate the effects of any additional information on the information described in this report. This Implementation Report was submitted for the BP Wells Site at Former Naval Air Station Cecil Field, Jacksonville, Florida, and should not be construed to apply to any other site.




Robert F. Simcik, P.E.
P.E. License Number 01263

FIGURES

Legend

Monitoring Well



CEF-BP-1S [5-15]	07/08	01/09	07/09	01/10	07/10	01/11
Benzene	2.3 U	2 U	1.2 U	0.55 U	0.60 U	0.140 U [1]
Toluene	2.8 U	1.9 J	1.4 U	0.67 J	0.628 J	0.190 U [40]
Ethylbenzene	200*	304**	220*	170*	196*	47.5* [30]
Total Xylenes	670**	705**	770**	520**	552**	120* [20]
Isopropyl benzene	20**	28.1**	19**	16**	15.1**	6.37* [0.8]
1,2,4-Trimethylbenzene	440**	664**	480**	450**	379**	77.5* [10]
1,3,5-Trimethylbenzene	140**	212**	150**	140**	117**	49.7* [10]

CEF-BP-5I [30-35]	07/08	01/09	07/09	01/10	07/10	01/11
Benzene	0.23 U	0.4 U	0.12 U	0.11 U	0.30 U	0.140 U [1]
Toluene	0.28 U	0.35 U	0.14 U	0.10 U	0.30 U	0.190 U [40]
Ethylbenzene	0.34 U	0.43 U	0.10 U	0.13 U	0.30 U	0.150 U [30]
Total Xylenes	0.38 U	1.2 U	0.21 U	0.22 U	0.30 U	0.220 U [20]
Isopropyl benzene	0.23 U	0.2 U	0.11 U	0.15 U	0.30 U	0.150 U [0.8]
1,2,4-Trimethylbenzene	0.38 U	0.22 U	0.18 J	0.10 U	0.30 U	0.150 U [10]
1,3,5-Trimethylbenzene	0.22 U	0.2 U	0.10 U	0.13 U	0.30 U	0.180 U [10]

CEF-BP-9S [5-15]	07/09	01/10	07/10	01/11
Benzene	0.11 U	0.12 U	0.30 U	0.140 U [1]
Toluene	0.10 U	0.14 U	0.30 U	0.190 U [40]
Ethylbenzene	0.13 U	0.10 U	0.30 U	0.279 I [30]
Total Xylenes	0.22 U	0.21 U	0.30 U	0.725 I [20]
Isopropyl benzene	0.15 U	0.11 U	0.30 U	0.150 U [0.8]
1,2,4-Trimethylbenzene	0.10 U	0.14 U	0.30 U	0.717 I [10]
1,3,5-Trimethylbenzene	0.13 U	0.10 U	0.30 U	0.180 U [10]

CEF-BP-4S [5-15]	07/08	01/09	07/09	01/10	07/10	01/11
Benzene	0.23 U	0.4 U	0.12 U	0.12 U	0.30 U	0.140 U [1]
Toluene	0.28 U	0.35 U	0.14 U	0.14 U	0.30 U	0.190 U [40]
Ethylbenzene	0.34 U	0.43 U	0.10 U	0.10 U	0.30 U	0.150 U [30]
Total Xylenes	0.38 U	1.2 U	0.21 U	0.21 U	0.30 U	0.220 U [20]
Isopropyl benzene	0.23 U	0.2 U	0.11 U	0.11 U	0.30 U	0.150 U [0.8]
1,2,4-Trimethylbenzene	0.38 U	0.22 U	0.14 U	0.14 U	0.30 U	0.150 U [10]
1,3,5-Trimethylbenzene	0.22 U	0.2 U	0.10 U	0.10 U	0.30 U	0.180 U [10]

CEF-BP-10S [5-15]	07/10	01/11
Benzene	0.30 U	0.140 U [1]
Toluene	0.30 U	0.190 U [40]
Ethylbenzene	1.42	0.150 U [30]
Total Xylenes	0.30 U	0.220 U [20]
Isopropyl benzene	0.424 J	0.150 U [0.8]
1,2,4-Trimethylbenzene	0.30 U	0.150 U [10]
1,3,5-Trimethylbenzene	0.309 U	0.180 U [10]

CEF-BP-7S [5-15]	07/09	01/10	07/10	01/11
	Less than GCTLs			Not Sampled

CEF-BP-8S [5-15]	07/09	01/10	07/10	01/11
	Less than GCTLs			Not Sampled

CEF-BP-11S [5-15]	07/10	01/11
Benzene	0.30 U	0.140 U [1]
Toluene	0.30 U	0.190 U [40]
Ethylbenzene	0.30 U	0.150 U [30]
Total Xylenes	0.30 U	0.220 U [20]
Isopropyl benzene	0.30 U	0.150 U [0.8]
1,2,4-Trimethylbenzene	0.30 U	0.150 U [10]
1,3,5-Trimethylbenzene	0.30 U	0.180 U [10]

CEF-BP-6S [4-14]	07/08	01/09	07/09	08/09	01/10	07/10	01/11
Benzene	0.23 U	0.4 U	0.12 U	0.10 U	0.11 U	0.60 U	0.140 U/0.280 U [1]
Toluene	0.28 U	0.35 U	0.16 J	0.10 U	1.5	3.22	1.38/1.57 I [40]
Ethylbenzene	6.5	17.3	18	12	150*	185*	113*/151* [30]
Total Xylenes	0.53 J	10.9	22*	10	200**	251**	247**/253** [20]
Isopropyl benzene	1.1*	2 *	2.3*	1.3*	28**	15.3**	13.9**/15.0** [0.8]
1,2,4-Trimethylbenzene	0.38 U	17.8*	28*	19*	170**	332**	162**/196** [10]
1,3,5-Trimethylbenzene	0.22 U	2.2	5.3	3.1	40*	70*	41.8*/44.4* [10]

VOC Plume



DATE	30Jan10
CHECKED BY	
COST/SCHEDULE-AREA	
SCALE	AS NOTED




VOC ANALYTICAL RESULTS - GROUNDWATER
BP WELLS SITE
NAVAL AIR STATION CECIL FIELD
JACKSONVILLE, FLORIDA

DRAWN BY	CONTRACT NUMBER
	2267
APPROVED BY	DATE
APPROVED BY	DATE
DRAWING NO.	FIGURE 1
REV	0

Legend

Monitoring Well



CEF-BP-1S [5-15]	07/08	01/09	07/09	01/10	07/10	01/11
1-Methylnaphthalene	7.3	16.4	12	9.9	11.1	2.61 [28]
2-Methylnaphthalene	17	31.3*	22	20	18.1	5.86 [28]
Benzo (a) anthracene	0.01 U	0.048 U	0.023 U	0.048 J	0.098 U	NA [0.05]
Benzo (b) flouranthene	0.01 U	0.048 U	0.023 U	0.039 J	0.098 U	NA [0.05]
Dibenzo (a, h) anthracene	0.02 U	0.048 U	0.0046 U	0.018 U	0.098 U	NA [0.005]
Indeno (1, 2, 3-cd) pyrene	0.02 U	0.048 U	0.43 J	0.018 U	0.098 U	NA [0.05]
Naphthalene	110*	183**	160**	60*	79.6*	17.1* [14]

CEF-BP-5I [30-35]	07/08	01/09	07/09	01/10	07/10	01/11
1-Methylnaphthalene	0.1 U	0.24 U	0.3 U	0.032 U	0.0196 U	0.197 I [28]
2-Methylnaphthalene	0.3 J	0.24 U	0.3 U	0.043 J	0.0196 U	0.266 I [28]
Benzo (a) anthracene	0.01 U	0.048 U	0.023 U	0.037 J	0.0196 U	NA [0.05]
Benzo (b) flouranthene	0.01 U	0.048 U	0.023 U	0.031 J	0.0196 U	NA [0.05]
Dibenzo (a, h) anthracene	0.02 U	0.048 U	0.0046 U	0.018 U	0.0196 U	NA [0.005]
Indeno (1, 2, 3-cd) pyrene	0.02 U	0.048 U	0.023 U	0.018 U	0.0196 U	NA [0.05]
Naphthalene	0.35 U	1 U	0.42 J	0.043 J	0.0330 J	0.0695 I [14]

CEF-BP-9S [5-15]	07/09	01/10	07/10	01/11
1-Methylnaphthalene	0.3 U	0.035 J	0.0185 U	0.0185 U [28]
2-Methylnaphthalene	0.3 U	0.038 J	0.0185 U	0.0185 U [28]
Benzo (a) anthracene	0.098 *	0.092 U	0.0664 J	NA [0.05]
Benzo (b) flouranthene	0.027 J	0.092 U	0.0358 J	NA [0.05]
Dibenzo (a, h) anthracene	0.17 *	0.018 U	0.0448 J	NA [0.005]
Indeno (1, 2, 3-cd) pyrene	0.32 J *	0.018 U	0.0185 U	NA [0.05]
Naphthalene	0.12 U	0.034 J	0.0185 U	0.0260 I [14]

CEF-BP-4S [5-15]	07/08	01/09	07/09	01/10	07/10	01/11
1-Methylnaphthalene	0.01 U	0.24 U	0.3 U	0.018 U	0.0185 U	0.0185 U [28]
2-Methylnaphthalene	0.02 U	0.24 U	0.3 U	0.018 U	0.0185 U	0.0185 U [28]
Benzo (a) anthracene	0.01 U	0.048 U	0.023 U	0.092 U	0.0185 U	NA [0.05]
Benzo (b) flouranthene	0.01 U	0.048 U	0.023 U	0.092 U	0.0185 U	NA [0.05]
Dibenzo (a, h) anthracene	0.02 U	0.048 U	0.0046 U	0.018 U	0.0185 U	NA [0.005]
Indeno (1, 2, 3-cd) pyrene	0.02 U	0.048 U	0.023 U	0.018 U	0.0185 U	NA [0.05]
Naphthalene	0.35 U	1 U	NA	0.018 U	0.0185 U	0.0185 U [14]

CEF-BP-10S [5-15]	07/10	01/11
1-Methylnaphthalene	0.390	0.0185 U [28]
2-Methylnaphthalene	0.336	0.0185 U [28]
Benzo (a) anthracene	0.020 U	NA [0.05]
Benzo (b) flouranthene	0.020 U	NA [0.05]
Dibenzo (a, h) anthracene	0.020 U	NA [0.005]
Indeno (1, 2, 3-cd) pyrene	0.020 U	NA [0.05]
Naphthalene	0.903	0.0185 U [14]

CEF-BP-7S [5-15]	01/10	07/10	01/11
	Less than GCTLs	Not Sampled	

CEF-BP-8S [5-15]	01/10	07/10	01/11
	Less than GCTLs	Not Sampled	

CEF-BP-11S [5-15]	07/10	01/11
1-Methylnaphthalene	0.0185 U	0.0185 U [28]
2-Methylnaphthalene	0.0185 U	0.0185 U [28]
Benzo (a) anthracene	0.0185 U	NA [0.05]
Benzo (b) flouranthene	0.0185 U	NA [0.05]
Dibenzo (a, h) anthracene	0.0185 U	NA [0.005]
Indeno (1, 2, 3-cd) pyrene	0.0185 U	NA [0.05]
Naphthalene	0.0185 U	0.0185 U [14]

CEF-BP-6S [4-14]	07/08	01/09	07/09	08/09	01/10	07/10	01/11
1-Methylnaphthalene	0.31	0.99	1.3	2.1	7.4	9.63	5.22/6.15 [28]
2-Methylnaphthalene	0.28	1.3	1.6	3.1	7.1	16.8	8.98/9.89 [28]
Benzo (a) anthracene	0.03 J	0.048 U	0.097	0.024 U	0.018 U	0.02 U	NA [0.05]
Benzo (b) flouranthene	0.01 U	0.048 U	0.023 J	0.024 U	0.018 U	0.02 J	NA [0.05]
Dibenzo (a, h) anthracene	0.02 U	0.048 U	0.0046 U	0.019 U	0.018 U	0.02 U	NA [0.005]
Indeno (1, 2, 3-cd) pyrene	0.02 U	0.048 U	0.023 U	0.027 J	0.018 U	0.02 U	NA [0.05]
Naphthalene	0.91 J	8.3	11	9.8	29*	36.2*	18.1*/20.2* [14]

VOC Plume




DATE	30Jan10
CHECKED BY	
COST/SCHEDULE-AREA	
SCALE	AS NOTED



PAH ANALYTICAL RESULTS - GROUNDWATER
BP WELLS SITE
NAVAL AIR STATION CECIL FIELD
JACKSONVILLE, FLORIDA

DRAWN BY	CONTRACT NUMBER
	2267
APPROVED BY	DATE
APPROVED BY	DATE
DRAWING NO.	REV
FIGURE 2	0




DATE	22Nov11
MJJ	
CHECKED BY	DATE
COST/SCHEDULE-AREA	
SCALE	AS NOTED




MONITORING WELL LOCATION MAP
 BP WELLS SITE
 NAVAL AIR STATION CECIL FIELD
 JACKSONVILLE, FLORIDA

DRAWN BY	CONTRACT NUMBER	2267
APPROVED BY	DATE	
APPROVED BY	DATE	
DRAWING NO.	FIGURE 3	REV 0



Legend	
●	Monitoring Well
*	Abandoned Monitoring Well
●	DPT Injection Point
▨	Extent of concrete removed




DRAWN BY MJJ	DATE 28Nov11
CHECKED BY	DATE
COST/SCHEDULE-AREA	
SCALE AS NOTED	



DPT ORC INJECTION SITE MAP
 BP WELLS SITE
 NAVAL AIR STATION CECIL FIELD
 JACKSONVILLE, FLORIDA

CONTRACT NUMBER 2267	
APPROVED BY	DATE
APPROVED BY	DATE
DRAWING NO. FIGURE 4	REV 0



ATTACHMENT A
SITE PHOTOGRAPHS

SITE PHOTOS



BP Well site prior to building and apron demolition for new hanger project.



BP Well Site after demolition prior to chemical injection. Standing at locations of abandoned monitoring wells CEF-BP-9S and CEF-BP-6S.

SITE PHOTOS



DPT chemical injection point locations.

SITE PHOTOS



Chemical Injection using DPT



Exposed concrete vault prior to abandonment and pin flag showing additional injection points upgradient of oil water separator.

ATTACHMENT B
WELL ABANDONMENT FIELD DATA SHEETS

112602267

NAS CECIL FIELD
BP WELLS-MW ABANDONMENT

26 OCTOBER 2011

PERSONNEL: ZACH SCRIBNER (TTAILS); JASON REINHART (PROBE DOMAIN)

VEHICLE: RENTAL - 2011 DODGE RAM

PPE: LEVEL "D"

WEATHER: OVERCAST 63°F AT ARRIVAL; 64°F PARTLY SUNNY - DEPARTURE

OBJECTIVE: ABANDON EIGHT (8) MW'S AT BP WELLS SITE ~~DEF~~
DETERMINED BY

0710 ZS DEPARTED T&E OFFICE TO MEET JR AT NAS CF

0750 ZS ARRIVED ON BASE AT TOWER (BLDG B2) AND OBTAINED TWO CONTRACTOR PASSES

0800 ZS MET JR IN THE PARKING LOT NEAR THE TOWER AND HELD A SAFETY MEETING BEFORE DEPARTING FOR SITE

0818 ZS + JR MET TOM TONEY (TT) AT A FENCED IN AREA CONTAINING THE BP WELLS SITE; TT INSTRUCTED ZS + JR TO RETURN TO THE PARKING LOT AND ENTER THE CONSTRUCTION/BP WELLS SITE AT THE POINT WHERE THE FENCING WAS BEING REMOVED (~40' WEST OF CEF-BP-8\$).

0840 ZS AND JR ONSITE (FENCING TOOK LONGER THAN EXPECTED TO REMOVE); ZS BEGAN OPENING THE DESIGNATED MW'S TO BE ABANDONED AND RECEIVED ADDITIONAL ONSITE VERIFICATION FROM TT THAT ALL ONLY THE 8 MW'S PREVIOUSLY DETERMINED WAS ALL HE WANTED ABANDONED. JR BEGAN SETTING UP THE GEOPROBE PUMP AND PORTLAND CEMENT (GROUT) TO ABANDON MW'S (SEE TABLE BELOW FOR WELL ABANDONMENT

WELL I.D.	INFORMATION		WELL DEPTH	GROUT FILLED INTERVAL	H2O LEVEL		GROUT FILLED
	START TIME	FINISH TIME			GROUT (FEET)	SOFT GROUT	
CEF-BP-8\$*	0850	0900	15'	0-15'	6.27	~15.7	PORTLAND CEMENT TYPE 1
CEF-BP-7\$*	0902	0911	15'	0-15'	6.04'	~15.7	" " "
CEF-BP-5I	0915	0931	34.39'	0-34.39'	6.28	~36'	" " "
CEF-BP-1\$	0937	0948	14.72'	0-14.72	5.87'	~15.4	" " "
CEF-BP-9\$*	0954	1003	15'	0-15'	6.35'	~15.7	" " "
CEF-BP-6\$	1005	1016	14.2'	0-14.2'	6.61'	~14.9	" " "
CEF-BP-10\$	1018	1026	14.98'	14.98-0	6.73'	~15.7 ~ 4	" " "
CEF-BP-11\$	1024	1037	14.97'	0-14.97	6.45	~15.7 ~ 4	" " "

* = REPRESENTS OLD 1-SOL TREATMENT WELLS + ADDITIONAL "GROUT" WAS USED TO SEAL THE BOTTOM OF THE LARGER MANHOLES.

NOTE: ALL WELLS ABANDONED WERE GROUTED FROM THE BOTTOM OF THE MW TO UP TO THE TOP OF THE MW, AND ALL FINISHED WELLS (EXCEPT 7\$, 8\$, 9\$) WERE GROUTED TO ~~BE~~ ^{ES} FILL THE MANHOLE SO IT WOULD BE FLUSH WITH THE SURROUNDING AREA.

1040 ZS + JR BEGAN SITE CLEANUP.


1115 JR DEPARTED SITE; ZS REMAINED TO GATHER GEOSPATIAL INFO FOR MW'S

112602267

NAS CF BP WELL ABANDONMENT

26-10-2011

HANGAR



1205 25 DEPARTED SITE, RETURNED CONTRACTOR PASSES AND DEPARTED
NAS-CF

1205-25

715/



WELL ABANDONMENT FORM

Project Name: IM09
Site/Building Number: BP WELLS

Job Number: 112602267
Client: U.S. NAVY

WELL INFORMATION

Well Number: CEF-BP-85
Well Diameter: 2"
Casing Material: SCHEDULE 40 PVC
Well Completion: Flush-mount Stick-up
ID/Markings on Well: NONE

Static Water Level: 6.27
Well Depth: 15'
Screen Length: 5'-15' (10')
Bumper Posts: (Yes/No) NO

Reason for Abandonment: UPCOMING CONSTRUCTION ACTIVITIES AT SITE LIKELY DAMAGE + DESTRUCTION OF WELLS WILL OCCUR

METHOD OF ABANDONMENT

In-Situ Grouting: Casing Removal & Grouting: Overdrill & Grouting:
Other (Explain): _____

Type and Amount of Plugging Material PORTLAND CEMENT TYPE I
and Date(s) of Abandonment: 10-26-2011

Surface Conditions: Unpaved, unlandscaped Unpaved, landscaped
Paved, concrete Paved, asphalt

Type of Restoration Performed: _____

Additional Notes/Comments:

USED A GEOPROBE PUMP TO INSTALL GROUT FROM THE BOTTOM OF THE WELL TO THE TOP

Contractor Representative: JASON RINGHART  Date: 10-26-2011

Tetra Tech Representative: ZACH SCRIBNER  Date: 10-26-2011



WELL ABANDONMENT FORM

Project Name: CTO 5M09
Site/Building Number: BP WELLS

Job Number: 1126102267
Client: U.S. NAVY

WELL INFORMATION

Well Number: CEF-BP-75
Well Diameter: 2"
Casing Material: SCHEDULE 40 PVC
Well Completion: Flush-mount Stick-up
ID/Markings on Well: NO

Static Water Level: 6.04
Well Depth: 15'
Screen Length: 5-15' (10')
Bumper Posts: (Yes/No) NO

Reason for Abandonment: UPCOMING CONSTRUCTION ACTIVITIES AT SITE + LIKELY DAMAGE + DESTRUCTION OF WELLS

METHOD OF ABANDONMENT

In-Situ Grouting: Casing Removal & Grouting: Overdrill & Grouting:
Other (Explain): _____

Type and Amount of Plugging Material PORTLAND CEMENT TYPE 1
and Date(s) of Abandonment: 10-26-2011

Surface Conditions: Unpaved, unlandscaped Unpaved, landscaped
Paved, concrete Paved, asphalt

Type of Restoration Performed: _____

Additional Notes/Comments:

USED A GEOPROBE PUMP TO "GRAUT" FROM THE BOTTOM UP

Contractor Representative: JASON BENEHART  Date: 10-26-2011

Tetra Tech Representative: ZACH SCRIBNER  Date: 10-26-2011



WELL ABANDONMENT FORM

Project Name: CTO JMOA

Job Number: 112G02267

Site/Building Number: BP WELLS

Client: U.S. NAVY

WELL INFORMATION

Well Number: CEE-BP-5I

Static Water Level: 6.28

Well Diameter: 2"

Well Depth: 34.39

Casing Material: SCHEDULE 40 PVC

Screen Length: 29.39-34.39 (5')

Well Completion: Flush-mount Stick-up

Bumper Posts: (Yes/No) NO

ID/Markings on Well: NONE

Reason for Abandonment: UPCOMING CONSTRUCTION ACTIVITIES AT SITE AND LIKELY DAMAGE + DESTRUCTION OF WELLS

METHOD OF ABANDONMENT

In-Situ Grouting: Casing Removal & Grouting: Overdrill & Grouting:

Other (Explain): _____

Type and Amount of Plugging Material and Date(s) of Abandonment: PORTLAND CEMENT TYPE I
10-26-2011

Surface Conditions: Unpaved, unlandscaped Unpaved, landscaped
Paved, concrete Paved, asphalt

Type of Restoration Performed: _____

Additional Notes/Comments:

USED A GEOPROBE PUMP TO INSTALL "GROUT" FROM THE BOTTOM UP

Contractor Representative: JASON RINEHART /  Date: 10-26-2011

Tetra Tech Representative: ZACH SCRIBNER /  Date: 10-26-2011



WELL ABANDONMENT FORM

Project Name: CTO Jm09

Job Number: 112602267

Site/Building Number: BP WELLS

Client: U.S. NAVY

WELL INFORMATION

Well Number: CEF-BP-13

Static Water Level: 5.87'

Well Diameter: 8"

Well Depth: 14.72

Casing Material: SCHEDULE 40 PVC

Screen Length: 4.72-14.72 (10')

Well Completion: Flush-mount Stick-up

Bumper Posts: (Yes/No) NO

ID/Markings on Well: NONE

Reason for Abandonment: UPCOMING CONSTRUCTION ACTIVITIES AT SITE ! LIKELY DAMAGE/ DESTRUCTION OF WELLS

METHOD OF ABANDONMENT

In-Situ Grouting: Casing Removal & Grouting: Overdrill & Grouting:

Other (Explain): _____


Type and Amount of Plugging Material and Date(s) of Abandonment: PORTLAND CEMENT TYPE I
10-26-2011

Surface Conditions: Unpaved, unlandscaped Unpaved, landscaped
Paved, concrete Paved, asphalt

Type of Restoration Performed: _____

Additional Notes/Comments:

USED A GEOPROBE PUMP TO "GROUT" FROM THE BOTTOM UP

Contractor Representative: JASON RINEHART  Date: 10-26-2011

Tetra Tech Representative: ZACH SCRIBNER  Date: 10-26-2011



WELL ABANDONMENT FORM

Project Name: CTO JMO9

Job Number: 112602267

Site/Building Number: BP WELLS

Client: U.S. NAVY

WELL INFORMATION

Well Number: CEE-BP-95

Static Water Level: 6.35

Well Diameter: 2"

Well Depth: 15'

Casing Material: SCHEDULE 40 PVC

Screen Length: 5'-15' (10')

Well Completion: Flush-mount Stick-up

Bumper Posts: (Yes/No) NO

ID/Markings on Well: NONE

Reason for Abandonment: UPCOMING CONSTRUCTION ACTIVITIES AT SITE! LIKELY DAMAGE/
DESTRUCTION OF WELLS

METHOD OF ABANDONMENT

In-Situ Grouting: Casing Removal & Grouting: Overdrill & Grouting:

Other (Explain): _____

Type and Amount of Plugging Material PORTLAND CEMENT TYPE I
and Date(s) of Abandonment: 10-26-2011

Surface Conditions: Unpaved, unlandscaped Unpaved, landscaped
Paved, concrete Paved, asphalt

Type of Restoration Performed: _____

Additional Notes/Comments:

USED A GEOPROBE PUMP TO "GROUT" WELLS FROM THE BOTTOM UP.

Contractor Representative: JASON BENEHART  Date: 10-26-2011

Tetra Tech Representative: ZACH SPRINGER  Date: 10-26-2011



WELL ABANDONMENT FORM

Project Name: CTO JMO9

Job Number: 112602267

Site/Building Number: BP WELLS

Client: U.S. NAVY

WELL INFORMATION

Well Number: CEF-BP-65

Static Water Level: 6.61

Well Diameter: 2"

Well Depth: 14.2

Casing Material: SCHEDULE 40 PVC

Screen Length: 4.2 - 14.2 (10')

Well Completion: Flush-mount Stick-up

Bumper Posts: (Yes/No) NO

ID/Markings on Well: NO

Reason for Abandonment: UPCOMING CONSTRUCTION ACTIVITIES AT SITE AND LIKELY DAMAGE + DESTRUCTION OF MWS

METHOD OF ABANDONMENT

In-Situ Grouting: Casing Removal & Grouting: Overdrill & Grouting:

Other (Explain): _____


Type and Amount of Plugging Material PORTLAND CEMENT TYPE I
and Date(s) of Abandonment: 10-26-2011

Surface Conditions: Unpaved, unlandscaped Unpaved, landscaped
Paved, concrete Paved, asphalt

Type of Restoration Performed: _____

Additional Notes/Comments:

USED A GEOPROBE PUMP TO "GRANT" WELLS FROM THE BOTTOM UP

Contractor Representative: JASON RINEHART  Date: 10-26-2011

Tetra Tech Representative: ZACH SCRIBNER  Date: 10-26-2011



WELL ABANDONMENT FORM

Project Name: CTD JMO9

Job Number: 112602267

Site/Building Number: BP WELLS

Client: U.S. NAVY

WELL INFORMATION

Well Number: CEF-BP-105

Static Water Level: ≅ 10.73

Well Diameter: 1"

Well Depth: 14.98

Casing Material: SCHEDULE 40 PVC

Screen Length: 4.98-14.98 (10')

Well Completion: Flush-mount Stick-up

Bumper Posts: (Yes/No) NO

ID/Markings on Well: ON CONCRETE NEXT TO WELL (IN CONCRETE)

Reason for Abandonment: UPCOMING CONSTRUCTION ACTIVITIES AT SITE & UNAVOIDABLE DAMAGE/DESTRUCTION OF WELLS

METHOD OF ABANDONMENT

In-Situ Grouting: Casing Removal & Grouting: Overdrill & Grouting:

Other (Explain): _____

Type and Amount of Plugging Material PORTLAND CEMENT TYPE I
and Date(s) of Abandonment: 10-26-2011

Surface Conditions: Unpaved, unlandscaped Unpaved, landscaped
Paved, concrete Paved, asphalt

Type of Restoration Performed: _____

Additional Notes/Comments:

USED A GEOPROBE PUMP TO "GROUT" WELLS FROM THE BOTTOM UP

Contractor Representative: JASON PINEHART Date: 10-26-2011

Tetra Tech Representative: ZACH SCRIBNER Date: 10-26-2011



WELL ABANDONMENT FORM

Project Name: CTO 3M09
Site/Building Number: BP WELLS

Job Number: 112602267
Client: U.S. NAVY

WELL INFORMATION

Well Number: CEF-BP-115
Well Diameter: 1"
Casing Material: SCHEDULE 40 PVC
Well Completion: Flush-mount Stick-up

Static Water Level: 6.45
Well Depth: 14.97'
Screen Length: 4.97' - 14.97' (10')
Bumper Posts: (Yes/No) NO

ID/Markings on Well: IN CONCRETE AROUND WELL MAN HOLE

Reason for Abandonment: UPCOMING CONSTRUCTION ACTIVITIES AT SITE UNAVOIDABLE DAMAGE + DESTRUCTION OF WELLS

METHOD OF ABANDONMENT

In-Situ Grouting: Casing Removal & Grouting: Overdrill & Grouting:
Other (Explain): _____

Type and Amount of Plugging Material and Date(s) of Abandonment: PORTLAND CEMENT TYPE I
10-26-2011

Surface Conditions: Unpaved, unlandscaped Unpaved, landscaped
Paved, concrete Paved, asphalt

Type of Restoration Performed: _____

Additional Notes/Comments:

USED A GEOPROBE PUMP TO "GROUT" WELLS FROM THE BOTTOM UP

Contractor Representative: JASON RINEHART Date: 10-26-2011

Tetra Tech Representative: ZACH SCRIBNER Date: 10-26-2011

ATTACHMENT C

ORC™ ADVANCED INJECTION FIELD DATA SHEETS

BP Wells Setup

11-15-11

Personnel : Dave Steffen

Sub : Zebra Env (Driller)
Brian + Dan

Obj : H4S + Set up

1300 AT office Zebra personnel present Begin
to discuss work plan & H4S plan

1400 Read through H4S plan and sub signed forms
They understand Contaminants etc. & Have map to hospital
& phone list provided.

1438 AT Cecil Set up for tomorrow.

1500 off to get ORC from site 16.


1525 ORC contained in trailer moved BPT rig out
to store ORC.

Have H₂O from spigot. Ran hose to
injection area.

1545 Working on pump (Geo pump)

1700 Ready for work - leave site. - Site secure

I placed 5 flags at boring locations Monday
The borings flags grid worked out perfectly based
on injection map. Injection points are near wells
as seen on injection map.



rlt

BP ORC INJECTION

11-16-11

	Personnel : Dave Sierhan Zebra Brian D.A.U.		
	PPE : Level "D"		
	Weather: PT Sunny 80°F Obj : Inject ORC to 20 ft depth 75 lbs + 21 gal H ₂ O per hole. Holes 7 ft apart 4 rows ABC 8 ft apart 24 injection points.		
0720	TetraTech on site		
0834	Drillers on site - Conduct H&S - Discuss where to go if an emergency happens		
0845	Begin work		
0908	Issues with pump.		
1300	Pump working begin 1 st injection. Begin at most SE point. This is a down gradient point. Injecting 75 lbs + 21 gal H ₂ O. Have measured out what 21 gal is in mixing drum & will fill to appropriate volume. Have hand augered 15 borings to 4 ft bls. with		
1340	Inject 1 st bore hole - (20-16) (16-12) (12-8) H ₂ O table 5-8 ft bls in well G82 mw 3. ORC came up to land surface during final injection of 12-8 ft had to push down & inject at 16-12 ft bls to get all ORC into ground.		
1351	All persons wearing proper ppe Begin second injection - Currently working on most southern line of injection points.		
	I have GPS'ed wells 7, 8, 9, 10, 11 wells appear to have good coordinates.		
1410	Jeff Wane on site		
1445	Blow out again on second hole near surface cracked ^(in place) upper formation to cause release. Will have to inject ~ 8-10 gal below 12 ft interval. for hole to accept all ORC.		
	Decide to inject <ul style="list-style-type: none"> 5 gal at 20-16 interval 10 gal at 16-12 interval 5 gal 14-10 interval 5 gal 12-8 interval with some ORC to flow into sheet zone at 6-5 ft bls		

nrlk

BP INJECTION

11-16-11

- 1530 injecting 3rd hole
- 1550 Injection went as planned no day-lighting.
Clearing & mowing.
- 1602 Pushed to 20 ft bts & began ORC injection. Mixing
each hole prior to injection. C
- 1638 Pushing down to 20 - 5th Hole
- 1715 Complete 5th hole & moved to 6th - Injection
going into ground very well.
- 1717 Begin push to 20 ft for 6th ~~1st~~ injection
All injections are along southern line of
injection points.
- 1725 AT 20 ft - Inject 2-3 gal H₂O & then ORC
this is typical for all injections
- 1810 Complete 6th injection - Dark out site
pack up -
- 1822 Jeff drove off site.
- 1833 Off site - Site secure.

Personnel : Dave Siefken

Zebra : Dan & Brian

Weather : Mostly Sunny 75°F

PPE : Level "D"

Obj : Inject ORC at 24 locations to 20 ft bls

0715 Dave Siefken on site - Rained last night so ground is moist. - Completed 6 injections yesterday.

Have 18 to complete, not sure if we will finish today.

Toney Construction workers on site as usual.
↳ 904-396-3004

0800 Drillers on site - Conduct tail gate H&S meeting.

Go over Eye protection & location of hospital of East Ave

0815 Begin to get ready. Will continue injection pattern of push to 20 w/ 4 ft injection screen.

20-16 ft (1) buckets

16-12 ft (2) buckets

12-8 ft (2) buckets

This injection pattern is one that puts more ORC near the upper zone of the surficial aquifer.

Prior to injecting & once all ORC is injected 2-3 gal of liquid ^{H₂O} is added to

0833 Begin push to 20 ft 7th hole 1st of the day


Still working on 1st row (the most southern)

Mixing ORC specifically for each injection point. using ~21 gal H₂O for 75 lbs of ORC. Calibrated drum

0838 All persons wearing proper ppe when drilling

1007 Start Talked w/ Rob - decide to move 2 points west of oil water separator. New locations are at mid point of 2 rows.

Completed 1st Row of (8) injection points. Move to



CECIL


BP Wells ORC INS

11-17-11

- 1100 Move to new injection point: 4th of the day
- 1215 Completed 4th injection went well.
- Move to location extra boring added beyond oil water separator.
- 1245 Drillers pulling Bags out of buckets
- 1312 Start injecting
- 1355 Done 1st Extra hole 5th of day

Jeff on site -

430 Dave Siefken off Site




- ⊗ Done today
- x Done yesterday

- 1445 completed 6th hole, moved to 7th hole
- 1510 hole complete, began injection moved to ~~8th~~ ¹⁵ hole with ORC
- 1540 completed injection, moved to 8th hole
- 1545 commenced push on 8th hole
- 1550 Pushed to depth, began injection with ORC
- 1615 completed injection
- 1625 moved to 9th hole Began push
- 1635 Pushed to depth, began injection with ORC
- 1700 Product blew out at 5' with about 5 gal left will carry it over to next hole
- 1705 moved to hole 10, began push
- 1710 Pushed to depth, began injection
- 1740 Completed injection met refusal for last few gallons, spread remaining mix in other holes
- 1800 secured from operations for the day
- 1825 Departed Site

R

Personnel D. Siefken & Zach Scriber
 PPE Level "D"
 Weather Windy Pt Sunny 60°

0715 Tetra Tech on site - No drillers
 0800 Drillers on site.
 0815 H+S done questioned drillers on First Aid
 They know where to go. Also discuss PPE
 0835 Drillers preparing for the day.
 Have 10 injection points to go



☉ = Injections Done/Completed

Note ☉ Oil Water Separator is 10 ft X 14 ft

0900 Begin injecting pushing to 20 ft AT LOCATION 1 (SEE MAP FOR LOC.)
 0908 Begin injecting
 0945 COMPLETED INJECTION AT LOCATION 1
 0950 SEALED TOP OF LOCATION 1 + BEGAN HAND AUGERING / DAYLIGHTING AT LOCATION 2; DECON'D EQUIPMENT
 0955 BEGAN PUSHING TO 20 FT AT LOCATION 2
 1004 BEGAN INJECTING AT LOCATION 2
 1037 COMPLETED LOCATION 2 + BEGAN DAYLIGHTING / HAND AUGERING AT LOCATION 3; DECON'D EQUIPMENT
 1044 BEGAN PUSHING TO 20 FT AT LOCATION 3.
 1058 BEGAN INJECTING AT LOCATION 3
 1139 SEALED/COMPLETED LOCATION 3; BEGAN DAYLIGHTING / HAND AUGERING AT LOCATION 4 TO CLEAR UTILITIES, DECON'D EQUIPMENT
 1145 BEGAN PUSHING TO 20 FT. AT LOCATION 4
 1153 BEGAN INJECTING AT LOCATION 4 AND HAND AUGERING (DAYLIGHTING) TO CLEAR UTILITIES AT LOCATION 5
 1220 COMPLETED INJECTION AT LOCATION 4; SEALED TOP OF LOCATION; DECON'D EQUIPMENT
 1226 BEGAN PUSHING TO 20 FT AT LOCATION 5
 1238 BEGAN INJECTING AT LOCATION 5 AND DAYLIGHTING / HAND AUGERING AT LOCATION 6 TO CLEAR UTILITIES
 1257 COMPLETED INJECTION AT LOCATION 5, SEALED TOP OF LOCATION AND DECON'D EQUIPMENT
 1306 BEGAN PUSHING TO 20 FT AT LOCATION 6

112602267

- 1314 BEGAN INJECTING AT LOCATION 6 AND DAYLIGHTING/HAND AUGERING TO CLEAR UTILITIES AT LOCATION 7
- 1333 COMPLETED INJECTION AT LOCATION 6; SEALED TOP OF LOCATION AND DECON'D EQUIPMENT
- 1345 BEGAN PUSHING TO 20 FT AT LOCATION 7
- 1354 BEGAN INJECTING AT LOCATION 7 AND DAYLIGHTING/HAND AUGERING TO CLEAR UTILITIES AT LOCATION 8
- 1420 COMPLETED INJECTION AT LOCATION 7; SEALED TOP OF LOCATION AND DECON'D EQUIPMENT
- 1426 BEGAN PUSHING TO 20 FT AT LOCATION 8
- 1433 BEGAN INJECTING AT LOCATION 8 AND DAYLIGHTING/HAND AUGERING TO CLEAR UTILITIES AT LOCATION 9
- 1454 COMPLETED INJECTION AT LOCATION 8; SEALED TOP OF LOCATION AND DECON'D EQUIPMENT
- 1502 BEGAN PUSHING TO 20 FT AT LOCATION 9
- 1508 BEGAN INJECTING AT LOCATION 9, AND DAYLIGHTED/HAND AUGERED TO CLEAR UTILITIES AT LOCATION 10
- 1524 COMPLETED INJECTION AT LOCATION 9; SEALED LOCATION AND DECON'D EQUIPMENT
- 1536 BEGAN PUSHING TO 20 FT AT LOCATION 10
- 1547 BEGAN INJECTING AT LOCATION 10 AND STARTED SITE CLEAN-UP FOR DEMOBILIZATION FROM BRUEUS SITE
- 1611 COMPLETED INJECTION AT LOCATION 10, SEALED LOCATION AND DECON'D EQUIPMENT; CONTINUED SITE CLEAN-UP FOR DEMOBILIZATION
- 1715 TK + ZEBRA DEPART SITE

ES 11-18-11

ZEBRA: Daily Project Report

Project Day & Date: TUE 11/15/11

ZEBRA Office: 7995 Crew Base: TAMPA
 Z#: 19885 ZEBRA Unit #/Type: GP37 / 7822 TRACK
 PROJECT NAME: ORC INJECTION
 PROJECT LOCATION: FORMER NAS CECIL FEILD JACKSONVILLE, FL
 CLIENT/OFFICE: TETRA TECH NUS / JACKSONVILLE
 Client Project # _____
 Client PM: _____ Client Site Contact: DAVID SIEFKEN

Name/Company	Start	Arrive	Leave	Finish	Total Site Time	OT	Client Int'l
DANIEL MULLIN ZEBRA		1300					
BRIAN THOMAS ZEBRA		1300					
Other Personnel On Site:							
DAVID SIEFKEN TETRA TECH							

Description of Work (detailed):

TO OFFICE FOR H+S MEETING
 MOB TO CECIL FEILD OFFLOAD TRACK + DRUMS
 P/U ORC FROM OTHER LOCATION
 SITE WALK
 OFFSITE @ 1700

APP DGW:

MATERIALS	QTY. USED	UNIT	EQUIPMENT
MC Liners		Liners	Air Knife / Vac Ex
Expendable Points		Points	Core Drill / Generator / Demo Saw
"x 5' PVC Screen		PC's	Decon Pads
"x 5' PVC Riser		PC's	Pump / Type _____
PVC Points		Points	Steam / Pressure Washer
Flush Mount Well Box/J-Plug		Boxes	Trailer (Decon / Utility)
Tubing		Rolls	OTHER:
Sand		Bags	
Bentonite/Hole Plug		Bags	
Asphalt/Blacktop		Bags	
Portland Cement/Concrete		Bags	
Drums (55 Gal.)			

Probe Tools Damaged / Lost:

Number of Points	Number of Samples	Soils	GW	Soil Vapor	Wells Installed Describe:

Field Verification:

ZEBRA: Daniel Mullin

CLIENT (Print): ZACH SCHEIBER

(Sign): [Signature]

ZEBRA: Daily Project Report

Project Day & Date: THUR 11/17/11

ZEBRA Office: 7995 Crew Base: TAMPA
 Z#: 19885 ZEBRA Unit #/Type: GP37 / 7822 TRACK
 PROJECT NAME: ORC INJECTION
 PROJECT LOCATION: FORMER NAS CECIL FIELD JACKSONVILLE, FL
 CLIENT/OFFICE: TETRA TECH NUS / JACKSONVILLE
 Client Project # CLEAN CONTRACT # NG2470-08-D-1001
 Client PM: _____ Client Site Contact: DAVID SIEFKEN

Name/Company	Start	Arrive	Leave	Finish	Total Site Time	OT	Client Int'l
DANIEL MULLIN ZEBRA		0800	1845		10.75		
BRIAN THOMAS ZEBRA							
Other Personnel On Site:							
DAVID SIEFKEN TETRA TECH							

Description of Work (detailed):

10 LOCATIONS HAND AUGER 0-5' BLS
10 LOCATIONS ORC INJECTION FROM 20'-5' BLS 75LBS ORC W/21 GAL WATER PER LOCATION.
BACKFILL ALL LOCATIONS W/NEAT GROUT TO SURFACE.

APP DGW:

MATERIALS	QTY. USED	UNIT	EQUIPMENT
MC Liners		Liners	Air Knife / Vac Ex
Expendable Points <u>GW</u>	<u>11</u>	Points	Core Drill / Generator / Demo Saw
"x 5' PVC Screen		PC's	Decon Pads
"x 5' PVC Riser		PC's	Pump / Type _____
PVC Points		Points	Steam / Pressure Washer
Flush Mount Well Box/J-Plug		Boxes	Trailer (Decon / Utility)
Tubing		Rolls	OTHER:
Sand <u>20/30</u>	<u>1</u>	Bags	
Bentonite/Hole Plug		Bags	
Asphalt/Blacktop		Bags	
Portland Cement/Concrete	<u>1</u>	<u>94</u> Bags	
Drums (55 Gal.)			

Probe Tools Damaged / Lost:

Number of Points	Number of Samples	Soils	GW	Soil Vapor	Wells Installed Describe:
<u>10</u>	<u>/</u>	<u>/</u>	<u>/</u>	<u>/</u>	<u>WELLS INJECTION</u>

Field Verification: Daniel Mullin CLIENT (Print): ZAIL SCRIBNER
 ZEBRA: _____ (Sign): [Signature]

Day & Date: TUE 11/15/11

ZEBRA: First Walk...First Thing, Everyday.



When you arrive at a project site, the first task at the beginning of each day is to walk the site with our client's representative. Taking a few minutes to review the scope of work and discuss site specific safety concerns will ensure a safe and productive work day. Use this form as a checklist to confirm utility markouts, contaminant concerns, and traffic patterns. Be sure to have all participants sign the bottom of the form before you start working for the day.

Client Site Contact: DAVID SIEFKEN Z#: 19885
Company: TETRA TECH NUS, INC.
Cell Phone No.: 904-334-7260
Site Address/Description: FORMER NAS CECIL FIELD JACKSONVILLE, FL

Actual Work Location Private Property Public Property Both, Public & Private

Markouts Called in by ZEBRA Client Markout Conf.#'s _____

Markout Visible Gas Elec. Water Sewer Fiber/Phone Other _____

Is Private Property Supplied With (Circle For Yes) GAS ELEC. WATER

Has A Private Utility Locating Firm Been Retained? YES NO If "YES", who? _____

Have Subsurface Utilities Been Marked On Private Property? YES NO

Are Meters / Shut-off Valves Visible? YES NO If "YES", which utilities? _____

Does Client/Property Owner Have Current "As-built" Drawings? YES NO

Is Preclearing Required For All Locations? YES NO Client Initials: _____

How Will Preclearing Be Accomplished? HAND AUGER Depth Required: 5'

Overhead Hazards: None Observed - Describe _____

Site Specific Hazards: SLIPS, TRIPS, FALLS UNEVEN GROUND. PRESSURIZED HOSES

Safety Concerns:

A) Contaminant Concerns ETHYL BENZENE, XYLENE, 1-2-4-TMP, 1-3-5-TMB, ISOPROPYL BENZENE + NAPHTHALENE

B) PPE Level D Other, Please Describe _____

C) High Traffic Area YES NO Traffic Control Devices (list): _____

D) Injection Products ORC

E) Splash Protection YES NO - Explain _____

NAME	COMPANY	SIGNATURE	EMAIL
1. DANIEL MULLIN	ZEBRA ENV	<i>Daniel Mullin</i>	DMULLIN@ZEBRAENV.COM
2. ZACH SCRIENER	TETRA TECH	<i>Zach Scriener</i>	ZACH.SCRIENER@TETRA TECH.COM
3.			
4.			

Work SAFE...Home SAFE.

ZEBRA: Daily Project Report

Project Day & Date: Wed 11/16/11

ZEBRA Office: 7995 Crew Base: TAMPA
 Z#: 19885 ZEBRA Unit #/Type: GP37 / 7822 TRACK
 PROJECT NAME: ORC INJECTION
 PROJECT LOCATION: FORMER NAS CECIL FIELD JACKSONVILLE, FL
 CLIENT/OFFICE: TETRA TECH / JACKSONVILLE
 Client Project # CLEAN CONTRACT # N624 70-08-D-1001
 Client PM: _____ Client Site Contact: DAVID SIEFKEN

Name/Company	Start	Arrive	Leave	Finish	Total Site Time	OT	Client Intd
DANIEL MULLIN ZEBRA		0830	1830				
BRIAN THOMAS ZEBRA							
Other Personnel On Site:							
DAVID SIEFKEN TETRA TECH							

Description of Work (detailed):

14 LOCATIONS HAND AUGER 10'-5' BLS
 6 LOCATIONS ORC INJECTION FROM 20'-5' BLS 75 LBS ORC W/ 21 GAL WATER PER LOCATION. 3 LOCATIONS OFFSET TO COMPLETE PUMPING.
 BACKFILL ALL LOCATIONS W/ NEAT GROUT TO SURFACE.

APP DGW:

MATERIALS	QTY. USED	UNIT	EQUIPMENT
MC Liners		Liners	Air Knife / Vac Ex
Expendable Points <u>GW</u>	<u>09</u>	Points	Core Drill / Generator / Demo Saw
"x 5' PVC Screen		PC's	Decon Pads
"x 5' PVC Riser		PC's	Pump / Type <u>GS 500</u>
PVC Points		Points	Steam / Pressure Washer
Flush Mount Well Box/J-Plug		Boxes	Trailer (Decon / Utility)
Tubing		Rolls	OTHER:
Sand <u>20/30</u>	<u>1</u>	Bags	
Bentonite/Hole Plug		Bags	
Asphalt/Blacktop		Bags	
Portland Cement/Concrete	<u>1</u>	Bags	
Drums (55 Gal.)			

Probe Tools Damaged / Lost:

Number of Points	Number of Samples	Soils	GW	Soil Vapor	Wells Installed Describe:
<u>6</u>	<u>1</u>	<u>1</u>	<u>1</u>	<u>1</u>	<u>INJECTION 6</u>

Field Verification: Daniel Mullin CLIENT (Print): ZACH SCRIBNER
 ZEBRA: _____ (Sign): [Signature]

ZEBRA

DAILY PROJECT REPORT

Project Day & Date Fri 11/18/11

ZEBRA Office 7995 Crew Base TAMPON Z# 19885 ZEBRA Unit #/Type G37 7002-TRAC

CLIENT / OFFICE TETRA TECH NUS / JACKSONVILLE Client Project # CLEAN N62470-08-D-10

PROJECT NAME ORC INJECTION

PROJECT LOCATION FORMER NAS CECIL FIELD JACKSONVILLE FL

Client PM: ROB SIMCIK Client Site Contact: DAVID SIEFKEN

ZEBRA PERSONNEL ON SITE:

Name/Company	Start	Arrive	Leave	Finish	Total Site Time	OT	Client Init.
DANIEL MULLIN ZEBRA		0745	1715				
BRIAN THOMAS ZEBRA							
Other Personnel On Site:							
DAVID SIEFKEN TETRA TECH							
ZACH SCRIBNER TETRA TECH							

Description of Work (detailed):

10 LOCATION ORC INJECTION FROM 20-5' BLS
 W/ 75 LBS ORC W/ 21 GAL WATER PER LOCATION
 BACKFILL ALL LOCATIONS W/ NEAT GROUT TO SURFACE

APP. DGW:

MATERIALS	QTY. USED	UNIT	EQUIPMENT
MC Liners		Liners	Drill Steel
LB Liners		Liners	Core Drill
GW Expendable Points	10	Points	Generator
" x 5' PVC Screen		PC's	GS 1000/2000 Grout Pump
" x 5' PVC Riser		PC's	Steam Genny
PVC points		Points	Rupe Pump
Flush Mount Well Box		Boxes	Water Level Indicator
20/30 SAND	1		P.I.D.
			Trailer (Decon/Utility)
PORTLAND CEMENT	1.5		

Probe Tools Damaged / Lost:

Number of Points	Number of Samples	Soil MC	Soil LB	GW	Wells Installed	Soil Gas	Sparge Points	Misc. INS.
10	/	/	/	/	/	/	/	10

Field Verification:

ZEBRA: Daniel Mullin CLIENT: (Print) ZACH SCRIBNER
 (Sign) [Signature]