

N60201.AR.002488  
NS MAYPORT  
5090.3a

REMEDIAL ACTION PLAN ALPHA DELTA PIERS NS MAYPORT FL  
12/1/1993  
ABB ENVIRONMENTAL SERVICES, INC

**REMEDIAL ACTION PLAN**

**ALPHA DELTA PIERS  
NAVAL STATION MAYPORT  
MAYPORT, FLORIDA**

**Unit Identification Code (UIC) No. N65928**

**Contract No. N62467-89-D-0317**

**Prepared by:**

**ABB Environmental Services, Inc.  
2590 Executive Center Circle, East  
Tallahassee, Florida 32301**

**Author:**

**Michael K. Dunaway, P.E., P.G.  
Celora Jackson  
Blake Svendsen**

**Prepared for:**

**Department of the Navy, Southern Division  
Naval Facilities Engineering Command  
2155 Eagle Drive  
North Charleston, South Carolina 29418**

**Bryan Kizer, Code 184PDC, Engineer-in-Charge**

**December 1993**



**REMEDIAL ACTION PLAN REVIEW CHECKLIST**  
**Bureau of Waste Cleanup**  
**FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION**

Facility Name: Alpha Delta Pier Reimbursement Site: [ ]  
Location: Naval Station, Mayport State Contract Site: [ ]  
FAC ID# \_\_\_\_\_ EDI #: \_\_\_\_\_ Enforcement Case: [ ]  
Reviewer: \_\_\_\_\_ Date: \_\_\_\_\_ Consultant: ABB Environmental Services, Inc.  
Date of QAPP Approval: \_\_\_\_\_  
Date of CAR Approval: \_\_\_\_\_

Page(s) I. General

- 8-1 (1) RAP signed, sealed, and dated by Florida P.E. (per FS 471.025) YES  
\_\_\_\_\_ (2) remediation by State cleanup program is proposed (yes/no) NO  
2-7 (3) summary of CAR conclusions and results included in RAP YES  
\_\_\_\_\_ (4) sampling results within six months Latest sampling event: May 1993 (after CAR approval)  
\_\_\_\_\_ (5) underground storage tanks and product lines have tested tight no UST's, pipes tested tight  
\_\_\_\_\_ (6) method of potable water supply to area indicated NS Mayport potable water system  
\_\_\_\_\_ (7) underground utilities which may enhance contaminant transport shown YES - Figures 2-4 and 2-5  
\_\_\_\_\_ (8) estimated time of cleanup provided YES (see calculations in Appendix B)  
APP. B (9) fencing treatment area considered YES - hazardous materials storage building  
\_\_\_\_\_ (10) discussion of proposed equipment maintenance provided YES - sections 4.4, 4.5, 4.6, and 7.0  
\_\_\_\_\_ (11) all local, State, and Federal permits obtained and conditions stated in RAP YES  
\_\_\_\_\_ (12) cost estimate for project with breakdown of capital and O&M costs provided YES - section 5.0  
\_\_\_\_\_ (13) feasibility of leasing equipment considered (cost cannot exceed purchase price) N/A  
\_\_\_\_\_ (14) cost effective analysis provided if design is innovative system selection discussed in section 3.0  
7-1 (15) statement that signed and sealed as-built (record) drawings to be provided YES

II. Free Product Removal

- \_\_\_\_\_ (1) description of free product recovery system provided YES - section 4.3  
\_\_\_\_\_ (2) disposition of recovered free product discussed YES - section 4.3  
NA (3) automated product pump shutdown for high level in product tank NA  
NA (4) oil/water separator calculation provided (e.g., detention time) NA

III. Soil Remediation - General

- NA (1) Hazardous soils (e.g., ignitable, corrosive, reactive, toxic, or petroleum refining waste) to be disposed of properly No Hazardous Soils Anticipated  
NA (2) Excessively contaminated soils (per soil guidance manual) to be remediated \_\_\_\_\_  
NA (3) Effect of soil leachate from non-excessively contaminated soils (e.g., 10-500 ppm/OVA) upon groundwater contaminant levels evaluated \_\_\_\_\_  
NA (4) Disposition of excavated, contaminated soils discussed NA - Excavation is not proposed.  
NA (5) Volume of all contaminated soils estimated \_\_\_\_\_  
\_\_\_\_\_ (6) Rationale for 'no action' alternative for soil remediation provided See section 3.0

IV. Landfarming of Soil

- NA (1) Must have total recoverable hydrocarbon concentrations in soil less than 500 mg/kg by EPA Draft Method 9073. NA
- NA (2) Adequate surface area available (\_\_\_\_\_sf) to spread soil 6" to 1' thick NA
- NA (3) Location of landfarming operation if different from facility location NA
- NA (4) Landfarming area is flat (less than 5% slope) NA
- NA (5) Impermeable base provided. Type: NA
- NA (6) Surface water runoff controls provided NA
- NA (7) Groundwater monitoring plan proposed NA
- NA (8) Frequency of tilling provided NA
- NA (9) Frequency of nutrient application provided (if proposed) NA
- NA (10) Soil sampling frequency and sampling methods provided NA
- NA (11) Underlying soil and groundwater monitoring procedures provided and acceptable NA
- NA (12) Landfarming will be continued until the TRPH concentration is 10 ppm or less (by EPA Draft Method 9073) and the BTEX concentration is less than 100 ppb (by EPA Method 5030/8020); or TRPH concentration is 50 ppm or less, and PAH concentration is 6 ppm or less, and VOH concentration is 50 ppb or less. NA
- NA (13) Impact of air emission considered NA

V. Landfilling of Soils

- NA (1) Landfill lined NA
- NA (2) Name and location of landfill provided along with conditions of acceptance NA

VI. Thermal Treatment

- NA (1) Name and location of thermal treatment facility provided NA
- NA (2) Facility is permitted for thermal treatment of contaminated soils NA
- NA (3) Influent and effluent sampling frequency and analytical methods are appropriate NA
- NA (4) Thermal treatment will reduce TRPH in the soil to 10 ppm by EPA draft Method 9073 or less, and the BTEX concentration to less than 100 ppb by EPA Method 5030/8020 (see IV.(12)) NA

VII. Soil Vacuum Extraction

- NA (1) Location of extraction and monitoring well(s) provided along with construction details \_\_\_\_\_
- NA (2) On-site pilot system (field testing of system with vacuum piezometers) or modeling required unless pilot study would be similar in scale to proposed treatment system \_\_\_\_\_
- NA (3) Air phase treatment equipment description to be provided during the first two months of system operation \_\_\_\_\_
- NA (4) Vacuum pump description, flowrate (\_\_\_\_\_cfm), and operating vacuum (\_\_\_\_\_in Hg) provided \_\_\_\_\_
- NA (5) Surface sealing provided for vacuum extraction (yes/no) \_\_\_\_\_
- NA (6) Explosion-proof vacuum pump provided \_\_\_\_\_
- NA (7) Vacuum gauge provided \_\_\_\_\_
- NA (8) Knock out/condensation trap provided \_\_\_\_\_
- NA (9) system monitoring proposal provided \_\_\_\_\_
- NA a) air emission to be sampled and analyzed monthly per Department guidance \_\_\_\_\_
- NA b) soil cleanup criteria provided \_\_\_\_\_

VIII. Groundwater Extraction

- NA (1) Feasibility of using existing on-site wells for groundwater extraction considered \_\_\_\_\_
- NA (2) Recovery well or trench location(s) and construction details included \_\_\_\_\_
- NA (3) Screening interval appropriate \_\_\_\_\_
- NA (4) Predicted horizontal and vertical area of influence with hydraulic gradient provided \_\_\_\_\_
- NA (5) Expected drawdown in recovery well or trench (\_\_\_\_ ft) \_\_\_\_\_
- NA (6) Has multiple well configuration been considered to minimize drawdown and product adsorption onto the soils in the cone of depression \_\_\_\_\_
- NA (7) groundwater pump(s) description, pump characteristic curve, design flowrate (\_\_\_\_ gpm at \_\_\_\_\_ ft TDH) provided \_\_\_\_\_
- a) hydraulic design (including friction losses and suction lift requirements) acceptable.
- NA (8) pneumatic or peristaltic pump considered if design flow is less than 5 gpm \_\_\_\_\_
- a) If used, performance specifications provided \_\_\_\_\_
- NA (9) automated well level controls provided for shutting down groundwater pump(s) \_\_\_\_\_
- NA (10) totalizing flowmeter installed on influent line from every groundwater recovery pump \_\_\_\_\_
- NA (11) check valve provided on pump discharge piping if not integral to pump \_\_\_\_\_
- NA (12) shutoff/throttling valve provided on pump discharge piping \_\_\_\_\_

IX. Groundwater Treatment System - General

- NA (1) expected or calculated influent concentrations acceptable (based upon pumping test dynamic sample, weighted averaging procedure, or other reasonable assumptions) in situ treatment proposed
- NA (2) feasibility of discharge to sewage treatment plant evaluated \_\_\_\_\_
- NA a) consideration given to less time and/or level of treatment required to meet sewage system's pretreatment standards \_\_\_\_\_
- \_\_\_\_\_ (3) site piping plan, and schematics of all treatment components, piping, valves, controls and appurtenances provided Site layout and treatment system drawings provided in Figures 4-1, 4-4, B-1, and B-6
- Fig 4-4 a) influent and effluent sampling ports provided YES
- b) piping type and size provided YES - refer to Appendix B
- NA (4) iron level in groundwater provided (\_\_\_\_ mg/l) from representative dynamic or static sample(s) and pretreatment for iron removal considered in situ treatment proposed, iron considered in bench tests
- NA (5) pretreatment or O&M for biofouling provided NA
- \_\_\_\_\_ (6) adequate remediation proposed for other contaminants (e.g., MTBE, PAHs, EDB, 1-2 dichloroethane) YES

X. Air Stripping Treatment Process

(1) Packed Tower

- NA a) type, size, and surface area of packing provided \_\_\_\_\_
- NA b) calculations, criteria (tower height, diameter, packing height, air flowrate, blower horsepower)/design parameters provided \_\_\_\_\_
- NA c) method/procedure for determining  $K_a$  or HTU given \_\_\_\_\_
- NA d) pressure gauge provided to indicate the effects of fouling over time \_\_\_\_\_
- NA e) mist eliminator provided \_\_\_\_\_
- NA f) observation port provided \_\_\_\_\_

(2) Diffused Aerator

- NA a) calculation, criteria, (contact time, air flowrate, pressure drop, calculated efficiency) and design assumptions provided NA

(3) General

- NA a) maximum ambient air impact calculations provided NA
- NA b) equipment description provided if emissions treatment necessary \_\_\_\_\_
- NA c) automated recovery well shutdown when blower failure occurs \_\_\_\_\_
- NA d) daily analysis screening with portable GC, or other appropriate measures, during system startup until system consistently meets discharge criteria \_\_\_\_\_

XI. Carbon Adsorption Process

- NA (1) carbon specification provided \_\_\_\_\_
- NA (2) carbon unit(s) sizing calculations (carbon usage rate\*, contact time\*, pressure losses)/design assumptions provided NA
- NA (3) isotherm data from pilot study needed if carbon adsorption used as primary treatment and total VOA concentrations are appreciable (VOA > 100 ppb typically) in order to estimate carbon capacity required and sampling frequency NA
- NA (4) TOC in groundwater determined and effect on treatment process considered \_\_\_\_\_
- NA \*(5) sand filter or cartridge unit considered prior to carbon unit \_\_\_\_\_
- NA \*(6) pressure gauge and pressure release valve provided on carbon (and sand) filter NA
- NA \*(7) carbon disposal and replacement method discussed \_\_\_\_\_
- NA \*(8) two carbon units in series considered to allow for maximum carbon utilization and to prevent breakthrough of contaminant in system effluent \_\_\_\_\_
- NA (9) automated recovery well shutdown if primary carbon unit pressure too high \_\_\_\_\_
- NA \*(10) schedule for sampling between carbon adsorption units provided \_\_\_\_\_
- \* only item required for polishing carbon units

XII. Lead Removal

- \_\_\_\_\_ (1) lead concentrations; unfiltered (\_\_\_\_ppb), background (\_\_\_\_ppb), and if unfiltered > 50 ppb, filtered (ppb) Latest sampling event detected lead at 35 ppb (filtered), less than the 50 ppb maximum for G-III
- NA (2) discussion of area of lead contamination provided NA
- NA (3) if unfiltered sample greater than 50 ppb and filtered sample less than 50 ppb, lead removal filtration system proposed NA
- NA (4) method of lead removal with pertinent design calculation provided NA

XIII. In Situ/Enhanced Bioreclamation

- \_\_\_\_\_ (1) groundwater parameters determined (pH, DO, TDS, N, P, Temp, TOC, and Alk, etc.) YES
- \_\_\_\_\_ (2) monitoring program discussed. TOC to be monitored See section 4.6
- \_\_\_\_\_ (3) additional oxygen source provided YES - see section 4.2 and Appendix B
- \_\_\_\_\_ (4) oxygen and nutrients adequately applied to contaminated area YES - see Appendix B
- \_\_\_\_\_ (5) suitable soils present (non-clayey, good transport, low adsorption properties) YES
- \_\_\_\_\_ (6) bench scale and/or in situ pilot study proposal provided Bench tests completed, monitor at start-up

XIV. Infiltration Gallery

- NA (1) field percolation test (preferably with double ring infiltrometer) provided if gallery base is located in the vadose zone \_\_\_\_\_

- NA (2) infiltration gallery construction details and location provided \_\_\_\_\_
- NA (3) gallery calculation/assumptions provided with mounding analysis \_\_\_\_\_
- NA (4) piezometer and cleanout pipe provided in gallery \_\_\_\_\_
- NA (5) geotextile filter fabric to be installed around and above gallery \_\_\_\_\_
- NA (6) discussion or modeling of gallery's effect on plume migration provided \_\_\_\_\_

XV. Injection Well

- NA (1) injection well location and proposed construction details provided NA
- NA (2) screening interval appropriate NA  
 (3) effluent discharge pump description, pump characteristic curve, and design flowrate(\_\_\_\_gpm at \_\_\_\_ ft TDH) provided NA
- NA (4) carbon polishing unit provided NA
- NA (5) air release valve provided on highest point of effluent discharge piping NA
- NA (6) injection rate (well hydraulics) calculations provided NA
- NA (7) UIC permit conditions met NA
- NA (8) injections well's effect on potable wells and plume migration provided NA

XVI. Alternative Disposal Methods

(1)for surface water discharge


- NA a) conditions of NPDES general permit no. FLG040001 met \_\_\_\_\_
- NA b) after RAP approval, NPDES notice of intent to be submitted to EPA \_\_\_\_\_
- NA (2) if applicable, consumptive use permit obtained from water management district NA
- NA (3) approval from municipality for sewer discharge and alternate cleanup levels with conditions provided NA
- NA (4) applicable permits obtained for stormwater discharge \_\_\_\_\_

XVII. Sampling Requirements

- \_\_\_\_\_ (1) designated monitoring wells chosen and sampling frequency adequate (recommend monthly for asymptotic curve determination and quarterly otherwise) YES - see section 4.6
- NA (2) weekly sampling of influent from recovery well(s) and effluent at treatment system for first month, monthly sampling for first year acknowledged See section 4.6
- \_\_\_\_\_ (3) filing of annual status reports acknowledged YES - section4.6
- \_\_\_\_\_ (4) water table contours and depth and extent of free product to be determined at monthly or quarterly sampling event YES - see sections 4.3 and 4.6
- \_\_\_\_\_ (5) sampling program includes appropriate contaminants/procedures as specified in 17-770.008 YES-section 4.6
- \_\_\_\_\_ (6) periodic maintenance and site inspection limited to twice a month for first quarter, monthly thereafter YES - see section 4.6

NA = NOT APPLICABLE





## FOREWORD

Subtitle I of the Hazardous and Solid Waste Amendments (HSWA) of 1984 to the Solid Waste Disposal Act (SWDA) of 1965 established a national regulatory program for managing underground storage tanks (USTs) containing hazardous materials, especially petroleum products. Hazardous wastes stored in USTs were already regulated under the Resource Conservation and Recovery Act (RCRA) of 1976. Subtitle I requires that the U.S. Environmental Protection Agency (USEPA) promulgate UST regulations. The program was designed to be administered by individual States, who were allowed to develop more stringent, but not less stringent standards. Local governments were permitted to establish regulatory programs and standards that are more stringent, but not less stringent than either State or Federal regulations. The USEPA UST regulations are found in the Code of Federal Regulations, Title 40, Part 280 (40 CFR 280) (*Technical Standards and Corrective Action Requirements for Owners and Operators of Underground Storage Tanks*) and 40 CFR 281 (*Approval of State Underground Storage Tank Programs*). 40 CFR 280 was revised and published on September 23, 1988, and became effective December 22, 1988.

The Navy's UST program policy is to comply with all Federal, State, and local regulations pertaining to USTs. This report was prepared to satisfy the requirements of Chapter 17-770, Florida Administrative Code (FAC) (*State Underground Petroleum Environmental Response*) regulations on petroleum contamination in Florida's environment as a result of spills or leaking tanks or piping.

Questions regarding this report should be addressed to the Commanding Officer, Naval Station, Mayport, Florida, or to Southern Division, Naval Facilities Engineering Command (SOUTHNAVFACENGCOM), Code 1847, at 803-743-0528 (AUTOVON 563-0528).

## EXECUTIVE SUMMARY

Groundwater contamination exceeding regulatory standards has been identified at the Alpha Delta Piers at Naval Station (NAVSTA) Mayport, Florida. Free product has been observed at the site in the past, but currently appears to be absent. Contaminated groundwater and possibly free product infiltrate a storm drainage pipe and discharge to the turning basin. The surficial aquifer in the vicinity of NAVSTA Mayport is classified according to the criteria specified in Chapter 17-3, Florida Administrative Code, as G-III.

A remedial strategy of containment and source abatement is proposed. The proposed containment actions will prevent future discharges of contaminated groundwater from the site into the turning basin. Source abatement actions will include monitoring and removal of any free product that may be present and the reduction of contaminant concentrations by *in-situ* biodegradation. A monitoring program is proposed that will allow for measurement of the progress of the remediation and provide feedback for maximizing the system's operating efficiency.

## ACKNOWLEDGMENTS

In preparing this report, the Underground Storage Tank personnel at ABB Environmental Services, Inc., acknowledges the support, assistance, and cooperation provided by the personnel at Naval Station (NAVSTA) Mayport and Southern Division, Naval Facilities Engineering Command (SOUTHNAVFACENGCOM).

TABLE OF CONTENTS

Remedial Action Plan  
Alpha Delta Piers  
Naval Station Mayport  
Mayport, Florida

<u>Section</u>	<u>Title</u>	<u>Page No.</u>
1.0	INTRODUCTION . . . . .	1-1
1.1	PURPOSE . . . . .	1-1
1.2	SCOPE . . . . .	1-1
2.0	BACKGROUND . . . . .	2-1
2.1	SITE DESCRIPTION . . . . .	2-1
2.2	SITE HISTORY . . . . .	2-1
2.3	SUMMARY OF CONTAMINATION ASSESSMENT REPORT (CAR) FINDINGS, CONCLUSIONS, AND RECOMMENDATIONS . . . . .	2-7
2.3.1	CAR Findings . . . . .	2-8
2.3.2	CAR Conclusions . . . . .	2-10
2.3.3	CAR Recommendations . . . . .	2-11
3.0	REMEDIAL ALTERNATIVES . . . . .	3-1
3.1	CONTAMINANTS OF CONCERN . . . . .	3-1
3.2	APPLICABLE CLEANUP STANDARDS . . . . .	3-1
3.3	EXTENT OF CONTAMINATION . . . . .	3-3
3.3.1	Soil Contamination . . . . .	3-3
3.3.2	Free Product . . . . .	3-3
3.3.3	Groundwater Contamination . . . . .	3-4
3.4	SITE-SPECIFIC LIMITATIONS TO ALTERNATIVES . . . . .	3-4
3.5	REMEDIAL STRATEGY . . . . .	3-8
3.6	DISCUSSION OF ALTERNATIVES . . . . .	3-8
3.6.1	Free Product Recovery . . . . .	3-8
3.6.2	Groundwater Remediation . . . . .	3-8
3.6.2.1	<i>In-Situ</i> Treatment . . . . .	3-8
3.6.2.2	<i>Ex-Situ</i> Treatment . . . . .	3-9
3.6.3	Groundwater Extraction . . . . .	3-10
3.6.4	Effluent Disposal . . . . .	3-10
3.7	ALTERNATIVE SELECTION . . . . .	3-11
4.0	RECOMMENDED REMEDIAL ACTION . . . . .	4-1
4.1	PLUME CONTAINMENT . . . . .	4-1
4.2	<i>IN-SITU</i> BIOREMEDIATION . . . . .	4-5
4.2.1	Source Area System . . . . .	4-6
4.2.1.1	Source Area Contaminant Mass Loading . . . . .	4-6
4.2.1.2	Oxygen and Nutrient Loading . . . . .	4-6
4.2.1.3	Water Infiltration System . . . . .	4-7
4.2.2	Perimeter Area System . . . . .	4-7
4.2.2.1	Perimeter Contaminant Mass Loading . . . . .	4-7
4.2.2.2	Oxygen Loading . . . . .	4-7
4.2.2.3	Perimeter System Well Placement . . . . .	4-7
4.2.3	System Operating Parameters . . . . .	4-8

TABLE OF CONTENTS (Continued)

Remedial Action Plan  
Alpha Delta Piers  
Naval Station Mayport  
Mayport, Florida

<u>Section</u>	<u>Title</u>	<u>Page No.</u>
4.3	FREE PRODUCT MONITORING AND RECOVERY . . . . .	4-8
4.4	SYSTEM CONTROLS . . . . .	4-8
4.5	SYSTEM STARTUP . . . . .	4-8
4.6	MONITORING PROGRAM . . . . .	4-10
5.0	COST ESTIMATE . . . . .	5-1
6.0	SCHEDULE . . . . .	6-1
7.0	DOCUMENTATION . . . . .	7-1
8.0	PROFESSIONAL REVIEW CERTIFICATION . . . . .	8-1
REFERENCES		
APPENDICES		
Appendix A: Laboratory Analytical Results		
Appendix B: Calculations		
Appendix C: Basis of Design		

LIST OF FIGURES

Remedial Action Plan  
Alpha Delta Piers  
Naval Station Mayport  
Mayport, Florida

<u>Figure</u>	<u>Title</u>	<u>Page No.</u>
2-1	Facility Location Map . . . . .	2-2
2-2	Site Location Map . . . . .	2-3
2-3	Site Map . . . . .	2-4
2-4	Pier Construction History . . . . .	2-5
2-5	Approximate Locations of Known Underground Utilities and Other Obstructions . . . . .	2-6
2-6	Site Topography . . . . .	2-9
3-1	Estimated Extent of Past Free Product . . . . .	3-5
3-2	TRPH Contaminant Plume . . . . .	3-7
4-1	Remedial System Layout . . . . .	4-2
4-2	Groundwater Elevation Contour Map . . . . .	4-3
4-3	Alpha Pier Cross Section . . . . .	4-4
4-4	Treatment System Compound Detail . . . . .	4-9

LIST OF TABLES

<u>Table</u>	<u>Title</u>	<u>Page No.</u>
3-1	Summary of Laboratory Analytical Results, May 17, 1993 . . . . .	3-6
4-1	Sampling Schedule, First Year . . . . .	4-11

## GLOSSARY

ABB-ES	ABB Environmental Services, Inc.
BTEX bls	benzene, toluene, ethylbenzene, and xylenes below land surface
CA	contamination assessment
CAR	Contamination Assessment Report
CARA	CAR Addendum
CFR	Code of Federal Regulations
CLEAN	Comprehensive Long-Term Environmental Action, Navy
CTO	Contract Task Order
DFM	diesel fuel marine
FAC	Florida Administrative Code
FDEP	Florida Department of Environmental Protection
FDER	Florida Department of Environmental Regulation
ft <sup>3</sup>	cubic feet
ft/day	feet per day
GC	gas chromatograph
GC/MS	gas chromatography/mass spectroscopy
gpm	gallons per minute
HSWA	Hazardous and Solid Waste Amendments of 1984
I	hydraulic gradient
K	hydraulic conductivity
kg	kilogram
mg	milligrams
mg/l	milligrams per liter
msl	mean sea level
MLW	mean low water
µg/l	micrograms per liter
NAVSTA	Naval Station
NGVD	National Geodetic Vertical Datum of 1929
NPDES	National Pollution Discharge Elimination System
NSC	Naval Supply Center
O&M	operation and maintenance
OVA	organic vapor analyzer
PAHs	polynuclear aromatic hydrocarbons
ppb	parts per billion
ppm	parts per million
RAP	Remedial Action Plan
RCRA	Resource Conservation and Recovery Act

GLOSSARY (Continued)

SOUTHNAV- FACENCOM	Southern Division, Naval Facilities Engineering Command
SVOC	semivolatile organic compounds
SWDA	Solid Waste Disposal Act of 1965
TPH	total petroleum hydrocarbons
TRPH	total recoverable petroleum hydrocarbons
UIC	uniform identification code
USEPA	U.S. Environmental Protection Agency
UST	underground storage tank
UV	ultraviolet
V	velocity
VOA	volatile organic aromatic
VOCs	volatile organic compounds

## 1.0 INTRODUCTION

A Contamination Assessment Report (CAR) for the Alpha Delta Pier at Naval Station (NAVSTA) Mayport, Florida, was submitted by ABB Environmental Services, Inc. (ABB-ES), in November 1992 to Southern Division, Naval Facilities Engineering Command (SOUTHNAVFACENGCOCM). A CAR Addendum (CARA) was submitted in April 1993. After submittal of the CARA, ABB-ES was authorized by SOUTHNAVFACENGCOCM to develop a Remedial Action Plan (RAP). This work is being performed under Contract Task Order (CTO) No. 16 of the Comprehensive Long-term Environmental Action, Navy (CLEAN) contract.

1.1 PURPOSE. The purpose of this RAP is to present a plan for remediation of petroleum contamination at the Alpha Delta Pier site. The RAP presented herein is designed for implementation at the Alpha Delta Pier site and, when implemented, will result in a reduction of the level of petroleum-related contamination in the soil and groundwater in accordance with the requirements of Chapter 17-770, Florida Administrative Code (FAC).

1.2 SCOPE. This RAP presents the rationale for the remedial actions to be implemented at the Alpha Delta Pier. Implementation of remedial actions described in this RAP will include the following tasks:

- monitoring of existing wells for free product and manually recovering product as necessary;
- rehabilitation of the stormwater pipes in the area of contamination by the installation of slip linings;
- application of oxygen and nutrients to the vadose zone soils and aquifer to enhance natural biodegradation;
- startup testing of the system to optimize efficiency; and
- maintenance, operation, and monitoring of the system for up to 2 years.



## 2.0 BACKGROUND

**2.1 SITE DESCRIPTION.** NAVSTA Mayport is located about 15 miles east-northeast of downtown Jacksonville, Florida (Figure 2-1). NAVSTA Mayport was established in 1942 on approximately 700 acres of land. NAVSTA Mayport is primarily involved in intermediate level maintenance of equipment, ships, aircraft, and other support units assigned to that part of the Second Fleet, which is stationed at the facility.


The turning basin, where ships are docked and serviced, is located in the northern part of the station. The Alpha Delta Pier site, approximately 1,450 feet long and 70 to 80 feet wide, is located on the southwest side of the turning basin (Figures 2-2 and 2-3).

**2.2 SITE HISTORY.** The Alpha Delta Pier is actually two contiguous piers, Alpha Pier and Delta 1 Pier. Alpha Pier, the original pier at NAVSTA Mayport, has been constructed in stages (Figure 2-4). According to Public Works personnel, the first stage of Alpha Pier was in place by 1958. The pier bulkhead was constructed with a double wall of steel sheet piles. The space between the steel pile walls was filled with grout. The walls and grout were pinned together with 1.5-inch diameter tierods. The original wall was driven to various depths, generally extending to 49 feet below the mean low water (MLW) level, with a dredged depth of about 30 feet below MLW level. The pier was approximately 40 feet wide.

The widening of Alpha Pier began in 1980. The pier was extended laterally into the basin some 40 feet. Construction consisted of cellular cofferdams. Each cofferdam consists of steel piles, driven to depths ranging from 38 to 48 feet below MLW level. Each cell was backfilled. From the drilling program, it appears that the upper few feet of backfill may have consisted of construction debris and dredge materials, although the record construction drawings indicate the cells were backfilled with compacted sand. The top of the pier was capped with a compacted limerock base and 3 inches of asphaltic concrete. Steel sheet piles in contact with the basin water were covered with an epoxy seal to a depth of 38 feet below MLW level.

Delta Pier is divided into four parts, Delta 1 through Delta 4 piers. Only that part that adjoins Alpha Pier, Delta 1, was investigated during the contamination assessment (CA). Delta 1 was constructed in 1961. Exact construction details of the Delta Pier are unknown, but are thought to be similar to the original construction design of Alpha Pier. Delta Pier was capped with a compacted limerock base and asphaltic concrete surface.

There are existing underground utilities throughout the pier area. The approximate locations and the distribution density of the known utilities are illustrated in Figure 2-5. These utility lines include fuel and oily waste steel pipelines, electrical, stormwater, wastewater, sanitary sewer, potable water, steam, and compressed air lines. The original fuel lines were installed in 1959 and 1960. The original oily waste lines were installed in 1961. These product transfer lines transport JP-5, diesel fuel marine (DFM), and waste oil. All of these steel pipelines range between 6 and 12 inches in diameter and are connected to a distant fuel farm.




**FIGURE 2-1  
FACILITY LOCATION MAP**



**REMEDIAL ACTION PLAN**

**ALPHA DELTA PIER  
U.S. NAVAL STATION  
MAYPORT, FLORIDA**




**FIGURE 2-2  
SITE LOCATION MAP**

TANK2-2/KGP/12/D6/93




**REMEDIAL ACTION PLAN**

**ALPHA DELTA PIER  
U.S. NAVAL STATION  
MAYPORT, FLORIDA**




**FIGURE 2-3  
SITE MAP**




**REMEDIAL ACTION PLAN**

**ALPHA DELTA PIER  
U.S. NAVAL STATION  
MAYPORT, FLORIDA**




**FIGURE 2-4  
PIER CONSTRUCTION HISTORY**



**REMEDIAL ACTION PLAN**

**ALPHA DELTA PIER  
U.S. NAVAL STATION  
MAYPORT, FLORIDA**



**LEGEND**

- Utility line
- \*-\*-\* Fence

**FIGURE 2-5**  
**APPROXIMATE LOCATIONS OF KNOWN**  
**UNDERGROUND UTILITIES AND OTHER**  
**OBSTRUCTIONS**



**REMEDIAL ACTION PLAN**

**ALPHA DELTA PIER**  
**U.S. NAVAL STATION**  
**MAYPORT, FLORIDA**

In 1985, product loss was discovered in a DFM line. A break in the pipeline was detected at the junction of the Alpha and Delta piers. It was estimated that more than 500 gallons of fuel were released. Personnel from the facility's Public Works department were unable to state exactly which fuel line was involved with the product loss. The break in the line was repaired, and some lost product was recovered immediately after repairs were completed. The amount of product recovered is unknown. In August 1988, 3½ inches of free product were discovered in an electrical utility manhole. The manhole is located on Alpha Pier, south of the 1985 DFM pipeline break area. Approximately 1,000 gallons of an oil and water mixture was removed from the manhole. The pipeline break was reported in writing by the Public Works Department to the Florida Department of Environmental Regulation (FDER) (now known as the Florida Department of Environmental Protection [FDEP]) in October 1989.

In January 1990, a DFM pipeline was cut during excavation operations at the west end of Alpha pier. In a January 1990 written report to FDER, it was estimated that the amount of released product was less than 1,000 gallons. During repair operations, an unknown quantity of contaminated soils were removed from the site and transported to a permitted incineration facility.

The January 1990 report also noted the discovery of old oily waste product in the excavation area, indicating a previous product release. As a result, fitness tests were conducted on the oily waste and fuel pipelines. The oily waste mainline is a gravity flow system and does not allow for in-line testing or sampling until it is discharged into a common receiving vessel. Specific identification and location of suspect piping is not possible. As a result, the oily waste mainlines were tested with a dye tracer. The dye test indicated that an oily waste line was leaky. The test also indicated that the storm drain lines were leaky and receiving petroleum product from the lines and/or contaminated soils and groundwater.

The DFM pipeline system is regularly pressure tested by the Naval Supply Center (NSC) Fuel Department. No apparent leaks were reported to have been found in any of the pressurized lines.

In the spring of 1992, a new water line was installed at the Alpha and Delta Piers. At that time, some contaminated soil was removed from the area where the break had occurred. Some of the soil was incinerated at an offsite facility. The remainder of the soil, contained in 24 55-gallon drums, is scheduled to be or has been incinerated at an offsite facility. Subsequent to the installation of the new water line, both Alpha and Delta 1 Piers were repaved with a compacted limerock base and 4 inches of asphaltic concrete.

During periods of rain and at low tide, a sheen is sometimes evident at the discharge point of the storm sewer that empties into the turning basin near the intersection of the Alpha and Delta piers. Absorbent booms have been placed at the point of discharge of the storm sewer. The storm sewer is located between Buildings 2 and 36. The storm sewer in question is downgradient of the location of the 1985 DFM pipeline break.

**2.3 SUMMARY OF CONTAMINATION ASSESSMENT REPORT (CAR) FINDINGS, CONCLUSIONS, AND RECOMMENDATIONS.** As a result of the various product loss events, a CA was performed by ABB-ES from June 1992 through September 1992. The objectives were

to identify petroleum contaminants and their likely sources at the site, assess the degree and extent of petroleum contamination in the soil and the groundwater, and recommend remedial actions, if necessary, to attain compliance with State regulations. During this investigation, a previously unknown area of contamination was detected. Evidence indicated that the D1-2 oily waste riser, a waste receptacle at the Delta Pier, had leaked at some time in the past. This riser has not been in service for over 3 years; therefore, the contaminant source is considered abated.

Fifty-nine soil gas sample sites, 24 soil borings, 22 shallow monitoring wells, and 2 deep monitoring wells were advanced or installed at the site. Soil gas samples, organic vapor analysis samples, gas chromatograph samples, and soil and groundwater quality samples were collected. Soil and groundwater quality samples were analyzed for petroleum constituents of the used oil analytical group as defined in Chapter 17-770, FAC. The findings, conclusions, and recommendations of the CAR are summarized below.

### 2.3.1 CAR Findings

- Soil encountered during drilling operations was mostly fill material. Soil typically consisted of very fine-grained sand, silt, shell material, and construction debris, such as concrete. Naturally occurring sediments consisted of fine-grained sand and shell beds.
- Only the surficial, unconfined aquifer was encountered during drilling operations. The base of this aquifer was not determined during the field investigation. A literature search indicates that the base of the aquifer is approximately 70 feet below land surface (bls).
- Water in the upper part of the unconfined surficial aquifer is relatively fresh. Generally, over much of the facility, groundwater at depths greater than 40 feet bls becomes brackish and is classified as G-III. At the site, groundwater becomes brackish at depths greater than 50 feet bls.
- Groundwater beneath much of the site was encountered at approximately 4.0 feet bls. At the relict beach ridge, a topographic high inland of the pier (Figure 2-6), water was encountered at up to 17 feet bls.
- The overall direction of groundwater flow is northerly toward the bulkheads and turning basin.
- Contaminated soil was detected beneath the Alpha and Delta 1 piers. Contaminated soil is located near and west of the D1-2 oily waste riser and in the vicinity of the 1985 DFM pipeline break.
- Contaminants detected in the soil include total recoverable petroleum hydrocarbons (TRPH), extractable organics, naphthalenes, volatile organic aromatics, petroleum related tentatively identified compounds, arsenic, barium, chromium, and lead.
- Free product was measured in monitoring well MPT-1406-16 with a thickness of 2 inches. The product appears to be weathered. Free product was not detected in any other monitoring well. Free product was detected in two utility (electrical and telephone) manholes. Both manholes are located



between monitoring well MPT-1406-16 and the 1985 DFM pipeline break. Free product was measured at 1 inch in one manhole and 1½ inches in the other. Free product was not detected in any other manhole.

- Groundwater contaminants identified during the CA include total volatile aromatic hydrocarbons (benzene, ethylbenzene, toluene, and xylenes [BTEX]), polynuclear aromatic hydrocarbons, total naphthalenes (naphthalene, 1-methylnaphthalene, and 2-methylnaphthalene), TRPH, arsenic, chromium, and lead.
- Concentrations of contaminants in groundwater quality samples that equal or exceed standards or target levels as established by the FDEP for G-II groundwater include benzene, polynuclear aromatic hydrocarbons, total naphthalenes, and TRPHs.
- Groundwater contamination is located at two areas: (1) in the vicinity west of the oily waste riser, D1-2; and (2) in the vicinity of the 1985 DFM pipeline break. In general, contamination appears to be restricted to the pier areas. At the 1985 DFM pipeline break, contamination extends from the bulkhead to approximately 150 feet inland along Maddox Avenue.
- The diesel fuel marine pipeline has been repaired. The oily waste riser has been taken out of service. The sources of contamination have been abated.
- Evidence of contamination was not found during the CA at a location in the western part of Alpha Pier where a fuel pipeline was damaged.
- Petroleum sheens have been reported at various times in the turning basin. The sheens emanate from storm drain discharge water that empties into the basin. Absorbent booms have been placed at the point of discharge.
- There are 25 production and potable water wells in the area of the facility. Five potable water wells at the facility are within a ¼-mile radius of the site. All five wells are screened in the Floridan aquifer system.
- Hydraulic conductivity (K) values ranged from 33.20 to 9.06 feet per day (ft/day). The hydraulic gradient (I) was calculated to be 0.007 foot per foot. Based on the K of 21.13 ft/day and I of 0.007, the average linear pore water velocity (V) beneath the site was calculated to be 0.59 ft/day.
- The tidal influence study conducted on July 14, 1992, indicates groundwater elevation fluctuations range from 0.2 to 0.4 foot in the contaminated area during a full tidal cycle. Groundwater at 3.0 feet above the National Geodetic Vertical Datum (NGVD) of 1929 or higher appears unaffected by tidal action. Groundwater in the vicinity of the storm sewer along Maddox Avenue fluctuates more than in the area where free product has been observed.

### 2.3.2 CAR Conclusions

- The contamination at the Alpha Delta pier emanated from a broken pipeline and an oily waste riser. These sources have been abated.

- Soil at the site is contaminated to a depth of at least 44 feet bls. However, only the upper 4 feet is above the water table and, therefore, considered excessively contaminated soil as defined by Chapter 17-770, FAC.
- Groundwater in the unconfined surficial aquifer has been adversely impacted by petroleum constituents that exceed Chapter 17-770, FAC, groundwater cleanup target levels.
- Potable water wells have not been nor are expected to be impacted by contaminants from the Alpha Delta pier.

### 2.3.3 CAR Recommendations

- Free product should be recovered from the 1985 diesel fuel pipeline break site. Measures to recover the free product should be implemented as quickly as possible.
- In addition to the absorbent booms, surface skimmers should be placed at the point of discharge of the storm sewer. The use of booms and skimmers should be considered a temporary measure.
- Abandonment of the storm sewer and the sealing of the point of discharge to the turning basin should be explored as a more permanent solution to abating petroleum discharge to the basin.
- All fuel and oily waste risers and associated piping, whether they are in service or not, should be tested for possible leaks.
- All fuel and oily waste mainlines should be tested or retested for tightness. Where tightness tests are not possible, alternate test methods should be used.
- If not already in place, a petroleum products management program should be developed and implemented. This program should account for all volumes of product handled at the fuel farm and at all piers. It should also have in place procedures and action plans to address leaks, spills, and other uncontrolled discharges of petroleum products, as well as emergency remedial plans.
- Due to the presence of free product and because concentrations of the contaminants in the soil and groundwater beneath the site exceed the Chapter 17-770, FAC, cleanup target levels, ABB-ES recommends that a remedial action plan be prepared to address the contamination and initiate an appropriate course of action.



### 3.0 REMEDIAL ALTERNATIVES.

3.1 CONTAMINANTS OF CONCERN. Laboratory analyses indicate the contamination may be from several sources, including the DFM pipeline and the oily waste collection system. Based on the available data, the Chapter 17-770, FAC, used oil analytical group of contaminants will be the basis for the remedial design. These parameters are:

- arsenic (U.S. Environmental Protection Agency [USEPA] Methods 206.2, 206.3, 7060, or 7061),
- cadmium (USEPA Methods 200.7, 213.1, 213.2, 6010, 7130, or 7131),
- chromium (USEPA Methods 200.7, 218.1, 6010, or 7191),
- lead (USEPA Method 239.2 or 7421),
- priority pollutant volatile organics (USEPA Methods 624 or 5030/8240)
- priority pollutant extractable organics (USEPA Methods 625, 3510/8250, or 3510/8270)
- non-priority pollutant organics (with gas chromatograph/mass spectroscopy [GC/MS] peaks greater than 10 parts per billion [ppb]) (USEPA Methods 624 or 5030/8240, and 625, 3510/8250, or 3510/8270), and
- TRPHs (USEPA Method 418.1)

3.2 APPLICABLE CLEANUP STANDARDS. The surficial aquifer at the site is generally brackish, with a freshwater lens present in the upper zone. According to Franks (1980), "The local surficial aquifer acts as a single unconfined (water-table) aquifer to a depth of about 70 feet bls." The freshwater lens varies in thickness from about 40 feet, near the center of NAVSTA Mayport, to zero at the St. Johns River and the Atlantic Ocean. Franks (1980) goes on to state that "Although the water above a depth of 40 feet is fresh and initially could be used in a water supply system, after a short pumping interval brackish water from the lower zone would rise in response to a reduction in head, contaminating the upper freshwater zone." During his investigation, water in one test well, which was being pumped at about 20 gallons per minute (gpm), was observed to be gradually increasing in specific conductance after pumping for only about 30 minutes. Therefore, because the freshwater lens is not a viable potable water source and is not otherwise distinguishable from the brackish zone, the surficial aquifer is classified under Chapter 17-3, FAC, as G-III.

Action levels for remedial actions at this site are based on the upper limits of contaminant concentrations for monitoring only situations in a G-III aquifer. These parameters and target concentrations are as follows.

<u>Parameter</u>	<u>Groundwater Target Concentration (ppb)</u>	
	<u>Source</u>	<u>Plume Perimeter</u>
Total BTEX	1,000	200
Benzene	500	200
TRPH	100,000	5,000
Lead	1,000	50
Arsenic	1,000	50
Cadmium	200	5
Chromium	1,000	50

Naphthalenes and polynuclear aromatic hydrocarbons (PAHs) have been identified at the site, but are not listed as parameters for monitoring in G-III groundwater. Therefore, the standards set for monitoring only, at a source in a G-II aquifer, with no nearby wells will be used. For PAHs, this standard is 20 times the drinking water standard. For naphthalenes and PAHs detected at the site to date, the standards are as follows.

<u>Parameter</u>	<u>Groundwater Target Concentration (ppb)</u>
Total naphthalenes	2,000
Acenaphthene	400
Acenaphthylene	200
Anthracene	200
bis(2-Ethylhexyl)phthalate	120
Fluoranthene	840
Fluorene	200
Phenanthrene	200
Pyrene	200

Soil contamination at the site exceeds standards presented in Chapter 17-770, FAC. Those standards, however, are based on risks associated with contaminated soil over a potable water source aquifer. Because the surficial aquifer at this site is G-III and, therefore, not a potable water source, alternate contaminant levels are appropriate.

The Chapter 17-770, FAC, standards are based on a proportional relationship between the presence of soil contamination, as measured by an organic vapor analyzer (OVA), and the risks associated with potable water becoming contaminated by that soil. An increase in the acceptable level of soil contamination, as measured by an OVA, proportional to the increase in the acceptable level of contamination, from G-II to G-III, is recommended.

Standards for G-III groundwater near a contaminant source are used for this correlation because the contaminated soil is considered a contaminant source. The increase in acceptable levels from G-II to G-III groundwater concentrations are from 50 micrograms per liter ( $\mu\text{g}/\ell$ ) to 1,000  $\mu\text{g}/\ell$  for total BTEX, from 1  $\mu\text{g}/\ell$  to 500  $\mu\text{g}/\ell$  for benzene, and from 5 milligrams per liter ( $\text{mg}/\ell$ ) to 100  $\text{mg}/\ell$  for TRPH. These increases are by factors of 20, 500, and 20, respectively. Therefore, increasing the acceptable level of soil contamination, as measured by an OVA, by a factor of 20 is recommended. The recommended acceptable OVA measured concentration is 1,000 parts per million (ppm), based on a corresponding concentration of 50 ppm at a G-II groundwater site.

**3.3 EXTENT OF CONTAMINATION.** All groundwater monitoring wells at the site were sampled on May 17 and 18, 1993. Samples were analyzed for the Used Oil analytical group parameters. The complete results of the laboratory analyses are presented in Appendix A. A summary of the analytical results is presented in Table 3-1. Free product thickness in monitoring well MPT-1406-16 was measured at 8 inches on April 22, 1993, and at 6 inches on May 17, 1993. Free product was not found in MPT-1406-16 on August 16, 1993.

**3.3.1 Soil Contamination** A definition of excessive soil contamination has been recommended for this site as soil with OVA headspace measurements exceeding 1,000 ppm. In accordance with this definition, four areas can be identified as excessively contaminated based on data in the CAR for soil at or above the water table. The measurements exceeding 1,000 ppm were taken from soil at less than 1 foot above the water table as measured at high tide (except one sample from MPT-1406-3 that was collected nearly 3 feet above the water table). Calculations presented in Appendix B show that a capillary fringe thickness of 1.25 feet or more is likely to be present at the site. Therefore, it is believed that the reported soil contamination is the result of the presence of contaminated groundwater and does not represent excessive soil contamination. This is further evidenced by the configuration of the reported soil contamination in the vicinity of the storm sewer, which runs northeast along Maddox Avenue to the Delta Pier. Groundwater flow in that area is generally from west to east. The reported soil contamination ends abruptly at the storm sewer as it moves downgradient. It is known that contaminated groundwater infiltrates into this storm sewer. Tidal influence or seasonal variations in the water table elevation may have resulted in some smearing of the free product, but these fluctuations do not appear to exceed about ½ foot. These facts indicate that the contamination is closely related to the groundwater and does not represent excessive soil contamination.

**3.3.2 Free Product** Free product was observed in MPT-1406-16 at a thickness of 2 inches during the CA. Product was observed and measured from a sample collected in a bailer. The free product was measured on August 6 and September 23, 1992. The monitoring well was installed July 8, 1992. The product was blackish in color and had a petroleum product odor. When shaken, the product dispersed into the water. The particles of product remained suspended in the water for a short period of time, possibly 2 minutes. These characteristics suggest that the product is old and/or mixed with other compounds, such as a soapy chemical. Prior to August 6, 1992, free product was not noted in the well when water volumes were collected in a bailer. Rather, the upper portion of the water column was cloudy and grayish, and droplets of product were evident on the wall of the bailer.

In September 1992, monitoring wells MPT-1406-16, MPT-1406-04, MPT-1406-05, MPT-1406-06, and MPT-1406-07 were examined for the presence or absence of free product. In addition, all manholes in the immediate vicinity of these wells were checked for the presence or absence of free product. Free product was detected in monitoring well MPT-1406-16 with a thickness of 2 inches. A telephone utility line manhole, just north of MPT-1406-16, had a free product thickness of 1¼ inches. The electrical utility manhole, where free product was originally discovered, also had free product at a thickness of 1½ inches. Free product was not detected in any other well or manhole.


Free product at the site may exist primarily along the underground telephone, electrical, and potable water lines southeast of the 1985 pipeline break. The

underground utilities and the disturbed sediments surrounding the utilities could provide greater permeability and less resistance than the more compacted sediments, where utilities do not exist. Well MPT-1406-16 is located in an area where the soil was recently disturbed during the installation of a new potable water pipeline. The free product may not be migrating further inland or westward due to the greater hydraulic head in those directions and may not be migrating eastward along the utility pipelines because the storm drain beneath Maddox Avenue appears to act as a barrier, capturing the edge of the product plume and discharging it to the turning basin.

Since completion of the CAR, additional free product has been observed in well MPT-1406-16. A free product thickness of 8 inches was measured on April 22, 1993, and a thickness of 6 inches was measured on May 17, 1993. The variation in free product thickness does not appear to correlate with groundwater table elevation changes. Increases in free product thickness have occurred following a drop in the water table elevation, the opposite of what might be expected if product were being smeared onto the soil. It is believed that the increase in thickness between September 1992 and April 1993 may be a result of product migrating back through the area around MPT-1406-16, which was excavated during the water line installation prior to the installation of MPT-1406-16. Therefore, the increased thickness is not considered to be indicative of a new source. Well MPT-1406-16 was checked again on August 16, 1993, and no free product was observed. Since that time, the well has been checked on a monthly basis and free product has not been present. Further definition of the product plume is precluded by the beach ridge relict at Building 2, pier structures, and the great number of underground utility lines. Therefore, the quantity and extent of free product present, if any, cannot be precisely determined. The estimated extent of past or present free product is shown on Figure 3-1.

**3.3.3 Groundwater Contamination** A complete round of groundwater sampling was conducted on May 17, 18, and 19, 1993. Samples were analyzed for the used oil group parameters specified in Chapter 17-770, FAC. The results of these analyses are presented in Appendix A and summarized in Table 3-1. Based on target concentrations presented in Section 3.2, groundwater contamination is limited to the area of monitoring wells MPT-1406-4, MPT-1406-6, and MPT-1406-7, where the TRPH concentrations were found to exceed the target, and MPT-1406-16, where free product has been observed. However, contaminants are present over a larger area in concentrations, which, if discharged to the turning basin, might exceed Class III water quality criteria. Contaminated groundwater currently discharges to the turning basin via infiltration to the storm sewer piping along Maddox Avenue. The approximate extent of TRPH contamination is shown on Figure 3-2.

**3.4 SITE-SPECIFIC LIMITATIONS TO ALTERNATIVES.** The site contamination is located beneath an active military port facility. The site lies partially within a restricted access area, which is fenced and guarded. Part of the source area lies beneath a section of the dock that serves as a roadway. This is an active area and any construction or operation and maintenance activities that would be disruptive must be minimized. The site is also underlain by many active and abandoned utilities, including potable water mains, sanitary sewers, oily waste sewers, stormwater sewers, electrical lines, telephone lines, fuel pipelines, and service lines and risers for ship connections for each of these. Additionally, structural components of the original Alpha bulkhead and dock are present, including the original bulkhead, steel tie rods, concrete anchor walls, wooden



**LEGEND**

-  Monitoring Well Location
-  Free Product Location
-  Manhole Location

**FIGURE 3-1  
ESTIMATED EXTENT OF PAST FREE PRODUCT**



**REMEDIAL ACTION PLAN**


**ALPHA DELTA PIER  
U.S. NAVAL STATION  
MAYPORT, FLORIDA**

**Table 3-1  
Summary of Laboratory Analytical Results,  
May 17, 1993**

Remedial Action Plan  
Alpha Delta Piers  
Naval Station Mayport  
Mayport, Florida

	Benzene	Toluene	Ethylbenzene	Total Xylene	Total BTEX	Naphthalene	TRPH	Arsenic	Cadmium	Chromium	Lead
MPT-1406-1	1 U	1 U	1 U	1 U	1 U	10 U	1 U	10 U	10 U	50 U	6
MPT-1406-2	1 U	1 U	1 U	1 U	1 U	10 U	1 U	10 U	10 U	50 U	11
MPT-1406-3	1 U	1 U	1 U	1 U	1 U	15	3	10 U	10 U	50 U	17
MPT-1406-4	5	1 U	15	5	25	510	8	10 U	10 U	50 U	12
MPT-1406-5	1 U	1 U	1 U	1 U	1 U	10 U	1 U	10 U	10 U	50 U	5 U
MPT-1406-6	1 U	1 U	1	1	2	10 U	160	10 U	10 U	50 U	5 U
MPT-1406-7	1 U	1 U	1 U	1 U	1 U	12	59	10 U	10 U	50 U	15
MPT-1406-8	1 U	1 U	1 U	1 U	1 U	10 U	1 U	10	10 U	50 U	5 U
MPT-1406-9	1 U	1 U	1 U	1 U	1 U	10 U	3	36	10 U	50 U	16
MPT-1406-10	1 U	1 U	1 U	1 U	1 U	10 U	1 U	10 U	10 U	50 U	35
MPT-1406-11	1 U	1 U	1 U	1 U	1 U	10 U	1 U	10 U	10 U	50 U	5
MPT-1406-12	1 U	1 U	1 U	1 U	1 U	10 U	1 U	16	10 U	50 U	30
MPT-1406-13	1 U	1 U	1 U	1 U	1 U	10 U	1 U	35	10 U	50 U	14
MPT-1406-14	1 U	1 U	1 U	1 U	1 U	10 U	1 U	14	10 U	50 U	5 U
MPT-1406-15	1 U	1 U	1 U	1 U	1 U	10 U	1 U	12	10 U	50 U	6
MPT-1406-16	FP	FP	FP	FP	FP	FP	FP	FP	FP	FP	FP
MPT-1406-17	1 U	1 U	1 U	1 U	1 U	10 U	1 U	14	10 U	50 U	6
MPT-1406-18	1 U	1 U	1 U	1 U	1 U	10 U	1 U	10 U	10 U	50 U	5 U
MPT-1406-19	1 U	1 U	1 U	1 U	1 U	10 U	1 U	10 U	10 U	50 U	5 U
MPT-1406-20	1 UR	1 UR	1 UR	1 UR	1 UR	10 UR	1 UR	10 UR	10 UR	50 UR	14 R
MPT-1406-21	1 U	1 U	1 U	1 U	1 U	10 U	1 U	10 U	10 U	50 U	11
MPT-1406-22	1 U	1 U	1 U	1 U	1 U	29	1 U	10 U	10 U	50 U	7
MPT-1406-23D	1 U	1 U	1 U	1 U	1 U	10 U	1 U	10 U	10 U	50 U	5 U
MPT-1406-24D	1 U	1 U	1 U	1 U	1 U	10 U	1 U	10 U	10 U	50 U	5 U
MPT-1406-TEST	1 U	1 U	1 U	1 U	1 U	10 U	1 U	10 U	10 U	50 U	5 U
MPT-1406-DUP1	1 U	1 U	1 U	1 U	1 U	10 U	1 U	10 U	10 U	50 U	6
MPT-1406-DUP2	1 U	1 U	1 U	1 U	1 U	10 U	1 U	18	10 U	50 U	31
MPT-1406-DUP3	1 U	1 U	1 U	1 U	1 U	10 U	1 U	13	10 U	50 U	5 U
MPT-1406-EB1	1 U	1 U	1 U	1 U	1 U	10 U	1 U	10 U	10 U	50 U	5 U
MPT-1406-EB2	1 U	1 U	1 U	1 U	1 U	10 U	1 U	10 U	10 U	50 U	5 U
MPT-1406-EB3	1 U	1 U	1 U	1 U	1 U	10 U	1 U	10 U	10 U	50 U	5 U

Notes: All concentrations are in micrograms per liter ( $\mu\text{g}/\text{l}$ ).  
 BTEX = benzene, toluene, ethylbenzene, and xylene.  
 TRPH = total recoverable petroleum hydrocarbons.  
 U = not detected above reporting limit.  
 R = data rejected, results do not meet quality assurance/quality control (QA/QC) requirements.  
 FP = free product was present.



**LEGEND**

-  Monitoring Well Location
-  Contamination Isoconcentration Line  
 (all concentrations in parts per million (ppm))

**FIGURE 3-2  
TRPH CONTAMINANT PLUME**



**REMEDIAL ACTION PLAN**

**ALPHA DELTA PIER  
U.S. NAVAL STATION  
MAYPORT, FLORIDA**

structural piles, and tie rod support blocks. All of these subsurface features greatly restrict excavation, drilling, and trenching activities at the site.

**3.5 REMEDIAL STRATEGY.** Because soil contamination was detected only at or near the water table surface and the water table is typically at about 4 feet bls, a separate soil remedial system is not recommended. The potential discharge of contaminated groundwater into the turning basin is considered the principal threat. To mitigate this threat, a strategy of containment and source abatement is proposed. Containment should be provided that will prevent future discharges of contaminated groundwater from the site into the turning basin. Source abatement should include removal of any free product that may be present and the reduction of contaminant concentrations. A monitoring program should also be provided, which will allow for measurement of the progress of the remediation and provide feedback for maximizing the systems operating efficiency.

**3.6 DISCUSSION OF ALTERNATIVES.** After defining the contaminants of concern, the applicable cleanup standards, and the extent of contamination and developing a remedial strategy, it is necessary to identify and screen technologies that may be applicable to mitigating the contamination at the site. Because cleanup technologies applicable to sites contaminated with petroleum substances are continually being improved and developed, it is important to develop remedial action alternatives using the most effective technologies available.

**3.6.1 Free Product Recovery** A free product removal program is in progress at the site on a monthly basis. Free product thicknesses up to 8 inches have been observed in well MPT-1406-16, but no free product has been found during the last 5 months. Based on this history, several options may be applicable. One option is to assume that free product is no longer a concern at the site and take no further actions. While there currently appears to be no need for free product recovery, this option does not address the fact that the observed presence of free product has been variable, and the possibility of free product reappearing exists.

Another option is to assume that free product will return and that a free product recovery system is needed. Such a system might include a product recovery well and a product only pumping system, which removes the free product without pumping any groundwater, or a total fluids system, which removes free product and groundwater together. Choosing the appropriate method would depend on the selected groundwater remedial alternative.

A third option is to continue monthly monitoring and free product recovery by manual methods when necessary. Such a program could be modified for more or less frequent product recovery as needed. This option would assure that any free product present would be dealt with, but would not be expensive to implement.

**3.6.2 Groundwater Remediation** In general, groundwater may be remediated *in-situ* or *ex-situ*. These two general scenarios are discussed separately below. Either scenario could be applied along with the containment strategy.

**3.6.2.1 In-Situ Treatment** This alternative would consist of treating the groundwater to reduce the mobility, toxicity, and/or volume of the contamination without removal. The only *in-situ* treatment technology considered is

bioremediation. Other alternatives such as *in-situ* air stripping or sparging are not considered feasible because of the high water table and the resulting difficulty in collecting the off gases as soil vapors.

*In-situ* bioremediation typically involves the delivery of nutrients to bacteria, which degrade the petroleum products, breaking them down to carbon dioxide and water. Some type of initial testing is typically required to assess the existing level of biological activity and the appropriate nutrient supplements needed to effect the biodegradation. This technology has been used successfully to reduce volatile organic compound (VOC) contaminant levels. Implementation would require a system for delivering the nutrients and oxygen to the contaminated zone of the aquifer. The biological processes may be difficult to control *in-situ*, and oxygen and nutrients may be difficult to deliver due to site pavement and numerous underground utilities.

**3.6.2.2 Ex-Situ Treatment** This alternative would consist of collecting the contaminated groundwater, treating it to reduce its mobility, toxicity, and volume, and disposing of the treated effluent. The groundwater would be collected through extraction wells or recovery trenches. Use of this option would require greater treatment than *in-situ* alternatives in order to meet effluent disposal requirements. Treatment technologies considered include ultraviolet (UV)/oxidation, biological treatment, air stripping, and carbon adsorption.

UV/oxidation is a process in which organic contaminants in extracted groundwater are oxidized through simultaneous application of UV light with ozone and/or hydrogen peroxide. Pretreatment for removal of naturally occurring inorganics (e.g., iron, lead, or manganese) may be required to prevent fouling of the oxidation system. UV/oxidation has not been as widely used for petroleum cleanups as air stripping or carbon adsorption, but can be an effective technology for treating VOC contaminated water.

Biological treatment is a process that destroys organics through biodegradation, acclimation-degradation, or chemical conversion of the organic wastes by introducing the extracted groundwater to either an aerobic or anaerobic biological treatment process. Microorganisms and nutrients (if needed) are added to induce one or more of the responses. Site VOC concentrations must be able to support the biological processes for this to be feasible. Implementation may require additional testing and secondary treatment may be needed to achieve target concentrations. If onsite effluent disposal is used, bioenhancement of the effluent could be used with any of the *ex-situ* treatment alternatives. This would involve adding oxygen and/or nutrients to the treated effluent and returning it to the contaminated area to promote biological activity in the aquifer.

Air stripping is a technology that is proven effective for removal of VOCs and some semivolatle organic compounds (SVOCs). It reduces concentrations of VOCs through intimate contact of extracted groundwater with air. Water descends a packed column while air is forced up the column to promote mass transfer of organics from aqueous to gaseous phase. Off gases may require further treatment to meet air regulations. Pretreatment for removal of naturally occurring inorganics (e.g., iron, lead, and manganese) may be required to prevent fouling of air strippers.

Carbon adsorption is a proven technology for removing VOCs and SVOCs from groundwater, but typically is not cost effective for treating groundwater with high VOC or SVOC concentrations. It is easily implemented, although periodic changeout of spent carbon is required. Disposal of spent carbon is also a consideration. Carbon adsorption may be used, with another technology, as a polishing step.

**3.6.3 Groundwater Extraction** If *ex-situ* treatment of groundwater is selected, a groundwater extraction method must be selected. Alternatives considered include extraction wells, combined vapor-fluid vacuum extraction systems, and recovery trenches.

Extraction wells consist of one or more wells from which groundwater can be pumped to the treatment system. Wells are designed based on the location of the contamination, the aquifer hydraulic conductivity, the hydraulic gradient of the water table, and the depth to the water table. The well depth, diameter, screen length, pumping rate, drawdown, and the number and location of wells are designed to produce the appropriate capture zone. This is a widely used and accepted groundwater recovery method.

Combined vapor-fluid vacuum extraction systems consist of vacuum pumps that remove soil vapors and dewater the selected zone simultaneously. The systems typically are similar to well point dewatering systems with draw tubes within the wells for water removal and valving to distribute the vacuum between water and vapor recovery. If a saturated portion of the aquifer is dewatered, air continues to flow through the pores allowing remediation to continue. This is particularly an advantage in aquifers with low transmissivities. Because the depth of dewatering is controlled by the magnitude of the vacuum, the affected area is automatically maintained during variations of the adjacent water table. This method has a physical limitation on the depth from which water can be removed. Theoretically, a perfect vacuum can support a water column of about 34 feet (one atmosphere). In application, this method can typically lift water from 18 to 20 feet below the elevation of the vacuum pump.

Recovery trenches typically consist of perforated pipe laid in a trench, which is backfilled with a material that is more permeable than the surrounding soil. Groundwater flows by gravity into the pipe and to a sump where it is collected and pumped to the treatment system. Recovery trenches can be placed at the center of a contaminated area with a shallow water table gradient to collect water from all directions, or downgradient and perpendicular to the flow direction to intercept the flow at sites with greater water table gradients.

**3.6.4 Effluent Disposal** If *ex-situ* treatment of groundwater is selected, disposal of the treated effluent must be considered. The options considered include discharge to the NAVSTA Mayport sanitary sewer system, reinjection to the groundwater, and discharge to a surface water body. The NAVSTA Mayport wastewater treatment plant has sufficient capacity to accept the treated effluent. Although a permit to discharge to this system will be required, disposal costs associated with this option would be low. The soil at the site is suitable for disposing of the treated effluent through a recharge gallery, although the possible locations of a gallery would be limited due to the high water table and surface topography. Use of this option would allow biological enhancement of the remediation by adding nutrients to the effluent prior to reinjection, but would require a more stringent cleanup criteria. Discharge to

a surface water body would be easy to implement, but would require a National Pollution Discharge Elimination System (NPDES) permit. The permit monitoring requirements, which might include more frequent effluent sampling and bioassays, would add significantly to the cost of this option.

**3.7 ALTERNATIVE SELECTION.** A mechanical free product recovery system (e.g. product recovery well and pump) is not considered appropriate for this site. A program of scheduled monitoring and manual product recovery as necessary is proposed. *In-situ* bioremediation is selected for site groundwater remediation because it destroys the contaminants and will minimize the disruption of site activities and subsurface utilities. The *in-situ* option is preferred to the pump and treat alternatives because it doesn't require any handling of contaminated groundwater. This eliminates the need for extensive recovery, treatment, and disposal equipment, reduces operation and maintenance (O&M) requirements, and avoids concerns associated with effluent disposal. Because the site is located in a G-III aquifer, *in-situ* bioremediation can sufficiently reduce the contaminant concentrations to an acceptable level cost effectively.



## 4.0 RECOMMENDED REMEDIAL ACTION


The recommended remedial action for the Alpha Delta Pier at NAVSTA Mayport consists of containment of the contaminant plume behind the existing bulkheads and source abatement through a free product monitoring and recovery program and groundwater treatment by *in-situ* bioremediation. The remedial system layout is shown in Figure 4-1.

**4.1 PLUME CONTAINMENT.** Contaminated groundwater appears to be migrating from the source area near well MPT-1406-16, downgradient toward the original Alpha and current Delta bulkheads. Because the bulkheads are nearly impermeable, the contaminated groundwater then moves laterally, a short distance to the west, but primarily to the east. The movement to the east is primarily the result of drawdown effects of the storm drainage pipe underneath Maddox Avenue. The pipe is currently functioning as an interception trench, capturing a portion of the contaminant plume and discharging it to the turning basin. To counter this induced groundwater flow and contaminant discharge, the storm drainage pipe will be retrofitted with a slip lining. This will eliminate the infiltration of groundwater, thereby reducing the groundwater gradient and plume migration and eliminating the discharge of contaminated groundwater from the site to the turning basin.

The contaminant plume is contained to the south by the groundwater gradient, which slopes to the north toward the bulkheads at the docks (Figure 4-2). The bulkheads provide an effective barrier, containing the plume on its north side. At the Alpha pier, there are two bulkheads between the contaminated groundwater and the turning basin. The first, constructed around 1960, consists of a double wall of interlocking steel sheet piles, driven to a depth of -49 feet MLW. The space between the sheet pile walls was filled with grout. The Delta bulkhead is an extension of the original Alpha bulkhead and is of similar construction. A second bulkhead was installed at the Alpha pier in front of the old bulkhead around 1980 when the docks were extended into the turning basin. The new bulkhead consists of interlocking steel sheet piles driven to form overlapping cells, approximately 42 feet in diameter, and backfilled with compacted sand. The sheet piles were driven to depths from -38.75 feet MLW on the landward side to -46.5 feet MLW at the water, and coated with an epoxy resin to a depth of -38 feet MLW. The filled cells were capped with concrete, which extends down the face of the bulkhead to -3 feet MLW. The bulkheads are low permeability barriers that restrict the contaminant plume migration. The bulkhead design is shown on Figure 4-3.

The water table slopes towards the bulkheads and flattens as groundwater piles up against them. This flattening has allowed lateral spreading of the plume to the west. There is a slight gradient to the east along the bulkhead, which appears to have retarded plume movement to the west. Were it not for the storm drainage pipe at Maddox Avenue, the plume would be expected to slowly follow an eastward migration path along the bulkheads (which extend approximately 4,000 feet beyond the current plume location).

Groundwater infiltration to the storm drainage pipe along Maddox Avenue has created a potentiometric low in that area (Figure 4-2). Contaminated groundwater and, possibly, free product have infiltrated the pipe and discharged to the



**LEGEND**


- ⊕ Monitoring Well Location
- Contamination Isoconcentration Line  
(All concentrations in parts per million (ppm))

**FIGURE 4-1  
REMEDIAL SYSTEM LAYOUT**



**REMEDIAL ACTION PLAN**

**ALPHA DELTA PIER  
U.S. NAVAL STATION  
MAYPORT, FLORIDA**



**LEGEND**

- Monitoring Well Location
- Groundwater Elevation Isopleth  
 Dashed where inferred  
 Contour interval = 0.5 feet  
 in feet above MSL



DELTPIER/KGP/12/06/93

**FIGURE 4-2  
GROUNDWATER ELEVATION CONTOUR MAP**




**REMEDIAL ACTION PLAN**

**ALPHA DELTA PIER  
U.S. NAVAL STATION  
MAYPORT, FLORIDA**



**TYPICAL PLAN OF SHEET PILES**  
 SCALE: 1" = 50'  
 SOURCE: NAVFAC DRAWING No. 5058895



**PIER BRACKET DETAIL**  
 SCALE: 1" = 2"  
 SOURCE: NAVFAC DRAWING No. 5058896

**FIGURE 4-3**  
**ALPHA PIER CROSS SECTION**



**REMEDIAL ACTION PLAN**

**ALPHA DELTA PIER**  
**U.S. NAVAL STATION**  
**MAYPORT, FLORIDA**

turning basin. To stop the infiltration and discharge of contaminants, the pipe will be retrofitted with plastic slip liners. The annulus between the existing pipe and the new liners will be grouted. This will effectively complete the containment of the plume by flattening the eastward gradient and reducing the plume's rate of migration. The drainage pipe will be lined from its discharge point at the Delta Pier bulkhead to a point approximately 250 feet inland (Figure 4-1). A more detailed description of the liner material and installation process is presented in Appendix B.

**4.2 *IN-SITU* BIOREMEDIATION.** Bioremediation is an effective means to clean up contamination due to petroleum products. *In-situ* groundwater bioremediation can reduce the concentrations of the dissolved material in groundwater as well as promote the degradation of petroleum hydrocarbons adsorbed to the soil. In this manner, *in-situ* bioremediation acts at the source of the contamination to reduce contamination of water moving into the contaminated area.

To reduce the concentration of dissolved TRPH and other petroleum contaminants, an *in-situ* biological treatment system will be used at the Alpha Delta Pier. This biological component is designed to promote passive, natural attenuation of the petroleum contamination presently contained behind the bulkheads. In addition to reducing the concentration of dissolved organics, the bioremedial system is also intended to promote degradation of any fuel sorbed to the soil downgradient of the source area.

The principle behind *in-situ* bioremediation is to improve environmental conditions in the saturated zone to induce biological degradation of organic compounds by the naturally occurring population of subsurface microorganisms. Often the natural population has the ability to degrade the compounds of interest, but is limited by inadequate environmental conditions such as shortage of nutrients or electron acceptors (oxygen).

Petroleum-degrading bacteria are commonly found in subsurface soils and groundwater and are present at the Alpha Delta Pier site. Results from laboratory analyses indicate that the most limiting environmental condition for biodegradation of dissolved contaminants at the Alpha Delta Pier is oxygen concentration (electron acceptor). Laboratory testing was conducted to evaluate the feasibility of using bioremediation to treat petroleum contamination in the groundwater at the Alpha Delta Pier site. The testing was performed by the ABB-ES Treatability Laboratory in Wakefield, MA. The test methods and results are discussed in Appendix B.

The proposed approach is to deliver oxygen in a passive manner through oxygen dosing wells and infiltration systems without withdrawing and reinjecting water. Oxygen delivery will be accomplished by adding slow release magnesium peroxide to dosing wells and hydrogen peroxide through the infiltration system. The magnesium peroxide works by continually releasing oxygen into the groundwater. In zones where oxygen is delivered, the indigenous hydrocarbon degrading bacteria will biodegrade the dissolved hydrocarbon. The amount of hydrocarbon that can be removed is directly proportional to the amount of oxygen that is delivered to the subsurface. For every 2.5 Moles of oxygen that is delivered, 2 Moles of hydrocarbon will be transformed to carbon dioxide and water.

Two systems are proposed to treat the contaminated aquifer at the Alpha Delta Pier site. One system treats the "source" area, which currently has aqueous TRPH concentrations greater than 100 ppm. The second system treats the downgradient (eastern) portion of the plume to ensure that aqueous TRPH concentrations at the perimeter do not exceed 5 ppm.

The source area biological treatment system involves adding water containing hydrogen peroxide and other added nutrients using a drip irrigation type system. The nutrients and oxygen added through the system will promote biodegradation of the contaminated vadose zone, and saturated soil and groundwater within the source area.

The perimeter treatment system will be installed at the downgradient edge of the plume. Oxygen in the form of a slow release magnesium peroxide will be added to the aquifer by slowly dissolving as the groundwater flows through wells intersecting the natural groundwater flow. As a result of oxygenation, aerobic microorganisms within the downgradient soil will be stimulated to metabolize the petroleum hydrocarbon compounds. In this way, a plume interception bioremediation zone will be established downgradient of the oxygen addition wells. As long as oxygen is added to these wells, downgradient migration of contaminants should be reduced.

#### 4.2.1 Source Area System

**4.2.1.1 Source Area Contaminant Mass Loading** The average groundwater TRPH concentration in the source area (defined as the region with TRPH concentrations greater than 100 ppm) is approximately 142 ppm based on the available groundwater measurements. Assuming that the thickness of contaminated saturated aquifer exceeding 100 ppm is approximately 5 feet, the volume of contaminated soil is approximately 55,000 cubic feet (ft<sup>3</sup>) or, using the estimated porosity of 25 percent, 13,800 ft<sup>3</sup> of contaminated groundwater (see calculation in Appendix B). To reduce the TRPH concentration in this groundwater to 100 ppm, approximately 16 kilograms (kg) of hydrocarbons will have to be degraded. In addition, there is generally a significant quantity of TRPH sorbed to the soil within such contaminated areas. Assuming that there is 10 times as much TRPH sorbed to the soil within the source area, then there is approximately 180 kg of hydrocarbons in the aquifer that will have to be degraded to reduce the groundwater TRPH concentrations to less than 100 ppm and maintain them at or below that level (Appendix B).

**4.2.1.2 Oxygen and Nutrient Loading** Virtually all of the hydrocarbons found in petroleum fuel at the Alpha Delta Pier have been demonstrated to be biodegradable. Bioremediation of the dissolved hydrocarbons in the saturated soil will require delivery of a sufficient amount of oxygen to the bacteria that occur naturally in the soil. Oxygen can be delivered to the contaminated area by infiltrating water saturated with atmospheric oxygen (i.e., approximately 9 milligrams [mg] of oxygen per liter of water) or by infiltrating water containing 100 ppm hydrogen peroxide, which slowly hydrolyzes to produce 50 ppm molecular oxygen. Assuming that it is necessary to add 5 grams oxygen to biodegrade 1 gram of petroleum carbon (based on stoichiometry of 2.5:1 and a safety factor of 100 percent), then the amount of dissolved plus sorbed hydrocarbons estimated to be in the source area will require approximately 900 kg of oxygen for remediation (see Appendix B).

In addition to oxygen, a nutrient mixture (comprised of ammonia and polymeric phosphate) will be delivered to the contaminated area to supplement naturally existing nutrients in the groundwater. Nutrients will be added at a loading rate of approximately 0.65 kg of nutrients per kilogram of biodegradable carbon or a total of approximately 120 kg of nutrients.

**4.2.1.3 Water Infiltration System** Nutrient and oxygen delivery will be accomplished by flushing water through the contaminated zone using a drip irrigation system. The hydraulic conductivity of the soil is approximately 21.13 ft/day. Preliminary calculations (Appendix B) indicate that if 30,000 gallons of water per day are evenly distributed over the source area through a subsurface distribution system, the water table should rise less than 2 feet within the area. If 100 mg/l hydrogen peroxide is used as the oxygen source, then approximately 180 days of infiltration will be required.

#### 4.2.2 Perimeter Area System

**4.2.2.1 Perimeter Contaminant Mass Loading** According to the CAR (ABB, 1992), groundwater at Alpha Delta Pier presently flows at a velocity of approximately 0.6 ft/day (or a specific discharge of 0.15 ft/day) toward the east along the turning basin. The water table is found approximately 4 feet below ground surface. Assuming that:

- the water flowing toward the perimeter is contaminated throughout the top 5 feet of the water table,
- the groundwater specific discharge may increase due to the source area infiltration system or may be approximately 0.2 ft/day,
- this water contains an average TRPH concentration of 16 ppm,
- TRPH concentration must be reduced to 5 ppm, and
- the groundwater is flowing through a transect approximately 150 feet across;

then the contaminant mass loading at the perimeter of the plume area is approximately 0.05 kilogram per day. The perimeter system will also provide additional treatment for groundwater displaced by the source area treatment system prior to its migration downgradient.

**4.2.2.2 Oxygen Loading** Oxygen will be delivered to the contaminated area by addition of magnesium peroxide ( $Mg_2O_2$ ), which hydrolyzes to magnesium and molecular oxygen. Assuming that there are 5 grams oxygen used to biodegrade 1 gram of petroleum carbon (including a safety factor of 100 percent), then the amount of dissolved hydrocarbons estimated to flow toward the perimeter will require approximately 0.25 kg of oxygen per day. (It is assumed that the groundwater contains sufficient mineral nutrients to promote biodegradation of this relatively low mass of petroleum hydrocarbons.)

**4.2.2.3 Perimeter System Well Placement** Oxygen will be delivered to the contaminated groundwater through decomposition of magnesium peroxide placed in a series of wells located perpendicular to the groundwater flow path. These wells will be constructed with screens that intersect the water table and extend

a minimum of 5 feet below the water table. A 4-inch diameter well can accommodate approximately 14 kg of slow release magnesium peroxide suspended within a 2-inch diameter permeable membrane sock. This peroxide releases approximately 1.8 mg oxygen per gram of peroxide per day. To deliver the necessary oxygen, we will need to install dosing wells across the groundwater flow path at an interval of about one well every 5 feet (Appendix B).


**4.2.3 System Operating Parameters** The considerations discussed above can be used to generate the following estimated system operating parameters. These parameters must all be verified through the startup monitoring program described in Section 4.6.

The infiltration water flow rate will be approximately 21 gpm spread evenly over the source area. Hydrogen peroxide will be added at a rate of 100 mg/l to the infiltrated water. Nutrients must be added at a rate of at least 4 mg/l to the infiltrated water. These concentrations are more than sufficient to satisfy the stoichiometry of the hydrocarbon degradation. However, polymeric phosphate is often needed to stabilize the peroxide that is added to the saturated soil. Therefore, it is possible that significantly more nutrients will be added to the system. We estimate that at least 25 mg/l of nutrients will be added to the infiltration water.

**4.3 FREE PRODUCT MONITORING AND RECOVERY.** Free product has been observed in well MPT-1406-16 and in two nearby utility manholes. Although product has not been found in MPT-1406-6, TRPH analyses show contamination to be present in quantities similar to levels that might be expected in a free product area. Therefore, wells MPT-1406-6, MPT-1406-16, and the two manholes (Figure 3-1) will be monitored monthly for the presence of free product. Each location will be checked using an oil and water interface probe to measure the thickness of any product that may be present. Water from each location will be visually inspected and described. If free product is found, it will be manually bailed from the well or manhole and the volume collected will be recorded. If the measured free product thickness increases in two consecutive months, the frequency of monitoring and recovery events will be increased. Records of each monitoring event will be included in the reports described in Section 4.6. Recovered free product will be placed in appropriate containers and disposed in accordance with State and Federal requirements.

**4.4 SYSTEM CONTROLS.** The *in-situ* bioremedial system will be manually controlled using valves, flow meters, and pressure gauges as shown in Figure 4-4. The main valve and flow meter will be used to control the overall system flow rate. Chemical feed rates through the eductors will also be controlled by valves and flow meters. The proper operating pressure for the water distribution network will be controlled using a valve and pressure gauge.

**4.5 SYSTEM STARTUP.** Upon completion of construction and installation of the equipment and prior to the startup of the system, groundwater from the monitoring wells designated for monthly sampling will be collected for laboratory analysis. The system will then be started and balanced to obtain the appropriate oxygen and nutrient concentrations.



**FIGURE 4-4  
TREATMENT SYSTEM**



**REMEDIAL ACTION PLAN**

**ALPHA DELTA PIER  
U.S. NAVAL STATION  
MAYPORT, FLORIDA**

**4.6 MONITORING PROGRAM.** The monitoring program is designed to evaluate the performance, progress, and effectiveness of the system installed and to identify possible methods of improving the performance. The source area monitoring wells, MPT-1406-6 and MPT-1406-16, will be sampled monthly for the first year and quarterly thereafter. In addition, perimeter and background monitoring wells MPT-1406-4, MPT-1406-5, MPT-1406-7, MPT-1406-15, and MPT-1406-17 will be sampled quarterly to provide data for tracking the overall progress of the remedial program. The samples will be analyzed for site contaminants of concern as described in Section 3.1.

The *in-situ* groundwater bioremedial treatment system will require monitoring to ensure that conditions necessary to promote biological activity are maintained as well as to measure the concentration of target compounds in groundwater.

One of the primary goals of the project is to reduce total petroleum hydrocarbon (TPH) concentrations to treatment criteria. Target parameters will be monitored to evaluate the progress of the remedial process. Several additional parameters will be analyzed to monitor the biological process. The most critical factor involved with this bioremedial design is the delivery of oxygen. The perimeter oxygen delivery system will be comprised of magnesium peroxide contained in a permeable membrane sock located inside the oxygen application wells. Groundwater samples will be removed from the wells and monitored for dissolved oxygen, redox potential, pH, and iron. Data will be reviewed to look for changes as a result of oxygen delivery. A decrease in the redox will indicate that the rate of oxygen delivery is decreasing. At that point, which will be at approximately every 2 to 4 weeks, the permeable socks will be removed, visually examined, and replaced when necessary. It is anticipated that a weekly analysis schedule will be maintained for the first month of operation, then changed to a monthly schedule.

Inorganic nutrients including nitrogen and phosphorous are essential for maintaining biological activity. Results from previous analyses indicated that nitrogen and phosphate were present in the water; therefore, nutrient additions will not be required in the perimeter system. However, the concentration of nitrogen and phosphorus in the groundwater will be monitored, on a weekly basis for the first month, then monthly for the remainder of the program, to ensure that there are available nutrients as well as to monitor changes in the nutrient concentrations.

During bioremediation, it is anticipated that an increase in the bacterial population will be observed in the groundwater. The microbial populations will be monitored by enumerating total heterotrophic and hydrocarbon degrading bacteria. Samples will be removed for analysis from monitoring wells weekly for the first month, monthly for the next 6 months, and measured once a quarter for the remaining portion of the program.

The treatment water flow rates, total gallons applied, and the water pressure in the pipes will be recorded together with the water levels in all wells during each sampling event. These data will be summarized in a letter report to the Navy and FDEP after each visit.

The minimum time of cleanup to the target levels is estimated to be approximately 6 months, based on site-specific measurements and calculations as presented in Appendix B. Maximum time for cleanup is not expected to exceed 18 months depending on the actual system performance.

Presented in Table 4-1 is a summary of the recommended sampling episodes and associated tests for the first year. In addition to the sampling, the system will also be inspected during each episode and routine preventative maintenance will be performed as necessary.

**Table 4-1  
Sampling Schedule, First Year**

Remedial Action Plan  
Alpha Delta Piers  
Naval Station Mayport  
Mayport, Florida

Task	Month											
	1	2	3	4	5	6	7	8	9	10	11	12
Measure water levels	X	X	X	X	X	X	X	X	X	X	X	X
Measure water flow through system.	X	X	X	X	X	X	X	X	X	X	X	X
Sample perimeter and background monitoring wells <sup>1</sup>			X			X			X			X
Sample source area monitoring wells <sup>2</sup>	X	X	X	X	X	X	X	X	X	X	X	X
Sample Dosing wells <sup>3</sup>	XXXX	X	X	X	X	X	X	X	X	X	X	X
Measure nutrient concentrations <sup>1,2,4</sup>	XXXX	X	X	X	X	X	X	X	X	X	X	X
Microbiological sampling <sup>1,2</sup>	XXXX	X	X	X	X	X	X			X		

<sup>1</sup> Includes monitoring wells MPT-1406-5, MPT-1406-7, MPT-1406-15, and MPT-1406-17.

<sup>2</sup> Includes monitoring wells MPT-1406-6 and MPT-1406-16.

<sup>3</sup> Analyses include dissolved oxygen, redox potential, pH, and iron.

<sup>4</sup> Includes samples of potable water and oxygen/nutrient solution.

Notes: X indicates task to be performed.

XXXX indicates weekly sampling for the first month.



## 5.0 COST ESTIMATE

The cost estimate is inserted following Appendix B in those report copies that require it and has been omitted in others. This was done to facilitate Navy procurement requirements.



## 6.0 SCHEDULE

It is estimated that the necessary equipment and materials can be delivered to the site within 8 to 10 weeks of notification to the suppliers. Preparation of any necessary construction plans or permit applications should begin immediately upon notice to proceed from the Navy. The permitting procedure is expected to take approximately 4 weeks. The permits required for implementation of the RAP include construction permits issued by the local county building department. Upon acquisition of the permits, equipment, and materials, it is estimated that the system installation and startup will take approximately 4 weeks.

Prior to the implementation of the system, final construction and engineering drawings should be submitted, as necessary, along with equipment and material information for the remedial system. After the system is implemented, as-built drawings of the system should be prepared and submitted in accordance with Section 7.0.



## 7.0 DOCUMENTATION

An O&M manual should be provided at the time of installation and start up. The manual should provide all necessary information for the proper operation and maintenance of the system by someone other than the builder. The O&M manual should include, at a minimum, the following:

- system startup instructions;
- system shutdown instructions;
- control diagrams;
- signed and sealed "as-built" drawings;
- equipment manufacturers' product information for each system component;
- equipment warranty and guaranty information;
- equipment service and repair vendor phone numbers;
- system troubleshooting guide;
- equipment and system maintenance schedule and checklist;
- Material Safety Data Sheets for materials used or being treated;
- monitoring schedule, including sampling frequency, sampling locations, required analyses, and parameters for field measurement; and
- instructions for maintaining a site activity log.

The manual should be assembled and bound in a manner suitable for use in the field.



## 8.0 PROFESSIONAL REVIEW CERTIFICATION

This RAP was prepared using standard engineering practices and designs. The plan for remediating this site is based on the information collected between June 1992 and August 1993 and engineering detailed in the text and appended to this report. If conditions are determined to exist differently than those described, the undersigned professional engineer should be notified to evaluate the effects of any additional information on the design described in this report.

This RAP was developed for the Alpha-Delta Piers site, NAVSTA Mayport, Florida, and should not be construed to apply to any other site.

---

Celora D. Jackson  
Project Engineer

---

Michael K. Dunaway  
P.E. No. 39451  
Principal Engineer

---

Blake Svendsen  
Engineer



## REFERENCES

- ABB Environmental Services, Inc. (ABB-ES), 1992, Comprehensive Quality Assurance Plan: Tallahassee, Florida.
- ABB-ES, 1992, Contamination Assessment Report, Alpha-Delta Pier, Naval Station, Mayport, Florida: November 1992.
- ABB-ES, 1993, Contamination Assessment Report Addendum, Alpha-Delta Pier, Naval Station, Mayport, Florida: March 1993.
- Bouwer, H. 1989, The Bouwer and Rice Slug Test, an Update: Groundwater, vol. 127, p. 304-309.
- Franks, B.J., 1980, The Surficial Aquifer at the U.S. Naval Station Near Mayport, Florida: USGS Open-File Report 80-765, Tallahassee, Florida.
- Freeze, R.A., and Cherry, J.A., 1979, Groundwater: Prentice Hall, Inc., Englewood Cliffs, New Jersey, 604 p.
- Geraghty & Miller, Inc., 1989, AQTESOLV™, Aquifer Test Design and Analysis: Computer Version 1.00 or 1.01.
- Testa, S.M., and Winegardner, D.L., 1991, Restoration of Petroleum-Contaminated Aquifers: Lewis Publishers, Chelsea, Michigan, 269 p.



**APPENDIX A**

**LABORATORY ANALYTICAL RESULTS**



**UST NON-CLP DATA VALIDATION  
USED OIL ANALYTICAL GROUP**

PROJECT: NS Mayport - A/D Pier      DATE: 6-21-93

PROJECT No: 7515.60      LABORATORY: E-W/A

Laboratory data report complete?	Y <input checked="" type="checkbox"/>	N <input type="checkbox"/>	ITEM: <input type="checkbox"/>
QC data report complete?	Y <input checked="" type="checkbox"/>	N <input type="checkbox"/>	ITEM: <input type="checkbox"/>
Holding time exceeded?	Y <input checked="" type="checkbox"/>	N <input type="checkbox"/>	ITEM: <input checked="" type="checkbox"/>

**METALS ANALYSES (Arsenic, Cadmium, Chromium, Lead)**

Was the condition of samples (filtered or unfiltered) noted on the COC?	Y <input checked="" type="checkbox"/>	N <input type="checkbox"/>	ITEM: <input type="checkbox"/>
Laboratory blanks within limits?	Y <input checked="" type="checkbox"/>	N <input type="checkbox"/>	ITEM: <input type="checkbox"/>
Equipment blanks within limits?	Y <input checked="" type="checkbox"/>	N <input type="checkbox"/>	ITEM: <input type="checkbox"/>
Duplicates meet UST acceptance criteria?	Y <input checked="" type="checkbox"/>	N <input type="checkbox"/>	ITEM: <input type="checkbox"/>
Reported concentrations above detection limits?	Y <input checked="" type="checkbox"/>	N <input type="checkbox"/>	ITEM: <input type="checkbox"/>
LCS/spike control samples within limits?	Y <input type="checkbox"/>	N <input checked="" type="checkbox"/>	ITEM: <input checked="" type="checkbox"/>

**PRIORITY POLLUTANT VOLATILE ORGANICS (including non-priority organics > 10ppb): EPA Methods 624 or 5030/8240**

Surrogates within limits?	Y <input type="checkbox"/>	N <input type="checkbox"/>	ITEM <input type="checkbox"/>
Laboratory blanks within limits?	Y <input type="checkbox"/>	N <input type="checkbox"/>	ITEM <input type="checkbox"/>
Equipment blanks within limits?	Y <input type="checkbox"/>	N <input type="checkbox"/>	ITEM <input type="checkbox"/>
Duplicates meet UST acceptance criteria?	Y <input type="checkbox"/>	N <input type="checkbox"/>	ITEM <input type="checkbox"/>
Reported concentrations above detection limits?	Y <input type="checkbox"/>	N <input type="checkbox"/>	ITEM <input type="checkbox"/>
Elevated detection limits for undetected compounds of interest?	Y <input type="checkbox"/>	N <input type="checkbox"/>	ITEM <input type="checkbox"/>

Items:  Holding times exceeded on MPT-1406-20 when run the second time; date received: 5-19-93, date extracted: 6-2-93.  
 MS/MSD % Rec below acceptable QC limits for lead.

Recommendations:

**UST NON-CLP DATA VALIDATION  
USED OIL ANALYTICAL GROUP**

PROJECT: NS Mayport - A/D Pier      DATE: 6-21-93  
 PROJECT No: 7515.60      LABORATORY: E-W/A

**PRIORITY POLLUTANT EXTRACTABLE ORGANICS:  
EPA Methods 625, 3510/8250 or 3510/8270**

Surrogates within limits?	Y <input type="checkbox"/>	N <input checked="" type="checkbox"/>	ITEM <u>①</u>
Laboratory blanks within limits?	Y <input checked="" type="checkbox"/>	N <input type="checkbox"/>	ITEM <input type="checkbox"/>
Equipment blanks within limits?	Y <input checked="" type="checkbox"/>	N <input type="checkbox"/>	ITEM <input type="checkbox"/>
Duplicates meet UST acceptance criteria?	Y <input checked="" type="checkbox"/>	N <input type="checkbox"/>	ITEM <input type="checkbox"/>
Reported concentrations above detection limits?	Y <input checked="" type="checkbox"/>	N <input type="checkbox"/>	ITEM <input type="checkbox"/>
Elevated detection limits for undetected compounds of interest?	Y <input type="checkbox"/>	N <input checked="" type="checkbox"/>	ITEM <input type="checkbox"/>
Laboratory blanks within limits?	Y <input checked="" type="checkbox"/>	N <input type="checkbox"/>	ITEM <u>④</u>

**TOTAL RECOVERABLE PETROLEUM HYDROCARBONS: EPA Method 418.1**

Equipment blanks within limits?	Y <input checked="" type="checkbox"/>	N <input type="checkbox"/>	ITEM <input type="checkbox"/>
Duplicates meet UST acceptance criteria?	Y <input checked="" type="checkbox"/>	N <input type="checkbox"/>	ITEM <input type="checkbox"/>
Reported concentrations above detection limits?	Y <input checked="" type="checkbox"/>	N <input type="checkbox"/>	ITEM <input type="checkbox"/>
Elevated detection limits for undetected compounds of interest?	Y <input type="checkbox"/>	N <input checked="" type="checkbox"/>	ITEM <u>③</u>

**Items:** ① All surrogates were below acceptable limits for MPT-1406-20 date analyzed 5-28-93. ② Lab contaminant, butyl benzyl phthalate, detected in MPT-1406-MW20 date analyzed ~~6-3-93~~. ③ Detection limits raised for MPT-~~1406~~-MA to 5 mg/L and MPT-1406-MW7 to 25 mg/L. ④ MS/MSD Recovery - on back.

Reviewer: Nicole Pagan      Date: 6/21/93  
 QA Officer: \_\_\_\_\_      Date: \_\_\_\_\_

④ (cont.)

MS/MSD Recovery

<u>Compound</u>	<u>Date Received</u>	<u>Date Analyzed</u>	<u>Comment</u>
Trichloroethene	5-20-93	<sup>(Date Prepared)</sup> 5-28-93	MS above QC limits
Toluene	5-20-93	5-28-93	MS above QC limits
1,4-Dichlorobenzene	5-18-93	5-27-93 (5-18-93)	MS/MSD above QC limits
1,2,4 Trichlorobenzene	5-18-93	5-27-93 (5-18-93)	MS/MSD above QC limits
1,4-Dichlorobenzene	5-19-93	5-28-93 (5-19-93)	MS/MSD above QC limits
1,2,4 Trichlorobenzene	5-19-93	5-28-93 (5-19-93)	MS/MSD above QC limits
Acenaphthene	5-19-93	5-28-93 (5-19-93)	MSD above QC limits
Lead (furnace)		(6-1-93) 6-1-93	MS/MSD below QC limit



**APPENDIX B**  
**CALCULATIONS**



## HEIGHT OF CAPILLARY RISE CALCULATION

### NS Mayport, Alpha Delta Piers

---

The height of capillary rise above the saturated zone in soil can be estimated as follows (Terzaghi and Peck, 1967).

$$h_c = \frac{C}{e D_{10}}$$

where:  $h_c$  = the height of capillary rise (centimeters)  
 $C$  = an empirical constant which ranges from 0.1 to 0.5  $\text{cm}^2$   
 $e$  = the void ratio (dimensionless)  
 $D_{10}$  = the effective grain size (centimeters)

The void ratio is calculated from the porosity ( $n$ ), estimated at 0.25 at this site, as follows.

$$e = \frac{n}{1 - n} = \frac{0.25}{1 - 0.25} = 0.3333$$

Soil at the site is described as very fine to fine grained sand. A typical grain size distribution for a fine sand (Driscoll, 1987) has a  $D_{10}$  of 0.008 cm. Using a conservative  $C$  value of 0.1  $\text{cm}^2$ , the height of capillary rise is:

$$h_c = \frac{0.1 \text{ cm}^2}{0.3333 \times 0.008 \text{ cm}} = 37.5 \text{ cm} = 1.25 \text{ ft}$$

References: Driscoll, Fletcher G., 1987, Groundwater and Wells, second edition: Johnson Division, St. Paul, Minnesota, pages 410-411.

Terzaghi, Karl, and Ralph Peck, 1967, Soil Mechanics in Engineering Practice, second edition: John Wiley & Sons, New York, page 133.


## **STORM WATER PIPE REHABILITATION NS Mayport, Alpha Delta Piers**

---

The storm water drainage pipe which runs along Maddox Avenue to the Delta Pier will be rehabilitated to prevent contaminated groundwater from infiltrating and discharging to the turning basin. The proposed rehabilitation consists of installing pipe liners from the bulkhead to a point approximately 250 feet inland. The liners will have to be installed in segments because of bends, diameter changes, and structures in the existing pipe. The liners will be installed at the specified access points to minimize disruptions to ongoing activities at the pier.

The recommended liners are 20 and 24 inch diameter fiber reinforced plastic, polyethylene, or PVC with bell and spigot sleeve joints with gaskets to provide a suitable seal. Detailed construction plans and material specifications will be prepared as necessary by the specialty contractor installing the liners. To minimize excavations and disruption of site activities, it is recommended that the liners be installed from an excavation located at the storm drainage inlet near the pier gate, as shown on Figure B-1. Excavation at this point allows access to the 24 inch diameter pipe to the south and to the 30 inch diameter pipe to the north, up to the bend at the manhole. The segment from the manhole to the bulkhead can be accessed through the bulkhead, with the liner being inserted back to the manhole. The space between the existing pipe and the liner will be filled with grout and the liner will be sealed at each entrance and exit to prevent short circuiting and to protect the structural integrity of the liner.

Prior to installing the liner, the section of pipe to be lined will be cleaned to remove sediment, rocks, or debris which may have accumulated. A video inspection of the pipe will be performed to verify that the pipe will accept the liner or to identify obstructions which must be removed.



**LEGEND**

- ⊕ Monitoring Well Location
- Ⓜ Manhole Location


**FIGURE B-1  
STORM SEWER REHABILITATION  
EXCAVATION AREA**



**REMEDIAL ACTION PLAN**

**ALPHA DELTA PIER  
U.S. NAVAL STATION  
MAYPORT, FLORIDA**

# PROBLEM: PIPELINE FAILURE!



If you are experiencing deterioration of your pipeline or if infiltration is causing excess flows in your treatment system, Hall Contracting has the answer. Pipeline rehabilitation utilizing the Slipline method.


# SOLUTION!

REHABILITATION BY THE SLIPLINE METHOD.

## Consider the benefits:

In most cases sliplining is more cost efficient than total pipeline replacement. It can also be accomplished without disrupting outflows. Smooth walled polyethylene or fiberglass liners can increase hydraulic capacities and resist most corrosives that breakdown pipelines of other composition. Moreover, Hall is experienced in Sliplining pipes from 8" to 84" in diameter.

Now, everything having been considered, if you have a pipeline that needs rehabilitation or a project in the planning stage, shouldn't you call Hall?



A fully restored pipeline system utilizing the Slipline method.


**HALL** Contracting Corp.  
Performing More

P.O. Box 560218  
Charlotte, NC 28256

Put Hall's experience  
to work for you today!

Phone: (704) 598-0818  
All inquiries are invited!

**Price Brothers HOBAS® Pipe can be used as a liner pipe to rehabilitate leaking, damaged, or corroded pipelines — as good as new!**



*HOBAS Pipe is used to reline this damaged sewer pipeline with only minimal excavation. Over 4000 feet of 48-inch diameter HOBAS pipe was installed from a single insertion pit and then pushed through the existing 54-inch pipeline. This project is one of numerous Price Brothers HOBAS Pipe success stories — write or call today for more information!*

**PRICE**  
**BROTHERS**  
COMPOSITE PIPE

Call us at (904) 284-3003 or write to:  
Price Brothers Composite Pipe, Inc., P.O. Drawer B, Green Cove Springs, Florida 32043.



# Installation

HOBAS® Liner Pipe is installed from an insertion pit normally located at a change in line direction or at some other easily accessible location. The length of the insertion pit is determined by the maximum pipe length to be used and the insertion technique selected. Pit width is determined by the diameter of the existing pipe and applicable safety regulations.

## Insertion

Prior to insertion, the existing line must be thoroughly cleaned. A test pipe is then pulled through the line to insure there are no obstructions or offset joints which could impede the sliplining operation.

HOBAS Pipe is inserted spigot end first by either pushing (backhoe or jacking machine) or pulling (cable and winch system). Pipe can be joined and continually pushed or each piece pulled individually into place. Insertion is accomplished while maintaining



flow which helps to lubricate the line. Because of its high axial strength, HOBAS® Pipe can be pushed or pulled distances in excess of 3,000 feet, depending on pipe diameter, stiffness and condition of the existing line.

After sliplining in both directions from the insertion pit, the line is closed with a prefabricated closure piece or a mechanical coupling. Prefabricated elbows can be provided for installation in the pit where there is a change in line direction.

#### House Connection

Service laterals are normally installed by excavating from ground level and connecting to the HOBAS Liner Pipe with a conventional tapping sleeve or pipe saddle. For large diameter pipe, it is sometimes possible to make a service connection from inside the liner pipe by precisely pre-locating each service lateral using acceptable surveying techniques. Remote control systems for in-

ternally locating and cutting service connections may be available, depending on size and type of pipe used.


#### Grouting

Accepted practice is to cement grout the annular space between the liner pipe and the existing pipe to complete the structural rehabilitation of the deteriorated pipe. Grouting also protects the liner pipe from potential point loading caused by the collapse of the existing pipe.

Grout is pumped at controlled pressures from ground level through grout taps installed prior to pipe insertion, or pressure-grouted from manholes and insertion pits. A third method sometimes used with large diameter pipe is to grout from inside the pipe through threaded grout holes installed in the HOBAS Liner Pipe.

Exact specifications for grouting will vary, depending on the method used, type and capacity

of equipment, and volume of the largest single continuous displacement. Neat cements or cement-fly ash grouts are commonly used with compressive strengths ranging from 500 to 3,000 psi. Grout mixes and compressive strengths will vary, depending on the condition of the old sewer, pumping distances and ground water infiltration, as well as cost and availability. Whatever grout method and mix are selected, grouting should proceed in several controlled lifts with grout pressures limited to a maximum of 5 psi.



# Design Data

HOBAS® Pipe features a proven design following nationally recognized AWWA and ASTM standards. The design takes into account external dead and live loads, hydrostatic collapse resistance, jacking loads and grouting pressures. To rehabilitate a severely deteriorated and structurally unsound existing pipeline, HOBAS Pipe can be designed as a total structural replacement, assuming no structural load-carrying capability from the existing pipe.

## Stiffness

Stiffness is a measure of the pipes' ability to resist external loads, external hydrostatic heads and grouting pressures. For pipeline rehabilitation, HOBAS Pipe is available in three standard stiffness classes (18, 36 and 72 psi). These standard designs allow engineers to select a pipe stiffness which will best satisfy their design conditions, i.e. condition of existing pipe, imposed loads, grout pressures and jacking distances.

## Design Criteria

Pipe and fittings should be designed to withstand loadings as described below with no structural consideration given to support from the existing pipe.

- Hydrostatic Pressure—Water table should be assumed as being one (1) foot below finished grade.
- Dead and Live Loads—Soil weight and H20-44 highway loading or Cooper E80 railroad loading.
- Hydrostatic Collapse Resistance—For evaluating the pipes' hydrostatic collapse resistance due to external hydrostatic loads imposed on the pipe, the recommended calculation is:

$$P_w = \frac{24EI}{(1-\mu^2) \cdot D^3 \cdot N} \quad \text{where:}$$

E = Material modulus of elasticity, psi

I = Moment of inertia of pipe wall, in.<sup>4</sup>/in.

μ = Poisson's ratio

D = Mean diameter, in.

N = Safety factor (2.5 recommended)

P<sub>w</sub> = Maximum hydrostatic pressure pipe can withstand, psi

- Buckling—Pipe should be designed to resist buckling in accordance with Appendix A of AWWA C950, utilizing a safety factor of 2.50. The buckling analysis should account for the combination of dead, live and hydrostatic loads, and a modulus of soil reaction (E') of 2,000 psi. Liner pipe should be designed for a maximum grouting pressure of 5 psi with a safety factor of 2.50.

## Hydraulic Design

A Manning's "n" of 0.009 for gravity flow applications or a Hazen-Williams "C" of 150 for pressure applications is recommended. With the HOBAS Pipe oversized internal diameter and smooth wall, it is possible to reline an existing gravity flow pipeline with no loss of hydraulic capacity.

Existing Pipe Internal Diameter "n" = 0.015	HOBAS Pipe Internal Diameter "n" = 0.009	HOBAS Capacity (%)
24"	20.8"	113
30"	24.8"	101
36"	30.8"	110
42"	36.9"	118
48"	42.9"	123
54"	49.0"	128
60"	55.0"	132
66"	60.6"	133
72"	66.7"	136
78"	72.7"	138
84"	78.7"	140
90"	84.9"	142

**Note:** All dimensions nominal based on 36 psi stiffness pipe.



# Recommended product specification



### HOBAS Liner Pipe

Fiberglass pipe shall be manufactured in accordance with ASTM D3262, Type 1, Liner 2, Grade 3. Pipe shall be equal to HOBAS Centrifugally Cast Pipe as manufactured by Price Brothers Composite Pipe, Inc.

Pipe, fittings and special pieces shall be designed to withstand all dead and live loads, external hydrostatic pressure and grout pressures. No structural consideration is to be given to support from the existing sewer

pipe. Pipe shall be designed to resist buckling in accordance with Appendix A, AWWA C950, utilizing a safety factor of 2.50. The buckling analysis shall account for the combination of dead, live and hydrostatic loads and a modulus of soil reaction ( $E'$ ) of 2,000 psi shall be used. Pipe shall be designed for a maximum grouting pressure of 5 psi with a safety factor of 2.50.

Pipe diameters and minimum allowable pipe stiffness shall be as shown on the project plans. Pipe stiffness

shall be tested in accordance with ASTM D2412.

Pipe shall be smooth inside and out with no internal or external stiffening ribs allowed.

Pipe shall be field connected with bell and spigot sleeve joints meeting the requirements of ASTM D4161. An elastomeric gasket meeting the requirements of ASTM F477 shall be used to provide a sealing system at each joint. Maximum allowable joint deflection shall be two degrees.


**Table A—HOBAS Pipe Sizes**

Original Pipe I.D. (in.)	HOBAS Liner Pipe			
	Nominal Diameter (in.)	Bell O.D. (in.)	Pipe I.D. (in.)	Nominal Weight (lb./ft.)
21	18	20.3	18.6	22
24	20	22.4	20.8	27
30	24	26.6	24.8	31
36	30	32.8	30.8	47
42	36	39.1	36.9	67
48	42	45.3	42.9	91
54	48	51.6	49.0	118
60	54	57.9	55.0	150
66	60	63.7	60.6	182
72	66	70.0	66.7	220
78	72	76.2	72.7	260
84	78	82.4	78.7	305
90	84	88.8	84.9	354

**Note:** Above dimensions and weights are nominal and subject to change based on pipe stiffness, wall thickness, pressure class and joint type.

**Table B—Physical Design Values for HOBAS Pipe in Nominal Diameters from 18 Inches to 84 Inches**

<b>Gravity Pipe</b>	<b>Pipe Stiffness 18, 36, 72 psi</b>
	Hoop flexural modulus . . . . . $1.500$ to $1.670 \times 10^6$ psi
	Axial tensile modulus . . . . . $0.390$ to $0.630 \times 10^6$ psi
	Density . . . . . 110 to 121 pounds per cubic foot
<b>Pressure Pipe</b>	<b>Pipe Stiffness 18, 36, 72 psi</b>
	<b>Pressure Class 50, 100, 150, 200, 250 psi</b>
	Hoop flexural modulus . . . . . $0.725$ to $2.280 \times 10^6$ psi
	Hoop tensile modulus . . . . . $0.600$ to $2.750 \times 10^6$ psi
	Axial tensile modulus . . . . . $0.370$ to $1.640 \times 10^6$ psi
	Hydrostatic design basis . . . . . 0.0070 to 0.0091 in./in.
	(HDB) Strain—50 years . . . . . 0.70 to 0.91 percent
<b>Gravity and Pressure Pipe</b>	Density . . . . . 103 to 121 pounds per cubic foot
	Thermal coefficient $16 \times 10^{-6}$ inches per inch per degree Fahrenheit



**Price Brothers HOBAS Liner Pipe**

**Note:** Design values vary, based on diameter, pipe stiffness and pressure class selected.



HOBAS is the registered trade name of HOBAS Engineering and Durotec Ltd. for the centrifugally cast fiberglass pipe that Price Brothers, Composite Pipe, Inc. is licensed to manufacture as HOBAS Pipe.

Price Brothers Composite Pipe, Inc., 367 W. Second St., P.O. Box 825, Dayton, Ohio 45401, 1-800-543-5147



**Recommended  
product  
specifications**

**PRICE  
BROTHERS**  
COMPOSITE PIPE

**Gravity-flow applications**

**Manufacture:** Pipe shall be manufactured in accordance with ASTM D3262 "Fiberglass" (Glass-Fiber-Reinforced Thermosetting-Resin) Sewer Pipe. The pipe shall meet the following cell limits: Type 1 Glass-Fiber-Reinforced thermosetting polyester resin mortar (RPMP polyester), Liner 2 Non-reinforced thermoset liner, Grade 3 Polyester resin and sand coating non-reinforced. The method of manufacture shall be centrifugal casting resulting in a controlled outside diameter. The pipe shall have a pipe stiffness as determined by the design for the project conditions. Pipe shall be HOBAS Pipe as manufactured by Price Brothers Composite Pipe, Inc. of Green

Cove Springs, Florida, or approved equal.

**Resin Systems:** Only polyester resin systems which can be shown to be adequate for the specified project service conditions may be used.

**Liner and Exterior Coating:** The corrosion liner shall consist of a minimum thickness of 0.04 inches of non-reinforced polyester resin. The outside pipe coating shall have a minimum thickness of 0.03 inches and shall consist of thermosetting polyester resin and sand.

**Structural Wall:** The structural wall shall consist of glass fiber reinforcement, thermosetting polyester resin, and sand proportioned and oriented such that the pipe, when tested in accordance with

ASTM D3262, shall meet all physical test requirements including those for the required pipe stiffness.

**Joints:** All joints shall be gasketed bell and spigot type or FWC coupling with elastomeric membrane meeting the requirements of ASTM D4161. Either the gaskets or elastomeric membrane shall meet the requirements of ASTM F477.

**Design:** The pipe shall be designed for the project burial and service conditions in accordance with Appendix A of AWWA C950 Fiberglass Pressure Pipe where applicable for a non-pressure pipe. The design shall be based on a strain analysis and the corrosion liner shall not be considered as contributing to the structural strength of the pipe.

**Force-main applications**

**Manufacture:** Pipe shall be manufactured in accordance with AWWA C950 Fiberglass Pressure Pipe. The pipe shall meet the following cell classifications: Type II Centrifugally cast, Grade 4 glass fiber reinforced polyester mortar (RPM polyester), Liner D non-reinforced thermoset liner. The pipe shall have a controlled outside diameter. The pipe shall have a pressure class and pipe stiffness as determined by the design for the project conditions. Pipe shall be Price Brothers HOBAS Pipe as manufactured by Price Brothers Composite Pipe, Inc. of Green Cove Springs, Florida, or approved equal.

thickness of 0.04 inches of non-reinforced polyester resin. The outside pipe coating shall have a minimum thickness of 0.03 inches and shall consist of thermosetting polyester resin and sand.

**Structural Wall:** The structural wall shall consist of glass fiber reinforcement, thermosetting polyester resin, and sand proportioned and oriented such that the pipe, when tested in accordance with AWWA C950, shall meet all physical test requirements including those for the required pressure class and pipe stiffness.

**Joints:** All joints shall have an exterior coupling consisting of an elastomeric membrane with dual function sealing fins on each side of a center stop with the membrane overwrapped with a filament wound glass fiber reinforcement sleeve. Restrained joints, where required, shall be recommended by the manufacturer. The elastomeric membrane shall meet the requirements of ASTM F477.

**Hydrostatic Leak Tests:** The manufacturer shall hydrostatically test all pipe of 54-inch diameter and smaller to twice its pressure class. Pipe with a diameter of 60 inches or greater shall be hydrostatically tested at a frequency and pressure agreed on by the pipe manufacturer and purchaser. The pipe shall not fail, leak, or weep, at the applicable sustained hydrostatic test pressure when tested at ambient temperature for at least 30 seconds. The hydrostatic test shall be conducted with end closures that do not inhibit free axial movement of the pipe. The method of testing shall simulate field assembly of the joint with an elastomeric seal used at each closure.

**Resin Systems:** Only polyester resin systems which can be shown to be adequate for the specified project service conditions may be used.

**Liner and Exterior Coating:** The corrosion liner shall consist of a minimum

**Design:** The pipe shall be designed for the project burial and service conditions in accordance with Appendix A of AWWA C950. The design shall be based on a strain analysis and the corrosion liner shall not be considered as contributing to the structural strength of the pipe.



HOBAS is the registered trade name and mark of HOBAS engineering and Duratec Ltd. for the centrifugally cast fiberglass pipe that Price Brothers Composite Pipe, Inc. is licensed to manufacture as HOBAS Pipe.

Price Brothers Composite Pipe, Inc., P.O. Drawer B, Green Cove Springs, Florida 32043

**Table A — Height of cover table <sup>(1) (2)</sup>**

Pipe Stiffness (psi)	Pressure Rating												
	Gravity		50 psi		100 psi		150 psi		200 psi		250 psi		
	Max. Cover ft.	Min. Cover ft.	Max. Cover ft.	Min. Cover ft.	Max. Cover ft.	Min. Cover ft.	Max. Cover ft.	Min. Cover ft.	Max. Cover ft.	Min. Cover ft.	Max. Cover ft.	Min. Cover ft.	
18	28	3	22	2	27	2							
36	29	2	22	2	27	2	29	2	29	2			
46	29	2	22	2	27	2	29	2	30	2			
72	30	2			27	2	30	2	30	2	31	2	

The above height of cover table is based on the following operating and installation conditions:

- Surge pressure and operating pressure = 1.40 x operating pressure
- Vacuum pressure = 10 psi (pressure pipe only)
- Weight of backfill = 120 lb/ft<sup>3</sup>
- Water table = 4 feet beneath grade
- Modulus of soil reaction (E') = 1,500 psi
- Deflection lag factor = 1.50 (for burial depths less than 5 feet, deflection lag factor is 2.0)
- Live load = AASHTO H20-S16 Truck
- Temperatures: Maximum operating = 100° F  
Minimum operating = 40° F  
Installation = 75° F
- Deflection coefficient (K<sub>x</sub>) = 0.103
- Ring bending shape factor (D<sub>r</sub>) is:

Pipe stiffness (psi)	D <sub>r</sub>
18 .....	6.5
36 .....	5.5
46 .....	5.0
72 .....	4.5

**Notes to Table A:**

- (1) This table of maximum and minimum depths of cover for HOBAS Pipe was prepared in accordance with the design principles in Appendix A of AWWA C950, the operating and installation conditions shown, and the physical properties of the gravity and pressure pipe indicated. If the project operating and installation conditions vary significantly from those shown, please contact your local Price Brothers Composite Pipe representative.
- (2) The maximum and minimum depths of cover can vary significantly by specifying other types of backfill soil, degree of compaction, shaped bedding, or a combination of these installation factors. For the interrelationship of the installation factors and their effect in pipe design, see Appendix A of AWWA C950.

**Table B — Physical design values for HOBAS® Pipe in nominal diameters from 18 inches to 84 inches**

<b>Gravity Pipe</b>	<b>pipe stiffness 18, 46, 72 psi</b>	
	Hoop flexural modulus .....	1.500 to 1.670 x 10 <sup>6</sup> psi
	Axial tensile modulus .....	0.390 to 0.630 x 10 <sup>6</sup> psi
	Density .....	110 to 121 pounds per cubic foot
<b>Pressure Pipe</b>	<b>pipe stiffness 18, 36, 72 psi</b>	
	<b>pressure class 50, 100, 150, 200, 250 psi</b>	
	Hoop flexural modulus .....	0.725 to 2.280 x 10 <sup>6</sup>
	Hoop tensile modulus .....	0.600 to 2.750 x 10 <sup>6</sup>
	Axial tensile modulus .....	0.370 to 1.640 x 10 <sup>6</sup>
	Hydrostatic design basis .....	0.0070 to 0.0091 inches per inch
	(HDB) Strain - 50 years .....	0.70 to 0.91 percent
Density .....	103 to 121 pounds per cubic foot	
<b>Gravity and Pressure Pipe</b>	Thermal coefficient 16 x 10 <sup>-6</sup> inches per inch per degree Fahrenheit	

**Table C — HOBAS® gravity pipe**


Nom. Dia. (in.)	OD (in.)	PS = 18 psi		PS=46 psi		PS=72 psi	
		t (in.)	wt. (lb./ft.)	t (in.)	wt. (lb./ft.)	t (in.)	wt. (lb./ft.)
18	19.5	.32	15	.42	20	.47	23
20	21.6	.35	18	.46	25	.52	28
24	25.8	.41	26	.54	35	.62	40
30	32.0	.47	36	.66	54	.75	62
36	38.3	.59	59	.77	78	.89	89
42	44.5	.67	79	.89	105	1.02	120
48	50.8	.76	102	1.01	126	1.16	156
54	57.1	.85	129	1.13	172	1.30	196
60	62.9	.93	156	1.26	208	1.43	238
66	69.2	1.02	188	1.37	252	1.57	288
72	75.4	1.14	226	1.52	302	1.74	345
78	81.6	1.23	265	1.64	353	1.88	404
84	88.0	1.32	307	1.76	410	2.02	470

*Notes to Table C:*  
 All weights and dimensions are nominal. Weight given does not include coupling.  
 PS = pipe stiffness at 5% deflection per ASTM D2412.

**Reference Specifications:**

- **ANSI/AWWA C950-88**  
 Fiberglass Pressure Pipe
- **ASTM D 3262-87**  
 "Fiberglass" (Glass-Fiber-Reinforced Thermosetting-Resin) Sewer Pipe
- **ASTM D 4161-86**  
 "Fiberglass" (Glass-Fiber-Reinforced Thermosetting-Resin) Pipe Joints Using Flexible Elastomeric Seals

*For information and availability on diameters 72 inches through 84 inches, call us at (904) 284-3003 or write to: Price Brothers Composite Pipe, Inc., P.O. Drawer B, Green Cove Springs, Florida 32043.*



*Because HOBAS Pipe can be designed and manufactured to meet various stiffness and pressure requirements, it is the right choice for many deep trench gravity sewer installations.*

## RESULTS FROM LABORATORY TESTING NS Mayport, Alpha Delta Piers

---

Laboratory testing was conducted to evaluate the feasibility of using bioremediation to treat petroleum contamination in the groundwater at the Alpha Delta Pier at NS Mayport. The testing was performed by ABB Environmental Services Treatability Laboratory in Wakefield, MA.

### TEST DESCRIPTION

Hydrocarbon biodegradation rates are primarily a function of oxygen and nutrient availability. Other factors that effect the rate of hydrocarbon biodegradation include the presence of petroleum degrading bacteria and the chemical nature of the petroleum contamination. The preliminary phase of the treatment simulation was designed to evaluate the microbial and chemical characteristics of site groundwater. It was necessary to establish that petroleum degrading bacteria were present in the groundwater before proceeding with further testing.

Once these parameters were established a treatment simulation test was performed to evaluate the effectiveness of using metal peroxides as a source of oxygen. The bench-scale testing was necessary since iron is present in the groundwater and anticipated chemical oxygen demand (COD) associated with iron and other inorganics could affect oxygen availability. Nutrients are also essential for biological treatment. However, the results of nutrient analysis, shown in Table B-1, indicate that trace amounts of nitrogen and phosphorus are present in site samples which may be sufficient to support biological activity. Therefore, nutrient delivery was not evaluated during the treatment simulation.

### Results From Initial Analysis

Initially laboratory analysis were conducted to identify the nature of the petroleum contamination by generating a gas chromatograph fingerprint of the contamination in the groundwater. The fingerprint is a visual profile of the petroleum hydrocarbons which is compared to known standards to characterize the contamination type. Upon visual inspection of the fingerprint, it was determined that the petroleum contamination is characteristic of very weathered diesel fuel or #2 fuel oil. The petroleum fingerprint of the groundwater is shown in Figure B-5.

The groundwater samples were also analyzed for heterotrophic bacteria. Both total heterotrophic bacteria and specific petroleum degrading heterotrophic bacterial populations were enumerated to determine if indigenous groundwater bacteria were present to support biological activity. The results shown in Table B-2 indicate that a healthy population of bacteria, including petroleum degraders, are present in site groundwater.

### Treatment Simulation Test Description and Results.

Laboratory testing was conducted to measure oxygen delivery using magnesium peroxide. These tests were conducted on groundwater from the site under simulated site conditions. Oxygen delivery was accomplished using metal peroxides that slowly release hydrogen peroxide into the groundwater. The hydrogen peroxide breaks down into oxygen and water. A vendor provided ABB with two samples of magnesium peroxides in solid form (powder).

An initial screening test was conducted to evaluate the rate of oxygen release from each of the two peroxides. The test was conducted using glass serum bottles containing groundwater from monitoring well 16 (MW-16) and magnesium peroxide. The bottles were air-tight, sealed with silicon-faced septa and placed on an automatic shaker. The two types of peroxide, type F and type B, were evaluated at two different concentrations. A summary of the test conditions are shown in Table B-3. The

dissolved oxygen in the groundwater was measured following 24, 48 and 120 hours of incubation. Peroxide type F released oxygen much faster than type B in the test period. The dissolved oxygen results are shown in Table B-4 and Figure B-3. In addition, cumulative dissolved oxygen released per gram of metal peroxide is shown graphically in Figure B-4. Based on these results, the magnesium peroxide F was chosen for treatment simulation testing.

Treatment Simulation Test Apparatus. A column test was conducted in order to measure oxygen delivery using metal peroxides. The test apparatus, diagramed in Figure B-2, consisted of a one inch diameter glass column filled with site soil and groundwater, a peristaltic pump to facilitate groundwater flow through the column, and influent and effluent groundwater reservoirs. A glass vessel was placed in line which contained 20 gms of type F magnesium peroxide held within a permeable sock. The groundwater flow was set at 1.3 ml/min to simulate site conditions. The treatment simulation test was conducted using a composite of groundwater from monitoring wells 14 and 16 and was operated continuously for 3 days. An adequate volume of groundwater was available so that recirculation of the groundwater was not required. During the test period, groundwater samples were collected from 3 ports: the groundwater reservoir, the column influent sampling port which was located in line following the peroxide vessel, and the column effluent.

Following 24 hours, headspace gas had built up in the peroxide vessel. Since the system was air tight, it was assumed that dissolved oxygen produced from the peroxide was coming out of solution which forced dissolved nitrogen to vaporize from the groundwater as the system reached equilibrium with the atmosphere. As the dissolved gas came out of solution, the groundwater in the peroxide chamber was displaced. An additional sampling port was installed in the peroxide vessel to measure the make up of the headspace. Analysis of the headspace gas by a thermal conductivity detector revealed that the gas was comprised of approximately 30% oxygen and 70% nitrogen. The headspace gas in the peroxide vessel had to be displaced several times during the treatment simulation test period to keep the peroxide membrane saturated with groundwater. The results of the dissolved oxygen measurements taken during the test are outlined in Table B-5.

## CONCLUSIONS

Results from initial analysis indicate that bioremediation should be considered to reduce the concentration of TRPH in groundwater at the Alpha Delta Pier site. Results indicated that hydrocarbon bacteria are present in the groundwater and that the type of fuel present appears to be characteristic of weathered diesel or #2 fuel, which is biodegradable. The pH of the water was found to be acceptable for biological treatment. Mineral nutrients were measured in groundwater and site soil. Based on those results ABB-ES is not recommending adding nutrients. Data indicates that there may be sufficient nutrients present in the groundwater to support bioremediation. The only limiting factor appears to be oxygen concentrations.

The results from the laboratory testing designed to evaluate oxygen delivery systems using magnesium peroxide indicated that this approach is feasible at the Alpha Delta Pier Site. The maximum amount of oxygen that can be delivered to the groundwater was approximately 20 mg/l, based on results from the screening test. Results from the column test indicate that a constant level of 10 mg/l oxygen was delivered. The concentration of the oxygen in the groundwater was lower in the column test because of the losses of the oxygen to the gas phase.

ABB-ES is recommending using the magnesium peroxide to deliver oxygen as part of the remediation process designed to reduce the concentration of TRPH along the perimeter.

**Table B-1**  
**Preliminary Analysis**  
**Inorganic Nutrients and pH in Soil**

Remedial Action Plan  
 Alpha Delta Pier  
 Mayport Naval Station  
 Mayport, Florida

Sample I.D.	Total Kjeldahl Nitrogen	Ammonia Nitrogen	Nitrate Nitrogen	Phosphate Phosphorous	Total Phosphorous	pH
Site Soil (mg/kg)	N/A	<5	1.3	N/A	10	7.5 <sup>1</sup>
Site Groundwater (MTP-1406-MW6) (mg/L)	7.8 <sup>2</sup>	1.4 <sup>2</sup>	<0.05 <sup>2</sup>	<0.05 <sup>2</sup>	N/A	7.0

Notes:

N/A = Not analyzed

<sup>1</sup> = Measured using a site soil and groundwater slurry

<sup>2</sup> = Based on previous site data from Enseco

**Table B-2**  
**Preliminary Analysis**  
**Bacteria in Groundwater**

Remedial Action Plan  
 Alpha Delta Pier  
 Mayport Naval Station  
 Mayport, Florida

Sample I.D.	Colony Forming Units /mℓ	
	Total Heterotrophic Bacteria	Specific Petroleum Degrading Bacteria
MW - 14	43	1.3
MW - 16	270	16

**Table B-3**  
**Peroxide Evaluation - Initial Screening Test for Metal Peroxide Oxygen Release**  
**Summary of Test Conditions**

Remedial Action Plan  
 Alpha Delta Pier  
 Mayport Naval Station  
 Mayport, Florida

Test Condition	Site Groundwater	Magnesium Peroxide	
		Type F	Type B
1 (control)	40 mL	0.0	0.0g
2	40 mL	0.125g	0.0g
3	40 mL	0.250g	0.0g
4	40 mL	0.0g	0.250g
5	40 mL	0.0g	0.500g

**Table B-4**  
**Peroxide Evaluation - Initial Screening Test for Metal Peroxide Oxygen Release**  
**Dissolved Oxygen (mg/L)**

Remedial Action Plan  
 Alpha Delta Pier  
 Mayport Naval Station  
 Mayport, Florida

Test Condition	t = 24 hours	t = 48 hours	t = 120 hours
1 (control)	1.3	0.6	1.0
2	4.4	7.0	10.9
3	6.8	11.4	19.1
4	1.7	4.4	4.1
5	1.7	5.1	4.8

Values reported are average of Duplicates.

**Table B-5  
Peroxide Evaluation - Treatment Simulation for Metal Peroxide Oxygen Release  
Dissolved Oxygen (mg/L)**

Remedial Action Plan  
Alpha Delta Pier  
Mayport Naval Station  
Mayport, Florida

Time in Hours	Groundwater Reservoir	Column Influent	Column Effluent
0	1.6	7.1	4.3
1.5	--	--	4.7
2.8	1.5	3.6	--
4.0	--	--	4.6
4.5	--	4.9	--
5.1	1.3	--	--
5.5	--	--	4.8
22.8	1.2	--	--
23.0	--	--	10.0
24.0	--	8.2	--
26.0	--	--	9.2
27.5	1.4	--	--
28.0	--	10.1	--
30.0	--	--	8.0
30.5	--	11.0	--
40.0	0.8	--	--




FIGURE B-2


PEROXIDE TREATMENT SIMULATION -  
COLUMN SCHEMATIC



REMEDIAL ACTION PLAN  
NAVY EXCHANGE FILLING STATION


ALPHA DELTA PIER  
U.S. NAVAL STATION  
MAYPORT, FLORIDA

## Metal Peroxide Oxygen Release Test



**FIGURE B-3**

**METAL PEROXIDE OXYGEN RELEASE TEST:  
OXYGEN MEASUREMENTS**



**REMEDIAL ACTION PLAN  
NAVY EXCHANGE FILLING STATION**

**ALPHA DELTA PIER  
U.S. NAVAL STATION  
MAYPORT, FLORIDA**





FIGURE B-4

METAL PEROXIDE OXYGEN RELEASE TEST:  
 CUMULATIVE OXYGEN RELEASED  
 PER GRAM OF PEROXIDE



REMEDIAL ACTION PLAN  
 NAVY EXCHANGE FILLING STATION

ALPHA DELTA PIER  
 U.S. NAVAL STATION  
 MAYPORT, FLORIDA

# PETROLEUM FINGERPRINT






FIGURE B-5  
PETROLEUM FINGERPRINT



REMEDIAL ACTION PLAN  
NAVY EXCHANGE FILLING STATION  
ALPHA DELTA PIER  
U.S. NAVAL STATION  
MAYPORT, FLORIDA

SOURCE AREA BIOREMEDIATION SYSTEM  
NS Mayport, Alpha Delta Piers

---

Oxygen and nutrients will be delivered to the source area to promote the bioremediation of the contaminated groundwater. Hydrogen peroxide will be delivered at a concentration of approximately 100 ppm. To achieve this concentration, approximately 9.3 gallons per day of 30 % H<sub>2</sub>O<sub>2</sub> will be mixed into the 30,000 gpd water flow. For oxygen consumption related calculations, a safety factor of 2 will be applied and the design concentration will be 50 ppm. Concentrated mixtures of nitrogen and phosphorus will also be delivered to the source area through the water flow to supplement the naturally occurring nutrients. The design system flow rate was based on estimated groundwater movements which would result from the mound formed when the flow was applied. It is estimated that the hydraulic gradient in the vicinity of the source area can be increased to about 2.1 feet per 100 feet. Using the site hydraulic conductivity of 21.13 ft/day and a porosity of 0.25, the induced groundwater pore velocity will be:

$$V = \frac{I \times K}{\eta} = \frac{0.021 \frac{ft}{ft} \times 21.13 \frac{ft}{day}}{0.25} = 1.8 \frac{ft}{day}$$

Assuming the target contaminant concentrations occur in the upper 5 feet of the aquifer and that the perimeter of the source area is approximately 420 feet, the daily flow through rate would be:

$$5 \text{ ft} \times 420 \text{ ft} \times 1.8 \frac{ft}{day} = 3780 \frac{ft^3}{day} \approx 28,300 \text{ gpd}$$

Rounding to 30,000 gpd and delivering 50 mg/l, the oxygen delivery rate will be:

$$30,000 \text{ gpd} \times 3.785 \frac{l}{gal} \times 50 \frac{mg \text{ of } O_2}{l} \times 0.001 \frac{mg}{g} = 5677.5 \frac{g \text{ of } O_2}{day} = 13 \frac{lb \text{ of } O_2}{day}$$

Using areas of concentrations as shown on Figure 3-2 and a thickness of contaminated aquifer of 5 feet, the volume between the 100 ppm and 160 ppm contours is 29639.5 ft<sup>3</sup> and the volume inside the 160 ppm contour is 25695.5 ft<sup>3</sup>. The geometric average TRPH concentration between the 100 ppm and 160 ppm contours is:

$$\sqrt{100 \text{ ppm} \times 160 \text{ ppm}} = 126 \text{ ppm}$$

The average concentration within the 100 ppm contour, including the 160 ppm contour, is:

$$\frac{(126 \text{ ppm} \times 29639.5 \text{ ft}^3) + (160 \text{ ppm} \times 25695.5 \text{ ft}^3)}{(29639.5 \text{ ft}^3 + 25695.5 \text{ ft}^3)} = 142 \text{ ppm}$$

The O<sub>2</sub> required to reduce the TRPH concentrations in groundwater from 142 ppm to 100 ppm is:

$$(142 \text{ ppm} - 100 \text{ ppm}) \times (29689.5 \text{ ft}^3 + 25695.5 \text{ ft}^3) \times 0.25 \times 28 \frac{\text{l}}{\text{ft}^3} = 16,283$$

$$16,283 \text{ g of TRPH} \times 2.5 \frac{\text{g of O}_2}{\text{g of TRPH}} = 40,708 \text{ g of O}_2$$

Assuming there is 10 times as much TRPH sorbed to the saturated soil as there is dissolved in the groundwater, the total mass of TRPH to be degraded is 179 kg, and will require approximately 450 kg of O<sub>2</sub>. The proposed delivery system can provide 5.68 kg of O<sub>2</sub> per day. Therefore, the TRPH concentrations can theoretically be reduced to the target level in:


$$\frac{450 \text{ kg of O}_2}{5.68 \frac{\text{kg of O}_2}{\text{day}}} = 80 \text{ days}$$

Applying a safety factor of two for planning purposes, remediation to the target levels is expected to be complete in approximately 160 days.


## Enhanced Biodegradation

- Leaking petroleum storage tanks
- Contaminated soils, sludges, and lagoons
- Contaminated aquifers

Technology has now been developed which uses naturally occurring bacteria to degrade petroleum hydrocarbons. **Cambridge Analytical Associates Bioremediation Systems Division** has refined this technology for the enhanced biodegradation of these contaminants. Critical to this process is BIOX™, a specially formulated and stabilized solution of **hydrogen peroxide**.



Bacteria are tiny living organisms which need nutrients to thrive. Oxygen is an essential nutrient which until now, was almost always the limiting factor for rapid microbial population growth and rapid biodegradation of hydrocarbons. Now however, **hydrogen peroxide** can provide up to 500 ppm of molecular oxygen to these microbes, compared to a maximum of only 10 ppm provided by other means of oxygen transfer. **Hydrogen peroxide** is a liquid solution completely miscible in water.



## OXYGEN/NUTRIENT DELIVERY SYSTEM NS Mayport, Alpha Delta Piers

---

The water source for the oxygen/nutrient delivery system will be the NS Mayport potable water system. Connection will be made to the existing 6-inch water main. A reduced pressure type backflow preventer, suitable for use in high hazard cross-connection situations, will be installed prior to any other treatment equipment. The recommended backflow preventer is a Watts 009QT Series model 009-S-SS. The backflow preventer should meet all requirements of the cross connection control program for the NS Mayport potable water distribution system.

A gate valve and flow meter will be located after the backflow preventer to allow control of the overall system discharge rate. These will be followed by a water jet eductor which will feed in the hydrogen peroxide solution. A second eductor will feed in the nutrient solution. The recommended eductors are Ketema model 264 PVC. Each suction line to the eductors will be equipped with a gate valve and flow meter to control and measure the oxygen and nutrient solution influents. If insufficient water pressure is available to operate two eductors, consideration should be given to combining the influents using a single eductor or an alternate feed system.

The oxygen/nutrient solution will be distributed over the source area using a drip irrigation system. The distribution system will begin with a screen filter to remove any particles which may be present. This will be followed by a gate valve and pressure gauge which will be used to maintain the proper operating pressure within the distribution lines. The solution will flow through a schedule 80 PVC header to the drip tubing laterals. The header should be sized to minimize head losses and to maintain an even distribution pressure. The header and drip tubing will be installed underground, sufficiently deep to protect the system and to allow proper repair of the pavement. The tubing will be installed in lateral trenches spaced at intervals of approximately 10 feet. A total length of approximately 1125 feet of trenching will be required to cover the source area. Assuming an application rate of 30,000 gpd, the required flow per 100 feet of tubing is:


$$\text{Flow per 100 ft.} = \frac{30,000 \text{ gpd} \times 100 \text{ ft.}}{24 \frac{\text{hrs}}{\text{day}} \times 60 \frac{\text{min}}{\text{hr}} \times 1125 \text{ ft.}} = 1.85 \frac{\text{gpm}}{100 \text{ ft.}}$$

To accommodate the required flow rate, multiple runs of drip tubing will be installed in each trench. The recommended tubing is Ro-Drip 10 mil tubing with 8-inch emitter spacing (part number 010-910840), which can discharge 0.67 gpm/100 feet. Therefore, three runs of drip tubing will be needed in each trench to deliver the required flow.

The piping, controls, and feed chemicals for the system will be housed in a prefabricated storage building equipped with lighting, ventilation, fiber glass grating, and a sump liner. The recommended building is the Safety Storage model 15. The building should be set up on wooden cross-ties if the soil at the proposed location does not provide a satisfactory foundation.

*“The Complete Concept  
in Cross Connection Control  
and Containment”*

# BACKFLOW PREVENTION DEVICES



World Class Valves



Since 1874






# FOUR BASIC TYPES OF BACKFLOW PREVENTERS

TYPE & PURPOSE	DESCRIPTION	INSTALLED AT	EXAMPLES of INSTALLATIONS
<b>1</b> <b>REDUCED PRESSURE ZONE BACKFLOW PREVENTER</b> <i>For high hazard cross connections and continuous pressure applications.</i>	Two independent check valves with intermediate relief valve. Supplied with shut-off valves and ball type test cocks.	All cross connections subject to backpressure or back-siphonage where there is a high potential health hazard from contamination. Continuous pressure.	Main Supply Lines Commercial Boilers Cooling Towers Hospital Equipment Processing Tanks Laboratory Equipment Waste Digesters Car Wash Sewerage Treatment
<b>DOUBLE CHECK VALVE ASSEMBLY</b> <i>For low hazard cross connections and continuous pressure applications.</i>	Two independent check valves. Supplied with shut-off valves and ball type test cocks.	All cross connections subject to backpressure where there is a low potential health hazard or nuisance. Continuous pressure.	Main Supply Lines Food Cookers Tanks & Vats Lawn Sprinklers Fire Sprinkler Lines Commercial Pools
<b>2</b> <b>DOUBLE DETECTOR CHECK VALVE BACKFLOW PREVENTERS</b> 709DCDA low hazard 909RPDA high hazard	Double check valve backflow preventers with a water meter and double check or RPZ in by-pass line.	Fire protection system supply main. Detects leaks and unauthorized use of water.	Fire Sprinkler Lines
<b>DUAL CHECK VALVE BACKFLOW PREVENTER</b> <i>For low hazard applications. Residential system containment. For continuous pressure.</i>	Two independent check valves. Checks are removable for testing.	Cross connections where there is a low potential health hazard and moderate flow requirements.	Residential Supply Lines (at the meter)
<b>3</b> <b>SPECIALTY BACKFLOW PREVENTERS with INTERMEDIATE ATMOSPHERIC VENT</b> <i>For low hazard cross connections in small pipe sizes. Continuous pressure applications.</i>	Two independent check valves with intermediate vacuum breaker and relief valve.	Cross connections subject to backpressure or back-siphonage where there is low health hazard. Continuous pressure.  Pump outlet to prevent backflow of carbon dioxide gas and carbonated water into the water supply system to beverage machines.	Boilers (Small) Cooling Towers (Small) Dairy Equipment Residential  Post-Mix Carbonated Beverage Machine
<b>LABORATORY FAUCET DOUBLE CHECK VALVE with INTERMEDIATE VACUUM BREAKER</b> <i>In small pipe sizes for moderate to low hazard.</i>	Two independent check valves with intermediate vacuum breaker and relief vent.	Cross connections subject to backpressure or back-siphonage where there is a low health hazard.	Laboratory Faucets and Pipe Lines Barber Shop and Beauty Parlor Sinks
<b>ATMOSPHERIC VACUUM BREAKERS</b> <i>For high hazard cross connections not subject to continuous pressure - 6" above flood rim</i>	Single float and disc with large atmospheric port.	Cross connections not subject to backpressure or continuous pressure. Install at least 6" above fixture rim. Protection against back-siphonage only.	Process Tanks Dishwashers Soap Dispensers Washing Machines Lawn Sprinklers
<b>4</b> <b>PRESSURE TYPE VACUUM BREAKERS</b> <i>For high hazard cross connections. Continuous pressure applications - 12" above flood rim.</i>	Spring loaded single float and disc with independent 1st check. Supplied with shut-off valves and ball type test cocks.	This valve is designed for installation in a continuous pressure potable water supply system 12" above the overflow level of the system being supplied. Protection against back-siphonage only.	Laboratory Equipment Cooling Towers Comm. Laundry Machines Swimming Pools Chemical Plating Tanks Lg. Toilet & Urinal Facilities Degreasers, Photo Tanks Live Stock Water Systems Lawn Sprinklers
<b>HOSE CONNECTION VACUUM BREAKERS</b> <i>For residential and industrial hose supply outlets not subject to continuous pressure.</i>	Single check with atmospheric vacuum breaker vent.	Install directly on hose bibbs, service sinks and wall hydrants. Not for continuous pressure.	Hose Bibbs Service Sinks Hydrants

NON TOXIC

NON TOXIC

# For Cross Connection Control in Potable Water Distribution Systems

APPLICABLE STANDARDS	WATTS PRODUCT No. AND SIZES	Page Index	
		Series/No.	PAGE No.
A.S.S.E. No. 1013 A.W.W.A. C506 FCCCHR of USC U.P.C. and S.B.C.C.I. CSA B 64.4 Sizes ¾" - 10" U.L. #EX3185 Sizes 2½" - 10"	<b>909 Series</b> ¾" - 10" <b>009 Series</b> ¾" - 2", 2½", 3" 	909 009	4, 5, 6, 7 10
		Test Kits	5
A.S.S.E. No. 1015 A.W.W.A. C506 FCCCHR of USC CSA B 64.5 Sizes ¾" - 10" U.L. #EX3185 Sizes 2½" - 10"	<b>709 Series</b> ¾" - 10" <b>007 Series</b> ¾" - 2" 	709 007	8, 9 10
Series 709DCDA A.S.S.E. No. 1015 A.W.W.A. C506 FCCCHR of USC U.L. #EX3185 Sizes 2½"-10"	<b>709DCDA Series</b> <b>909RPDA Series</b>  Sizes: 3", 4", 6", 8", 10"	709DCDA 909RPDA	11
ANSI/A.S.S.E. No. 1024 CSA B64.6	<b>7 Series</b> ½" - 1¼"  WES2-7 Water meter easy-setter retrofit adapter with No. 7. WS2-7 Water meter setter with No. 7.	7	12, 13
		Gov. 80	12, 13
		Test Kit	5
A.S.S.E. No. 1012 CSA B 64.3	<b>9D Series</b> ½", ¾" 	9D 911, 911S B911, B911S	14, 15 15
Special Approvals	<b>9BD Series</b>  Size: ¾" F.C.T. ¼", ⅝ NPTM	9BD	17
N9-CSA B64.8 (NLF9) A.S.S.E. No. 1035 Listed by IAPMO CSA B64.7	<b>No. NLF9</b>  Size: 3/8" <b>No. N9</b>  Sizes: ¼", 3/8"	NLF9 N9	16 16
		7-3/8"	16
A.S.S.E. No. 1001 ANSI. A112.1.1 CSA B 64.1.1 FCCCHR of USC Listed by IAPMO	<b>288A Series</b>  Sizes: ¼", 3/8", ½", ¾", 1", 1¼", 1½", 2", 2½", 3"	288A	20, 21
		N388	20
A.S.S.E. No. 1020 CSA B64.1.2 FCCCHR of USC	<b>800 Series</b>  Sizes: ½", ¾", 1", 1¼", 1½", 2"	800 800M	18, 19
A.S.S.E. No. 1011 CSA B 64.2	<b>8 Series</b>  Size ¾" HT <b>No. NF-8</b> (Non-removable with drain) 	8, 8A, 8B S8, 8P and NF8	22, 23

"The answer to THERMAL EXPANSION problems", see page 13.

# 009QT Series Standard Reduced Pressure Zone Backflow Preventer

Sizes: 3/4" - 3"

Watts 009QT Series Backflow Preventers are designed to provide protection of the safe drinking water supply in accordance with national plumbing codes and water utility authority requirements. They can be utilized in backflow prevention programs, including high hazard cross-connections in plumbing systems, or for containment at the service line entrance.


This series features two in-line, independent check valves with an intermediate relief valve. All sizes are constructed with NPT body connections. Standardly furnished with ball type test cocks and quarter-turn, full port, resilient seated bronze ball valve shut-offs (3/4" - 2") No. 009-QT. For NRS gate valve shut-offs, order No. 009. Sizes 2 1/2" and 3" have resilient wedge NRS flanged gate valve shut-offs No. 009-NRS-RW.

- Modular construction
- Renewable seats
- No special tools required for servicing

**STANDARDS:** Tested and certified under the following standards for reduced pressure zone backflow preventers; A.S.S.E. Std. No. 1013, AWWA Std. No. C506, FCCCHR of USC manual, Section 10, IAPMO listed.

## PRESSURE—TEMPERATURE


Supply pressure up to 175 PSI. Water temp. up to 180°F.



For additional information, send for ES-009 and ES-009L.



No. 009QT



\*SS models have same dimensions and weight.

Dimensions in inches, Weights in lbs.

SIZE	TYPE	A	B	C	D	E	F	WGT.
3/4"	009	14	3 1/2	6			8 1/2	11 1/2
	009-S*	18 1/2	3 1/2	6	2 3/4	5 1/2	8 1/2	13 1/2
1"	009	14 1/4	4 1/2	6 1/2			8 1/2	12
	009-S*	21 1/2	4 1/2	6 1/2	3 1/2	7 1/2	8 1/2	15
1 1/4"	009-SS	19 1/4	5	8 1/2			12 1/2	27 1/2
	009-SS	24 7/8	5	8 1/2	3 1/4	8 1/4	12 1/2	28 3/4
1 1/2"	009	19 3/4	5 1/4	8 1/4			12 1/2	29
	009-S	26 1/2	5 1/4	8 1/4	3 1/2	8 1/2	12 1/2	32 1/2
2"	009-SS	26 1/2	6 1/2	10			12 1/2	30 1/2
	009-SS-S	28 3/4	6 1/2	10	4	10 1/2	12 1/2	38

### OPTIONS (can be combined):

Sizes: 3/4" - 2"

Prefix U - union connections

Suffix

S - with bronze strainer

SS - with stainless steel replaceable check valve seats for aggressive water conditions

QT-T - for "T" handle ball valve shut-offs (3/4", 1")

LF - without shut-off valves

Sizes: 2 1/2" and 3"

Suffix

S - with epoxy coated strainer

NRS-RW - with resilient wedge

non-rising stem shut-offs

QT - with quarter turn, full port, resilient seated ball valve shut-offs

OSY - with outside stem and yoke gate valves

LF - without shut-off valves

# 007QT Series Double Check Valve Assembly

Sizes: 3/4", 1", 1 1/2" and 2"

Sizes: 3/4", 1", 1 1/2" and 2"

Watts 007QT Series Double Check Valve Assembly is designed to provide protection of the safe drinking water supply in accordance with national plumbing codes and water utility authority requirements for containment at the service line entrance. They can be applied to a variety of installations where the degree of hazard is considered to be low.


All sizes can be installed horizontally or vertically and are standardly equipped with ball type test cocks. Series 007QT has quarter-turn, full port, resilient seated, bronze ball valve shut-offs. For NRS gate valve shut-offs, order No. 007.

- Modular construction
- Renewable seats
- No special tools required for servicing

**STANDARDS:** Tested and certified under the following standards for double check valve assemblies: A.S.S.E. Std. No. 1015, AWWA Std. No. C506, FCCCHR of USC manual, Section 10, IAPMO listed.

## PRESSURE—TEMPERATURE


Supply pressure up to 175 PSI. Water temp. up to 180°F.



For additional information, send for ES-007.



No. 007QT



\*SS models have same dimensions and weight.

Dimensions in inches, Weights in lbs.

SIZE	TYPE	A	B	C	D	E	F	WGT.
3/4"	007	14	4 1/2	5 1/2			8 1/4	9 1/4
	007-S*	18 1/2	4 1/2	5 1/2	2 3/4	6 1/2	8 1/4	11 1/4
1"	007	15 1/4	4 1/2	5 1/4			8 1/4	10
	007-S*	21 1/2	4 1/2	5 1/4	3 1/4	7 1/4	8 1/4	13
1 1/2"	007	19 3/4	5 1/4	7 1/4			12 1/2	24 1/2
	007-SS	26 1/2	5 1/4	7 1/4	3 1/2	8 1/2	12 1/2	25 1/2
2"	007	26 1/2	6 1/2	8 3/4			12 1/2	29 1/2
	007-SS	28 3/4	6 1/2	8 3/4	4	10 1/2	12 1/2	34 1/2

### OPTIONS (can be combined):

Prefix U - Union connections

Suffix

S - with bronze strainer

SS - with stainless steel replaceable check valve seats for aggressive water conditions

QT - with quarter turn, full port, resilient seated

bronze ball valve shut-offs

QT-T - for "T" handle ball valve shut-offs (3/4", 1")

LF - without shut-off valves

# For technical assistance, call your authorized Watts agent.

		Telephone #	Fax #	
NORTHEASTERN REGION	Trayco Sales, Inc.	P.O. Box 653, Lynnfield, MA 01940	617 334-6078	617 334-2859
	W. P. Haney Co., Inc.	51 Norfolk Ave., South Easton, MA 02375	508 238-2030	508 238-8353
	E. W. Leonard, Inc.	Ray Palmer Rd., P.O. Box 371, Moodus, CT 06469-0371	203 873-8691	203 873-8693
	WMS Sales, Inc.	9580 County Rd., Clarence Center, NY 14032	716 741-9575	716 632-0633
	WMS Sales, Inc.	7437 Meadowbrook Dr., Baldwinsville, NY 13027	315 622-0763	315 622-0764
	WMS Sales, Inc.	4 McMillen Place, Delmar, NY 12054	518 475-1017	
	Edwards, Platt & Deely, Inc.	1 Stone Place, Bronxville, NY 10708	Office: 212 671-6400	914 337-5069
		(Warehouse: 263 Royal Ave., Hawthorne, NJ)	800 433-3158	
			Warehouse: N.Y. 914 337-5511	
		Vernon Bitzer Associates, Inc.	138 Railroad Dr., Northampton Ind. Pk., Ivyland, PA 18974	215 953-1400
	J. B. O'Connor Company, Inc.	120 Union St., Bridgeville, PA 15017	412 221-5300	412 221-4510
	Bruce Parrott, N.E. Reg. Mgr.	815 Chestnut St., North Andover, MA 01845	508 688-1811	508 794-1848
SOUTHEASTERN REGION	RMI	Glenfield Bus. Ctr., 2535 Mechanicsville Tpk., Richmond, VA 23223	804 643-7355	804 359-8490
	Smith & Stevenson	4935 Chastain Ave., Charlotte, NC 28210	704 525-3388	704 525-6749
	Central Sales Company	2700 Murfreesboro Rd., Antioch, TN 37013	615 361-4244	615 366-1175
	Central Sales Company	2170 York Ave., Memphis, TN 38104	901 278-2251	901 272-1614
	Spotswood Associates	6700 Best Friend Rd., Norcross, (Atlanta) GA 30071-2919	404 447-1227	404 263-6899
	Distributor Sales of Florida	6520 35th St. North, Pinellas Park, FL 33565	813 527-6651	813 528-0602
	Earl L. Griffin Co.	2776 B.M. Montgomery St., Birmingham, AL 35209	205 879-3469	205 870-5027
	Billingsley & Associates, Inc.	2000 Clearview Pkwy. Suite 201, Metairie, LA 70001	504 885-6771	504 885-7516
	Billingsley & Associates, Inc.	478 Cheyenne Lane, Madison, MS 39110	601 856-7565	
	JLM & Assoc., Inc.	P.O. Box 10301, Caparra Heights Station, Rio Piedras, PR 09922-0301	809 782-4244	809 782-6576
The Joyce Agency, Inc.	10520 Warwick Ave., Fairfax, VA 22030	703 591-2808	703 591-0826	
	(Warehouse: 7313 Boudinot Dr., Springfield, VA)			
	Bill Johnson, S.E. Reg. Director	P.O. Box 140153, Orlando, FL 32814-0153	407 898-6873	
MIDWEST REGION	Mid-Continent Marketing Services Ltd.	1724 Armitage Ct., Addison, IL 60101	708 953-1211	708 953-1067
	Mid-Continent Marketing Services Ltd.	11424 Whistler Dr., Indianapolis, IN 46229	317 894-3618	317 894-3974
	Advance Industrial Marketing Ltd.	923 South Bird St., Sun Prairie, WI 53590	608 837-5005	608 837-2368
	Dave Watson Associates	1325 West Beecher, Adrian, MI 49221	517 263-8988	517 263-2328
	The Harris-Billings Co.	P.O. Box 41304, 1920 Annapolis Lane North, Plymouth, MN 55441	612 559-9400	612 559-8239
	Mack McClain & Associates, Inc.	1537 Ohio St., Des Moines, IA 50314	515 288-0184	515 288-5049
	Mack McClain & Associates, Inc.	15090 West 116th St., Olathe, KS 66062	913 339-6677	913 339-9518
	Mack McClain & Associates, Inc.	16037 "N" Circle, Omaha, NE 68135	402 896-8804	402 896-8807
	R. R. Iverson & Associates	4141-A South 68th East Ave., Tulsa, OK 74145	918 664-0423	918 664-0425
	J. W. Sullivan Company	7901 Manchester Ave., St. Louis, MO 63143	314 644-5454	314 644-5527
Disney-McLane, Inc.	2704 Colerain Ave., Cincinnati, OH 45225	513 541-1682	513 541-0073	
Madsen-Bayer & Associates, Inc.	2510 Englewood Dr., Columbus, OH 43219	614 476-1833	614 476-1846	
Madsen-Bayer & Associates, Inc.	4640 Warner Rd., Garfield Heights, OH 44125	216 641-5808	216 641-5546	
Gary S. Gilpin Sales Co.	4468 Emberson Ave., Louisville, KY 40209	502 367-2178	502 367-9080	
Don Sinsabaugh, Midwest Reg. Sales Mgr.	42 W. 597 Steeple Chase, St. Charles, IL 60175	708 377-3671	708 513-5063	
WESTERN REGION	R. C. Hartnett & Associates	30852 Huntwood Ave., Hayward, CA 94544	415 471-7200	415 471-4441
	Hollabaugh Brothers & Associates	1260 6th Ave. South, Seattle, WA 98134-1308	206 467-0346	206 467-8368
	Hollabaugh Brothers & Associates	3028 S.E. 17th Ave., Portland, OR 97202	503 238-0313	503 235-2824
	R. E. Fitzpatrick Sales, Inc.	16 East 8th Ave., Midvale, UT 84047	801 566-7156	801 556-4979
	Hudson and Lening Sales Co.	2596 W. Barbary Place, Denver, CO 80204	303 623-1186	303 623-8676
	Benisek Associates	2267 Yates Ave., Los Angeles, CA 90040	213 685-9900	213 685-3164
	R. D. Wager Company.	2012 West 4th St., Tempe, AZ 85281	602 968-8586	602 829-7682
	Rocky Mountain Marketing	3300 Princeton N.E., N-27, Albuquerque, NM 87107	505 883-4405	505 881-3767
	Hugh M. Cunningham, Inc.	4309 N. Beltwood Pkwy. Dallas, TX 75244-3294	214 661-0222	214 490-6678
	Hugh M. Cunningham, Inc.	1999 Kolfahl, Houston, TX 77023	713 923-2371	713 923-8357
Hugh M. Cunningham, Inc.	5130 Service Center, San Antonio, TX 78218	512 661-4161	512 661-0954	
Crown Sales	360 Mokauea St., Honolulu, HI 96819	808 845-7881	808 841-4504	
Jim Engard, West Reg. Sales Mgr.	749 Renate Way, Paso Robles, CA 93446	805 239-8852	805 239-8859	
INTERNATIONAL	<b>HOQTRS:</b> Watts Regulator Co./EXPORT	815 Chestnut St., No Andover, MA 01845 <b>Telex:</b> 94-7460	508 688-1811	508 794-1848
	Watts Regulator of Canada Ltd.	441 Hanlan Rd., Woodbridge, Ontario L4L3T1, Canada	416 851-8591	416 851-8788
	Walmar	24 Gurdwara Rd., Nepean Ontario K2E 8A2	613 225-9774	613 225-2972
	Currie Agencies Ltd.	8117 Underhill Ave., Burnaby, B.C. V5A 3C8	604 420-6070	604 420-9022
	Polymex Controles Inc.	1375 Boul Charest Ouest, Suite 6, Quebec City, Quebec G1N 2E7	418 682-1690	418 682-8743
	Watts Regulator of Canada Ltd.	2690 Sabourin, Ville St. Laurent, Quebec H4S 1M2	514 337-9010	514 337-8843
	Murray Krovats Sales Agency	941 Cerin St., Winnipeg, Manitoba R36 2W6	709 786-2747	709 775-3186
	Bayers-Conte Sales Ltd.	1801-10th Ave. Southwest, Calgary, Alberta T3C 0K2	403 244-1818	403 245-9297
	W.B. Gingerich Sales Ltd.	107 Hamilton Rd., New Hamburg, Ontario N0B 2G0	519 662-2460	519 662-2491
	S.T.E. Fetterly & Son Ltd.	6080 Young St., Ste. 911, Halifax, NS B3K 5L8	902 454-9377	902 454-6085
Watts Regulator of Nederland b.v.	P.O. Box 98, 6960 AB Eerbeek, Holland Telex 844-35365	(011) 31-8-338-59028	8-338-52073	


World Class Valves



Since 1874

Printed in U.S.A.

# WATER JET EDUCTORS



**KEEMA**  
SCHUTTE AND KOERTING  
DIVISION

# WATER JET EDUCTORS

## INTRODUCTION

The Water Jet Eductor is a type of ejector which utilizes the kinetic energy of a pressurized liquid to entrain another liquid, mix the two, and discharge the mixture against a counter pressure. Ejectors of this type are used throughout industry for pumping and mixing operations.

## APPLICATIONS

Water jet eductors have numerous uses in the plant such as lifting, pumping, mixing and agitation of liquids, granular solids and slurries. Some specific applications are: draining flooded areas, emptying tanks and sumps, pumping and mixing operations in oil treating systems, dewatering sand and coal barges, introducing anti-knock agents and coloring additives into gasoline, continuous blending, acidifying, causticizing of oils, producing emulsions, pumping food products, pumping sand and filter clay, tank mixing, and various proportioning operations. As an example of eductor performance in a typical use, a jet eductor measuring 8½" in length will empty a 500 gal. water tank in less than half an hour, using water at 60 psig, as the sole source of motive power.


## FEATURES

- **SELF-PRIMING** Eductors require no priming and can be used for either continuous or intermittent operation.
- **SIMPLE AND RELIABLE** Since the basic eductor has no moving parts to wear or break, only periodic inspection is required.
- **CORROSION AND EROSION RESISTANT** Because they can be made from most materials, or coated with corrosion resistant materials, eductors can be made resistant to the corrosive effects of the liquids handled and the environment.

- **AUTOMATIC CONTROL** Units can be adapted for automatic operation by means of a regulating spindle or a snap valve and float arrangement.
- **NON-ELECTRICAL** Eductors can be used in hazardous locations where electrically operated alternatives would require expensive explosion-proofing.
- **EASY TO INSTALL** Either threaded or flanged connections are available. Units are compact, relatively light and can be adapted to a variety of piping configurations.
- **LOW COST** Water Eductors are inexpensive in relation to the work they do.

## CONSTRUCTION

Water Jet Eductors consist of only three basic components: a converging nozzle, a diffuser (or venturi) and a body to hold these parts in their proper relative positions and provide a suction chamber.



Jet ejectors can be made from most workable materials, such as: cast iron, bronze, stainless steel, aluminum, polyvinyl chloride, polyester fiberglass, Haveg<sup>2</sup>, Teflon<sup>2</sup> and Hastelloy<sup>3</sup>.

A variety of types and sizes are available as noted on the following pages. Certain variables such as pressure, temperature, viscosity, density, operating conditions of suction and discharge fluids, and desired results must be considered in determining the type of eductor best suited to your needs. S&K engineers will work with you to select the proper eductor for your application.

Request Performance Data Supplement 2M for operating characteristics of water jet eductors.

## CONTENTS

### DESIGN, CONSTRUCTION, AND OPERATION

Type 264 and 266 Eductors.....	3 & 4
Type 2645 Automatic Eductors.....	5
Type 242 Condensate and Liquid Mixing Eductor.....	6
Type 258 and 268 Tank Mixing Eductors.....	7
Type 254 and 267 Hopper-Equipped Eductors.....	8

Type 224 Sand and Mud Eductor.....	9
Type 235 Annular Multi-Nozzle Eductor.....	9

### SPECIAL PURPOSE EDUCTORS

Type 222 Portable Eductor.....	10
Type 212 Corrosion-Resistant Eductor.....	10

TYPICAL APPLICATIONS.....	10
---------------------------	----

# TYPE 264 and 266 WATER JET EDUCTORS

SK Type 264 and Type 266 Water Jet Eductors are designed for liquid pumping and mixing operations and for the handling of some solids where requirements do not necessitate capacities greater than those obtained with sizes up to and including 6". They are considered the standard eductors within this size range. Typical applications begin on Page 10.

In operation, pressure liquid enters the eductor through the pressure nozzle and produces a high velocity jet. This jet action creates a vacuum in the line which causes the suction liquid to flow up

into the body of the eductor where it is entrained by the pressure liquid. Both liquids are thoroughly mixed in the throat of the eductor and are discharged against back pressure. The streamlined body with no pockets permits the pressure liquid to move straight through the eductor and reduces the possibility of solids in the suction material collecting and clogging. In addition, pressure drop in the suction chamber is held to a minimum.

Accompanying Performance Data provides performance information.




Fig. 1. TYPE 264 EDUCTOR. Eductors of this type have streamlined bodies with threaded pipe connections. They are made in sizes ranging from 1/2" to 3" and are stocked in these sizes in ductile iron and bronze and Type 316 stainless steel. They are stocked in sizes from 1/2" through 1" in Kynar\*, and in 1 1/2", 2", and 3" in PVC. Other materials are available on order.



Fig. 2. TYPE 264 EDUCTOR





Fig. 3. TYPE 266 EDUCTOR. These eductors are similar to Type 264 Eductors except that they have flanged connections and removable throat bushings along with removable nozzles. They are supplied in cast iron, bronze-mounted in 4" and 6" sizes. Other materials can be supplied on special order.

TABLE 1. SIZES and DIMENSIONS, SK WATER JET EDUCTORS, TYPES 264 and 266

Size in Inches	Connections in Inches		Wgt. in Lbs.	Working Pressures						Dimensions in Inches			Max. Round Particle Size in Inches
	Suction Disch.	Pressure		Cast Iron		Bronze		Stainless Steel		A	B	C	
				Motive psi	Body psi	Motive psi	Body psi	Motive psi	Body psi				
<b>SK Type 264 Eductor</b>													
1/2	1/2	3/8	3/4	150	125	125	100	600	500	1 1/16	2 9/16	1 1/8	1/16
3/4	3/4	1/2	1 1/4	125	125	100	100	500	500	1 3/8	3 3/8	1 1/4	1/8
1	1	3/4	2	150	150	150	125	600	600	1 1/2	4 3/16	1 3/8	5/32
1 1/2	1 1/2	1	4	150	100	125	90	600	400	2	6 1/2	2	5/16
2	2	1 1/4	6	150	100	125	85	600	400	2 1/4	7 3/8	2 1/4	3/8
2 1/2	2 1/2	1 1/2	11	200	150	200	125	600	300	2 11/16	9 1/4	3 3/8	3/8
3	3	2	20	250	150	225	125	600	400	3 3/8	11 1/4	3 1/2	13/16
<b>SK Type 266 Eductor</b>													
4	4	2 1/2	100	125	125	—	—	—	—	4 3/8	19 1/4	7 13/16	1
6	6	4	180	125	125	—	—	—	—	6 1/16	28 3/8	9 3/8	1 1/8



\*TM Pennwall Corp.

# TYPE 264 PVC and KYNAR WATER JET EDUCTORS




Fig. 4. TYPE 264 PVC EDUCTOR. Sizes from 1/2" up are designed as shown here and in Fig. 5. On these sizes, the pressure and suction connections are female and the discharge connection is male. All connections are threaded.



Fig. 5. TYPE 264 PVC EDUCTOR

Type 264 PVC and Kynar Eductors offer resistance to many corrosive media. PVC Eductors are not recommended, however, for acetone, ketones, ether, esters, aromatic hydrocarbons or chlorinated hydrocarbons. A table of recommended uses is available on request. Maximum temperature rating is 150°F. Kynar Eductors will handle PVC applications including those mentioned above. Kynar's temperature limitation is 250°F. Pressure ratings are given in Table 2.

Type 264 PVC and Kynar Eductors operate on the same principle as do all other SK Eductors. Performance characteristics with water are shown in accompanying Technical Data. For performance with other liquids, contact SK.

Nozzles and diffusers are not removable on these eductors. Sizes 1" and smaller are of molded construction.

Fig. 6. TYPE 264 KYNAR EDUCTOR, 1/2" to 1" Design. Sizes 1/2", 3/4", and 1" look like this. All connections are female and are threaded.






TABLE 2. SIZES, DIMENSIONS, and PARTICLE SIZE DATA, TYPE 264 WATER JET EDUCTORS

Size in Inches	Connections in Inches		Weight in Lbs.	Dimensions in Inches			Working Pressure (psig) at 75°F	Maximum Round Particle Sizes (in Inches) Eductors Will Handle
	Suc.-Disch.	Press.		A	B	C		
1/2s	1/2s	3/8s	1/2	1 1/16	3 1/4	1 7/16	325	1/16
1/2	1/2	3/8	1/2	1 1/16	3 1/4	1 7/16	325	1/16
3/4	3/4	1/2	1/2	1 11/16	3 1/2	1 11/16	275	1/8
1	1	3/4	1/2	1 7/8	3 11/16	1 7/8	250	5/32
1 1/2	1 1/2	1	1 1/2	2 9/16	5 11/32	2 1/16	200	3/16
2	2	1 1/4	2 1/2	3 3/32	6 21/32	2 5/32	185	3/8
3	3	2	6 3/4	4 1/8	9 1/2	3 7/8	165	1 3/16



**TABLE 1. Suction Capacities of Water Jet Eductors, Types 264, 266, and 212—1 Inch Size Only.** To determine capacities for sizes other than 1 inch, multiply these capacities by the proper capacity ratio factor noted in Tables 2 or 3 (for PVC, KYNAR or Polypropylene Eductors).

Suction Lift in Ft. of Water	Disch. Press. psi Gauge	Water Consumption gpm	Suction Cap. of Standard 1" Water Jet Eductor—gpm— Water Temp. 80° F.							
			Operating Water Pressure psi Gauge							
			10	20	30	40	50	60	80	100
0	0	Suction Operating	5.85 3.55	8.1 5.0	9.5 6.1	10.0 7.1	12.0 7.9	12.0 8.7	12.0 10.0	12.0 11.0
	5	Suction Operating		1.4 4.9	4.1 6.1	6.0 7.0	8.0 7.9	10.0 8.6	11.0 10.0	12.0 11.0
	10	Suction Operating			0.28 5.9	2.3 6.8	4.8 7.8	6.4 8.5	8.8 9.8	11.0 11.0
	15	Suction Operating					1.2 7.7	3.4 8.4	5.9 9.8	8.6 11.0
	20	Suction Operating						0.3 8.2	3.5 9.7	5.9 11.0
	25	Suction Operating							0.83 9.6	3.9 11.0
	30	Suction Operating								1.7 11.0
5	0	Suction Operating	4.4 3.9	6.8 5.3	8.6 6.4	9.6 7.3	11.0 8.1	11.0 8.8	12.0 10.0	12.0 11.0
	5	Suction Operating		1.5 5.2	3.2 6.3	5.0 7.2	7.0 8.0	9.0 8.7	11.0 10.0	11.0 11.0
	10	Suction Operating				1.9 7.1	3.6 7.9	5.6 8.6	8.6 10.0	10.0 11.0
	15	Suction Operating					1.1 7.8	2.6 8.6	5.8 9.9	8.3 11.0
	20	Suction Operating							3.3 9.8	5.6 11.0
	25	Suction Operating							0.47 9.8	3.6 11.0
	30	Suction Operating								1.5 11.0
10	0	Suction Operating	2.0 4.2	4.6 5.5	6.7 6.6	8.3 7.4	9.0 8.2	10.0 9.0	10.0 10.0	10.0 11.0
	5	Suction Operating			2.0 6.5	4.3 7.4	5.9 8.2	7.7 8.9	9.9 10.0	10.0 11.0
	10	Suction Operating				1.1 7.3	3.0 8.1	4.5 8.8	8.1 10.0	9.6 11.0
	15	Suction Operating					1.1 8.0	2.1 8.7	5.6 10.0	7.3 11.0
	20	Suction Operating							2.8 9.9	5.3 11.0
	25	Suction Operating								2.8 11.0
	30	Suction Operating								1.1 11.0
15	0	Suction Operating		3.3 5.7	5.3 6.8	7.9 7.6	8.4 8.4	8.9 9.1	8.9 10.0	9.1 12.0
	5	Suction Operating				4.0 7.6	4.9 8.3	7.3 9.0	8.6 10.0	9.1 11.0
	10	Suction Operating					2.4 8.2	4.0 9.0	6.4 10.0	8.6 11.0
	15	Suction Operating							4.2 10.0	6.8 11.0
	20	Suction Operating							2.1 10.0	4.5 11.0
	25	Suction Operating								1.9 11.0
	30	Suction Operating								
20	0	Suction Operating		2.0 6.0	4.0 7.0	6.4 7.8	7.8 8.6	7.8 9.3	7.8 11.0	7.8 12.0
	5	Suction Operating				2.8 7.7	3.9 8.5	6.3 9.2	7.8 10.0	7.8 12.0
	10	Suction Operating					1.2 8.3	3.1 9.1	5.7 10.0	7.1 12.0
	15	Suction Operating							3.6 10.0	5.4 11.0
	20	Suction Operating							1.4 10.0	3.8 11.0
	25	Suction Operating								1.5 11.0

Performance is for standard stock units. If not satisfactory for your conditions, refer to Nomograph on page 8 for units to meet conditions.

**TABLE 2. Relative Capacities of Water Jet Eductors, Types 264, 266, and 212.**

Size Eductor in Inches	1/2	3/4	1	1 1/2	2	2 1/2	3	4	6
Capacity Ratio	0.36	0.64	1.00	2.89	4.00	6.25	9.00	16.00	36.00

**TABLE 3. Relative Capacities of Water Jet Eductors Made from KYNAR, Polypropylene or PVC, Type 264.**

Size Eductor in Inches	1/4	1/2	3/4	1	1 1/2	2	3
Capacity Ratio	0.15	0.36	0.64	1.00	2.89	4.00	9.00


# RO-DRIP®



## *The Right Choice!*

**ROBERTS IRRIGATION PRODUCTS, INC.**

700 Rancheros Drive • San Marcos, CA 92069-3007 • USA • (619) 744-4511 • Fax (619) 744-0914



### RO-DRIP® Features/Advantages

**RO-DRIP® is a patented product with features unmatched by the competition.**

- Feature:** Fully turbulent with vortex flow action  
**Advantage:** Allows longer uniform runs; increased turbulence of RO-DRIP® keeps particles in suspension, resists plugging.
- Feature:** Expanding flow channel  
**Advantage:** Flow channel automatically expands to allow purging of many contaminants when blockage occurs in the turbulent channel.
- Feature:** Raised root deflector around the top outlet (orifice)  
**Advantage:** Deflects root and resists root intrusion.
- Feature:** Dual water inlets  
**Advantage:** Two water inlets are same size as turbulent channel to reduce potential inlet plugging.
- Feature:** Flow channel is molded into the RO-DRIP® strip tubing  
**Advantage:** The accurately formed flow channel produces a consistently reliable and uniform product.
- Feature:** Heat sealed construction of RO-DRIP®  
**Advantage:** Gives more reliable and uniform product.
- Feature:** Tough top quality plastic  
**Advantage:** Resists tearing and is less susceptible to damage. Ensures a strong product!

**COMPARE THE FEATURES OF SIMILAR DRIP IRRIGATION PRODUCTS AND YOU WILL DETERMINE THE RIGHT CHOICE IS RO-DRIP®.**


## United States Units of Measurement

Part Number	Mil Thickness	Spacing	Flow Rate per 100 ft @ 8 PSI		Roll		Pallet	
			GPH	GPM	Length	Weight	Length	Weight
005-910820	5 mil	8"	20 GPH	.33 GPM	12,500'	75 lbs	200,000'	1,200 lbs
005-910840	5 mil	8"	40 GPH	.67 GPM	12,500'	75 lbs	200,000'	1,200 lbs
005-911215	5 mil	12"	15 GPH	.25 GPM	12,500'	75 lbs	200,000'	1,200 lbs
005-911224	5 mil	12"	24 GPH	.40 GPM	12,500'	75 lbs	200,000'	1,200 lbs
008-910820	8 mil	8"	20 GPH	.33 GPM	7,500'	70 lbs	120,000'	1,120 lbs
008-910840	8 mil	8"	40 GPH	.67 GPM	7,500'	70 lbs	120,000'	1,120 lbs
008-911215	8 mil	12"	15 GPH	.25 GPM	7,500'	70 lbs	120,000'	1,120 lbs
008-911224	8 mil	12"	24 GPH	.40 GPM	7,500'	70 lbs	120,000'	1,120 lbs
008-911620	8 mil	16"	20 GPH	.33 GPM	7,500'	70 lbs	120,000'	1,120 lbs
010-910840	10 mil	8"	40 GPH	.67 GPM	6,000'	70 lbs	96,000'	1,120 lbs
010-911224	10 mil	12"	24 GPH	.40 GPM	6,000'	70 lbs	96,000'	1,120 lbs
010-911620	10 mil	16"	20 GPH	.33 GPM	6,000'	70 lbs	96,000'	1,120 lbs
015-911224	15 mil	12"	24 GPH	.40 GPM	4,000'	70 lbs	64,000'	1,120 lbs
015-911620	15 mil	16"	20 GPH	.33 GPM	4,000'	70 lbs	64,000'	1,120 lbs
015-912417	15 mil	24"	17 GPH	.28 GPM	4,000'	70 lbs	64,000'	1,120 lbs

## Metric Units of Measurement







Part Number	Mil Thickness	Spacing	Flow Rate per 100m @ .55 bars		Roll		Pallet	
			LPH	LPM	Length	Weight	Length	Weight
005-910820	.127 mm	20 cm	248 LPH	4.13 LPM	3,810 m	34 kg	60,960 m	544 kg
005-910840	.127 mm	20 cm	497 LPH	8.28 LPM	3,810 m	34 kg	60,960 m	544 kg
005-911215	.127 mm	30 cm	186 LPH	3.10 LPM	3,810 m	34 kg	60,960 m	544 kg
005-911224	.127 mm	30 cm	298 LPH	4.97 LPM	3,810 m	34 kg	60,960 m	544 kg
008-910820	.200 mm	20 cm	248 LPH	4.13 LPM	2,286 m	32 kg	36,576 m	508 kg
008-910840	.200 mm	20 cm	497 LPH	8.28 LPM	2,286 m	32 kg	36,576 m	508 kg
008-911215	.200 mm	30 cm	186 LPH	3.10 LPM	2,286 m	32 kg	36,576 m	508 kg
008-911224	.200 mm	30 cm	298 LPH	4.97 LPM	2,286 m	32 kg	36,576 m	508 kg
008-911620	.200 mm	41 cm	248 LPH	4.13 LPM	2,286 m	32 kg	36,576 m	508 kg
010-910840	.254 mm	20 cm	497 LPH	8.28 LPM	1,829 m	32 kg	29,261 m	508 kg
010-911224	.254 mm	30 cm	298 LPH	4.97 LPM	1,829 m	32 kg	29,261 m	508 kg
010-911620	.254 mm	41 cm	248 LPH	4.13 LPM	1,829 m	32 kg	29,261 m	508 kg
015-911224	1.127 mm	30 cm	298 LPH	4.97 LPM	1,219 m	32 kg	19,507 m	508 kg
015-911620	1.127 mm	41 cm	248 LPH	4.13 LPM	1,219 m	32 kg	19,507 m	508 kg
015-912417	1.127 mm	61 cm	211 LPH	3.51 LPM	1,219 m	32 kg	19,507 m	508 kg


RO-DRIP® products may be available as standard inventory or may require advance order and a minimum quantity. Configurations not listed may be available on inquiry and/or special order. All orders are subject to availability of product at time of shipment. Manufacturer reserves the right to change specifications without notice.



**ROBERTS**  
 IRRIGATION PRODUCTS, INC.  
 700 RANCHEROS DRIVE  
 SAN MARCOS, CA 92069-3007  
 USA  
 (619) 744-4511  
 FAX:(619) 744-0914





# RO-DRIP® Fittings


PART #	PRODUCT DESCRIPTION	PACKAGE	
060-009000	<p>LOC SLEEVE COUPLING</p> <p>Used to connect two pieces of RO-DRIP® and/or repair/splice a cut line.</p>	50	
060-009001	<p>LOC SLEEVE x ½" SLIP</p> <p>Used to connect P.V.C. pipe manifolds with ½" slip connections to RO-DRIP® laterals.</p>	50	
060-009002	<p>LOC SLEEVE x ½" MALE ADAPTER</p> <p>Used to connect P.V.C. pipe manifolds with ½" pipe thread connections to RO-DRIP® laterals.</p>	50	
060-009003	<p>LOC SLEEVE x 250 BARB</p> <p>Used to connect RO-DRIP® to .250" I.D. supply tubing.</p>	50	
060-009004	<p>LOC SLEEVE x 400 BARB</p> <p>Used to connect RO-DRIP® to .375" I.D. supply tubing.</p>	50	
060-009005	<p>LOC SLEEVE x END CAP</p> <p>Used at the end of RO-DRIP® laterals to stop the flow of water. The end cap unscrews manually for flushing the laterals.</p>	50	
060-009006	<p>LOC SLEEVE x LAY FLAT ADAPTER</p> <p>Used to connect RO-DRIP® to vinyl lay flat manifold (header).</p>	50	
060-009007	<p>LOC SLEEVE x 350 COMPRESSION</p> <p>Used to connect .250" I.D. supply tubing by means of a compression adapter to RO-DRIP® laterals.</p>	50	



**ROBERTS**  
 IRRIGATION PRODUCTS, INC.  
 700 RANCHEROS DRIVE  
 SAN MARCOS, CA 92069-3007  
 USA  
 (619) 744-4511  
 FAX: (619) 744-0914

# RO-DRIP® Fittings

PART #	PRODUCT DESCRIPTION	PACKAGE	
060-009008	<p>LOC SLEEVE x 400 COMPRESSION</p> <p>Used to connect .375" I.D. supply tubing by means of a compression adapter to RO-DRIP® laterals.</p>	50	
060-009009	<p>LOC SLEEVE x DRAIN VALVE LOW (.6 G.P.M @ 1 P.S.I.)</p> <p>Used at the end of RO-DRIP® laterals to stop the flow of water. Automatic flushing device closes when flow is .6 G.P.M. @ 1 P.S.I.</p>	50	
060-009010	<p>LOC SLEEVE x DRAIN VALVE HIGH (1.2 G.P.M. @ 2.5 P.S.I.)</p> <p>Used at the end of RO-DRIP® laterals to stop the flow of water. Automatic flushing device closes when the flow is 1.2 G.P.M. @ 2.5 P.S.I.</p>	50	
060-009020	<p>LOC SLEEVE x FEMALE HOSE CONNECTOR</p> <p>Used to connect RO-DRIP® lateral(s) to 3/4" hose thread garden valve.</p>	50	
062-001000	<p>PVC PIPE ADAPTER x 350 COMPRESSION</p> <p>Used for connection of .250" I.D. supply tubing to RO-DRIP® laterals. Compression adapter is glued onto P.V.C. manifolds after drilling 29/64" hole.</p>	50	
062-001001	<p>PVC PIPE ADAPTER x 400 COMPRESSION</p> <p>Used for connection of .375" I.D. supply tubing to RO-DRIP® laterals. Compression adapter is glued onto P.V.C. manifolds after drilling 29/64" hole.</p>	50	
062-001002	<p>PVC PIPE ADAPTER x 600 COMPRESSION</p> <p>Used for connection of .510" I.D. supply tubing to RO-DRIP® laterals. Compression adapter is glued onto P.V.C. manifolds after drilling 29/64" hole.</p>	50	



# RO-DRIP® Installation and Start-up

## *Important for all Installations*

---

All systems must be carefully designed and engineered before installation begins.

Do not use galvanized steel, steel, or aluminum in the system. Install proper filtration for efficient and proper operation of the system.

Where ground pests are a potential problem pest controls must be implemented before installing RO-DRIP®.

Use proper regulation devices.

If there are significant slopes, check valves and air relief valves should be used to prevent suction of soil into the RO-DRIP® outlets.

Proper preparation of soil and beds before planting is essential for successful crop production. Soil should be well worked, free of clods, and cross ripped when dry to assure adequate drainage and aeration. Care should be taken to avoid reforming hard pans. High beds provide improved drainage. Increasing bed height may help to alleviate drainage problems in problem soils.

Protect RO-DRIP® by storing in a protected area and leave wrapping in place until ready to install.

Always install RO-DRIP® lateral with orifice (outlet) facing up. This prevents potential plugging by any debris or contaminants that may enter or settle in the lateral.


Do not step on RO-DRIP® laterals or drag the RO-DRIP® across soil surface. Puncture damage will alter flow rates.

RO-DRIP® must be buried when installed under clear plastic.

Maintain a low constant tension on the RO-DRIP® roll. Uneven tension or jerks could cause damage (stretch) and alter flow rates.

When RO-DRIP® spool is empty replace with a new roll and join ends together with a splice to prevent debris entering the completed lateral.

All systems should be operated before any planting begins.



System Controller Manages:  
 Pump  
 Fertilizer Injector  
 Filter Tanks  
 Mainline Control Valve  
 Flowmeter  
 all Field Control Valves


### Equipment

All RO-DRIP® Irrigation Systems have common components:


- |                                |                                  |
|--------------------------------|----------------------------------|
| 1. System Controller           | 10. Flowmeter                    |
| 2. Pump                        | 11. Air Vents at all High Points |
| 3. Back Flow Prevention Valve  | 12. Pressure Relief Valve        |
| 4. Fertilizer Injector or Tank | 13. Field Control Valve          |
| 5. Filter Tanks                | 14. Sub-Main Secondary Filters   |
| 6. Gate or Geared Valve        | 15. Pre-set Pressure Regulator   |
| 7. Pressure Gauges             | 16. Sub-Main                     |
| 8. Mainline Control Valve      | 17. Lateral Hookups              |
| 9. Mainline                    | 18. RO-DRIP® Laterals            |

### Connection of Control Valve to Sub-Main

#### Automatic System




#### Manual System




Connection of RO-DRIP® to Sub-Main


OVAL HOSE




LAY FLAT HOSE




P.V.C.




**Tubing Connection**



**How To Splice**




**Closing Methods**



**Factory  
Mutual  
System**

Approved

# Buildings and Secondary Containment Products for Chemicals and Hazardous Materials



***Achieve Regulatory  
Compliance for  
Hazardous Material  
Storage***


Manufacturer's Representative



**SAFETY  
STORAGE  
INC.**

Anne E. Kramer  
Petro-Chem Equipment Co.  
800/330-6949

8302 Laurel Fair Circle  
Suite 130  
Tampa, FL 33610  
813/621-6949  
FAX: 813/626-5468



Safety Storage™ prefabricated, weather-proof buildings offer a low cost solution to protect your facility from chemical hazards, provide secondary containment for soil and groundwater protection, minimize liability, meet fire safety needs, and safeguard personnel, while complying with federal, state, and local requirements.

These relocatable, turnkey buildings are available in a wide choice of building sizes and storage capacities, at a potential 60% savings over the cost of permanent structures. They are designed to Factory Mutual System standards and utilize UL listed components throughout.

Safety Storage buildings are designed to comply with all federal, state, and local regulations and can be pre-engineered to meet special structural, electrical, fire, and ventilation requirements.

Safety Storage is the nation's leading manufacturer of prefabricated chemical and hazardous material storage buildings. Custom engineering assistance and special application buildings are offered to meet specific requirements.

## Steel and 2-Hour Fire-Rated Prefabricated Storage Buildings

### FEATURES

#### Steel Buildings

- Walls and sump walls constructed of 10-gauge welded steel
- Roof/ceiling constructed of 12-gauge steel
- Double-doors

#### FireShield Buildings

- Two-hour fire-rated walls, roof/ceiling, and sump walls, in accordance with UL 263 and ASTM-E119 requirements.
- Air inlet vents equipped with 1½ hour UL Classified fire dampers
- UL Classified three-hour fire-rated double doors (60"x80") with UL listed frame and hardware. Active door equipped with automatic door closer, security lock, and interior safety release

#### All Buildings

- Chemical resistant coated surfaces
- Water sprinkler piping assembly
- Secondary containment sump, with fiberglass floor grating
- Open-channel construction for visual inspection and crane/forklift openings
- Security locks with inside safety release

- Static grounding system
- Forklift pockets for ease of relocation
- Hold-down brackets
- Hazard placards and labeling
- One-year limited warranty

### OPTIONS

- UL listed interior and exterior lighting (Class I, Division 1)
- Heating and air conditioning systems (Class I, Division 1)
- Thermostatic control switches
- Electromechanical exhaust ventilation systems (Class I, Division 1)
- Liquid level detectors (Class I, Division 1)
- Dry chemical fire suppression system
- Interior separation wall(s), steel and 2-hour fire-rated
- Chemical resistant sump liner
- Explosion relief construction
- Safety eye/face wash units
- Sump overflow pipe fitting with cap
- Shelving
- Loading ramp(s)

Model	Outside Dimensions			Inside Dimensions			Tare Weight (Lbs.)	Door Openings		Designed Storage Capacity			Sump Capacity (Gallons)
	Length*	Width	Height	Length	Width	Height		Height	Width	Weight (lbs.)	Sq. Ft.	Drums**	
32	33'3¾"	11'5¼"	8'8"	32'7½"	10'8¼"	7'3¼"	23,325	6'7¾"	4'10¾"	87,125	348	80	1460
24	25'3¾"	11'5¼"	8'8"	24'7½"	10'8¼"	7'3¼"	17,600	6'7¾"	4'10¾"	65,750	263	60	1100
22	23'3¾"	9'3¾"	8'8"	22'7½"	8'9¼"	7'3¼"	16,750	6'7¾"	4'10¾"	49,500	198	50	830
15	15'11¾"	9'3¾"	8'8"	15'3½"	8'9¼"	7'3¼"	8,775	6'7¾"	4'10¾"	33,500	134	33	560
7	8'7¾"	9'3¾"	8'8"	7'11¼"	8'9¼"	7'3¼"	5,250	6'7¾"	4'10¾"	17,375	69	16	290
10	10'11"	6'5"	8'4"	10'4"	5'9¼"	7'	2,600	6'9½"	9'1"	14,875	59	14	220
32FS	33'3¾"	11'5¼"	8'8"	32'	10'	7'1"	35,300	6'7¾"	4'10¾"	80,000	320	80	1340
24FS	25'3¾"	11'5¼"	8'8"	24'	10'	7'1"	26,575	6'7¾"	4'10¾"	60,000	240	60	1000
22FS	23'3¾"	9'3¾"	8'8"	21'11½"	8'1¼"	7'1"	24,025	6'7¾"	4'10¾"	44,500	178	44	750
15FS	15'11¾"	9'3¾"	8'8"	14'7½"	8'1¼"	7'1"	13,975	6'7¾"	4'10¾"	29,625	118	28	500
7FS	8'7¾"	9'3¾"	8'8"	7'3½"	8'1¼"	7'1"	8,125	6'7¾"	4'10¾"	14,760	59	12	250
10FS	10'11"	6'5"	8'4"	9'8"	5'1¼"	6'10"	8,000	6'7¾"	4'10¾"	11,000	44	8	160



\*Includes hold-down brackets. \*\*55 gallon drums.

## Chemical Storage Buildings and Lockers Models 6 and 2

Buildings for the storage of chemicals and other hazardous materials in smaller quantities. These buildings are in full compliance with federal, state, and local regulations.

### FEATURES

- Constructed of ASTM-graded steel
- Secondary containment sump with fiberglass floor grating
- Chemical resistant coated surfaces
- Natural ventilation
- Security locks with interior safety release
- Static grounding system
- Forklift pockets for ease of relocation
- Hold-down brackets
- Hazard placards and labeling
- One-year limited warranty




### OPTIONS

- Safety eye/wash unit
- Chemical resistant sump liner
- Interior/exterior lighting
- Electromechanical exhaust ventilation system (Model 6 only)
- Dry chemical fire suppression system (Model 6 only)
- Sump overflow fitting with cap
- Shelving

Model	Outside Dimensions			Inside Dimensions			Tare Weight (Lbs.)	Door Openings		Designed Storage Capacity			Sump Capacity (Gallons)
	Length*	Width	Height	Length	Width	Height		Height	Width	Wt. (lbs.)	Sq. Ft.	Drums**	
6	6'3¾"	6'7"	8'4"	5'8¼"	5'9¼"	7'	1,800	6'9"	4'6"	8,000	32	5	122
2	5'3"	2'10½"	6'	4'8"	2'5"	4'6"	650	4'5"	4'4"	2,800	11	2	86

\*Includes hold-down brackets. \*\*55 gallon drums.

## 4-Hour Fire-Rated Buildings for Flammable and Combustible Liquids and Hazardous Materials



Heavy-duty, relocatable Safety Storage™ buildings which comply with Underwriters Laboratories U435 (4-hour) fire-rating classification and meet applicable regulatory requirements for safe storage, handling, dispensing, and use of flammable and combustible liquids and hazardous materials.

The buildings, which are available in three standard sizes, may be located less than five feet from a structure or property line. They may even be placed inside your facility (subject to local authority having jurisdiction).

### FEATURES

- Four-hour fire-rated walls, roof/ceiling, and sump walls constructed of gypsum encased in galvanized steel sheeting per UL Fire Resistance Rating Design No. U435
- Three-hour, UL Classified double doors with UL listed frame and hardware
- Air inlet vents equipped with 3-hour, UL Classified fire-rated dampers
- Secondary containment sump with fiberglass grating
- Chemical resistant coated surfaces
- Security locks with inside safety release
- Static grounding system
- Forklift pockets for ease of relocation

- Hold-down brackets
- Hazard placards and labeling
- One-year limited warranty


### OPTIONS

- Heating, air conditioning, and electro-mechanical exhaust ventilation systems (Class I, Division 1)
- Interior/exterior lighting (Class I, Division 1)
- Dry chemical fire suppression system
- Liquid level detectors (Class I, Division 1)
- Emergency eye/face wash units
- Interior walls and shelving
- Loading ramps

Model	Outside Dimensions			Inside Dimensions			Tare Weight (Lbs.)	Door Openings		Designed Storage Capacity			Sump Capacity (Gallons)
	Length*	Width	Height	Length	Width	Height		Height	Width	Wt. (lbs.)	Sq. Ft.	Drums**	
44-4	33'6½"	9'27/8"	8'9½"	21'11½"	8'	7'4"	31,125	6'7¾"	4'10¾"	44,000	176	44	750
30-4	16'3½"	9'27/8"	8'9½"	14'7½"	8'	7'4"	21,725	6'7¾"	4'10¾"	29,625	118	28	500
14-4	8'10¾"	9'27/8"	8'9½"	7'3"	8'	7'4"	12,300	6'7¾"	4'10¾"	14,750	59	12	250

\*Includes hold-down brackets. \*\*55 gallon drums.

# SAFETY STORAGE™ Secondary Containment Products



## Hazardous Liquid Spill Containment Sump

Safety Storage Spill Containment Sumps provide secondary containment storage for hazardous chemicals. The sumps are available in five standard sizes to accommodate up to eighty 55-gallon drums and have a spill

capacity of up to 1460 gallons. They may be used inside or outside with a minimum of site preparation.

### FEATURES

- Constructed of continuously welded 10-gauge steel
- Chemical resistant coated surfaces
- Fiberglass floor grating
- Forklift pockets for ease of relocation
- Static grounding system

### OPTIONS

- Sump overflow fitting with cap
- Chemical resistant sump liner

Model	Outside Dimensions			Storage Capacity Max.		Sump Capacity Gallons	Tare Weight (Lbs.)
	Length*	Width	Height	Sq. Ft.	Drums**		
32S	33'3½"	11'1¾"	11½"	371	80	1460	6140
24S	25'4½"	11'1¾"	11½"	283	60	1100	4610
22S	22'6½"	8'6½"	11¾"	177	40	770	3085
15S	15'6¼"	8'6½"	11¾"	121	28	520	2070
7S	7'9¼"	8'6½"	11¾"	59	12	250	1050

\*Includes hold-down brackets. \*\*55 gallon drums.

## SAFE-T-PALLET™ Spill Containment Pallets

### Steel

#### FEATURES

- Constructed of 10-gauge ASTM-A569 sheet steel and ASTM-A36 tubing
- Dimensions: 52"L x 52"W x 16½"H
- Storage capacity: four (4) 55-gallon drums (single level)
- Sump capacity: 127 gallons
- Fiberglass floor grating
- Chemical resistant coated surfaces
- Forklift pockets for ease of relocation

#### OPTIONS

- Chemical resistant sump liner
- Sump overflow fitting with cap
- Side rails and safety chains



### Molded Polyethylene

#### FEATURES

- Constructed of rotationally-molded, high-density, corrosion-resistant, cross-linked polyethylene
- Dimensions: 52"L x 52"W x 16½"H
- Storage capacity: four (4) 55-gallon drums (single level)
- Sump capacity: 90 gallons
- Fiberglass floor grating
- Forklift pockets for ease of relocation

#### OPTIONS

- Side rails and safety chains
- Steel floor grating



Since we cannot anticipate all conditions under which this information and our products, or the products of other manufacturers in combination with our products, may be used, we accept no responsibility for results obtained by the application of this information or the safety and suitability of our products, either alone or in combination with other products. Users are advised to make their own tests to determine the safety and suitability of each such product for their own purposes. Unless otherwise agreed in writing, we sell the products without warranty, and buyers and users assume all responsibility and liability for loss or damage arising from the handling and use of our products, whether used alone or in combination with other products.

\* Factory Mutual approval is pending on some products. Usage is subject to local authority having jurisdiction. UL classification not available on all models.



**SAFETY STORAGE™**

SAFETY STORAGE, INC.  
2301 Bert Drive  
Hollister, CA 95023  
1-800/344-6539  
Phone: 408/637-5955  
Fax: 408/637-7405

© 1992 Safety Storage, Inc. All rights reserved.  
Safety Storage is a trade mark of Safety Storage, Inc.  
SS-126 20M Printed in U.S.A. 1/93



# SAFETY STORAGE INC.

Represented by:

Petro-Chem Equipment Co.  
8302 Laurel Fair Circle, #130  
Tampa, FL 33610-7361  
813/621-6949 .FAX: 813.626-5468  
1-800/330-6949

## HAZARDOUS MATERIALS STORAGE BUILDING SPECIFICATION MODEL 15 SAFETY STORAGE BUILDING

### BASIC STRUCTURE

- \* Relocatable hazardous materials storage unit.
- \* External dimensions: 16'0" L x 9'4" W x 8'8" H
- \* Internal dimensions: 15'3" L x 8'9" W x 7'3" H
- \* Interior Square Footage: 134 square feet
- \* Storage capacity: 28 55-gallon drums or 33,500 lbs.
- \* Building Walls: noncombustible, 10 gauge, corrosion protected sheet steel welded to 10 gauge, corrosion protected, formed steel studs.
- \* Roof: noncombustible, 12 gauge, corrosion protected, sheet steel continuously welded to 10 gauge, corrosion protected, formed steel purlins on 30 inch centers. Roof is sloped for rain water run-off.
- \* No mechanical fasteners penetrate the exterior walls or roof.
- \* No lightweight steel skins, plywood, or rubber membranes are used in wall or roof construction.
- \* Roof snow loading: 40 psf
- \* Wind loading: 30 psf (110 mph)
- \* Doors: Two (2) 55-1/2" W x 82-1/2" H Located on front of building. Fabricated from twelve gauge (12 ga) corrosion-protected sheet steel is equipped with a three-point security lock and an interior safety release latch. Door opening measures (54"W x 81"H).
- \* Building base: open channel construction, providing visual inspection of bottom and crane/forklift pockets for ease in relocation.
- \* Tare weight: approximately 8,775 lbs.

### SECONDARY CONTAINMENT SUMP/FLOORING

- \* Built-in seven-inch deep secondary spill containment sump with chemical resistant epoxy coating.
- \* Sump Construction: noncombustible, 10 gauge, corrosion protected, sheet steel floor continuously welded at perimeter to 10 gauge, corrosion protected, steel walls.
- \* Sump capacity: 560 gallons (30% of total storage capacity of building).
- \* Flooring: Pultruded, corrosion and ultraviolet (UV) resistant, "T-bar" fiberglass grating made with fire retardant, isophthalic polyester resin and permanently bonded quartz grit/baked epoxy anti-skid surface with an 35% open area. Grating is installed in removable sections to enable easy access to sump. Gap between bars does not exceed one inch.
- \* Floor loading: 250 psf

### FIRE SPRINKLER ASSEMBLY

- \* Fire engineered water sprinkler piping assembly with two (2) UL listed, FM approved star sprinkler heads and 1-1/2 inch NPT exterior coupling.

**HAZARDOUS MATERIALS STORAGE BUILDING SPECIFICATION  
MODEL 15 SAFETY STORAGE BUILDING**

**ADDITIONAL STANDARD FEATURES**

- \* Interior finish: high solids, chemical resistant epoxy undercoat (5 mils DFT) with off-white semi-gloss finish
- \* Exterior finish: high solids, chemical resistant epoxy undercoat (5 mils DFT) with heat reflective, UV resistant, gloss-white aliphatic polyurethane topcoat (3 mils DFT).
- \* Signs: One (1) permanent, all-metal D.O.T. flip placard and one (1) pressure sensitive NFPA 704 hazard rating sign on each door.
- \* Grounding system: Static grounding system with interior grounding lugs, one (1) exterior static grounding connection, and one (1) eight-foot long copper clad steel grounding rod.
- \* Anchoring: Four (4) hold-down brackets for anchoring building.
- \* Air vents: Air inlet vents on sides of building.

**ELECTRICAL SYSTEM**

- \* Pre-wired electrical system including necessary breaker panels, relays, and switches. All components UL labeled.
- \* All interior components explosion-proof, Class I, Division 1.
- \* One (1) UL listed, weatherproof load center (NEMA 3R) with appropriate circuit breakers.

**LIGHTING**


- \* Two (2) interior, UL listed, Class I, Division 1, Groups C and D, explosion proof incandescent lighting fixtures each with a 150 W lamp (120 V, 1.25 A, single phase) and one exterior, Class I, Division 1, Groups C and D, hazardous location light switch (NEMA enclosure type 7/3).

**ELECTRO-MECHANICAL VENTILATION SYSTEM**

- \* One (1) explosion proof motorized ventilation system equipped with one (1) UL listed, Class I, Division 1, Group D, totally enclosed motor (120 V, 4.5 A, 60 Hz, single phase) with non-sparking 12 inch diameter, cast aluminum fan blade. System is controlled by one (1) exterior UL listed, Class I, Division 1, Groups C and D, hazardous location fan switch (NEMA enclosure 7/3). System air-intake is located within twelve inches of flooring to minimize accumulation of hazardous vapors and system discharge located near top of building to maximize hazardous vapor dispersion. Exterior exhaust fan port opening is protected by a shutter assembly. All ducting is constructed of 12 gauge steel and coated with epoxy both inside and out. Ventilation system provides a minimum of six air changes per hour and will shutdown automatically in case of fire.


**SUMP LINER**

- \* High density polyethylene (HDPE) liner in sump area for added chemical resistance when storing corrosives.



LEGEND	
AV:	AIR INLET VENT
EB:	ELECTRICAL BREAKER (80 AMP)
EF:	EXHAUST FAN (12") (CLASS 1, DIV. 1)
FS:	FAN SWITCH
CC:	GROUNDING CONNECTION
HD:	HOLD-DOWN BRACKET
L:	EXPLOSION PROOF LIGHT (CLASS I, DIVISION 1)
LS:	LIGHT SWITCH
FS:	NFPA 704H RATING SIGN
PP:	PERMANENT BUILT PLACARD
V:	VENT FOR FUME REMOVAL

HDPE: POLYETHYLENE SUMP LINER  
 FG: FIBERGLASS FLOOR GRADING



NOTES: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

BLDG #: \_\_\_\_\_  
 CUSTOMER: \_\_\_\_\_  
 ADDRESS: \_\_\_\_\_

CONTACT: \_\_\_\_\_

BHC16-1

**SAFETY STORAGE**  
**MODEL 15**

ACCEPTED SIGNATURE: \_\_\_\_\_

**INTERNAL USE ONLY**  
 RELEASED: \_\_\_\_\_  
 COMPLETE BY: \_\_\_\_\_

PRELIMINARY GROUNDWATER MOUNDING ANALYSIS  
NS Mayport, Alpha Delta Piers

---

The MODRET computer program was used to model the mounding effects of infiltration from the proposed oxygen/nutrient delivery system on the groundwater table. MODRET is, in effect, a preprocessor for the USGS model MODFLOW as applied to this particular situation. MODFLOW is a widely accepted groundwater flow model. The MODRET program takes user supplied data and formats it to the MODFLOW input requirements. This data includes the infiltration system geometry, the horizontal hydraulic conductivity, the soil's effective storage coefficient, the aquifer's saturated thickness, the infiltration system's elevation relative to the water table, and the storage coefficient of the media surrounding the infiltration system's piping.

Since MODRET was primarily written for the analysis of groundwater mounding resulting from infiltration from a stormwater retention pond, the printout is tailored for that situation and therefore contains information that is irrelevant to other situations. The MODRET output is discussed below.

1. The output begins with a reiteration of the input data. For non-circular ponds or trenches the geometry is given as an average length and width which represents the same bottom area as the actual pond or trench. For circular ponds, an equivalent average length and width is calculated and used.
2. The relative elevations of the bottom of the aquifer, the design groundwater table, and the pond or trench bottom are then given.
3. The design pond overflow elevation is then given. If no overflow exists, this value will be "-1". No overflow structure will normally be present for an infiltration system, but a recovery trench would require an overflow to provide a means of removing the recovered groundwater.
4. The hydraulic conductivity and soil storage coefficient are then given.
5. The average storage coefficient of the pond or system media is given last. For open ponds, this will be "1". For infiltration or recovery systems, this will be the storage coefficient of the media which surrounds the distribution or collection piping, typically between 0.4 and 0.5.
6. Following the input data is a table which summarizes the influent rate to the pond or system. The modeled time duration is broken down into "stress periods". Each stress period represents some specified length of time during which the influent to the pond or system is constant. For each stress period, the table gives the length of time, recharge rate to the pond or system (hydraulic loading), and the recharge rate to areas outside the pond or system (this was provided so that rainfall around a stormwater retention pond could be considered in evaluating the pond's performance). Stress periods can be created to define changing input conditions as described above, or to provide output at specified time intervals in order to see the incremental changes which may have occurred or to establish that the groundwater table has stabilized.
7. Storage and infiltration volumes for retention ponds follow the influent summary table. These are not important to infiltration systems with constant inflows or to recovery trenches.
8. The elevation of water in a pond that would result from the given inflow if no infiltration occurred is given for each stress period. This is only used in the evaluation of retention pond performance and has no meaning for most infiltration systems and recovery trenches.

9. A summary of the MODRET results is then given which includes the groundwater table elevation at the end of each stress period. The infiltration rate is also given. For infiltration systems with constant inflow rates, this value should equal the inflow rate. For recovery trenches, this value would be negative since water would be removed from the aquifer, and would equal the trench withdrawal rate.
10. Profile data for the end of each stress period is then given for the groundwater mound (or depression in the case of a recovery trench). A diagram is shown indicating that the profile data refers to a coordinate system with it's origin at the geometric center of the pond or trench, with the long dimension being the "y" direction and the short dimension being the "x" direction. In both infiltration systems and recovery trenches, the "x" direction is considered representative of the mound or depression influence. Changes in the mound or depression over time can be seen in this profile data from stress period to stress period.

**MODEL SETUP AND INPUT**

The infiltration system will consist of a piping network designed to evenly distribute 30,000 gallons per day over the source area, which is roughly circular. Therefore, the infiltration system was treated as a circular pond with a diameter of 130 feet. This geometry most accurately reflects the system's proposed functions for modeling purposes. The water table is assumed to be four feet below land surface (bls) and the aquifer bottom is assumed to be 70 feet bls. The bottom of the infiltration system will be two feet bls. The horizontal hydraulic conductivity and the soil storage coefficient, 21 feet per day and 0.25, respectively, are given in the Contamination Assessment Report. The simulation does not include effects from the existing groundwater gradient, natural water table elevation fluctuations, or subsurface structures, such as the original Alpha bulkhead, which restrict groundwater flow.

**MODRET PROGRAM PRINTOUT**

SATURATED INFILTRATION ANALYSIS  
USING 'MODRET ' PROGRAM

Written By Nicolas E. Andreyev, P.E.  
( March, 1989 )

SUMMARY OF INPUT PARAMETERS  
=====

```

POND NAME / NUMBER : Alpha Delta Piers Bioremediation System
AVERAGE WETTED POND LENGTH =====> 115.210 ft
AVERAGE WETTED POND WIDTH =====> 115.210 ft
AVERAGE ELEVATION OF BOTTOM OF AQUIFER =====> -60.000 ft
AVERAGE ELEVATION OF DESIGN GROUNDWATER TABLE => 6.000 ft
AVERAGE ELEVATION OF POND BOTTOM =====> 8.000 ft
ELEVATION OF DESIGN OVERFLOW FROM POND =====> -1.000 ft
AVERAGE HORIZONTAL HYDRAULIC CONDUCTIVITY =====> 21.000 ft/d
AVERAGE EFFECTIVE STORAGE COEFF. OF SOIL =====> 0.250
AVERAGE STORAGE COEFFICIENT OF POND AREA =====> 0.250

```

STRESS PERIOD No.	TIME INCREMENT ( HOURS )	RECHARGE TO POND AREA ( ft/day )	RECHARGE OUTSIDE POND AREA ( ft/day )
1.00000	720.00000	0.30214	0.00000
2.00000	720.00000	0.30214	0.00000
3.00000	720.00000	0.30214	0.00000
4.00000	720.00000	0.30214	0.00000
5.00000	720.00000	0.30214	0.00000
6.00000	720.00000	0.30214	0.00000

THE TOTAL DIRECT STORAGE AND INFILTRATION VOLUME OF RETENTION POND DURING SATURATED INFILTRATION IS:

$$V_s = 16.57190 \text{ ac-ft}$$

THE TOTAL STORAGE AND INFILTRATION CAPACITY OF RETENTION POND DURING 'UNSATURATED AND SATURATED' INFILTRATION IS:


$$V_T = V_u + V_s = 16.57190 \text{ ac-ft}$$

STRESS PERIOD NUMBER	ELEVATION OF WATER LEVEL IF NO INFILTRATION OCCURRED ( ft )
1	44.26
2	80.51
3	116.77
4	153.03
5	189.28
6	225.54

SUMMARY OF 'MODRET' RESULTS

POND NAME / No.: Alpha Delta Piers Bioremediation System

STRESS PERIOD	CUMULATIVE TIME (hrs.)	WATER ELEVATION (feet)	INFILTRATION RATE (cfs)	WEIR OVERFLOW (cubic ft.)
0	0.000	6.000	0.000	0.000
1	720.000	7.070	0.048	0.000
2	1440.000	7.240	0.046	0.000
3	2160.000	7.320	0.046	0.000
4	2880.000	7.320	0.046	0.000
5	3600.000	7.320	0.046	0.000
6	4320.000	7.320	0.046	0.000



SUMMARY OF GROUNDWATER MOUND

=====

END OF STRESS PERIOD No. 1

X - COOR. (ft.)	ELEVATION (ft.)	Y - COOR. (ft.)	ELEVATION (ft.)
14.40	7.07	9.60	7.07
43.20	7.07	28.80	7.07
72.01	6.95	48.00	7.06
100.81	6.78	67.21	6.98
129.61	6.67	86.41	6.86
172.81	6.54	105.61	6.77
259.22	6.37	134.41	6.66
374.43	6.24	192.02	6.50
489.64	6.16	307.23	6.30
604.85	6.11	460.84	6.18
720.06	6.07	614.45	6.10
835.27	6.05	768.06	6.06
950.48	6.03	921.68	6.03
1065.69	6.01	1075.29	6.02
1180.90	6.00	1228.90	6.00

END OF STRESS PERIOD No. 2

X - COOR. (ft.)	ELEVATION (ft.)	Y - COOR. (ft.)	ELEVATION (ft.)
14.40	7.24	9.60	7.24
43.20	7.24	28.80	7.24
72.01	7.13	48.00	7.24
100.81	6.96	67.21	7.16
129.61	6.85	86.41	7.04
172.81	6.72	105.61	6.95
259.22	6.53	134.41	6.84
374.43	6.37	192.02	6.67
489.64	6.27	307.23	6.46
604.85	6.19	460.84	6.29
720.06	6.14	614.45	6.19
835.27	6.09	768.06	6.12
950.48	6.06	921.68	6.07
1065.69	6.03	1075.29	6.03
1180.90	6.00	1228.90	6.00

END OF STRESS PERIOD No. 3

X - COOR. (ft.)	ELEVATION (ft.)	Y - COOR. (ft.)	ELEVATION (ft.)
14.40	7.32	9.60	7.32
43.20	7.32	28.80	7.32
72.01	7.20	48.00	7.31
100.81	7.04	67.21	7.24
129.61	6.93	86.41	7.12
172.81	6.80	105.61	7.03
259.22	6.61	134.41	6.93
374.43	6.45	192.02	6.76
489.64	6.33	307.23	6.54
604.85	6.25	460.84	6.36
720.06	6.18	614.45	6.25
835.27	6.13	768.06	6.16
950.48	6.08	921.68	6.10
1065.69	6.04	1075.29	6.05
1180.90	6.00	1228.90	6.00

END OF STRESS PERIOD No. 4

X - COOR. (ft.)	ELEVATION (ft.)	Y - COOR. (ft.)	ELEVATION (ft.)
14.40	7.32	9.60	7.32
43.20	7.32	28.80	7.32
72.01	7.20	48.00	7.31
100.81	7.04	67.21	7.24
129.61	6.93	86.41	7.12
172.81	6.80	105.61	7.03
259.22	6.62	134.41	6.93
374.43	6.45	192.02	6.76
489.64	6.34	307.23	6.54
604.85	6.25	460.84	6.37
720.06	6.18	614.45	6.25
835.27	6.13	768.06	6.17
950.48	6.08	921.68	6.10
1065.69	6.04	1075.29	6.05
1180.90	6.00	1228.90	6.00

END OF STRESS PERIOD No. 5

X - COOR. (ft.)	ELEVATION (ft.)	Y - COOR. (ft.)	ELEVATION (ft.)
14.40	7.32	9.60	7.32
43.20	7.32	28.80	7.32
72.01	7.20	48.00	7.31
100.81	7.04	67.21	7.24
129.61	6.93	86.41	7.12
172.81	6.80	105.61	7.03
259.22	6.62	134.41	6.93
374.43	6.46	192.02	6.76
489.64	6.34	307.23	6.55
604.85	6.26	460.84	6.38
720.06	6.19	614.45	6.26
835.27	6.13	768.06	6.17
950.48	6.08	921.68	6.11
1065.69	6.04	1075.29	6.05
1180.90	6.00	1228.90	6.00

END OF STRESS PERIOD No. 6

X - COOR. (ft.)	ELEVATION (ft.)	Y - COOR. (ft.)	ELEVATION (ft.)
14.40	7.32	9.60	7.32
43.20	7.32	28.80	7.32
72.01	7.20	48.00	7.31
100.81	7.04	67.21	7.24
129.61	6.94	86.41	7.12
172.81	6.81	105.61	7.03
259.22	6.62	134.41	6.93
374.43	6.46	192.02	6.76
489.64	6.35	307.23	6.55
604.85	6.26	460.84	6.38
720.06	6.19	614.45	6.26
835.27	6.13	768.06	6.18
950.48	6.09	921.68	6.11
1065.69	6.04	1075.29	6.05
1180.90	6.00	1228.90	6.00

**DISCUSSION OF RESULTS**

The model results show that the groundwater table can be expected to mound about 1.32 feet over the first three months and then stabilize. Although the model does not rigorously simulate all of the expected site conditions, the results are considered sufficient for a preliminary analysis. The primary concern with regard to groundwater mounding, is its potential effect on the pavement at the site. The preliminary analysis indicates that the top of the mound will be sufficiently below the pavement and sub-base to avoid any negative effects.

PERIMETER BIOREMEDIATION SYSTEM  
NS Mayport, Alpha Delta Piers

---

The groundwater mounding which is expected to result from the source area treatment will tend to push the edge of the contaminant plume further down gradient. To offset this effect, a perimeter treatment system is proposed. The system will consist of a series of shallow dosing wells which will create a biological treatment "fence" by the controlled release of oxygen into the groundwater as it moves down gradient.

Assuming all of the groundwater contamination not treated by the source area system will move through the perimeter system and that the source area is treated to 100 ppm, the geometric average TRPH concentration crossing the perimeter would be:

$$\sqrt[3]{5 \times 50 \times 100} = 29 \text{ ppm}$$

Based on the contours shown in Figure 3-2 and assuming the contaminant concentrations exceeding the target levels occur within the upper 5 feet of the aquifer, the volume of contaminated groundwater to be treated is:

$$31,769 \text{ ft}^2 \times 5 \text{ ft} \times 0.25 \text{ porosity} = 39,711 \text{ ft}^3 = 297,061 \text{ gallons}$$

Therefore, the amount of TRPH to be degraded is:

$$297,061 \text{ gal} \times (29 - 5) \frac{\text{mg}}{\text{l}} \times 3.785 \frac{\text{l}}{\text{gal}} \times 0.001 \frac{\text{g}}{\text{mg}} = 26,985 \text{ g of TRPH}$$

Groundwater at the site will ultimately flow to the east. Based on Figures 3-2 and 4-2, the plume is expected to pass through about 150 feet of the down gradient perimeter. Using a calculated pore water velocity of 0.59 ft/day and a thickness of contaminated aquifer of 5 feet, the volume of contaminated groundwater passing through the perimeter system will be:

$$150 \text{ ft} \times 5 \text{ ft} \times 0.59 \frac{\text{ft}}{\text{day}} = 442.5 \frac{\text{ft}^3}{\text{day}} = 3310 \text{ gpd}$$

The TRPH to be treated will be:

$$3310 \text{ gpd} \times 3.785 \frac{\text{l}}{\text{gal}} \times 24 \frac{\text{mg of TRPH}}{\text{l}} \times 0.001 \frac{\text{g}}{\text{mg}} = 301 \frac{\text{g of TRPH}}{\text{day}}$$

The oxygen required to treat the TRPH will be:

$$2.5 \frac{\text{g of O}_2}{\text{g of TRPH}} \times 301 \frac{\text{g of TRPH}}{\text{day}} = 752.5 \frac{\text{g of O}_2}{\text{day}}$$

The oxygen source will be a slow dissolving powder of  $\text{MgO}_2$ . The rate of release of

oxygen is 1.8 mg of O<sub>2</sub> per day for each gram of MgO<sub>2</sub>. Therefore, the amount of powder required is:

$$\frac{752.5 \frac{\text{g of O}_2}{\text{day}}}{1.8 \frac{\text{mg of O}_2}{\text{g of MgO}_2}} \times 1000 \frac{\text{mg}}{\text{g}} \times 0.001 \frac{\text{kg}}{\text{g}} = 418 \text{ kg of MgO}_2$$

A dosing well spacing of 5 feet is assumed based on a conservative estimate of lateral spreading due to mechanical dispersion. At that spacing, 30 wells will be required. The amount of powder required per well is 14 kg. At 1.5 g/ml, the volume of powder needed in each well is:


$$\frac{14 \text{ kg of MgO}_2 \times 1000 \frac{\text{g}}{\text{kg}}}{1.5 \frac{\text{g}}{\text{ml}} \times 1000 \frac{\text{ml}}{\text{l}} \times 3.785 \frac{\text{l}}{\text{gal}} \times 7.48 \frac{\text{gal}}{\text{ft}^3}} = 0.3297 \text{ ft}^3$$

Assuming a 5-foot column of water to be dosed, the required well diameter is:

$$\text{Diameter} = 2 \times r = 2 \times \sqrt{\frac{\text{volume}}{\pi \times 5 \text{ ft}}} = 2 \times \sqrt{\frac{0.3297 \text{ ft}^3}{\pi \times 5 \text{ ft}}} = 0.29 \text{ ft} = 3.48 \text{ inches}$$

Therefore, 4-inch diameter wells will be required.

The proposed well locations are shown in the attached figure. Variations in final well locations may be necessary to avoid utilities and other subsurface features. Based on the above calculations, 26,985 grams of TRPH will be degraded at a maximum rate of 301 grams per day. This indicates a minimum required clean up time of approximately 90 days. As with the estimated clean up time in the source treatment system, this is considered optimistic and a safety factor of two should be applied. Therefore, the estimated time for clean up is approximately 180 days.



**LEGEND**

- ⊕ Monitoring Well Location
- Dosing Well Location

**FIGURE B-6  
DOSING WELL LOCATION MAP**



**REMEDIAL ACTION PLAN**

**ALPHA DELTA PIER  
U.S. NAVAL STATION  
MAYPORT, FLORIDA**



**APPENDIX C**  
**BASIS OF DESIGN**



## BASIS OF DESIGN

The purpose of the RAP is to present a plan for remediation of petroleum contamination at the Alpha Delta Pier site which, when implemented, will result in a reduction of the level of petroleum related contamination in accordance with the requirements of Florida Administrative Code (FAC) Chapter 17-770.

Implementation of the remedial actions described in the RAP will include the following tasks:

- monitoring of existing wells for free product and manually recovering product as necessary;
- rehabilitation of the storm water pipes in the area of contamination by the installation of slip linings;
- application of oxygen and nutrients to the vadose zone soils and the aquifer to enhance natural biodegradation;
- start-up and testing of the system to optimize efficiency; and
- maintenance, operation, and monitoring of the system for up to 2 years.

Groundwater contamination exceeding regulatory standards has been identified at the Alpha Delta Piers at NS Mayport, Florida. Free product has been observed at the site in the past, but currently appears to be absent. Contaminated groundwater and possibly free product infiltrate a storm drainage pipe and discharge to the turning basin. The surficial aquifer in the vicinity of NS Mayport is classified, according to the criteria specified in FAC Chapter 17-3, as G-III.

Soil at the site typically consisted of very fine-grained sand, silt, shell material, and construction debris, such as concrete. Naturally occurring sediments consist of fine-grained sand and shell beds. Only the surficial, unconfined aquifer was encountered during drilling operations at the site. Groundwater beneath much of the site was encountered at approximately 4.0 feet bls. A literature search indicates that the base of the surficial aquifer is approximately 70 feet below land surface (bls). Water in the upper part of the unconfined surficial aquifer is relatively fresh. Generally, over much of the facility, groundwater at depths greater than 40 feet bls becomes brackish and is classified as G-III. At the site, groundwater becomes brackish at depths greater than 50 feet bls. The overall direction of groundwater flow is northerly toward the bulkheads and turning basin. At the bulkheads, groundwater flow is parallel to the piers and to the east. Hydraulic conductivity (K) values at the site ranged from 33.20 to 9.06 feet per day. The hydraulic gradient (I) was calculated to be 0.007 foot per foot. Based on the K of 21.13 feet per day and I of 0.007, the average linear pore water velocity (V) beneath the site was calculated to be 0.59 foot per day.

In general, contamination appears to be restricted to the pier areas. At the 1985 diesel fuel marine (DFM) pipeline break, contamination extends from the bulkhead to approximately 150 feet inland along Maddox Avenue. Laboratory analyses indicate the contamination may be from

several sources, including the DFM pipeline and the oily waste collection system. Based on the available data, the FAC Chapter 17-770 used oil analytical group of contaminants are the basis for the remedial design. The presence of free product at the site has been variable.

Because the fresh water lens is not a viable potable water source and is not otherwise distinguishable from the brackish zone, the surficial aquifer is classified under FAC Chapter 17-3 as G-III. Action levels for remedial actions at this site are based on the upper limits of contaminant concentrations for monitoring only situations in a G-III aquifer.

A remedial strategy of containment and source abatement is proposed. The proposed containment action of rehabilitating the storm water pipe along Maddox Avenue will prevent future discharges of contaminated groundwater from the site into the turning basin. Source abatement actions will include monitoring/removal of any free product which may be present and the reduction of contaminant concentrations by in situ biodegradation. Biodegradation at the source area will be enhanced by the application of oxygen through a subsurface drip irrigation system delivering a hydrogen peroxide solution. Contaminated groundwater moving down gradient from the source area will be treated at the plume perimeter by a line of wells containing a magnesium peroxide powder oxygen source. A monitoring program is proposed which will allow for measurement of the progress of the remediation and provide feedback for maximizing the systems operating efficiency.

**PRELIMINARY  
COST ESTIMATE**

for

**Remedial Action**

at

**Alpha Delta Piers  
Naval Station Mayport, Florida**

**December 1993**



\*\* BASIC INFORMATION \*\*

00 1 1 14  
 01 PRELIMINARY  
 02  
 03 MAYPORT ALPHA DELTA PIER  
 04  
 05 MAYPORT, FLORIDA  
 06 N2  
 07 / /  
 08 BLAKE G. SVENDSEN  
 09 1000000.00  
 10 1.00  
 11 EA  
 12 01/21/92  
 13 02

\*\* PRIME CONTRACTOR MARKUP \*\*

14 A XXXXX 0.0 35.5 0.0 2 17 2 10 10 10 1.50 0.0 0.00 0.0 0.00 0.00 0.00

\*\* SUBCONTRACTOR MARKUP \*\*

15 A XXXXX 0.0 35.5 0.0 2 17 2 10 10 10 5 5 5 5 5 5 1.50 0.0 0.00 0.0 0.00 0.00 0.00

\*\* END ITEMS \*\*

WBS	ITEM	QTY	UM	R	SPEC	SSPEC	GRP	MATL	LABR	EQP	DESC
0805	AAAAAA	1.00	EA					0.00	0.00	0.00	DOMESTIC WATER EQUIPMENT
080501	AAAAAA	1.00	EA					0.00	0.00	0.00	PIPES AND FITTINGS
08050101	AAAAAA	1.00	EA					0.00	0.00	0.00	DOMESTIC WATER SUPPLY CO NNECTION
08050101	DJGLO	1.00	EA		02713	02715	PI	27.12	20.71	11.64	6 INCH TAPPING SADDLE TAP SIZE TO 2 I NCH
08050101	DJGLU	1.00	EA		02713	02715	PI	294.04	30.68	17.25	6X4 TAPPING SLEEVE
08050101	DJGMJ	1.00	EA		02713	02715	PI	192.76	55.22	31.05	4 INCH TAPPING VALVE MJ
08050101	DJGMYO	1.00	EA		02713	02715	PI	0.00	46.01	69.38	TAP 4 INCH HOLE IN PIPE
08050101	SYSDC	1.00	EA					0.00	0.00	0.00	DOMESTIC WATER EQUIPMENT
2002	AAAAAA	1.00	LF					0.00	0.00	0.00	EXTERIOR ELECTRICAL DIST RIBUTION
200202	AAAAAA	1.00	EA					0.00	0.00	0.00	SWITCHES, CONTROLS, & DE VICES
20020201	AAAAAA	1.00	EA					0.00	0.00	0.00	ELECTRICAL DISTRIBUTION
20020201	C2	1.00	EA		01000	01000	MP	180.00	0.00	0.00	SINGLE PHASE 200 A POWER CONNECTION
20020201	SYSDC	0.00						0.00	0.00	0.00	ELECTRICAL DISTRIBUTION
3301	AAAAAA	1.00	LS					0.00	0.00	0.00	MOBILIZATION AND PREPARA TORY WORK
330101	AAAAAA	1.00	LS					0.00	0.00	0.00	MOBILIZATION OF CONSTRUC TION EQP AND PE RMITTING
33010107	AAAAAA	1.00	HR	2				0.00	0.00	0.00	CONSTRUCTION EQUIPMENT O WNSHIP/OPERAT ION
33010107	C1	1.00	EA		01025	01025	MP	0.00	0.00	500.00	MOBOLIZATION OF SUBCONTR ACTOR

## \*\* END ITEMS \*\*

WBS	ITEM	QTY	UM	R	SPEC	SSPEC	GRP	MATL	LABR	EQP	DESC
33010107	C2	20.00	DAY		01025	01025	MP	150.00	0.00	0.00	PER DIEM FOR SUBCONTRACTOR (3 MAN CREW)
33010107	SYSDC	0.00						0.00	0.00	0.00	CONSTRUCTION EQUIPMENT OPERATION
330102	AAAAAA	1.00	EA					0.00	0.00	0.00	MOBILIZATION OF PERSONNEL
33010201	AAAAAA	1.00	EA					0.00	0.00	0.00	CONSTRUCTION MONITORING
33010201	ABB1	280.00	HR		01000	01000	MP	0.00	30.00	5.00	CONSTRUCTION INSTALLATION SUPERVISION
33010201	SYSDC	0.00						0.00	0.00	0.00	SETUP OF SUPERVISORY STRUCTURE
330103	AAAAAA	1.00	LS					0.00	0.00	0.00	PRECONSTRUCTION SUBMITTALS/IMPLEMENTATION PLANS
33010305	AAAAAA	1.00	EA	2				0.00	0.00	0.00	PERMITS
33010305	ABB1	1.00	EA		01000	01000	MP	0.00	0.00	850.00	CONSTRUCTION PERMITS
33010305	C2	1.00	EA		01000	01000	MP	1500.00	0.00	0.00	WASTE DISPOSAL AND HAULING PERMIT
33010305	SYSDC	0.00						0.00	0.00	0.00	PERMITS
33010327	AAAAAA	1.00	LS					0.00	0.00	0.00	CONSTRUCTION SCHEDULING (CPM)
33010327	ABB1	1.00	LS		01000	01000	MP	0.00	200.00	0.00	CONSTRUCTION SCHEDULING (CPM)
33010327	SYSDC	0.00						0.00	0.00	0.00	CONSTRUCTION SCHEDULING (CPM)
330104	AAAAAA	1.00	LS	2				0.00	0.00	0.00	SETUP/CONSTRUCT TEMPORARY FACILITIES
33010428	AAAAAA	1.00	EA					0.00	0.00	0.00	TEMPORARY STRUCTURES
33010428	C2	1.00	EA		01000	01000	MP	0.00	0.00	150.00	SIGNS
33010428	C2	1.00	EA		13900	13900	CN	0.00	0.00	17250.00	HAZARDOUS MATERIALS STORAGE SHED W/ LIGHTS, VENTILATION, & SUMP LINER
33010428	SYSDC	0.00						0.00	0.00	0.00	TEMPORARY STRUCTURES
3302	AAAAAA	1.00	LS					0.00	0.00	0.00	MONITORING, SAMPLING, TESTING, AND ANALYSIS
330205	AAAAAA	1.00	EA					0.00	0.00	0.00	STARTUP SAMPLING
33020501	AAAAAA	1.00	EA					0.00	0.00	0.00	SURFACE WATER
33020501	ABB1	6.00	EA		13900	13900	SA	745.00	50.00	0.00	UP STREAM AND DOWN STREAM SAMPLES FROM STORM SEWER
33020501	SYSDC	0.00						0.00	0.00	0.00	SURFACE WATER
33020502	AAAAAA	1.00	EA					0.00	0.00	0.00	GROUND WATER
33020502	ABB1	9.00	EA		13900	13900	SA	745.00	30.00	0.00	GROUND WATER SAMPLING AND ANALYSIS

## \*\* END ITEMS \*\*

WBS	ITEM	QTY	UM	R	SPEC	SSPEC	GRP	MATL	LABR	EQP	DESC
33020502	ABB1A	7.00	EA		13900	13900	SA	150.00	30.00	0.00	MICROBIOLOGICAL SAMPLING AND ANALYSIS
33020502	SYSDC	0.00						0.00	0.00	0.00	GROUND WATER
330290	AAAAAA	1.00	YR					0.00	0.00	0.00	YEAR 1 O&M
33029001	AAAAAA	1.00	EA					0.00	0.00	0.00	YEAR 1 O&M
33029001	ABB1	15.00	EA		13900	13900	OM	50.00	240.00	0.00	SITE VISITS AND INSPECTI ONS
33029001	ABB2	68.00	EA		13900	13900	OM	745.00	30.00	0.00	CONTAMINATION MONITORING SAMPLING AND A NALYSIS
33029001	ABB2A	77.00	EA		13900	13900	SA	150.00	30.00	0.00	MICROBIOLOGY MONITORING SAMPLING AND AN ALYSIS
33029001	ABB2B	105.00	EA		13900	13900	SA	105.00	30.00	0.00	NUTRIENT MONITORING SAMP LING AND ANALYS IS
33029001	ABB2C	450.00	EA		13900	13900	SA	0.00	10.00	0.00	DOSING WELL MONITORING
33029001	ABB3	12.00	MO		13900	13900	OM	50.00	0.00	0.00	POWER COSTS
33029001	ABB4	365.00	DAY		13900	13900	OM	39.00	0.00	0.00	WATER COST @ \$1.30 PER 1000 GALLONS
33029001	ABB6	12.00	EA		13900	13900	OM	10.00	240.00	0.00	MONTHLY REPORTS
33029001	SYSDC	0.00						0.00	0.00	0.00	YEAR 1 O&M
330291	AAAAAA	1.00	YR					0.00	0.00	0.00	SUBSEQUENT YEAR O&M
33029102	AAAAAA	1.00	YR					0.00	0.00	0.00	SUBSEQUENT YEAR O&M
33029102	ABB1	12.00	EA		13900	13900	OM	50.00	240.00	0.00	SITE VISITS AND INSPECTI ONS
33029102	ABB2	36.00	EA		13900	13900	OM	745.00	30.00	0.00	CONTAMINATION MONITORING SAMPLING AND A NALYSIS
33029102	ABB2A	28.00	EA		13900	13900	OM	150.00	30.00	0.00	MICROBIOLOGY MONITORING SAMPLING AND AN ALYSIS
33029102	ABB2B	84.00	EA		13900	13900	OM	105.00	30.00	0.00	NUTRIENT MONITORING SAMP LING AND ANALYS IS
33029102	ABB2C	360.00	EA		13900	13900	OM	0.00	10.00	0.00	DOSING WELL MONITORING
33029102	ABB3	12.00	MO		13900	13900	OM	50.00	0.00	0.00	POWER COSTS
33029102	ABB4	365.00	DAY		13900	13900	OM	39.00	0.00	0.00	WATER COST @ \$1.30 PER 1000 GALLONS
33029102	ABB5	12.00	EA		13900	13900	OM	10.00	240.00	0.00	MONTHLY REPORTS
33029102	SYSDC	0.00						0.00	0.00	0.00	SUBSEQUENT YEAR O & M
3303	AAAAAA	1.00	EA					0.00	0.00	0.00	SITE WORK
330303	AAAAAA	1.00	CY					0.00	0.00	0.00	EARTHWORK

## \*\* END ITEMS \*\*

WBS	ITEM	QTY	UM	R SPEC	SSPEC	GRP	MATL	LABR	EQP	DESC
33030302	AAAAAA	1.00	LF				0.00	0.00	0.00	EXCAVATION/FILL
33030302	C1	1250.00	LF	13900	13900	CN	6.67	0.00	0.00	TRENCHING
33030302	C1	1250.00	LF	13900	13900	CN	0.00	0.00	3.41	INSTALL TUBING
33030302	C1	340.00	SF	13900	13900	CN	2.31	0.00	0.00	REMOVE PAVEMENT
33030302	C1	1360.00	LF	13900	13900	CN	2.05	0.00	0.00	CUT PAVEMENT
33030302	C2	340.00	SF	13900	13900	CN	5.78	0.00	0.00	PAVEMENT REPAIR
33030302	SYSDC	0.00					0.00	0.00	0.00	EXCAVATION AND FILL
3306	AAAAAA	1.00	EA				0.00	0.00	0.00	GROUNDWATER COLLECTION AND CONTROL
330601	AAAAAA	1.00	EA				0.00	0.00	0.00	EXTRACTION AND INJECTION WELLS
33060102	AAAAAA	1.00	LF				0.00	0.00	0.00	OXYGEN DOSING WELLS
33060102	C1	1.00	EA	13900	13900	WD	0.00	0.00	1250.00	MOBILIZATION AND CREW PER DIEM
33060102	C3	30.00	EA	13900	13900	WD	40.00	0.00	0.00	WELL DEVELOPMENT
33060102	C3	30.00	EA	13900	13900	WD	410.00	0.00	0.00	4" PVC DOSING WELLS W/ 10' OF SCREEN AND FLUSH COVERS
33060102	SYSDC	0.00					0.00	0.00	0.00	OXYGEN DOSING WELLS
330602	AAAAAA	1.00	EA				0.00	0.00	0.00	STORM SEWER REHABILITATION
33060208	AAAAAA	1.00	SY				0.00	0.00	0.00	SYNTHETIC LINER
33060208	C1	250.00	LF	13900	13900	GW	63.00	10.00	0.00	SYNTHETIC PIPE LINER
33060208	C2	1.00	LS	13900	13900	CN	0.00	0.00	2500.00	EXCAVATION FOR LINER INSTALLATION
33060208	C3	1.00	LS	13900	13900	CN	0.00	0.00	5000.00	PIPE CLEANING AND INSPECTION
33060208	SYSDC	0.00					0.00	0.00	0.00	SYNTHETIC PIPE LINER
330607	AAAAAA	1.00	LSL				0.00	0.00	0.00	OXYGEN NUTRIENT DISTRIBUTION SYSTEM
33060702	AAAAAA	1.00	EA				0.00	0.00	0.00	CONTROL VALVES & METERS
33060702	C1	1.00	EA	13900	13900	PI	0.00	0.00	300.00	REDUCED PRESSURE BACKFLOW PREVENTER
33060702	C2	4.00	EA	13900	13900	PI	15.00	10.95	0.00	GATE VALVES
33060702	C3	3.00	EA	13900	13900	PI	0.00	0.00	32.90	FLOW METERS
33060702	C4	1.00	EA	13900	13900	PI	0.00	0.00	34.90	PRESSURE GAUGE

## \*\* END ITEMS \*\*

WBS	ITEM	QTY	UM	R	SPEC	SSPEC	GRP	MATL	LABR	EQP	DESC
33060702	C5	2.00	EA		13900	13900	PI	0.00	0.00	10.00	SAMPLING PORTS
33060702	C6	2.00	EA		13900	13900	PI	0.00	0.00	198.00	WATER JET EDUCATORS
33060702	C7	1.00	EA		13900	13900	PI	0.00	0.00	250.00	SCREEN FILTER
33060702	SYSDC	0.00						0.00	0.00	0.00	VALVES
33060703	AAAAAA	1.00	LF					0.00	0.00	0.00	PIPING
33060703	C1	150.00	LF		13900	13900	PI	3.75	5.65	0.00	PVC PIPE SCH 80 1.5 INCH DIAMETER
33060703	C4	9.00	EA		13900	13900	PI	1.90	15.65	0.00	PVC 90 DEGREE SCH 80 ELB OW JOINT
33060703	C7	1.00	RL		13900	13900	PI	120.00	0.00	0.00	OXYGEN/NUTRIENT DISTRIBUTION TUBING 1 ROLL @ 6000 FEET
33060703	SYSDC	0.00						0.00	0.00	0.00	PIPING
33060705	AAAAAA	1.00	EA					0.00	0.00	0.00	HOLDING TANK
33060705	C1	2.00	EA		13900	13900	PI	0.00	0.00	65.00	55 GALLON DRUM PRODUCT COLLECTION TANK ASSEMBLY
33060705	SYSDC	0.00						0.00	0.00	0.00	HOLDING TANK
3311	AAAAAA	1.00	EA					0.00	0.00	0.00	BIOLOGICAL TREATMENT
331104	AAAAAA	1.00	CY					0.00	0.00	0.00	IN-SITU BIODEGRADATION/NUTRIENT ADDITION
33110402	C1	2500.00	KG		13900	13900	TM	6.00	0.00	0.00	INSITU BIODEGRADATION WITH MAGNESIUM PEROXIDE POWDER
33110402	C1	30.00	DR		13900	13900	TM	225.00	0.00	0.00	IN SITU BIODEGRADATION W/ HYDROGEN PEROXIDE SOLUTION
33110402	SYSDC	0.00						0.00	0.00	0.00	INSITU BIODEGRADATION WITH DISSOLVED HYDROGEN PEROXIDE
3318	AAAAAA	1.00	LS					0.00	0.00	0.00	WASTE DISPOSAL
331802	AAAAAA	1.00	EA					0.00	0.00	0.00	WASTE CONTAINER HANDLING
33180201	AAAAAA	1.00	LS					0.00	0.00	0.00	HANDLING OF FILLED CONTAINERS
33180201	C1	2.00	EA		13900	13900	DI	0.00	0.00	65.00	DRUM REPLACEMENT COSTS
33180201	C2	2.00	EA		13900	13900	DI	0.00	10.00	0.00	DRUM LOADING
33180201	SYSDC	0.00						0.00	0.00	0.00	CONTAINER HANDLING
331803	AAAAAA	1.00	CY					0.00	0.00	0.00	TRANSPORTATION TO DISPOSAL FACILITY
33180301	AAAAAA	1.00	CY					0.00	0.00	0.00	LOADING/HAULING/UNLOADING OF WASTE MATERIALS
33180301	C1	1.00	LS		13900	13900	DI	0.00	0.00	1.00	TRANSPORTATION OF WASTE DISPOSAL SITE

## \*\* END ITEMS \*\*

WBS	ITEM	QTY	UM	R SPEC	SSPEC	GRP	MATL	LABR	EQP	DESC
33180301	SYSDC	0.00					0.00	0.00	0.00	HAULING WASTE
331809	AAAAAA	1.00	EA				0.00	0.00	0.00	DISPOSAL FEES AND TAXES
33180902	AAAAAA	1.00	TON				0.00	0.00	0.00	INCINERATOR
33180902	C1	75.00	TON	13900	13900	DI	55.00	0.00	0.00	RECOVERY WELL AND NUTRIE NT INJECTION WE LL IDW DI SPOSAL
33180902	C2	1.00	LS	13900	13900	DI	1.00	0.00	0.00	GROUNDWATER/FREE PRODUCT RECOVERY DISPO SAL
33180902	SYSDC	0.00					0.00	0.00	0.00	DISPOSAL FEES
GRP	AAAAAA	0.00				CN	0.00	0.00	0.00	CONSTRUCTION AND SITE WO RK
GRP	AAAAAA	0.00				DI	0.00	0.00	0.00	WASTE DISPOSAL
GRP	AAAAAA	0.00				GW	0.00	0.00	0.00	GROUNDWATER CONTROL
GRP	AAAAAA	0.00				MP	0.00	0.00	0.00	MOBILIZATION
GRP	AAAAAA	0.00				OM	0.00	0.00	0.00	OPERATION AND MAINTENANC E
GRP	AAAAAA	0.00				PI	0.00	0.00	0.00	FLOW CONTROL, MEASUREMEN T, AND PIPING
GRP	AAAAAA	0.00				SA	0.00	0.00	0.00	START UP SAMPLING AND ANALYSIS
GRP	AAAAAA	0.00				TM	0.00	0.00	0.00	TREATMENT MATERIALS
GRP	AAAAAA	0.00				WD	0.00	0.00	0.00	WELL DRILLING



INPUT REPORT  
MARK-UP  
PRELIMINARY

PRINTING DATE : 12/13/93 14  
DATABASE USED : 01/21/92 02  
PAGE NUMBER : 1  
ESTIMATE NAME : MAYADPIR

ENGINEERING ESTIMATE

PROJECT: MAYPORT ALPHA DELTA PIER  
LOCATION: MAYPORT, FLORIDA  
ESTIMATORS: BLAKE G. SVENDSEN  
PROJECT SIZE: 1.00 EA  
AUTHORIZED CONSTRUCTION FUNDS: 1,000,000.00

CAT CODE:  
UIC: N2  
P-NO.:  
DATE OF ESTIMATE: 12/13/93  
BID DATE: / /

SPECIFICATION SECTIONS  
MARKED UP FOR PRIME

PRIME MARK-UP

DESIGN CONTINGENCIES	0.00%	XXXXX
TAX ON MATERIAL	0.0%	
TAX & INSURANCE ON LABOR	35.5%	
TAX ON EQUIPMENT	0.0%	
PRIME OVERHEAD	MAT'L LABOR EQUIP	
	2% 17% 2%	
PRIME PROFIT	MAT'L LABOR EQUIP	
	10% 10% 10%	
BOND	1.50%	
MISC. TAXES	0.0%	
CQC	0.00%	
ESCALATION	0.0%	
PCAS	0.00%	
CONT	0.00%	
SIOH	0.00%	
MATERIAL COMPOSITE MARK-UP	1.139	
LABOR COMPOSITE MARK-UP	1.770	
EQUIPMENT COMPOSITE MARK-UP	1.139	

SPECIFICATION SECTIONS  
MARKED UP FOR SUB

SUB MARK-UP A

DESIGN CONTINGENCIES	0.00%	XXXXX
TAX ON MATERIAL	0.0%	
TAX & INSURANCE ON LABOR	35.5%	
TAX ON EQUIPMENT	0.0%	
SUB OVERHEAD	MAT'L LABOR EQUIP	
	2% 17% 2%	
SUB PROFIT	MAT'L LABOR EQUIP	
	10% 10% 10%	
PRIME OVERHEAD	MAT'L LABOR EQUIP	
	5% 5% 5%	
PRIME PROFIT	MAT'L LABOR EQUIP	
	5% 5% 5%	
BOND	1.50%	
MISC. TAXES	0.0%	
CQC	0.00%	
ESCALATION	0.0%	
PCAS	0.00%	
CONT	0.00%	
SIOH	0.00%	
MATERIAL COMPOSITE MARK-UP	1.256	
LABOR COMPOSITE MARK-UP	1.951	
EQUIPMENT COMPOSITE MARK-UP	1.256	

INPUT REPORT  
MODIFIER  
PRELIMINARY

PRINTING DATE : 12/13/93 14  
DATABASE USED : 01/21/92 02  
PAGE NUMBER : 1  
ESTIMATE NAME : MAYADPIR

ENGINEERING ESTIMATE

PROJECT: MAYPORT ALPHA DELTA PIER  
LOCATION: MAYPORT, FLORIDA  
ESTIMATORS: BLAKE G. SVENDSEN  
PROJECT SIZE: 1.00 EA  
AUTHORIZED CONSTRUCTION FUNDS: 1,000,000.00

CAT CODE:  
UIC: N2  
P-NO.:  
DATE OF ESTIMATE: 12/13/93  
BID DATE: / /

SPEC ACT WBS MATL LABOR EQUIP

BACKUP REPORT  
 WORK BREAKDOWN-SPEC  
 PRELIMINARY

PRINTING DATE : 12/13/93 14  
 DATABASE USED : 01/21/92 02  
 PAGE NUMBER : 1  
 ESTIMATE NAME : MAYADPIR

ENGINEERING ESTIMATE

PROJECT: MAYPORT ALPHA DELTA PIER  
 LOCATION: MAYPORT, FLORIDA  
 ESTIMATORS: BLAKE G. SVENDSEN  
 PROJECT SIZE: 1.00 EA  
 AUTHORIZED CONSTRUCTION FUNDS: 1,000,000.00

CAT CODE:  
 UIC: N2  
 P-NO.:  
 DATE OF ESTIMATE: 12/13/93  
 BID DATE: / /

	GRP QUAN	U/M	MUP/ EXT	LUP/ EXT	EUP/ EXT	TOTAL
08050101 PLUMBING						
PLUMBING EQUIPMENT						
DOMESTIC WATER EQUIPMENT						
DOMESTIC WATER SUPPLY CONNECTION						
SYSDC DOMESTIC WATER EQUIPMENT						
02713 EXTERIOR WATER DISTRIBUTION SYSTEM						
02715 EXTERIOR CONDENSATE RETURN SYSTEM						
DJGLO	6		30.89*	36.66	13.26	80.80
	TAP SIZE TO 2 INCH	1.00 EA	31	37	13	81
DJGLU	6X4		334.91*	54.30	19.65	408.86
	TAPPING SLEEVE	1.00 EA	335	54	20	409
DJGMJ	4		219.55*	97.74	35.37	352.66
	TAPPING VALVE MJ	1.00 EA	220	98	35	353
DJGMYO			0.00*	81.44	79.02	160.46
	TAP 4 INCH HOLE IN PIPE	1.00 EA	0	81	79	160
	SUBTOTAL-SUBSPEC SECTION 02715		<u>585</u>	<u>270</u>	<u>147</u>	<u>1,003</u>
	TOTAL FOR SPEC SECTION 02713		<u>585</u>	<u>270</u>	<u>147</u>	<u>1,003</u>
	SUBTOTAL-WORK BREAKDOWN 08050101		585	270	147	1,003
	TOTAL FOR WORK BREAKDOWN 08050101		585	270	147	1,003
	COST/WBS UNIT 08050101					1,002.79

20020201 SITE ELECTRICAL UTILITIES  
 EXTERIOR ELECTRICAL DISTRIBUTION  
 SWITCHES, CONTROLS, & DEVICES  
 ELECTRICAL DISTRIBUTION

SYSDC ELECTRICAL DISTRIBUTION

01000 GENERAL REQUIREMENTS

01000 GENERAL REQUIREMENTS

C2	SINGLE PHASE 200 A POWER		205.02*	0.00*	0.00*	205.02
	CONNECTION	1.00 EA	205	0	0	205

	GRP QUAN	U/M	MUP/ EXT	LUP/ EXT	EUP/ EXT	TOTAL
SUBTOTAL-SUBSPEC SECTION 01000			<u>205</u>	<u>0</u>	<u>0</u>	<u>205</u>
TOTAL FOR SPEC SECTION 01000			<u>205</u>	<u>0</u>	<u>0</u>	<u>205</u>
SUBTOTAL-WORK BREAKDOWN 20020201			205	0	0	205
TOTAL FOR WORK BREAKDOWN 20020201			205	0	0	205
COST/WBS UNIT 20020201						205.02

33010107 HTRW REMEDIAL ACTION  
 MOBILIZATION AND PREPARATORY WORK  
 MOBILIZATION OF CONSTRUCTION EQP AND FACILITIES  
 CONSTRUCTION EQUIPMENT OWNERSHIP/OPERATION

SYSDC CONSTRUCTION EQUIPMENT OPERATION

01025 SHIPPING

01025 SHIPPING

C1	MOBOLIZATION OF SUBCONTR		0.00*	0.00*	569.50*	569.50
	ACTOR	1.00 EA	0	0	570	570
C2	PER DIEM FOR SUBCONTRACT		170.85*	0.00*	0.00*	170.85
	OR (3 MAN CREW)	20.00 DAY	<u>3,417</u>	<u>0</u>	<u>0</u>	<u>3,417</u>
	SUBTOTAL-SUBSPEC SECTION 01025		<u>3,417</u>	<u>0</u>	<u>570</u>	<u>3,987</u>
	TOTAL FOR SPEC SECTION 01025		<u>3,417</u>	<u>0</u>	<u>570</u>	<u>3,987</u>
	SUBTOTAL-WORK BREAKDOWN 33010107		3,417	0	570	3,987
	TOTAL FOR WORK BREAKDOWN 33010107		3,417	0	570	3,987
	COST/WBS UNIT 33010107					3,986.50

33010201 HTRW REMEDIAL ACTION  
 MOBILIZATION AND PREPARATORY WORK  
 MOBILIZATION OF PERSONNEL  
 CONSTRUCTION MONITORING

SYSDC SETUP OF SUPERVISORY STRUCTURE

01000 GENERAL REQUIREMENTS

01000 GENERAL REQUIREMENTS

ABB1	CONSTRUCTION INSTALLATIO		0.00*	53.10*	5.70*	58.80
	N SUPERVISION	280.00 HR	<u>0</u>	<u>14,868</u>	<u>1,595</u>	<u>16,463</u>
	SUBTOTAL-SUBSPEC SECTION 01000		<u>0</u>	<u>14,868</u>	<u>1,595</u>	<u>16,463</u>
	TOTAL FOR SPEC SECTION 01000		<u>0</u>	<u>14,868</u>	<u>1,595</u>	<u>16,463</u>
	SUBTOTAL-WORK BREAKDOWN 33010201		0	14,868	1,595	16,463

	GRP QUAN	U/M	MUP/ EXT	LUP/ EXT	EUP/ EXT	TOTAL
TOTAL FOR WORK BREAKDOWN	33010201		0	14,868	1,595	16,463
COST/WBS UNIT	33010201					16,462.60

33010305 HTRW REMEDIAL ACTION  
 MOBILIZATION AND PREPARATORY WORK  
 PRECONSTRUCTION SUBMITTALS/IMPLEMENTATION PLANS  
 PERMITS

SYSDC PERMITS

01000 GENERAL REQUIREMENTS

01000 GENERAL REQUIREMENTS

ABB1			0.00*	0.00*	968.15*	968.15
CONSTRUCTION PERMITS	1.00 EA		0	0	968	968
C2 WASTE DISPOSAL AND HAULI NG PERMIT	1.00 EA		1,708.50*	0.00*	0.00*	1,708.50
			<u>1,709</u>	<u>0</u>	<u>0</u>	<u>1,709</u>
SUBTOTAL-SUBSPEC SECTION 01000			<u>1,709</u>	<u>0</u>	<u>968</u>	<u>2,677</u>
TOTAL FOR SPEC SECTION 01000			<u>1,709</u>	<u>0</u>	<u>968</u>	<u>2,677</u>
SUBTOTAL-WORK BREAKDOWN 33010305			1,709	0	968	2,677
TOTAL FOR WORK BREAKDOWN 33010305			1,709	0	968	2,677
COST/WBS UNIT 33010305						2,676.65

33010327 HTRW REMEDIAL ACTION  
 MOBILIZATION AND PREPARATORY WORK  
 PRECONSTRUCTION SUBMITTALS/IMPLEMENTATION PLANS  
 CONSTRUCTION SCHEDULING (CPM)

SYSDC CONSTRUCTION SCHEDULING (CPM)

01000 GENERAL REQUIREMENTS

01000 GENERAL REQUIREMENTS

ABB1 CONSTRUCTION SCHEDULING (CPM)	1.00 LS		0.00*	354.00*	0.00*	354.00
			<u>0</u>	<u>354</u>	<u>0</u>	<u>354</u>
SUBTOTAL-SUBSPEC SECTION 01000			<u>0</u>	<u>354</u>	<u>0</u>	<u>354</u>
TOTAL FOR SPEC SECTION 01000			<u>0</u>	<u>354</u>	<u>0</u>	<u>354</u>
SUBTOTAL-WORK BREAKDOWN 33010327			0	354	0	354
TOTAL FOR WORK BREAKDOWN 33010327			0	354	0	354
COST/WBS UNIT 33010327						354.00

	GRP QUAN	U/M	MUP/ EXT	LUP/ EXT	EUP/ EXT	TOTAL
33010428 HTRW REMEDIAL ACTION						
MOBILIZATION AND PREPARATORY WORK						
SETUP/CONSTRUCT TEMPORARY FACILITIES						
TEMPORARY STRUCTURES						
SYSDC TEMPORARY STRUCTURES						
01000 GENERAL REQUIREMENTS						
01000 GENERAL REQUIREMENTS						
C2			0.00*	0.00*	170.85*	170.85
SIGNS	1.00	EA	0	0	171	171
SUBTOTAL-SUBSPEC SECTION 01000			0	0	171	171
TOTAL FOR SPEC SECTION 01000			0	0	171	171
13900 MISCELLANEOUS SPECIAL CONSTRUCTION						
13900 MISCELLANEOUS SPECIAL CONSTRUCTION						
C2			0.00*	0.00*	19,647.75*	19,647.75
HAZARDOUS MATERIALS STORAGE SHED W/ LIGHTS, VENTILATION, & SUMP LINER	1.00	EA	0	0	19,648	19,648
SUBTOTAL-SUBSPEC SECTION 13900			0	0	19,648	19,648
TOTAL FOR SPEC SECTION 13900			0	0	19,648	19,648
SUBTOTAL-WORK BREAKDOWN 33010428			0	0	19,819	19,819
TOTAL FOR WORK BREAKDOWN 33010428			0	0	19,819	19,819
COST/WBS UNIT 33010428						19,818.60

33020501 HTRW REMEDIAL ACTION  
 MONITORING, SAMPLING, TESTING, AND ANALYSIS  
 SAMPLING SURFACE WATER/GROUND WATER/LIQUID WASTE  
 SURFACE WATER

SYSDC SURFACE WATER

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

ABB1	UP STREAM AND DOWN STREAM SAMPLES FROM STORM SEWER	SA	848.56*	88.50*	0.00*	937.06
ER		6.00	EA	5,091	531	0
SUBTOTAL-SUBSPEC SECTION 13900			5,091	531	0	5,622
TOTAL FOR SPEC SECTION 13900			5,091	531	0	5,622
SUBTOTAL-WORK BREAKDOWN 33020501			5,091	531	0	5,622

	GRP QUAN	U/M	MUP/ EXT	LUP/ EXT	EUP/ EXT	TOTAL
TOTAL FOR WORK BREAKDOWN	33020501		5,091	531	0	5,622
COST/WBS UNIT	33020501					5,622.33

33020502 HTRW REMEDIAL ACTION  
 MONITORING, SAMPLING, TESTING, AND ANALYSIS  
 SAMPLING SURFACE WATER/GROUND WATER/LIQUID WASTE  
 GROUND WATER

SYSDC GROUND WATER

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

ABB1	GROUND WATER SAMPLING AN D ANALYSIS	9.00 EA	848.56* 7,637	53.10* 478	0.00* 0	901.66 8,115
ABB1A	MICROBIOLOGICAL SAMPLING AND ANALYSIS	7.00 EA	170.85* 1,196	53.10* 372	0.00* 0	223.95 1,568
	SUBTOTAL-SUBSPEC SECTION 13900		<u>8,833</u>	<u>850</u>	<u>0</u>	<u>9,683</u>
	TOTAL FOR SPEC SECTION 13900		<u>8,833</u>	<u>850</u>	<u>0</u>	<u>9,683</u>
	SUBTOTAL-WORK BREAKDOWN 33020502		8,833	850	0	9,683
	TOTAL FOR WORK BREAKDOWN 33020502		8,833	850	0	9,683
	COST/WBS UNIT 33020502					9,682.55

33029001 HTRW REMEDIAL ACTION  
 MONITORING, SAMPLING, TESTING, AND ANALYSIS

SYSDC YEAR 1 O&M

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

ABB1	SITE VISITS AND INSPECTI ONS	15.00 EA	56.95* 854	424.80* 6,372	0.00* 0	481.75 7,226
ABB2	CONTAMINATION MONITORING SAMPLING AND ANALYSIS	68.00 EA	848.56* 57,702	53.10* 3,611	0.00* 0	901.66 61,313
ABB2A	MICROBIOLOGY MONITORING SAMPLING AND ANALYSIS	77.00 EA	170.85* 13,155	53.10* 4,089	0.00* 0	223.95 17,244
ABB2B	NUTRIENT MONITORING SAMP LING AND ANALYSIS	105.00 EA	119.60* 12,557	53.10* 5,576	0.00* 0	172.70 18,133
ABB2C	DOSING WELL MONITORING	450.00 EA	0.00* 0	17.70* 7,965	0.00* 0	17.70 7,965
ABB3	POWER COSTS	12.00 MO	56.95* 683	0.00* 0	0.00* 0	56.95 683

	GRP	MUP/	LUP/	EUP/	TOTAL
	QUAN	U/M	EXT	EXT	EXT
33029001 HTRW REMEDIAL ACTION					
MONITORING, SAMPLING, TESTING, AND ANALYSIS					
ABB4	WATER COST @ \$1.30 PER		44.42*	0.00*	44.42
	1000 GALLONS	365.00 DAY	16,214	0	16,214
ABB6			11.39*	424.80*	436.19
	MONTHLY REPORTS	12.00 EA	137	5,098	5,234
	SUBTOTAL-SUBSPEC SECTION 13900		<u>101,303</u>	<u>32,710</u>	<u>0</u>
	TOTAL FOR SPEC SECTION 13900		<u>101,303</u>	<u>32,710</u>	<u>0</u>
	SUBTOTAL-WORK BREAKDOWN 33029001		101,303	32,710	0
	TOTAL FOR WORK BREAKDOWN 33029001		101,303	32,710	0
	COST/WBS UNIT 33029001				134,012.26

+++++

33029102 HTRW REMEDIAL ACTION					
MONITORING, SAMPLING, TESTING, AND ANALYSIS					
SYSDC SUBSEQUENT YEAR O & M					
13900 MISCELLANEOUS SPECIAL CONSTRUCTION					
13900 MISCELLANEOUS SPECIAL CONSTRUCTION					
ABB1	SITE VISITS AND INSPECTI		56.95*	424.80*	481.75
	ONS	12.00 EA	683	5,098	5,781
ABB2	CONTAMINATION MONITORING		848.56*	53.10*	901.66
	SAMPLING AND ANALYSIS	36.00 EA	30,548	1,912	32,460
ABB2A	MICROBIOLOGY MONITORING		170.85*	53.10*	223.95
	SAMPLING AND ANALYSIS	28.00 EA	4,784	1,487	6,271
ABB2B	NUTRIENT MONITORING SAMP		119.60*	53.10*	172.70
	LING AND ANALYSIS	84.00 EA	10,046	4,460	14,506
ABB2C			0.00*	17.70*	17.70
	DOSING WELL MONITORING	360.00 EA	0	6,372	6,372
ABB3			56.95*	0.00*	56.95
	POWER COSTS	12.00 MO	683	0	683
ABB4	WATER COST @ \$1.30 PER		44.42*	0.00*	44.42
	1000 GALLONS	365.00 DAY	16,214	0	16,214
ABB5			11.39*	424.80*	436.19
	MONTHLY REPORTS	12.00 EA	137	5,098	5,234
	SUBTOTAL-SUBSPEC SECTION 13900		<u>63,095</u>	<u>24,426</u>	<u>0</u>
	TOTAL FOR SPEC SECTION 13900		<u>63,095</u>	<u>24,426</u>	<u>0</u>
	SUBTOTAL-WORK BREAKDOWN 33029102		63,095	24,426	0
	TOTAL FOR WORK BREAKDOWN 33029102		63,095	24,426	0
	COST/WBS UNIT 33029102				87,520.91

+++++

	GRP	MUP/	LUP/	EUP/	TOTAL
	QUAN	U/M	EXT	EXT	EXT
33030302	HTRW REMEDIAL ACTION				
	SITE WORK				
	EARTHWORK				
	EXCAVATION/FILL				
SYSDC EXCAVATION AND FILL					
13900 MISCELLANEOUS SPECIAL CONSTRUCTION					
13900 MISCELLANEOUS SPECIAL CONSTRUCTION					
C1			7.60*	0.00*	7.60
	TRENCHING	1,250.00 LF	9,496	0	9,496
C1			0.00*	0.00*	3.88
	INSTALL TUBING	1,250.00 LF	0	0	4,855
C1			2.63*	0.00*	2.63
	REMOVE PAVEMENT	340.00 SF	895	0	895
C1			2.33*	0.00*	2.33
	CUT PAVEMENT	1,360.00 LF	3,176	0	3,176
C2			6.58*	0.00*	6.58
	PAVEMENT REPAIR	340.00 SF	2,238	0	2,238
	SUBTOTAL-SUBSPEC SECTION 13900		<u>15,805</u>	<u>0</u>	<u>4,855</u>
	TOTAL FOR SPEC SECTION 13900		<u>15,805</u>	<u>0</u>	<u>4,855</u>
	SUBTOTAL-WORK BREAKDOWN 33030302		15,805	0	20,660
	TOTAL FOR WORK BREAKDOWN 33030302		15,805	0	20,660
	COST/WBS UNIT 33030302				20,659.87

33060102 HTRW REMEDIAL ACTION  
 GROUNDWATER COLLECTION AND CONTROL  
 EXTRACTION AND INJECTION WELLS  
 OXYGEN DOSING WELLS

SYSDC OXYGEN DOSING WELLS

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

C1	MOBILIZATION AND CREW		0.00*	0.00*	1,423.75*	1,423.75
	PER DIEM	1.00 EA	0	0	1,424	1,424
C3	WELL DEVELOPMENT		45.56*	0.00*	0.00*	45.56
		30.00 EA	1,367	0	0	1,367
C3	4" PVC DOSING WELLS					
	W/ 10' OF SCREEN AND FLU	WD	466.99*	0.00*	0.00*	466.99
	SH COVERS	30.00 EA	14,010	0	0	14,010

	GRP QUAN U/M	MUP/ EXT	LUP/ EXT	EUP/ EXT	TOTAL
SUBTOTAL-SUBSPEC SECTION 13900		<u>15,377</u>	<u>0</u>	<u>1,424</u>	<u>16,800</u>
TOTAL FOR SPEC SECTION 13900		<u>15,377</u>	<u>0</u>	<u>1,424</u>	<u>16,800</u>
SUBTOTAL-WORK BREAKDOWN 33060102		15,377	0	1,424	16,800
TOTAL FOR WORK BREAKDOWN 33060102		15,377	0	1,424	16,800
COST/WBS UNIT 33060102					16,800.25

33060208 HTRW REMEDIAL ACTION  
 GROUNDWATER COLLECTION AND CONTROL  
 SUBSURFACE DRAINAGE/COLLECTION  
 SYNTHETIC LINER

SYSDC SYNTHETIC PIPE LINER

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

C1		71.76*	17.70*	0.00*	89.46
SYNTHETIC PIPE LINER	250.00 LF	17,939	4,425	0	22,364
C2		0.00*	0.00*	2,847.50*	2,847.50
EXCAVATION FOR LINER INS					
ERTION	1.00 LS	0	0	2,848	2,848
C3		0.00*	0.00*	5,695.00*	5,695.00
PIPE CLEANING AND INSPEC					
TION	1.00 LS	<u>0</u>	<u>0</u>	<u>5,695</u>	<u>5,695</u>
SUBTOTAL-SUBSPEC SECTION 13900		<u>17,939</u>	<u>4,425</u>	<u>8,543</u>	<u>30,907</u>
TOTAL FOR SPEC SECTION 13900		<u>17,939</u>	<u>4,425</u>	<u>8,543</u>	<u>30,907</u>
SUBTOTAL-WORK BREAKDOWN 33060208		17,939	4,425	8,543	30,907
TOTAL FOR WORK BREAKDOWN 33060208		17,939	4,425	8,543	30,907
COST/WBS UNIT 33060208					30,906.75

33060702 HTRW REMEDIAL ACTION  
 GROUNDWATER COLLECTION AND CONTROL  
 PUMPING/COLLECTION  
 CONTROL VALVES & METERS

SYSDC VALVES

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

C1		0.00*	0.00*	341.70*	341.70
REDUCED PRESSURE BACKFLO					
W PREVENTER	1.00 EA	0	0	342	342

	GRP	MUP/	LUP/	EUP/	TOTAL	
	QUAN	U/M	EXT	EXT	EXT	
33060702 HTRW REMEDIAL ACTION						
GROUNDWATER COLLECTION AND CONTROL						
PUMPING/COLLECTION						
CONTROL VALVES & METERS						
C2			17.09*	19.38*	0.00*	36.47
	GATE VALVES	4.00 EA	68	78	0	146
C3			0.00*	0.00*	37.47*	37.47
	FLOW METERS	3.00 EA	0	0	112	112
C4			0.00*	0.00*	39.75*	39.75
	PRESURE GAUGE	1.00 EA	0	0	40	40
C5			0.00*	0.00*	11.39*	11.39
	SAMPLING PORTS	2.00 EA	0	0	23	23
C6			0.00*	0.00*	225.52*	225.52
	WATER JET EDUCTORS	2.00 EA	0	0	451	451
C7			0.00*	0.00*	284.75*	284.75
	SCREEN FILTER	1.00 EA	0	0	285	285
	SUBTOTAL-SUBSPEC SECTION 13900		<u>68</u>	<u>78</u>	<u>1,252</u>	<u>1,398</u>
	TOTAL FOR SPEC SECTION 13900		<u>68</u>	<u>78</u>	<u>1,252</u>	<u>1,398</u>
	SUBTOTAL-WORK BREAKDOWN 33060702		68	78	1,252	1,398
	TOTAL FOR WORK BREAKDOWN 33060702		68	78	1,252	1,398
	COST/WBS UNIT 33060702					1,398.31

33060703 HTRW REMEDIAL ACTION  
 GROUNDWATER COLLECTION AND CONTROL  
 PUMPING/COLLECTION  
 PIPING

SYSDC PIPING

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

C1	PVC PIPE SCH 80 1.5 INCH		4.27*	10.00*	0.00*	14.27
	DIAMETER	150.00 LF	641	1,500	0	2,141
C4	PVC 90 DEGREE SCH 80 ELB		2.16*	27.70*	0.00*	29.86
	OW JOINT	9.00 EA	19	249	0	269
C7	OXYGEN/NUTRIENT DISTRIBU					
	TION TUBING	PI	136.68*	0.00*	0.00*	136.68
	1 ROLL @ 6000 FEET	1.00 RL	<u>137</u>	<u>0</u>	<u>0</u>	<u>137</u>
	SUBTOTAL-SUBSPEC SECTION 13900		<u>797</u>	<u>1,749</u>	<u>0</u>	<u>2,546</u>
	TOTAL FOR SPEC SECTION 13900		<u>797</u>	<u>1,749</u>	<u>0</u>	<u>2,546</u>
	SUBTOTAL-WORK BREAKDOWN 33060703		797	1,749	0	2,546

	GRP QUAN	U/M	MUP/ EXT	LUP/ EXT	EUP/ EXT	TOTAL
TOTAL FOR WORK BREAKDOWN	33060703		797	1,749	0	2,546
COST/WBS UNIT	33060703					2,546.22

33060705 HTRW REMEDIAL ACTION  
 GROUNDWATER COLLECTION AND CONTROL  
 PUMPING/COLLECTION  
 HOLDING TANK

SYSDC HOLDING TANK

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

C1	55 GALLON DRUM PRODUCT C		0.00*	0.00*	74.04*	74.04
	COLLECTION TANK ASSEMBLY	2.00 EA	0	0	148	148
	SUBTOTAL-SUBSPEC SECTION	13900	0	0	148	148
	TOTAL FOR SPEC SECTION	13900	0	0	148	148
	SUBTOTAL-WORK BREAKDOWN	33060705	0	0	148	148
	TOTAL FOR WORK BREAKDOWN	33060705	0	0	148	148
	COST/WBS UNIT	33060705				148.07

33110402 HTRW REMEDIAL ACTION  
 BIOLOGICAL TREATMENT  
 IN-SITU BIODEGRADATION/BIORECLAMATION  
 INSITU BIODEGRADATION WITH DISSOLVED HYDROGEN PER OXIDE

SYSDC INSITU BIODEGRADATION WITH DISSOLVED HYDROGEN PEROXIDE

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

C1	INSITU BIODEGRADATION WITH					
	MAGNESIUM PEROXIDE POWDER	TM	6.83*	0.00*	0.00*	6.83
	W/ HYDROGEN PEROXIDE SOLUTION	2,500.00 KG	17,085	0	0	17,085
C1	IN SITU BIODEGRADATION					
	W/ HYDROGEN PEROXIDE SOLUTION	TM	256.28*	0.00*	0.00*	256.28
	SUBTOTAL-SUBSPEC SECTION	30.00 DR	7,688	0	0	7,688
	SUBTOTAL-SUBSPEC SECTION	13900	24,773	0	0	24,773
	TOTAL FOR SPEC SECTION	13900	24,773	0	0	24,773
	SUBTOTAL-WORK BREAKDOWN	33110402	24,773	0	0	24,773

	GRP QUAN	U/M	MUP/ EXT	LUP/ EXT	EUP/ EXT	TOTAL
TOTAL FOR WORK BREAKDOWN	33110402		24,773	0	0	24,773
COST/WBS UNIT	33110402					24,773.25

33180201 HTRW REMEDIAL ACTION  
 DISPOSAL (OTHER THAN COMMERCIAL)  
 CONTAINER HANDLING  
 HANDLING OF FILLED CONTA INERS

SYSDC CONTAINER HANDLING

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

C1			0.00*	0.00*	74.04*	74.04
	DRUM REPLACEMENT COSTS	2.00 EA	0	0	148	148
C2			0.00*	17.70*	0.00*	17.70
	DRUM LOADING	2.00 EA	0	35	0	35
	SUBTOTAL-SUBSPEC SECTION 13900		0	35	148	183
	TOTAL FOR SPEC SECTION 13900		0	35	148	183
	SUBTOTAL-WORK BREAKDOWN 33180201		0	35	148	183
	TOTAL FOR WORK BREAKDOWN 33180201		0	35	148	183
	COST/WBS UNIT 33180201					183.47

33180301 HTRW REMEDIAL ACTION  
 DISPOSAL (OTHER THAN COMMERCIAL)  
 TRANSPORTATION TO STORAGE/DISPOSAL FACILITY  
 LOADING/HAULING/UNLOADIN G OF WASTE MATERIALS

SYSDC HAULING WASTE

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

13900 MISCELLANEOUS SPECIAL CONSTRUCTION

C1	TRANSPORTATION OF WASTE		0.00*	0.00*	1.14*	1.14
	DISPOSAL SITE	1.00 LS	0	0	1	1
	SUBTOTAL-SUBSPEC SECTION 13900		0	0	1	1
	TOTAL FOR SPEC SECTION 13900		0	0	1	1
	SUBTOTAL-WORK BREAKDOWN 33180301		0	0	1	1
	TOTAL FOR WORK BREAKDOWN 33180301		0	0	1	1
	COST/WBS UNIT 33180301					1.14



SUMMARY REPORT:  
 SPEC SECTION  
 PRELIMINARY

PRINTING DATE : 12/13/93 14  
 DATABASE USED : 01/21/92 02  
 PAGE NUMBER : 1  
 ESTIMATE NAME : MAYADPIR

ENGINEERING ESTIMATE

PROJECT: MAYPORT ALPHA DELTA PIER  
 LOCATION: MAYPORT, FLORIDA  
 ESTIMATORS: BLAKE G. SVENDSEN  
 PROJECT SIZE: 1.00 EA  
 AUTHORIZED CONSTRUCTION FUNDS: 1,000,000.00

CAT CODE:  
 UIC: N2  
 P-NO.:  
 DATE OF ESTIMATE: 12/13/93  
 BID DATE: / /

	MATERIAL		LABOR		EQUIPMENT		
	SUB SPEC SECT	SPEC SECT	SUB SPEC SECT	SPEC SECT	SUB SPEC SECT	SPEC SECT	SPEC SECT
01000 GENERAL REQUIREMENTS							
01000 GENERAL REQUIREMENTS	1,914		15,222		2,734		
SUBTOTAL SPEC SECTION 01000		1,914		15,222		2,734	19,869
01025 SHIPPING							
01025 SHIPPING	3,417		0		570		
SUBTOTAL SPEC SECTION 01025		3,417		0		570	3,987
SUBTOTAL SPEC DIVISION 01		5,331		15,222		3,303	23,856
02713 EXTERIOR WATER DISTRIBUTION SYSTEM							
02715 EXTERIOR CONDENSATE RETURN SYSTEM	585		270		147		
SUBTOTAL SPEC SECTION 02713		585		270		147	1,003
SUBTOTAL SPEC DIVISION 02		585		270		147	1,003
13900 MISCELLANEOUS SPECIAL CONSTRUCTION							
13900 MISCELLANEOUS SPECIAL CONSTRUCTION	257,780		64,804		36,019		
SUBTOTAL SPEC SECTION 13900		257,780		64,804		36,019	358,603
SUBTOTAL SPEC DIVISION 13		257,780		64,804		36,019	358,603
TOTAL		263,696		80,296		39,469	383,461

BACKUP REPORT:  
 GROUPS  
 PRELIMINARY

PRINTING DATE : 12/13/93 14  
 DATABASE USED : 01/21/92 02  
 PAGE NUMBER : 1  
 ESTIMATE NAME : MAYADPIR

ENGINEERING ESTIMATE

PROJECT: MAYPORT ALPHA DELTA PIER  
 LOCATION: MAYPORT, FLORIDA  
 ESTIMATORS: BLAKE G. SVENDSEN  
 PROJECT SIZE: 1.00 EA  
 AUTHORIZED CONSTRUCTION FUNDS: 1,000,000.00

CAT CODE:  
 UIC: N2  
 P-NO.:  
 DATE OF ESTIMATE: 12/13/93  
 BID DATE: / /

	GRP		MUP/	LUP/	EUP/	
	QUAN	U/M	EXT	EXT	EXT	TOTAL
CN CONSTRUCTION AND SITE WO						
C1			6.67*	0.00*	0.00*	6.67
	TRENCHING	1,250.00 LF	8,338	0	0	8,338
C1			0.00*	0.00*	3.41*	3.41
	INSTALL TUBING	1,250.00 LF	0	0	4,263	4,263
C1			2.31*	0.00*	0.00*	2.31
	REMOVE PAVEMENT	340.00 SF	785	0	0	785
C1			2.05*	0.00*	0.00*	2.05
	CUT PAVEMENT	1,360.00 LF	2,788	0	0	2,788
C2			5.78*	0.00*	0.00*	5.78
	PAVEMENT REPAIR	340.00 SF	1,965	0	0	1,965
C2			0.00*	0.00*	2,500.00*	2,500.00
	EXCAVATION FOR LINER INS ERTION	1.00 LS	0	0	2,500	2,500
C2			0.00*	0.00*	17,250.00*	17,250.00
	HAZARDOUS MATERIALS STOR AGE SHED W/ LIGHTS, VENT ILATION, & SUMP LINER	1.00 EA	0	0	17,250	17,250
C3			0.00*	0.00*	5,000.00*	5,000.00
	PIPE CLEANING AND INSPEC TION	1.00 LS	0	0	5,000	5,000
	SUBTOTAL-GROUP		13,876	0	29,013	42,889
	TOTAL FOR GROUP		15,805	0	33,045	48,850
	TOTAL INCL OVERHEAD		15,805	0	33,045	48,850

\*\*\*\*\*

DI WASTE DISPOSAL						
C1			0.00*	0.00*	65.00*	65.00
	DRUM REPLACEMENT COSTS	2.00 EA	0	0	130	130
C1			0.00*	0.00*	1.00*	1.00
	TRANSPORTATION OF WASTE DISPOSAL SITE	1.00 LS	0	0	1	1
C1			55.00*	0.00*	0.00*	55.00
	RECOVERY WELL AND NUTRIE NT INJECTION WELL IDW DI SPOSAL	75.00 TON	4,125	0	0	4,125
C2			1.00*	0.00*	0.00*	1.00
	GROUNDWATER/FREE PRODUCT RECOVERY DISPOSAL	1.00 LS	1	0	0	1
C2			0.00*	10.00*	0.00*	10.00
	DRUM LOADING	2.00 EA	0	20	0	20
	SUBTOTAL-GROUP		4,126	20	131	4,277
	TOTAL FOR GROUP		4,700	35	149	4,884
	TOTAL INCL OVERHEAD		4,700	35	149	4,884

+++++

BACKUP REPORT:  
GROUPS

PRINTING DATE: 12/13/93 14  
DATABASE DATE: 01/21/92 02  
PAGE NUMBER : 2

	GRP QUAN	U/M	MUP/ EXT	LUP/ EXT	EUP/ EXT	TOTAL
GW GROUNDWATER CONTROL						
C1			63.00*	10.00*	0.00*	73.00
SYNTHETIC PIPE LINER	250.00	LF	<u>15,750</u>	<u>2,500</u>	<u>0</u>	<u>18,250</u>
SUBTOTAL-GROUP			15,750	2,500	0	18,250
TOTAL FOR GROUP			17,939	4,425	0	22,364
TOTAL INCL OVERHEAD			17,939	4,425	0	22,364

MP MOBILIZATION

ABB1	CONSTRUCTION INSTALLATIO N SUPERVISION	280.00	HR	0.00* 0	30.00* 8,400	5.00* 1,400	35.00 9,800
ABB1	CONSTRUCTION PERMITS	1.00	EA	0.00* 0	0.00* 0	850.00* 850	850.00 850
ABB1	CONSTRUCTION SCHEDULING (CPM)	1.00	LS	0.00* 0	200.00* 200	0.00* 0	200.00 200
C1	MOBOLIZATION OF SUBCONTR ACTOR	1.00	EA	0.00* 0	0.00* 0	500.00* 500	500.00 500
C2	SINGLE PHASE 200 A POWER CONNECTION	1.00	EA	180.00* 180	0.00* 0	0.00* 0	180.00 180
C2	WASTE DISPOSAL AND HAULI NG PERMIT	1.00	EA	1,500.00* 1,500	0.00* 0	0.00* 0	1,500.00 1,500
C2	SIGNS	1.00	EA	0.00* 0	0.00* 0	150.00* 150	150.00 150
C2	PER DIEM FOR SUBCONTRACT OR (3 MAN CREW)	20.00	DAY	150.00* <u>3,000</u>	0.00* <u>0</u>	0.00* <u>0</u>	150.00 <u>3,000</u>
	SUBTOTAL-GROUP			4,680	8,600	2,900	16,180
	TOTAL FOR GROUP			5,331	15,222	3,303	23,856
	TOTAL INCL OVERHEAD			5,331	15,222	3,303	23,856

OM OPERATION AND MAINTENANC

ABB1	SITE VISITS AND INSPECTI ONS	15.00	EA	50.00* 750	240.00* 3,600	0.00* 0	290.00 4,350
ABB1	SITE VISITS AND INSPECTI ONS	12.00	EA	50.00* 600	240.00* 2,880	0.00* 0	290.00 3,480
ABB2	CONTAMINATION MONITORING SAMPLING AND ANALYSIS	68.00	EA	745.00* 50,660	30.00* 2,040	0.00* 0	775.00 52,700
ABB2	CONTAMINATION MONITORING SAMPLING AND ANALYSIS	36.00	EA	745.00* 26,820	30.00* 1,080	0.00* 0	775.00 27,900
ABB2A	MICROBIOLOGY MONITORING SAMPLING AND ANALYSIS	28.00	EA	150.00* 4,200	30.00* 840	0.00* 0	180.00 5,040
ABB2B	NUTRIENT MONITORING SAMP LING AND ANALYSIS	84.00	EA	105.00* 8,820	30.00* 2,520	0.00* 0	135.00 11,340

BACKUP REPORT:  
GROUPS

PRINTING DATE: 12/13/93 14  
DATABASE DATE: 01/21/92 02  
PAGE NUMBER : 3

	GRP QUAN U/M	MUP/ EXT	LUP/ EXT	EUP/ EXT	TOTAL
ABB2C		0.00*	10.00*	0.00*	10.00
DOSING WELL MONITORING	360.00 EA	0	3,600	0	3,600
ABB3		50.00*	0.00*	0.00*	50.00
POWER COSTS	12.00 MO	600	0	0	600
ABB3		50.00*	0.00*	0.00*	50.00
POWER COSTS	12.00 MO	600	0	0	600
ABB4		39.00*	0.00*	0.00*	39.00
WATER COST @ \$1.30 PER 1000 GALLONS	365.00 DAY	14,235	0	0	14,235
ABB4		39.00*	0.00*	0.00*	39.00
WATER COST @ \$1.30 PER 1000 GALLONS	365.00 DAY	14,235	0	0	14,235
ABB5		10.00*	240.00*	0.00*	250.00
MONTHLY REPORTS	12.00 EA	120	2,880	0	3,000
ABB6		10.00*	240.00*	0.00*	250.00
MONTHLY REPORTS	12.00 EA	120	2,880	0	3,000
SUBTOTAL-GROUP		121,760	22,320	0	144,080
TOTAL FOR GROUP		138,685	39,506	0	178,191
TOTAL INCL OVERHEAD		138,685	39,506	0	178,191

PI FLOW CONTROL, MEASUREMEN

C1	REDUCED PRESSURE BACKFLO W PREVENTER	1.00 EA	0.00*	0.00*	300.00*	300.00
C1	55 GALLON DRUM PRODUCT C OLLECTION TANK ASSEMBLY	2.00 EA	0.00*	0.00*	65.00*	65.00
C1	PVC PIPE SCH 80 1.5 INCH DIAMETER	150.00 LF	3.75*	5.65*	0.00*	9.40
C2	GATE VALVES	4.00 EA	15.00*	10.95*	0.00*	25.95
C3	FLOW METERS	3.00 EA	0.00*	0.00*	32.90*	32.90
C4	PREASURE GAUGE	1.00 EA	0.00*	0.00*	34.90*	34.90
C4	PVC 90 DEGREE SCH 80 ELB OW JOINT	9.00 EA	1.90*	15.65*	0.00*	17.55
C5	SAMPLING PORTS	2.00 EA	0.00*	0.00*	10.00*	10.00
C6	WATER JET EDUCTORS	2.00 EA	0.00*	0.00*	198.00*	198.00
C7	SCREEN FILTER	1.00 EA	0.00*	0.00*	250.00*	250.00
C7	OXYGEN/NUTRIENT DISTRIBU TION TUBING	PI	120.00*	0.00*	0.00*	120.00
DJGLO	1 ROLL @ 6000 FEET 6 INCH TAPPING SADDLE TAP SIZE TO 2 INCH	1.00 RL 1.00 EA	27.12*	20.71	11.64	59.47

BACKUP REPORT:  
GROUPS

PRINTING DATE: 12/13/93 14  
DATABASE DATE: 01/21/92 02  
PAGE NUMBER : 4

	GRP QUAN	U/M	MUP/ EXT	LUP/ EXT	EUP/ EXT	TOTAL
DJGLU			294.04*	30.68	17.25	341.97
6X4 TAPPING SLEEVE	1.00	EA	294	31	17	342
DJGMJ			192.76*	55.22	31.05	279.03
4 INCH TAPPING VALVE MJ	1.00	EA	193	55	31	279
DJGMYO			0.00*	46.01	69.38	115.39
TAP 4 INCH HOLE IN PIPE	1.00	EA	0	46	69	115
SUBTOTAL-GROUP			1,274	1,185	1,359	3,817
TOTAL FOR GROUP			1,451	2,097	1,548	5,095
TOTAL INCL OVERHEAD			1,451	2,097	1,548	5,095

SA START UP SAMPLING AND

ABB1	UP STREAM AND DOWN STREA M SAMPLES FROM STORM SEW ER	SA	745.00*	50.00*	0.00*	795.00	
		6.00	EA	4,470	300	0	4,770
ABB1	GROUND WATER SAMPLING AN D ANALYSIS	9.00	EA	7,705	270	0	6,975
ABB1A	MICROBIOLOGICAL SAMPLING AND ANALYSIS	7.00	EA	1,050	210	0	1,260
ABB2A	MICROBIOLOGY MONITORING SAMPLING AND ANALYSIS	77.00	EA	11,550	2,310	0	13,860
ABB2B	NUTRIENT MONITORING SAMP LING AND ANALYSIS	105.00	EA	11,025	3,150	0	14,175
ABB2C	DOSING WELL MONITORING	450.00	EA	0	4,500	0	4,500
SUBTOTAL-GROUP			34,800	10,740	0	45,540	
TOTAL FOR GROUP			39,637	19,010	0	58,647	
TOTAL INCL OVERHEAD			39,637	19,010	0	58,647	

TM TREATMENT MATERIALS

C1	INSITU BIODEGRADATION WI TH MAGNESIUM PEROXIDE PO WDER	TM	6.00*	0.00*	0.00*	6.00	
		2,500.00	KG	15,000	0	0	15,000
C1	IN SITU BIODEGRADATION W/ HYDROGEN PEROXIDE SOLUTION	TM	225.00*	0.00*	0.00*	225.00	
		30.00	DR	6,750	0	0	6,750
SUBTOTAL-GROUP			21,750	0	0	21,750	
TOTAL FOR GROUP			24,773	0	0	24,773	
TOTAL INCL OVERHEAD			24,773	0	0	24,773	



NO ERRORS IN ESTIMATE MAYADPIR

