

**UNITED STATES MARINE CORPS**HEADQUARTERS MARINE CORPS AIR STATION EL TORO
PO BOX 95000
SANTA ANA CA 92709-5000

IN REPLY REFER TO:

Cert. No. P115394583
6284
1AU
30 Sep 97**CERTIFIED MAIL, RETURN RECEIPT REQUESTED**

U.S. Environmental Protection Agency
Region IX
Attn: Mr. Glenn R. Kistner
Remedial Project Manager
Hazardous Waste Management Division, (SFD 8-2)
75 Hawthorne Street
San Francisco, CA 94105-3901

Dear Mr. Kistner:

This letter is to request changes to the Federal Facility Agreement (FFA) submittal dates for the Marine Corps Air Station (MCAS) El Toro re-draft Proposed Plan, draft final Interim Action Feasibility Study (FS) and draft Interim Record of Decision (ROD) for Operable Unit (OU) 1 (Site 18), and the draft final FS, draft Proposed Plan (PP), and draft ROD for OU2A (Site 24). Enclosure (1), Appendix A, presents the new proposed FFA document submittal dates.

Our request for revised submittal dates relating to Site 18 and 24 groundwater issues is due to several factors that have taken place over the past several months. The focus of our team's efforts has been the fast-tracking of not only the No Action ROD for eleven sites, but also the vadose zone portion of Site 24, the Volatile Organic Compound (VOC) Source Area. As of today, both of those RODs have been submitted to the regulatory agencies in time for September 1997 signatures.

The Department of the Navy (DoN) and Orange County Water District (OCWD) are negotiating an agreement on a joint multi-purpose groundwater project. In our June 13, 1997 request for FFA milestone extensions, we proposed the submittal dates be To Be Determined (TBD); this approach was discussed at the May 28, 1997 BRAC Cleanup Team meeting. The Department of Toxic Substances Control (DTSC) and the U.S. Environmental Protection Agency (USEPA) responded to our June 13 extension request on June 18 and 23, respectively. Both agencies granted ninety day extensions; the new dates for Site 18 and 24 were October 1, 1997 for draft final Feasibility Studies and draft/re-draft Proposed Plans, and March 23, 1998 for draft Records of Decisions. The DTSC stated that "DON may request additional time if an agreement cannot be reached within the ninety days." On September 25, 1997, DoN and OCWD met in San Diego to clarify and discuss our agreement issues regarding a joint multi-purpose groundwater project

Cert. No. P115394583
6284
1AU
30 Sep 97

and its critical role in our CERCLA program. An agreement has not yet been reached between the two parties. Additional extensions of FFA milestone submittals are warranted to support the ongoing negotiations.

Also influencing our proposed submittal dates is our agreement that numerous issues not resolved in the Site 24 Interim ROD for Vadose Zone will be reevaluated in the final ROD for Site 24. Much of our resources over the past two months have been working to resolve major program issues amongst the FFA signatories. We anticipate resolving issues at every milestone and prior to the issuance of the draft RODs. Our proposed new schedule dates incorporate the full review and concurrence process identified in the FFA and a sixty day public comment period due to the anticipated high level of public involvement.

We request the new submittal date for the draft final Feasibility Studies be December 5, 1997, an extension of two months. We request the new submittal date for the draft/re-draft Proposed Plans be March 11, 1998, an extension of five months. And we request the new submittal date for the draft Records of Decision be December 16, 1998, an extension of nine months. Good cause exists for the extension of the FFA schedule pursuant to Section 9.2(d) of the FFA. No other related Site 18 or Site 24 deadlines would be affected if these extensions were granted.

We would like to meet and discuss the proposed new schedules with you and the other members of our El Toro team during the coming month. We hereby grant an extension to the FFA requirement for you to respond to our request within seven days. If you have any questions, or need additional information concerning this request, please call me at (714) 726-3470.

Sincerely,



JOSEPH JOYCE
Base Realignment and Closure
Environmental Coordinator
By direction of
the Commanding General

Encl:

(1) Appendix A FFA Schedule of Submittals

Cert. No. P115394583
6284
1AU
30 Sep 97

Copy to:
John Scandura, DTSC
Larry Vitale, Santa Ana RWQCB

APPENDIX A
MCAS El Toro Schedule
(Page 1 of 2)

	<u>Current</u> <u>Completion Dates</u>	<u>New</u> <u>Completion Dates</u>	<u>Change in</u> <u>Dates</u>
<u>Operable Unit (OU)-1: Site 18</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	9 Nov 93	No Change	
Draft Remedial Investigation	30 Dec 94	No Change	
Draft Interim Action Feasibility Study	15 Oct 95	No Change	
Draft Final Interim Action Feasibility Study	1 Oct 97	5 Dec 97	+ 2 months
Draft Proposed Plan	18 Dec 95	No Change	
re-Draft Proposed Plan*	1 Oct 97*	11 Mar 98	+ 5 months
Draft Interim Record of Decision	23 Mar 98	16 Dec 98	+ 9 months
<u>OU-2A: Site 24 (Vadose Zone)</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	20 Mar 95	No Change	
Start Phase II Field Work	20 Jul 95	No Change	
Draft Remedial Investigation	20 Feb 96	No Change	
Draft Feasibility Study	9 Aug 96	No Change	
Draft Proposed Plan	11 Mar 97	No Change	
Draft Record of Decision	1 Jul 97	No Change	
Draft Final Record of Decision	24 Sep 97	No Change	
<u>OU-2A: Site 24 (Groundwater)</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	20 Mar 95	No Change	
Start Phase II Field Work	20 Jul 95	No Change	
Draft Remedial Investigation	20 Feb 96	No Change	
Draft Feasibility Study	9 Aug 96	No Change	
Draft Final Feasibility Study	1 Oct 97	5 Dec 97	+ 2 months
Draft Proposed Plan	1 Oct 97	11 Mar 98	+ 5 months
Draft Record of Decision	23 Mar 98	16 Dec 98	+ 9 months
<u>OU-2B: Sites 2 & 17</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	20 Mar 95	No Change	
Start Phase II Field Work	20 Jul 95	No Change	
Draft Remedial Investigation	20 Mar 96	No Change	
Draft Final Remedial Investigation	6 Sep 96	No Change	
Draft Feasibility Study	6 Sep 96	No Change	
Draft Final Feasibility Study	18 Mar 97	No Change	
Draft Proposed Plan	18 Sep 97	No Change	
Draft Record of Decision	20 Apr 97	No Change	
<u>OU-2C: Sites 3 & 5</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	20 Mar 95	No Change	
Start Phase II Field Work	20 Jul 95	No Change	
Draft Remedial Investigation	20 Apr 96	No Change	
Draft Final Remedial Investigation	8 Oct 96	No Change	
Draft Feasibility Study	8 Oct 96	No Change	
Draft Final Feasibility Study	13 Feb 97	No Change	
Draft Proposed Plan	18 Sep 97	No Change	
Draft Record of Decision	18 Mar 98	No Change	

APPENDIX A
MCAS El Toro Schedule
(Page 2 of 2)

OU-3: Sites 4, 6, 9, 10, 13, 15, 19, 20, 21 & 22 and OU-2A: Site 25

Draft Remedial Investigation	20 Nov 96	No Change
Draft Feasibility Study	20 Mar 97	N/A
Draft Proposed Plan	15 Apr 97	No Change
Draft Record of Decision	21 Aug 97	No Change

OU-3: Sites 8, 11, 12

Draft Remedial Investigation (including Site 16)	20 Nov 96	No Change
Draft Feasibility Study	10 Jul 97	No Change
Draft Proposed Plan	19 Feb 98	No Change
Draft Record of Decision	13 Aug 98	No Change

OU-3 (Sites 1,7,14, 16)

Draft Remedial Investigation (excluding Site 16)	7 Jan 98	No Change
Draft Feasibility Study	14 Sep 98	No Change
Draft Proposed Plan	23 Apr 99	No Change
Draft Record of Decision	18 Oct 99	No Change

* Not an enforceable FFA deliverable due to re-submittal of previous primary document.
This schedule reflects current FFA negotiations and are subject to change.



UNITED STATES MARINE CORPS

HEADQUARTERS MARINE CORPS AIR STATION EL TORO
PO BOX 95000
SANTA ANA CA 92709-5000

IN REPLY REFER TO:

Cert. No. P115394592
6284
1AU
30 Sep 97

CERTIFIED MAIL, RETURN RECEIPT REQUESTED

California Environmental Protection Agency
Department of Toxic Substances Control, Region 4
Attn: Mr. John Scandura
Chief Office of Military Facilities
Southern California Operations
245 West Broadway, Suite 350
Long Beach, CA 90802-4444

Dear Mr. Scandura:

This letter is to request changes to the Federal Facility Agreement (FFA) submittal dates for the Marine Corps Air Station (MCAS) El Toro re-draft Proposed Plan, draft final Interim Action Feasibility Study (FS) and draft Interim Record of Decision (ROD) for Operable Unit (OU) 1 (Site 18), and the draft final FS, draft Proposed Plan (PP), and draft ROD for OU2A (Site 24). Enclosure (1), Appendix A, presents the new proposed FFA document submittal dates.

Our request for revised submittal dates relating to Site 18 and 24 groundwater issues is due to several factors that have taken place over the past several months. The focus of our team's efforts has been the fast-tracking of not only the No Action ROD for eleven sites, but also the vadose zone portion of Site 24, the Volatile Organic Compound (VOC) Source Area. As of today, both of those RODs have been submitted to the regulatory agencies in time for September 1997 signatures.

The Department of the Navy (DoN) and Orange County Water District (OCWD) are negotiating an agreement on a joint multi-purpose groundwater project. In our June 13, 1997 request for FFA milestone extensions, we proposed the submittal dates be To Be Determined (TBD); this approach was discussed at the May 28, 1997 BRAC Cleanup Team meeting. The Department of Toxic Substances Control (DTSC) and the U.S. Environmental Protection Agency (USEPA) responded to our June 13 extension request on June 18 and 23, respectively. Both agencies granted ninety day extensions; the new dates for Site 18 and 24 were October 1, 1997 for draft final Feasibility Studies and draft/re-draft Proposed Plans, and March 23, 1998 for draft Records of Decisions. The DTSC stated that "DON may request additional time if an agreement cannot be reached within the ninety days." On September 25, 1997, DoN and OCWD met in San Diego to clarify and discuss our agreement issues regarding a joint multi-purpose groundwater project

Cert. No. P115394592
6284
1AU
30 Sep 97

and its critical role in our CERCLA program. An agreement has not yet been reached between the two parties. Additional extensions of FFA milestone submittals are warranted to support the ongoing negotiations.

Also influencing our proposed submittal dates is our agreement that numerous issues not resolved in the Site 24 Interim ROD for Vadose Zone will be reevaluated in the final ROD for Site 24. Much of our resources over the past two months have been working to resolve major program issues amongst the FFA signatories. We anticipate resolving issues at every milestone and prior to the issuance of the draft RODs. Our proposed new schedule dates incorporate the full review and concurrence process identified in the FFA and a sixty day public comment period due to the anticipated high level of public involvement.

We request the new submittal date for the draft final Feasibility Studies be December 5, 1997, an extension of two months. We request the new submittal date for the draft/re-draft Proposed Plans be March 11, 1998, an extension of five months. And we request the new submittal date for the draft Records of Decision be December 16, 1998, an extension of nine months. Good cause exists for the extension of the FFA schedule pursuant to Section 9.2(d) of the FFA. No other related Site 18 or Site 24 deadlines would be affected if these extensions were granted.

We would like to meet and discuss the proposed new schedules with you and the other members of our El Toro team during the coming month. We hereby grant an extension to the FFA requirement for you to respond to our request within seven days. If you have any questions, or need additional information concerning this request, please call me at (714) 726-3470.

Sincerely,



JOSEPH JOYCE
Base Realignment and Closure
Environmental Coordinator
By direction of
the Commanding General

Encl:

(1) Appendix A FFA Schedule of Submittals

Cert. No. P115394592

6284

1AU

30 Sep 97

Copy to:

Glenn R. Kistner, USEPA

Larry Vitale, Santa Ana RWQCB

APPENDIX A
MCAS El Toro Schedule
(Page 1 of 2)

	<u>Current</u>	<u>New</u>	<u>Change in</u>
<u>Operable Unit (OU)-1: Site 18</u>	<u>Completion Dates</u>	<u>Completion Dates</u>	<u>Dates</u>
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	9 Nov 93	No Change	
Draft Remedial Investigation	30 Dec 94	No Change	
Draft Interim Action Feasibility Study	15 Oct 95	No Change	
Draft Final Interim Action Feasibility Study	1 Oct 97	5 Dec 97	+ 2 months
Draft Proposed Plan	18 Dec 95	No Change	
re-Draft Proposed Plan*	1 Oct 97*	11 Mar 98	+ 5 months
Draft Interim Record of Decision	23 Mar 98	16 Dec 98	+ 9 months
 <u>OU-2A: Site 24 (Vadose Zone)</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	20 Mar 95	No Change	
Start Phase II Field Work	20 Jul 95	No Change	
Draft Remedial Investigation	20 Feb 96	No Change	
Draft Feasibility Study	9 Aug 96	No Change	
Draft Proposed Plan	11 Mar 97	No Change	
Draft Record of Decision	1 Jul 97	No Change	
Draft Final Record of Decision	24 Sep 97	No Change	
 <u>OU-2A: Site 24 (Groundwater)</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	20 Mar 95	No Change	
Start Phase II Field Work	20 Jul 95	No Change	
Draft Remedial Investigation	20 Feb 96	No Change	
Draft Feasibility Study	9 Aug 96	No Change	
Draft Final Feasibility Study	1 Oct 97	5 Dec 97	+ 2 months
Draft Proposed Plan	1 Oct 97	11 Mar 98	+ 5 months
Draft Record of Decision	23 Mar 98	16 Dec 98	+ 9 months
 <u>OU-2B: Sites 2 & 17</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	20 Mar 95	No Change	
Start Phase II Field Work	20 Jul 95	No Change	
Draft Remedial Investigation	20 Mar 96	No Change	
Draft Final Remedial Investigation	6 Sep 96	No Change	
Draft Feasibility Study	6 Sep 96	No Change	
Draft Final Feasibility Study	18 Mar 97	No Change	
Draft Proposed Plan	18 Sep 97	No Change	
Draft Record of Decision	20 Apr 97	No Change	
 <u>OU-2C: Sites 3 & 5</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	20 Mar 95	No Change	
Start Phase II Field Work	20 Jul 95	No Change	
Draft Remedial Investigation	20 Apr 96	No Change	
Draft Final Remedial Investigation	8 Oct 96	No Change	
Draft Feasibility Study	8 Oct 96	No Change	
Draft Final Feasibility Study	13 Feb 97	No Change	
Draft Proposed Plan	18 Sep 97	No Change	
Draft Record of Decision	18 Mar 98	No Change	

APPENDIX A
MCAS El Toro Schedule
(Page 2 of 2)

OU-3: Sites 4, 6, 9, 10, 13, 15, 19, 20, 21 & 22 and OU-2A: Site 25

Draft Remedial Investigation	20 Nov 96	No Change
Draft Feasibility Study	20 Mar 97	N/A
Draft Proposed Plan	15 Apr 97	No Change
Draft Record of Decision	21 Aug 97	No Change

OU-3: Sites 8, 11, 12

Draft Remedial Investigation (including Site 16)	20 Nov 96	No Change
Draft Feasibility Study	10 Jul 97	No Change
Draft Proposed Plan	19 Feb 98	No Change
Draft Record of Decision	13 Aug 98	No Change

OU-3 (Sites 1,7,14, 16)

Draft Remedial Investigation (excluding Site 16)	7 Jan 98	No Change
Draft Feasibility Study	14 Sep 98	No Change
Draft Proposed Plan	23 Apr 99	No Change
Draft Record of Decision	18 Oct 99	No Change

* Not an enforceable FFA deliverable due to re-submittal of previous primary document.
This schedule reflects current FFA negotiations and are subject to change.



UNITED STATES MARINE CORPS

HEADQUARTERS MARINE CORPS AIR STATION EL TORO
PO BOX 95000
SANTA ANA CA 92709-5000

IN REPLY REFER TO:

Cert. No. P115394584

6284

1AU

30 Sep 97

CERTIFIED MAIL, RETURN RECEIPT REQUESTED

California Regional Water Quality Control Board
Santa Ana Region
Attn: Mr. Larry Vitale
Remedial Project Manager
3737 Main Street, Suite 500
Riverside, CA 92501-3339

Dear Mr. Vitale:

This letter is to request changes to the Federal Facility Agreement (FFA) submittal dates for the Marine Corps Air Station (MCAS) El Toro re-draft Proposed Plan, draft final Interim Action Feasibility Study (FS) and draft Interim Record of Decision (ROD) for Operable Unit (OU) 1 (Site 18), and the draft final FS, draft Proposed Plan (PP), and draft ROD for OU2A (Site 24). Enclosure (1), Appendix A, presents the new proposed FFA document submittal dates.

Our request for revised submittal dates relating to Site 18 and 24 groundwater issues is due to several factors that have taken place over the past several months. The focus of our team's efforts has been the fast-tracking of not only the No Action ROD for eleven sites, but also the vadose zone portion of Site 24, the Volatile Organic Compound (VOC) Source Area. As of today, both of those RODs have been submitted to the regulatory agencies in time for September 1997 signatures.

The Department of the Navy (DoN) and Orange County Water District (OCWD) are negotiating an agreement on a joint multi-purpose groundwater project. In our June 13, 1997 request for FFA milestone extensions, we proposed the submittal dates be To Be Determined (TBD); this approach was discussed at the May 28, 1997 BRAC Cleanup Team meeting. The Department of Toxic Substances Control (DTSC) and the U.S. Environmental Protection Agency (USEPA) responded to our June 13 extension request on June 18 and 23, respectively. Both agencies granted ninety day extensions; the new dates for Site 18 and 24 were October 1, 1997 for draft final Feasibility Studies and draft/re-draft Proposed Plans, and March 23, 1998 for draft Records of Decisions. The DTSC stated that "DON may request additional time if an agreement cannot be reached within the ninety days." On September 25, 1997, DoN and OCWD met in San Diego to clarify and discuss our agreement issues regarding a joint multi-purpose groundwater project

Cert. No. P115394584
6284
1AU
30 Sep 97

and its critical role in our CERCLA program. An agreement has not yet been reached between the two parties. Additional extensions of FFA milestone submittals are warranted to support the ongoing negotiations.

Also influencing our proposed submittal dates is our agreement that numerous issues not resolved in the Site 24 Interim ROD for Vadose Zone will be reevaluated in the final ROD for Site 24. Much of our resources over the past two months have been working to resolve major program issues amongst the FFA signatories. We anticipate resolving issues at every milestone and prior to the issuance of the draft RODs. Our proposed new schedule dates incorporate the full review and concurrence process identified in the FFA and a sixty day public comment period due to the anticipated high level of public involvement.

We request the new submittal date for the draft final Feasibility Studies be December 5, 1997, an extension of two months. We request the new submittal date for the draft/re-draft Proposed Plans be March 11, 1998, an extension of five months. And we request the new submittal date for the draft Records of Decision be December 16, 1998, an extension of nine months. Good cause exists for the extension of the FFA schedule pursuant to Section 9.2(d) of the FFA. No other related Site 18 or Site 24 deadlines would be affected if these extensions were granted.

We would like to meet and discuss the proposed new schedules with you and the other members of our El Toro team during the coming month. We hereby grant an extension to the FFA requirement for you to respond to our request within seven days. If you have any questions, or need additional information concerning this request, please call me at (714) 726-3470.

Sincerely,



JOSEPH JOYCE
Base Realignment and Closure
Environmental Coordinator
By direction of
the Commanding General

Encl:

(1) Appendix A FFA Schedule of Submittals

Cert. No. P115394584

6284

1AU

30 Sep 97

Copy to:

Glenn R. Kistner, USEPA

John Scandura, DTSC

APPENDIX A
MCAS El Toro Schedule
(Page 1 of 2)

	<u>Current</u>	<u>New</u>	<u>Change in</u>
<u>Operable Unit (OU)-1: Site 18</u>	<u>Completion Dates</u>	<u>Completion Dates</u>	<u>Dates</u>
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	9 Nov 93	No Change	
Draft Remedial Investigation	30 Dec 94	No Change	
Draft Interim Action Feasibility Study	15 Oct 95	No Change	
Draft Final Interim Action Feasibility Study	1 Oct 97	5 Dec 97	+ 2 months
Draft Proposed Plan	18 Dec 95	No Change	
re-Draft Proposed Plan*	1 Oct 97*	11 Mar 98	+ 5 months
Draft Interim Record of Decision	23 Mar 98	16 Dec 98	+ 9 months
 <u>OU-2A: Site 24 (Vadose Zone)</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	20 Mar 95	No Change	
Start Phase II Field Work	20 Jul 95	No Change	
Draft Remedial Investigation	20 Feb 96	No Change	
Draft Feasibility Study	9 Aug 96	No Change	
Draft Proposed Plan	11 Mar 97	No Change	
Draft Record of Decision	1 Jul 97	No Change	
Draft Final Record of Decision	24 Sep 97	No Change	
 <u>OU-2A: Site 24 (Groundwater)</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	20 Mar 95	No Change	
Start Phase II Field Work	20 Jul 95	No Change	
Draft Remedial Investigation	20 Feb 96	No Change	
Draft Feasibility Study	9 Aug 96	No Change	
Draft Final Feasibility Study	1 Oct 97	5 Dec 97	+ 2 months
Draft Proposed Plan	1 Oct 97	11 Mar 98	+ 5 months
Draft Record of Decision	23 Mar 98	16 Dec 98	+ 9 months
 <u>OU-2B: Sites 2 & 17</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	20 Mar 95	No Change	
Start Phase II Field Work	20 Jul 95	No Change	
Draft Remedial Investigation	20 Mar 96	No Change	
Draft Final Remedial Investigation	6 Sep 96	No Change	
Draft Feasibility Study	6 Sep 96	No Change	
Draft Final Feasibility Study	18 Mar 97	No Change	
Draft Proposed Plan	18 Sep 97	No Change	
Draft Record of Decision	20 Apr 97	No Change	
 <u>OU-2C: Sites 3 & 5</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	20 Mar 95	No Change	
Start Phase II Field Work	20 Jul 95	No Change	
Draft Remedial Investigation	20 Apr 96	No Change	
Draft Final Remedial Investigation	8 Oct 96	No Change	
Draft Feasibility Study	8 Oct 96	No Change	
Draft Final Feasibility Study	13 Feb 97	No Change	
Draft Proposed Plan	18 Sep 97	No Change	
Draft Record of Decision	18 Mar 98	No Change	

APPENDIX A
MCAS El Toro Schedule
(Page 2 of 2)

OU-3: Sites 4, 6, 9, 10, 13, 15, 19, 20, 21 & 22 and OU-2A: Site 25

Draft Remedial Investigation	20 Nov 96	No Change
Draft Feasibility Study	20 Mar 97	N/A
Draft Proposed Plan	15 Apr 97	No Change
Draft Record of Decision	21 Aug 97	No Change

OU-3: Sites 8, 11, 12

Draft Remedial Investigation (including Site 16)	20 Nov 96	No Change
Draft Feasibility Study	10 Jul 97	No Change
Draft Proposed Plan	19 Feb 98	No Change
Draft Record of Decision	13 Aug 98	No Change

OU-3 (Sites 1,7,14, 16)

Draft Remedial Investigation (excluding Site 16)	7 Jan 98	No Change
Draft Feasibility Study	14 Sep 98	No Change
Draft Proposed Plan	23 Apr 99	No Change
Draft Record of Decision	18 Oct 99	No Change

* Not an enforceable FFA deliverable due to re-submittal of previous primary document.
This schedule reflects current FFA negotiations and are subject to change.