

Chron No.: CTO-0142/0375

## **MEETING MINUTES**

Meeting Subject: Site 24 Pilot Test	Mee Mee	ting Date: April 29, 1998 ting Time: 10:00 AM ting Place: Conference Call ting Notes Prepared By: Patrick Brooks
Attendees: (*Part Time)		
<u>Navy</u> Bernie Lindsey, RPM	Bechtel Pat Brooks, CTO Dan Eldredge	Other  Glenn Kistner, U.S. EPA Herb Levine, U.S. EPA Tayseer Mahmoud, DTSC Patricia Hannon, RWQCB Bill Sedlak, OHM
Additional Distribution: Please See the Transmittal She	eet	

Pat Brooks reviewed the field work that had been accomplished since the last Site 24 Update meeting. Work has been concentrated on moving the portable treatment system from the 24EX5 location to 24EX6. The treatment system will be tested Thursday or Friday. The step-drawdown test is scheduled for Monday, May 4 and will continue for 24 hours.

The drilling crew has been proceeding with the destruction of well 24EX10B. The washover casing was removed using the dual-tube percussion drilling method (the washover casing was captured insite the dual-tube casing and withdrawn). A 2-inch steel pipe was connected to the air compressor and inserted into the boring. Slough at the bottom of the hole was cleared and the 2-inch steel pipe was fitted over the well casing. A tremie pipe was inserted to the bottom of the well and approximately 230 gallons of grout were pumped into the well. Overdrilling began this morning without the aid of a guide rod. Currently, the crew are drilling at 115 feet below ground surface and pieces of the bentonite seal are in the return, which indicates that we are drilling over the well.

The Plan of Action for Site 24 field work for the next two weeks included the following:

- 1. Present vacuum-enhanced test results from 24EX5 and 24IN2OB1.
- 2. Continue extraction at 24EX3 and 24IN1.
- 3. Complete destruction of observation well 24EX10B.
- 4. Complete step-drawdown test at 24EX6.
- 5. Begin constant-rate test at 24EX6.

## Plan of Action - April 29 to May 13, 1998 Groundwater Remediation Pilot Testing - Site 24 MCAS El Toro

- 1. Present vacuum-enhanced test results from 24EX5 and 24IN2OB1. The final groundwater samples require dilution analyses.
- 2. Continue extraction at 24EX3 and injection at 24IN1 (shutdown scheduled for May 15).
- 3. Complete destruction of well 24EX1OB.
- 4. Complete step-drawdown test at 24EX6.
- 5. Begin constant-rate test at 24EX6.



## BECHTEL NATIONAL INC.

## CLEAN II TRANSMITTAL/DELIVERABLE RECEIPT Contract No. N-68711-92-D-4670 **Document Control No.:** CTO-0142/0375 File Code: 0208 TO: Contracting Officer DATE: April 30, 1998 Naval Facilities Engineering Command CTO #: 142 Southwest Division LOCATION: MCAS El Toro Mr. Richard Selby, Code 57CS1.RS Building 127, Room 112 1220 Pacific Highway San Diego, CA 92132-5190 FROM: DESCRIPTION: Meeting Minutes, Site 24 Pilot Test Update - DTD April 29, 1998 TYPE: Contract Deliverable CTO Deliverable X Other (Cost) (Technical) VERSION: NA REVISION #: ADMIN RECORD: Yes Category Confidential (PM to Identify) SCHEDULED DELIVERY DATE: 4/30/98 ACTUAL DELIVERY DATE: 4/30/98 NUMBER OF COPIES SUBMITTED: 0/4C/4E COPIES TO (Include Name, Navy Mail Code, and No. of Copies): SWDIV: BECHTEL (Distributed by Bechtel): OTHER (Distributed by Bechtel): G. Steinway, Code 56MC.GS (O) P. Brooks (1C/1E) P. Hannon, RWQCB (1C/1E) D. Eldredge (1C/1E) J. Rogers, Code 5723.JR (1C/1E) T. Johnson, DTSC (1C/1E) L, Hornecker, Code 56MC.LH (1C/1E) B. Kown (1C/1E) G. Kistner, US EPA (1C/1E) B. Lindsey, Code 56MC.BL (1C/1E) T. Latas (1C/1E) H. Levine, US EPA (1C/1E) A. Piszkin, Code 56MC.AP (1C/1E) D. Tedaldi (1C/1E) T. Mahmoud, DTSC (1C/1E) B. Coleman (1C/2E AR, 1E IR) B. Sedlak, OHM (1C/1E) El Toro File (1C/1E) BNI Document Control (1C/1E) Date/Time Received O = Original Transmittal Sheet C = Copy Transmittal Sheet E = Enclosure