



UNITED STATES MARINE CORPS

HEADQUARTERS MARINE CORPS AIR STATION EL TORO
PO BOX 95000
SANTA ANA CA 92709-5000

M60050.002252
MCAS EL TORO
SSIC # 5090.3

IN REPLY REFER TO:

Cert. No. P115386452
6284
1AU
3 Aug 98

CERTIFIED MAIL, RETURN RECEIPT REQUESTED

California Regional Water Quality Control Board
Santa Ana Region
Attn: Ms. Patricia Hannon
Remedial Project Manager
3737 Main Street, Suite 500
Riverside, CA 92501-3339

RE: Federal Facility Agreement Schedule, Marine Corps Air Station (MCAS) El Toro

Dear Ms. Hannon:

This letter is to request changes to the MCAS El Toro Federal Facility Agreement (FFA) Appendix A Schedule for primary documents. Operable Unit (OU) -2A (inactive landfill sites 2 and 17) and OU-2B (inactive landfill sites 3 and 5) require revised milestone deliverable dates for the draft Record of Decision (ROD). Enclosure (1) presents a schedule of revised FFA primary milestones. These extension requests are made pursuant to Section 9.2 (g) of the FFA.

OU-2A and OU-2B (Sites 2, 17, 3 and 5)

On July 13, 1998, the public comment period (60-days) concluded on the Proposed Plan for the four inactive landfills at El Toro. Due to the significant volume of comments received at the close of the comment period, we propose submitting the draft OU-2A and 2B ROD and draft Responsiveness Summary on November 4, 1998, three months later than currently scheduled date of August 4, 1998. A 3-month extension would provide time for the BRAC Cleanup Team to discuss the significant public comments and develop a ROD that continues to support El Toro's obligations under CERCLA. A team meeting is currently scheduled for August 5, 1998. No other FFA scheduled deliverables are impacted.

These new revised dates are both fair and reasonable. If you have any questions, or

Cert. No. P115386452
6284
1AU
3 Aug 98

need additional information, please call me at (714) 726-3470 or Andy Piszkin, Lead Remedial Project Manager at (619) 532-4159.

Sincerely,



JOSEPH JOYCE
Base Realignment and Closure
Environmental Coordinator
By direction of
the Commanding General

Enclosure: 1. Appendix A FFA Schedule of Submittals

Copy to:
Glenn R. Kistner, USEPA
John Scandura, DTSC



UNITED STATES MARINE CORPS

HEADQUARTERS MARINE CORPS AIR STATION EL TORO
PO BOX 95000
SANTA ANA CA 92709-5000

IN REPLY REFER TO:

Cert. No. P115386451
6284
1AU
3 Aug 98

CERTIFIED MAIL, RETURN RECEIPT REQUESTED

California Environmental Protection Agency
Department of Toxic Substances Control, Region 4
Attn: Mr. John Scandura
Chief Office of Military Facilities
Southern California Operations
5796 Corporate Avenue
Cypress, CA 90630

RE: Federal Facility Agreement Schedule, Marine Corps Air Station (MCAS) El Toro

Dear Mr. Scandura:

This letter is to request changes to the MCAS El Toro Federal Facility Agreement (FFA) Appendix A Schedule for primary documents. Operable Unit (OU) -2A (inactive landfill sites 2 and 17) and OU-2B (inactive landfill sites 3 and 5) require revised milestone deliverable dates for the draft Record of Decision (ROD). Enclosure (1) presents a schedule of revised FFA primary milestones. These extension requests are made pursuant to Section 9.2 (g) of the FFA.

OU-2A and OU-2B (Sites 2, 17, 3 and 5)

On July 13, 1998, the public comment period (60-days) concluded on the Proposed Plan for the four inactive landfills at El Toro. Due to the significant volume of comments received at the close of the comment period, we propose submitting the draft OU-2A and 2B ROD and draft Responsiveness Summary on November 4, 1998, three months later than currently scheduled date of August 4, 1998. A 3-month extension would provide time for the BRAC Cleanup Team to discuss the significant public comments and develop a ROD that continues to support El Toro's obligations under CERCLA. A team meeting is currently scheduled for August 5, 1998. No other FFA scheduled deliverables are impacted.

These new revised dates are both fair and reasonable. If you have any questions, or

Cert. No. P115386451
6284
1AU
3 Aug 98

need additional information, please call me at (714) 726-3470 or Andy Piszkin, Lead Remedial Project Manager at (619) 532-4159.

Sincerely,



JOSEPH JOYCE
Base Realignment and Closure
Environmental Coordinator
By direction of
the Commanding General

Enclosure: 1. Appendix A FFA Schedule of Submittals

Copy to:
Glenn R. Kistner, USEPA
Patricia Hannon, Santa Ana RWQCB



UNITED STATES MARINE CORPS

HEADQUARTERS MARINE CORPS AIR STATION EL TORO
PO BOX 95000
SANTA ANA CA 92709-5000

IN REPLY REFER TO:

Cert. No. P115386450
6284
1AU
3 Aug 98

CERTIFIED MAIL, RETURN RECEIPT REQUESTED

U.S. Environmental Protection Agency
Region IX
Attn: Mr. Glenn R. Kistner
Remedial Project Manager
Hazardous Waste Management Division, (SFD 8-2)
75 Hawthorne Street
San Francisco, CA 94105-3901

RE: Federal Facility Agreement Schedule, Marine Corps Air Station (MCAS) El Toro

Dear Mr. Kistner:

This letter is to request changes to the MCAS El Toro Federal Facility Agreement (FFA) Appendix A Schedule for primary documents. Operable Unit (OU) -2A (inactive landfill sites 2 and 17) and OU-2B (inactive landfill sites 3 and 5) require revised milestone deliverable dates for the draft Record of Decision (ROD). Enclosure (1) presents a schedule of revised FFA primary milestones. These extension requests are made pursuant to Section 9.2 (g) of the FFA.

OU-2A and OU-2B (Sites 2, 17, 3 and 5)

On July 13, 1998, the public comment period (60-days) concluded on the Proposed Plan for the four inactive landfills at El Toro. Due to the significant volume of comments received at the close of the comment period, we propose submitting the draft OU-2A and 2B ROD and draft Responsiveness Summary on November 4, 1998, three months later than currently scheduled date of August 4, 1998. A 3-month extension would provide time for the BRAC Cleanup Team to discuss the significant public comments and develop a ROD that continues to support El Toro's obligations under CERCLA. A team meeting is currently scheduled for August 5, 1998. No other FFA scheduled deliverables are impacted.

These new revised dates are both fair and reasonable. If you have any questions, or

Cert. No. P115386450
6284
1AU
3 Aug 98

need additional information, please call me at (714) 726-3470 or Andy Piszkin, Lead Remedial Project Manager at (619) 532-4159.

Sincerely,



JOSEPH JOYCE

Base Realignment and Closure
Environmental Coordinator
By direction of
the Commanding General

Enclosure: 1. Appendix A FFA Schedule of Submittals

Copy to:
John Scandura, DTSC
Patricia Hannon, Santa Ana RWQCB

APPENDIX A
MCAS El Toro Schedule
 (Page 1 of 2)

<u>Operable Unit (OU)-1: Site 18</u>	<u>Current Completion Dates</u>	<u>New Completion Dates</u>	<u>Change in Dates</u>
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	9 Nov 93	No Change	
Draft Remedial Investigation	30 Dec 94	No Change	
Draft Interim Action Feasibility Study	15 Oct 95	No Change	
Draft Final Interim Action Feasibility Study	9 Aug 96	No Change	
*Agency Approval of Draft Final	11 Oct 96	No Change	
*Response to Regulatory Draft Final Comments	15 Jan 98	No Change	
Draft Proposed Plan	18 Dec 95	No Change	
*re-Draft Proposed Plan	24 Aug 98	No Change	
Draft Interim Record of Decision	3 Jun 99	No Change	
<u>OU-2A: Site 24 (Vadose Zone)</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	20 Mar 95	No Change	
Start Phase II Field Work	20 Jul 95	No Change	
Draft Remedial Investigation	20 Feb 96	No Change	
Draft Feasibility Study	9 Aug 96	No Change	
Draft Proposed Plan	11 Mar 97	No Change	
Draft Record of Decision	1 Jul 97	No Change	
Draft Final Record of Decision	24 Sep 97	No Change	
Draft Remedial Design/Remedial Action Work Plan	6 Jan 98	No Change	
Draft Final Remedial Design	11 Aug 98	No Change	
Draft Construction Quality Assurance Plan	11 Aug 98	No Change	
Draft Construction Quality Control Plan	11 Aug 98	No Change	
Draft Contingency Plan	11 Aug 98	No Change	
Draft Project Closeout Report	22 Apr 02	No Change	
<u>OU-2A: Site 24 (Groundwater)</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	20 Mar 95	No Change	
Start Phase II Field Work	20 Jul 95	No Change	
Draft Remedial Investigation	20 Feb 96	No Change	
Draft Feasibility Study	9 Aug 96	No Change	
Draft Final Feasibility Study	5 Dec 97	No Change	
*Agency Approval of Draft Final	23 Mar 98	No Change	
Draft Proposed Plan	24 Aug 98	No Change	
Draft Record of Decision	3 Jun 99	No Change	
<u>OU-2B: Sites 2 & 17</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	20 Mar 95	No Change	
Start Phase II Field Work	20 Jul 95	No Change	
Draft Remedial Investigation	20 Mar 96	No Change	
Draft Final Remedial Investigation	6 Sep 96	No Change	
Draft Feasibility Study	6 Sep 96	No Change	
Draft Final Feasibility Study	18 Mar 97	No Change	
Draft Proposed Plan	18 Sep 97	No Change	
Draft Final Proposed Plan	28 Jan 98	No Change	
Draft Record of Decision	4 Aug 98	4 Nov 98	+ 3 months

APPENDIX A
MCAS El Toro Schedule
 (Page 2 of 2)

	<u>Current</u> <u>Completion Dates</u>	<u>New</u> <u>Completion Dates</u>	<u>Change in</u> <u>Dates</u>
<u>OU-2C: Sites 3 & 5</u>			
Phase I Tech Memo	7 May 93	No Change	
Draft Phase II Work Plan	20 Mar 95	No Change	
Start Phase II Field Work	20 Jul 95	No Change	
Draft Remedial Investigation	20 Apr 96	No Change	
Draft Final Remedial Investigation	8 Oct 96	No Change	
Draft Feasibility Study	8 Oct 96	No Change	
Draft Final Feasibility Study	13 Feb 97	No Change	
Draft Proposed Plan	18 Sep 97	No Change	
Draft Final Proposed Plan	28 Jan 98	No Change	
Draft Record of Decision	4 Aug 98	4 Nov 98	+ 3 months
<u>OU-3: Sites 4, 6, 9, 10, 13, 15, 19, 20, 21 & 22 and OU-2A: Site 25</u>			
Draft Remedial Investigation	20 Nov 96	No Change	
Draft Feasibility Study	20 Mar 97	N/A	
Draft Proposed Plan	15 Apr 97	No Change	
Draft Record of Decision	21 Aug 97	No Change	
<u>OU-3: Sites 8, 11, & 12</u>			
Draft Remedial Investigation (included Site 16)	20 Nov 96	No Change	
Draft Feasibility Study (FS)	10 Jul 97	No Change	
Draft Final Feasibility Study	13 Jan 98	No Change	
*Agency Approval of Draft Final	16 Apr 98(est.)	1 Jun 98	+ 6 weeks
Draft Proposed Plan	18 Jun 98	28 Jul 98	+ 6 weeks
Draft Record of Decision	26 Feb 99	7 Apr 99	+ 6 weeks
<u>OU-3: Sites 7, 14, & 16</u>			
Draft Remedial Investigation (sites 7 & 14 only)	10 Aug 98	17 Mar 99	+ 7 months
Draft Feasibility Study	19 Mar 99	19 Oct 99	+ 7 months
Draft Proposed Plan	21 Oct 99	24 May 00	+ 7 months
Draft Record of Decision	26 May 00	29 Dec 00	+ 7 months
<u>OU-3: Site 1</u>			
Draft Remedial Investigation	4 Jan 00	No Change	
Draft Feasibility Study	11 Sep 00	No Change	
Draft Proposed Plan	18 Apr 01	No Change	
Draft Record of Decision	14 Dec 01	No Change	

This schedule reflects current/proposed FFA milestones and are subject to change.

* Not an enforceable FFA deliverable.