
BRAC Operations Office



1420 Kettner Blvd., Suite 507

San Diego, CA 92101-2404



San Diego, CA 92132-5190




(SFD-8-2)

Fax: (619) 532-4160 Tel: (619) 532-4140

DSN: 522-4140

To: GLENN KICTNER Fax: 415-744-1917
Subj: EL TORS GROWSWATER: PERCHLORATE SAMPLING & FFA EXTENSION
From: ANDY PISTKIN Date: 8-18-98 # Pages: 2
فره فره فرد و و و در الله فره و و و و و و و و و و و و و و و و و و و
PLEASE SEE THE ATTACHED SCHEDULE FOR OUR UPCOMING
PERCHLORATE SAMPLING PROGRAM, NEXT WEEK YOU WILL BE
GETTING, FOR A QUICK MEVIEW, THE SAP + QAPP. PLEASE
NUTIFY ANY ADDITIONAL TECHNICAL REMEMBERS THAT WILL
BE NEGOED.
THANKS.
I WILL BE SEMOING OUT A FFA EXTENSION REQUEST
FOR THE GROUND WATER DRAFT PROPOSED PLAN THIS WEEK.
THE OLD FFA CCHEDULE HAS THE DRAFT DUE NEXT MUNDAY 8/24.
DEPT OF JUITISE SENT OCWD/JAWN OUR LATEST SETTLEMENT
AGREEMENT AND UTILITY CONTRACT TODAY FOR THEIR FIGHATURE.
AGREEMENT AND UTILITY CONTRACT TODAY FOR THEIR FIGNATURE.

- and.





1420 Kettner Blvd., Suite 507 San Diego, CA 92101-2404

Mailing Address: 1220 Pacific Highway

San Diego, CA 92132-5190

Fax: (619) 532-4160 Tel: (619) 532-4140

DSN: 522-4140

To: PATRICIA HANNIN Fax: 909-686-8113
Subj: EL TORS GROWDWATER: PERCHLORATE SAMPLING & FFA EXTENSION
From: ANDY PISTKIN Date: 8-18-98 # Pages: 2
وه فره و و و و و و و و و و و و و و و و و و و
PLEASE SEE THE ATTACHED SCHEDULE FOR OUR UPCOMING
PERCHLORATE SAMPLING PROGRAM, NEXT WEEK YOU WILL BE
GETTING, FOR A QUICK MENTEN, THE SAP + QAPP. PLEASE
NUTIFY ANY ADDITIONAL TECHNICAL REMEMBERS THAT WILL
BE NEGED.
THANKS.
I WILL BE SEMOING OUT A FFA EXTENSION REQUEST
FOR THE GROUNDWATER DRAFT PROPOSED PLAN THIS WEEK.
THE OLD FFA SCHEDULE HAS THE DRAFT DUE MEXT MUNDAY 8/24
DEPT OF JUITISE SENT OCHD/IRWD OUR LATEST SETTLEMENT
AGREEMENT AND UTILITY CONTRACT TODAY FOR THEIR SIGNATURE.
WE ESTIMATE NO LOUGER THAN 3 MINTHS FOR ALL PARTIES TO
MORK OUT OUR FINAL DIFFERENCES AND HAVE A SIGNED PACKAGE.
THUS A REQUEST FOR THE DRAFT PP TO BE SUBMITED "/24/98.

-and.





1420 Kettner Blvd., Suite 507

San Diego, CA 92101-2404

Mailing Address: 1220 Pacific Highway

San Diego, CA 92132-5190

Fax: (619) 532-4160 Tel: (619) 532-4140

DSN: 522-4140

To: TAYSEER MAHMOUS Fax: 714-484-5437
Subj: EL TORS GROWDWATEN: PERCHLORATE SAMPLING & FFA EXTENSION
From: ANDY PISTKIN Date: 8-18-98 = Pages: 2
وله في مول و و و الم في و و و و و و و و و و و و و و و و و و
PLEASE SEE THE ATTACHED SCHEDULE FOR OUR UPCOMING
PERCHLORATE SAMPLING PROGRAM, NEXT WEEK YOU WILL BE
GETTING, FOR A QUICK NEVIEW, THE SAP & GAPP. PLEASE
NUTIFY ANY ADDITIONAL TECHNICAL REMEMBERS THAT WILL
DE NEGED.
THANKS.
I WILL BE SEMOING OUT A FFA EXTENSION REQUEST
FOR THE GROUNDWATER DRAFT PROPOSED PLAN THIS WEEK.
THE OLD FFA SCHEDULE HAS THE DRAFT DUE NEXT MUNDAY 8/24
THE OLD FFA SCHEDULE HAS THE DRAFT DUE NEXT MUNDAY B/24. DEPT OF JUSTICE SENT OCWD/JRWD OUR LATERY SETTLEMENT
DEPT OF JUSTICE SENT OCWD/IRWD OUR LATEST SETTLEMENT
DEPT. OF JUSTICE SENT OCWS/JRWS OUR LATEST SETTLEMENT AGRENMENT AND UTILITY CONTRACT TODAY FOR THEIR SIGNATURE.

- and.

Tentative Schedule for Perchlorate Sampling and Reporting MCAS EL Toro Groundwater

<u>August 12 to August 20, 1998</u> - Prepare perchlorate SAP and QAPP. Continue procurement of dedicated bladder pumps in support of long-term monitoring program.

August 21, 1998 - Navy QA Officer, Nars Ancog, receives both documents for review.

<u>August 24 and 25, 1998</u> - Incorporate any Navy review comments into the SAP and QAPP. Issue both documents to regulatory agencies (in particular US EPA) for expedited review.

**<u>August 26 to Sept. 1, 1998</u> - Expedited regulatory agency review of SAP and QAPP (hopefully no more than 1 week).

September 2, 1998 - Receive regulatory agency expedited comments by fax.

<u>September 3 to 10, 1998</u> – Resolve and incorporate regulatory agency comments and issue final plans. Coordinate Double Blind Performance Evaluation (DBPE) requirements with US EPA.

September 8, 1998 - Mobilize to field to begin installing dedicated bladder pumps.

<u>September 9 to October 9, 1998</u> - Install dedicated bladder pumps. Note: two crews will install pumps between September 9 and 21, then one crew will begin groundwater sampling while the second crew completes installation of the remaining pumps. Once all pumps are installed, the second crew will begin groundwater sampling.

<u>September 14 to 18, 1998</u> - Receive regulatory agency concurrence on perchlorate plans and prepare for sampling, including special DBPE requirements.

<u>September 21 to October 30, 1998</u> - Conduct first round of groundwater monitoring. Wells designated for perchlorate sampling will be sampled first so that perchlorate results are received as early as possible. Perchlorate sampling estimated to be completed around October 16, 1998. One crew will begin sampling on September 21, 1998, and will be joined by second crew when they complete installation of the dedicated pumps.

October 30, 1998 – Navy receives preliminary (unvalidated) perchlorate analytical results from the laboratory (14 days following completion of sampling).

November 13, 1998 – Navy receives validated perchlorate data results (14 days after receipt of data from the laboratory).

<u>November 13 to December 11, 1998</u> – Navy and regulatory agencies meet to initially discuss perchlorate sample results.

December 11, 1998 – Navy receives letter report on perchlorate evaluation.