

5090
Ser 1813CG/L3043

29 OCT 1992

From: Commander, Western Division, Naval Facilities Engineering Command
To: Distribution

Subj: INSTALLATION RESTORATION PROGRAM MONTHLY STATUS REPORT
FOR APRIL AT NAVAL AIR STATION, MOFFETT FIELD

Encl: (1) Installation Restoration Monthly Status Report, September 1992

1. Enclosure (1) is provided for your use and information.
2. Should you have any questions regarding this matter, the point of contact is Commander, Western Division, Naval Facilities Engineering Command (Attn: Ms. Camille Garibaldi, Code 1813CG, (415) 244-2516).

Original signed by:

S. chad/fm
GILBERT A. RIVERA
By direction

Distribution:

U.S. Environmental Protection Agency (Attn: Roberta Blank) 1505
Department of Toxic Substances Control (Attn: Cyrus Shabahari) 1506
Regional Water Quality Control Board (Attn: Elizabeth Adams) 1507

Copy to:

Middlefield-Ellis-Whisman Study Area (Attn: Eric Madera)
Schlumberger Technology Corp. (Attn: Bob Bostic)
SAIC/TSC (Attn: Fred Molloy)
Santa Clara Valley Water District (Attn: Tom Iwamura)
NASA Ames Research Center (Attn: Sandra Olliges)

Blind copy to:

(w/o encl) 181, 1813, 1813SC, 09CMN
(w/encl) 1813CG, Admin. Record (w/2 copies)
NAS Moffett Field (Code 189, LT Openshaw)
COMNAVBASE San Francisco
IT Corp. (Attn: Don Cox, Martinez) (Attn: Keith Bradley, Knoxville)
Martin Marietta Energy Systems, Inc. (Attn: Paula Pritz)
PRC Environmental Management, Inc. (Attn: Josh Marvil)
Writer: C. Garibaldi, 1813CG, 2516
Typist: C. Garibaldi, 27 October 92 SEPT. MONTH REPORT/L3043
File: MOFFETT/MON RPT

1505
1506
1507

NAVAL AIR STATION MOFFETT FIELD, CALIFORNIA
INSTALLATION RESTORATION PROGRAM
MONTHLY STATUS REPORT
September 1992

1. Progress During the Reporting Period

The following activities were accomplished during the reporting period:

- Began working towards informal dispute resolution for operable unit (OU) 2 and OU 4 Draft Final Remedial Investigation (RI) Reports.
- IT Corporation and HAZWRAP have been preparing responses to comments from the regulatory agencies and other interested parties on OU 2 and OU 4 RI Reports.
- Quarterly ground water sampling was completed September 24, 1992.
- The Site 14 source control construction and start up was completed September 28, 1992.
- The draft feasibility study and proposed plan for OU 2 was completed for submittal October 1, 1992.
- The draft final OU 6 (wetlands) field work plan was revised for submittal in October 1992.
- Continued preparation of the draft OU 1 and OU 5 RI reports.
- Continued preparation of the draft OU 1 technology screening report.
- Continued preparation of the summary reports for additional investigations at OU 4 and additional tank and sump investigations.

2. Reports Submitted and Meetings

- The draft additional site investigations report was submitted September 11, 1992.
- The technical review committee (TRC) meeting and open house were held September 9 and 10, 1992 at NAS Moffett Field.
- A comment resolution meeting for the draft final remedial investigation (RI) reports for OU 2 and OU 4 was held September 21 and 22, 1992.
- The monthly regulatory agency meeting was held September 29, 1992 at PRC's offices in San Francisco, CA.
- A quarterly long-range strategic planning meeting was held September 29, 1992 at PRC's offices in San Francisco, CA.

3. Problems Encountered and Resolutions

- Site 14 source control (Granular Activated Carbon [GAC] unit) encountered problems with the flow meter and air build up within the unit. GAC design has been modified and changes will be implemented by mid-November 1992.

4. Reports and Activities for the October/November Submittal

- A meeting with the regulatory agencies to discuss the OU 4 feasibility study will be held October 5, 1992 at PRC's offices in San Francisco, CA.
- A technical exchange meeting between the MEW companies, the Navy, EPA, and the state agencies will be held October 7, 1992 in Mountain View, CA.
- The monthly managers/regulatory agency meeting will be held on October 20, 1992 at the Navy offices in San Bruno, California.
- The final North Base Area report will be submitted October 9, 1992.
- The draft FS report and proposed plan for OU 2 will be submitted October 1, 1992.
- The draft final work plan for OU 6 will be submitted October 19, 1992.
- The technology screening report for OU 1 will be submitted November 2, 1992.
- The draft RI report for OU 1 will be submitted November 2, 1992.
- The summary report for the additional tank and sump investigations will be submitted in October 1992.
- The summary report for additional investigations at OU 4 will be submitted in October 1992.
- Field activities in support of the OU 2 feasibility studies are expected to begin in November 1992.
- Quarterly ground water sampling activities will begin on November 16, 1992.

5. Key Personnel Changes

- None

6. Chemical Laboratory Data Status Report

- Laboratory data from the August/September quarterly sampling of Navy CLEAN wells are being received, verified, and entered in the Navy CLEAN database.
- Laboratory data from additional site investigations, OU 4 investigations, and tank and sump investigations are being verified and entered into the database.

7. Percentage of Project Completion

- Phase I tank removal tasks - 100% complete
- Phase I tank location wells - 100% complete
- Phase II tank removal tasks - 100% complete
- Phase II tank location wells - 100% complete
- Final Phases I and II Tank and Sump Report - 100% complete
- Building 29 Field Work Plan - 100% complete
- Building 29 Area Field Investigations - 100% complete
- Final Building 29 Area Report - 100% complete
- Sites 12 and 14 Source Control Evaluations - 100% complete
- Site 14 South Field Investigation Technical Memorandum - 100% complete
- Sites 12 and 14 Source Control Designs - 100% complete
- Sites 12 and 14 Source Control Specifications - 100% complete
- Final Sites 8 and 9 Source Control Evaluation - 100% complete
- Site 9 Field Work Plan - 100% complete
- Site 9 Field Investigations - 100% complete
- Site 9 Source Control Designs - 100% complete
- Site 9 Source Control Investigation Technical Memorandum - 100% complete
- Abandonment of Known Wells - 100% complete
- Investigation of Suspect Wells - 100% complete
- IS8 and IS9 Field Work Plans - 100% complete
- IS8 and IS9 Field Investigations - 100% complete
- IS8 and IS9 Report - 100% complete
- Phase II Tank and Sump Soils Profiling - 100% complete
- Phase II Tank and Sump Soil Disposal - 100% complete
- Soil Treatability Test Plans - postponed
- North Base Area Field Investigations - 100% complete