5090 Ser T4E2CG/L4030 0 4 Nuv 1993

From: Commander, Western Division, Naval Facilities Engineering Command

To: Distribution

Subj: INSTALLATION RESTORATION PROGRAM MONTHLY STATUS REPORT

FOR NAVAL AIR STATION, MOFFETT FIELD

Encl: (1) Installation Restoration Monthly Status Report, September 1993

1. Enclosure (1) is provided for your use and information.

2. Should you have any questions regarding this matter, please call Ms. Camille Garibaldi, Code T4E2CG, at (415) 244-2516.

Original signed by:

MARCELO PASCUA, JR By direction

Distribution:

U.S. Environmental Protection Agency (Attn: Michael Gill) Regional Water Quality Control Board (Attn: Elizabeth Adams) Department of Toxic Substances Control (Attn: Chip Gribble)

Copy to:

Middlefield-Ellis-Whisman Study Area (Attn: Eric Madera) Schlumberger Technology Corp. (Attn: Cliff Kirchof) URS Consultants, Inc. (Attn: Kenneth Eichstaedt) Santa Clara Valley Water District (Attn: Tom Iwamura) NASA Ames Research Center (Attn: Sandra Olliges) Silicon Valley Toxic Collition (Attn: Leslie Byster) MHB Technical Associates (Attn: Peter Strauss)

Blind copy to:

18, 09CMN, T4A, T4E2, T4E2SC, T4ECG, Admin. Record (w/2 copies)

NAS Moffett Field (Attn: LT Openshaw, Code 189)

COMNAVBASE San Francisco IT Corp. (Attn: Jeff Pile, Knoxville)

PRC Environmental Management, Inc. (Attn: Josh Marvil)

Montgomery Watson, (Attn: Joe LeClaire) Writer: C. Garibaldi, T4ECG, 2516

Typist: C. Garibaldi, 26 October 1993, SEP MONTH REPORT

File: MOFFETT/MON RPT

Chron, blue, pink, green

### NAVAL AIR STATION MOFFETT FIELD, CALIFORNIA INSTALLATION RESTORATION PROGRAM MONTHLY STATUS REPORT September 1993

#### 1. Progress During the Report Period

The following activities were accomplished during the reporting period:

- Completed the Final Additional Investigation of Inferred Sources Field Work Plan.
- Completed the Final Remedial Design/Remedial Action (RD/RA) Work Plan for West-Side Aquifer Source Remediation.
- Completed the Draft Final Operable Unit (OU) 5 Remedial Investigation (RI) Report.
- Completed the Draft Final OU 6 Baseline Human Health Risk Assessment Work Plan.
- Completed the Draft OU 5 Proposed Plan.
- Completed the Final Petroleum Cleanup Site Characterization Plan.
- Completed the Draft Petroleum Cleanup Corrective Action Plan.
- Completed contractor negotiations for the Site 12 source control measure and remediation of Naval Exchange (NEX) gas station soils.
- Completed contractor negotiations for the Site 9 source control measure.
- Continued horizontal conduit study activities and preparation of the Phase I Report and Phase II Field Work Plan.
- Continued Site-Wide Ecological Assessment (SWEA) activities and preparation of the Draft Phase I SWEA Investigation Report.
- Quarterly sampling activities started September 16, 1993 and are expected to last through October 8, 1993.
- Field work for additional investigations of inferred sources and OU 1/OU 5 additional characterization activities were conducted in September 1993.

#### 2. Reports Submitted and Meetings

#### Meetings:

• A project manager/regulatory agency meeting was held September 9, 1993 at the EPA offices in San Francisco.

- A meeting between the Navy and EPA was held September 29, 1993 at the offices of EPA in San Francisco to discuss regional remedial design and inferred sources issues.
- A meeting between the Navy, EPA, and MEW companies was held September 30, 1993 at the Navy WESTDIV offices in San Bruno to discuss regional remedial design and inferred sources issues.

#### Submittals:

- The Draft Final OU 5 RI Report was submitted September 11, 1993.
- The Final Additional Investigation of Inferred Sources Field Work Plan was submitted September 23, 1993.
- The Final RD/RA Work Plan for West-Side Aquifer Source Remediation was submitted October 1, 1993.
- The Draft Final OU 6 Baseline Human Health Risk Assessment Work Plan was submitted October 1, 1993.
- The Draft OU 5 Proposed Plan was submitted October 1, 1993.
- The Final Petroleum Cleanup Site Characterization Plan was submitted October 1, 1993.
- The Draft Petroleum Cleanup Corrective Action Plan was submitted October 1, 1993.

#### 3. Problems Encountered and Resolutions

• Issues regarding future land use assumptions, risk exposure scenarios, and cleanup levels are still not resolved. Resolution of these issues is necessary in order to finalize the OU 5 reports and the Petroleum Corrective Action Plan.

### 4. Reports and Activities for the October/November Submittal

- A Technical Review Committee (TRC) meeting is scheduled for October 4, 1993 at Building 23, NAS Moffett Field.
- An Open House is scheduled from 4:00 to 8:00 pm on October 5, 1993 at the Eagles and Anchors Club, NAS Moffett Field.
- A site-wide ecological assessment meeting is scheduled for 9:30 am on October 19, 1993 at the Regional Water Quality Control Board offices.
- The next project manager/regulatory agency meeting is scheduled for 1:00 pm on October 19, 1993 at the Regional Water Quality Control Board offices.
- A technical exchange meeting is scheduled for 9:30 am on October 20, 1993 at the offices of Canonie Environmental Services, Inc. in Mountain View.

- The Final OU 6 Baseline Human Health Risk Assessment Work Plan is scheduled for submittal November 1, 1993.
- The Draft Phase I SWEA Investigation Report is scheduled for submittal November 22, 1993.
- Excavation and remediation of Site 12 soils and remediation of NEX gas station soils is scheduled to begin in October 1993.
- A Pre-construction meeting for Site 9 source control measure is scheduled for October 19, 1993.
- Quarterly sampling activities will continue in October and are scheduled for completion October 8, 1993.

### 5. Key Personnel Changes

None

### 6. Chemical Laboratory Data Status Report

• Laboratory data from the May/June quarterly sampling of CLEAN wells and from SWEA field investigations are being validated and entered in the CLEAN database.

## 7. Percentage of Project Completion

OU 1	ACTIVITY/DELIVERABLE	PERCENTAGE <u>COMPLETE</u>
•	Draft Remedial Investigation Report OU 1	100%
•	Draft Final Remedial Investigation Report OU 1	100%
•	Final Remedial Investigation Report OU 1	100%
•	Initial Screening of Technologies Report OU 1	100%
•	Draft Feasibility Study Report for OU 1	100%
•	Draft Proposed Plan for OU 1	100%
•	Draft Final Feasibility Study Report for OU 1	20%
•	Draft Final Proposed Plan for OU 1	20%

# OU 2

OU 4

•	Draft Remedial Investigation Report OU 2	100%
•	Draft Final Remedial Investigation Report OU 2	100%
•	Final Remedial Investigation Report OU 2	100%
•	Initial Screening of Technologies OU 2	100%
•	Draft Feasibility Study OU 2	100%
•	Revised Draft Feasibility Study OU 2	20%
•	Draft Proposed Plan OU 2	100%
•	Revised Draft Proposed Plan OU 2	100%
•	OU 2 Field Work Plan	80%
•	Draft RD/RA Work Plan for OU 2-WEST	100%
•	Draft Final RD/RA Work Plan for OU 2-WEST	100%
•	Final RD/RA Work Plan for OU 2-WEST	100%
AND V	WEST-SIDE AQUIFER	
•	Draft Remedial Investigation Report OU 4	100%
•	Draft Final Remedial Investigation Report OU 4	100%
•	Final West-Side Aquifer Characterization Report	100%
•	Initial Screening of Technologies OU 4	100%
•	Draft Feasibility Study OU 4	100%
•	Draft Proposed Plan OU 4	100%
•	OU 4 Field Work Plan	100%
•	OU 4 Field Work	100%
•	Draft West-Side Aquifer Field Investigation Technical Memorandum	100%
•	Final West-Side Aquifer Field Investigation Technical Memorandum	90%
•	Draft RD/RA Work Plan for West-Side Aquifer Source Remediation	100%
•	Draft Final RD/RA Work Plan for West-Side Aquifer Source Remediation	100%
•	Final RD/RA Work Plan for West-Side Aquifer Source Remediation	50%

# OU 5

	•	Draft Remedial Investigation Report OU 5	100%
	•	Draft Final Remedial Investigation Report OU 5	100%
	•	Draft Feasibility Study Report OU 5	50%
	•	Draft Proposed Plan OU 5	100%
OU 6			
	•	OU 6 Draft Field Work Plan (subsequent submittals included with Site-Wide Ecological Assessment)	100%
	•	Draft OU 6 Remedial Investigation Work Plan (for human health risk assessment)	100%
	•	Draft Final OU 6 Remedial Investigation Work Plan (for human health risk assessment)	100%
	•	Final OU 6 Remedial Investigation Work Plan (for human health risk assessment)	20%
PHAS	SE I AN	DII	
	•	Phase I tank removal tasks	100%
	•	Phase I tank location wells	100%
	•	Phase II tank removal tasks	100%
	•	Phase II tank location wells	100%
	•	Draft Phases I and II Tank and Sump Report	100%
	•	Final Phases I and II Tank and Sump Report	100%
	•	Phase II Tank and Sump Soils Profiling	100%
	•	Phase II Tank and Sump Soil Disposal	100%
	•	Additional Tank and Sump Investigations Field Work Plan	100%
	•	Additional Tank and Sump Investigations	100%
	•	Draft Additional Tank and Sump Field Investigation Technical Memorandum	100%
	•	Final Additional Tank and Sump Field Investigation Technical	100%

# BUILDING **2**9

•	Building 29 Field Work Plan	100%
•	Building 29 Area Field Investigations	100%
•	Draft Building 29 Area Report	100%
•	Final Building 29 Area Report	100%
SITES 8 ANI	9	
•	Sites 8 and 9 Source Control Evaluations (Action Memoranda)	100%
•	Sites 8 and 9 Source Control Evaluations	100%
•	Site 9 Field Work Plan	100%
•	Site 9 Field Investigations	100%
•	Draft Site 9 Source Control Investigation Technical Memorandum	100%
•	Final Site 9 Source Control Investigation Technical Memorandum	100%
•	Site 9 Source Control Designs	100%
SITES 12 AN	TD 14	
SITES 12 AN	ND 14 Sites 12 and 14 Source Control Evaluations (Action Memorandum)	100%
		100% 100%
	Sites 12 and 14 Source Control Evaluations (Action Memorandum)	
	Sites 12 and 14 Source Control Evaluations (Action Memorandum) Sites 12 and 14 Source Control Evaluations	100%
	Sites 12 and 14 Source Control Evaluations (Action Memorandum)  Sites 12 and 14 Source Control Evaluations  Draft Site 14 South Field Investigation Technical Memorandum	100% 100%
	Sites 12 and 14 Source Control Evaluations (Action Memorandum)  Sites 12 and 14 Source Control Evaluations  Draft Site 14 South Field Investigation Technical Memorandum  Final Site 14 South Field Investigation Technical Memorandum	100% 100% 100%
	Sites 12 and 14 Source Control Evaluations (Action Memorandum)  Sites 12 and 14 Source Control Evaluations  Draft Site 14 South Field Investigation Technical Memorandum  Final Site 14 South Field Investigation Technical Memorandum  Sites 12 and 14 Source Control Designs  Sites 12 and 14 Source Control Specifications	100% 100% 100% 100%
•	Sites 12 and 14 Source Control Evaluations (Action Memorandum)  Sites 12 and 14 Source Control Evaluations  Draft Site 14 South Field Investigation Technical Memorandum  Final Site 14 South Field Investigation Technical Memorandum  Sites 12 and 14 Source Control Designs  Sites 12 and 14 Source Control Specifications	100% 100% 100% 100%
•	Sites 12 and 14 Source Control Evaluations (Action Memorandum)  Sites 12 and 14 Source Control Evaluations  Draft Site 14 South Field Investigation Technical Memorandum  Final Site 14 South Field Investigation Technical Memorandum  Sites 12 and 14 Source Control Designs  Sites 12 and 14 Source Control Specifications	100% 100% 100% 100%

## NORTH BASE AREA

•	North Base Area Field Investigations	100%
•	North Base Area Field Investigations Report	100%
•	North Base Area Additional Investigations Field Work Plan	100%
•	North Base Area Additional Investigations	100%
ADDITIONA	AL SITE INVESTIGATION	
•	Additional Site Investigation Field Work Plan	100%
•	Additional Site Investigations	100%
•	Draft Site Investigation Report	100%
•	Draft Final Site Investigation Report	100%
•	Additional Site Investigation Field Work Plan Amendment	80%
SITE-WIDE		
•	Site-Wide Quality Assurance Project Plan	100%
•	Site-Wide Field Sampling Plan	100%
•	Site-Wide Health and Safety Plan	100%
•	Site-Wide Ecological Assessment Draft Final Field Work Plan	100%
•	Site-Wide Ecological Assessment Final Field Work Plan	100%
MISCELLA	NEOUS	
•	Abandonment of Known Wells	100%
•	Investigation of Suspect Wells	100%
•	Technical Memorandum on Geology and Hydrogeology	100%
•	Draft Preliminary Assessment/Site Inspection (PA/SI) Work Plan	100%
•	Draft Final Additional Investigation of Inferred Sources (formerly PA/SI) Work Plan	100%

•	Final Additional Investigation of Inferred Sources (formerly PA/SI) Work Plan	100%
•	Draft Horizontal Conduit Study Work Plan	100%
•	Final Horizontal Conduit Study Work Plan	100%
PETROLE	UM SITES	
•	Draft Petroleum Cleanup Site Characterization Report	100%
•	Final Petroleum Cleanup Site Characterization Report	100%
•	Draft Petroleum Corrective Action Plan	100%