

ACQ – Planned A/E Tools Summary



Contract	Funding/ Development Initiated (CI/ACQ)	Synopsis Issued (ACQ)	SF330&Slate Report Draft (CI)	Interviews Slate/Select Report Complete (CI)	RFP/ Negotiate/ BCM Apprvl (ACQ)	Funding/CHINF O/COR Appt/ Award (ACQ)	Current Status
Unrest. Architecture IDIQ (Base + 4 Options) \$50M	P: Jan17	P: Mar17 RP: Dec18	P: May17 RP: Feb19	P: Jun17 RP: Mar19	P: Nov17 RP: May19	P: Jan18 RP: Jun19	Drafting synopsis for Dec18 posting on NECO/FBO
Unrest. Structural IDIQ (Base + 4 Options) \$100M	P: Oct/Nov18	P: Nov18 RP: Dec18/ Jan19	P: Dec18/Jan19 RP: May19	P: Feb19 RP: Jun19	P: Mar/Apr19 RP: Jan20	P: Jun/Jul19 RP: Feb20	Drafting DD2579 SB approval & synopsis for Dec18/Jan19 posting on NECO/FBO
Unrest. Waterfront IDIQ (Base + 4 Options) \$100M	P: Oct/Nov18	P: Nov18 RP: Jul19	P: Dec18/Jan19 RP: Nov19	P: Feb19 RP: Dec19	P: Mar/Apr19 RP: Jul20	P: Jun/Jul19 RP: Aug20	Drafting DD2579 SB approval & synopsis for Dec18/Jan19 posting on NECO/FBO
SB Mech (5 years - \$150M)	P: Oct/Nov18	P: Nov18 RP: Dec18	P: Dec18/Jan19 RP: Jan/Feb19	P: Feb19 RP: Mar19	P: Mar/Apr19 RP: Apr/May19	P: Jun/Jul19 RP: Jul19	DD2579 SB approval 12/6/18; pending synopsis revisions w/ Dec18/Jan19 posting on NECO/FBO

P: Planned / RP: Revised Plan / A: Actual



No requirements gap



Potential requirements gap



Current requirements gap exists

ACQ – Existing A/E Tools (IDIQ)



Single Award IDIQ	Contract No.	Max Capacity	Term/Expiration	Current Capacity	Status
SB Civil	15D5022	\$5M	Base + 4 Exp 13Aug20	\$385K	3 RD Option Year ends 13 Aug 19
SB Structural	16D5024	\$10M	Base + 4 Exp 9Apr21	\$4.8M	2 ND Option Year ends 19 Apr 19
SB Mechanical	16D5023	\$10M	Base + 4 Exp 28Jun21	\$2.0M	2 ND Option Year ends 28 Jun 19
SB Architectural	16D5025	\$10M	Base + 4 Exp 11Aug21	\$3.1M	2 ND Option Year ends 11 Aug 19
SB Electrical	16D5026	\$10M	Base + 4 Exp 29Aug21	\$6.4M	2 ND Option Year ends 29 Aug 19
SB Multi-Discipline	17D5028	\$15M	Base + 4 Exp 17May22	\$13.4M	1 ST Option Year ends 17 May 19
LB Multi-Discipline	18D5027	\$30M	Base + 4 Exp 8Nov22	\$21.9M	1 ST Option Year ends 8 Nov 19
SB Civil	18D5030	\$15M	Base + 4 Exp 28Mar23	\$11.6M	Base Year ends 28 Mar 19
SB Spec/Cost	18D5031	\$15M	Base + 4 Exp 23Sep23	\$14.4M	Base Year ends 23 Sep 19
TOTAL		\$120M		\$78M	



No requirements gap



Potential requirements gap



Current requirements gap exists

ACQ – Planned Construction Tools Summary



Contract	Development/ Funding/AP& SSPlan Apprvs/ RFP Prep (CI/ACQ)	RFP Issued/ RFP Due (ACQ)	SS Phase I Start/ SSA Approve (CI-Lead/ACQ)	SS Phase II Start/SSA Approve (CI)	BCM Prep/Approval (ACQ)	Funds/ Contract Prep/CHINFO (ACQ)	Award (ACQ)	Current Status/Issues
Unrestricted MACC (Base + 4 Options) \$900M	P: Nov 17 A: Jun 18	P: Dec17 A: Jul 18/ Aug 18	P: Jun18 A: Aug 18	P May19 RP:Apr19	P: May19	P: Jun19	P: Jul19	Currently 1 month behind schedule (In Phase 1 tech eval with SSEB/09C review)
Women-Owned SB MACC (Base + 4 Options) \$48M (\$5K-\$1M)	P: Nov17	P: Mar18 A: Sep18/ Oct 2018	N/A	P: Sep18 RP: Apr19	P: Oct18 RP: May19	P: Nov18 RP: Jun19	P: Dec18 RP: Jun19	In SS
HUBZone MACC (5 yrs) \$245M (\$150K-10M)	Feb 18	P: Apr 18	P: Jul 18 A:Oct18	P: Mar 19	P: Jun 19	P: Jun 19	P: Jun 19	In Phase 2 SS
8(a) MACC (5 yrs) \$245M (\$150K-10M)	A: Apr 18 -	Jan 19	Feb 19	Apr 19	Sep 19	Dec 19	Dec 19	SSP in route, prep RFP.
SBMACC (Base + 4 Options) \$500M?	A: Apr18	P: Mar19	P: Jul19	P:Jan20	P:Mar20	P:Apr20	P:May20	SSP in route

P: Planned / RP: Revised Planned / A: Actual



No requirements gap



Potential requirements gap



Current requirements gap exists

ACQ – Existing Construction Tools (MACC)



MACCs	Contract Nos.	Max Capacity	Min – Max/TO	Current Capacity	Status
HUBZone	16D4006/4007/ 4008/4009/4010/ 4011	\$245M	\$150K- \$10M	\$13.3M (\$10M reserve)	2nd Option ends 29 Mar 19
Small Business	14D4000/4001/ 4002/4003/4004/ 4005	\$240M	\$3M - \$30M	\$0M (\$7.6M reserved for mods)	4 th Option ends 16 Jul 19 New SB MACC awarded Apr 18
PAVING IDIQ	15D4050	\$95M	\$2K - \$5M	\$71.2M (\$5M reserv)	3rd Option ends 14 Sep 19
8(a)	16D4012/4013/ 4014/4015/4016/ 4017	\$245M	\$150K-\$10M	\$11.8M (\$10M reserv)	2nd Option ends 19 Jun 19
SDVOSB	17D4018/4019/ 4020/4021	\$98M	\$150K-2M	\$36.9M (\$8M reserve)	2nd Option ends 12 Jul 19
Small Business	18D4022/4023/ 4024/4025/4026/ 4027/4028	\$245M	\$3M-30M	\$139.1M (\$10M reserve)	Base Year end 24 Apr 19
TOTAL		\$1.198B		\$272.3M	



No requirements gap



Potential requirements gap



Current requirements gap exists