

Vieques Restoration Advisory Board Meeting

Environmental Restoration Program Update

Vieques, Puerto Rico

November 8, 2007

Anticipated ERP Schedule

Please note that the schedule may change based on findings, report preparation schedules, and regulatory review schedules, and comment resolution duration

Status of West Vieques Environmental Sites

- **AOC E**
 - Draft Remedial Investigation Report scheduled for submittal to regulatory agencies by end of December
- **AOC H**
 - Agency comments on Draft Proposed Plan being resolved
- **AOC I**
 - Draft Remedial Investigation Report scheduled for submittal to regulatory agencies by end of November
- **AOC J, AOC R, SWMU 6, SWMU 7**
 - Agency comments on revised Draft Removal Action Work Plan being resolved
- **SWMU 4**
 - Summary of initial screen of RI findings and recommendations scheduled for submittal to regulatory agencies by end of November; minor additional sampling to be recommended

Status of East Vieques Environmental Sites

- **12 Consent Order and 8 PI/PAOC Sites**
 - Draft Preliminary Assessment/Site Inspection Report (PA/SI) submitted for regulatory agency review in early November
- **Remaining PI/PAOC Sites (39 total)**
 - 23 PI/PAOC sites to be addressed under Munitions Response Program (MRP) because they are in areas potentially affected by munitions or explosives of concern (MEC)
 - 16 PI/PAOC sites to be addressed under ERP
 - Visited by EPA, EQB, and Navy personnel in October
 - Historical information for each compiled, evaluated, and discussed among agency representatives at October ERP Technical Subcommittee Meeting
 - PA/SI to be conducted at 10 PI/PAOC sites; draft work plan scheduled to be submitted to regulatory agencies in March 2008.
 - No further action at 6 PI/PAOC sites; no further action decision document to be prepared following agency review of PA/SI Report

ERP Documents for RAB Review

- **4th Calendar Quarter (October – December) 2007**
 - Draft Final AOC J, AOC R, SWMU 6, and SWMU 7 Removal Action Work Plan
- **1st Calendar Quarter (January – March) 2008**
 - AOC H Proposed Plan (public)
- **2nd Calendar Quarter (April – June) 2008**
 - Draft Final Remedial Investigation (RI) Report for AOC E
 - Draft Final Remedial Investigation (RI) Report for AOC I
 - Draft Final Preliminary Assessment/Site Inspection (PA/SI) Report for 12 Consent Order and 8 PI/PAOC Sites
- **3rd Calendar Quarter (July – September) 2008**
 - Draft Final SI Work Plan for additional PI/PAOC Sites