FINAL

FISCAL YEAR 1995 SITE MANAGEMENT PLAN FOR MARINE CORPS BASE, CAMP LEJEUNE, NORTH CAROLINA

CONTRACT TASK ORDER 0099

SEPTEMBER 30, 1994

Prepared For:

DEPARTMENT OF THE NAVY
ATLANTIC DIVISION
NAVAL FACILITIES
ENGINEERING COMMAND
Norfolk, Virginia

Under:

LANTDIV CLEAN Program Contract N62470-89-D-4814

Prepared by:

BAKER ENVIRONMENTAL, INC. Coraopolis, Pennsylvania

TABLE OF CONTENTS

			Page
1.0	INTE	ODUCTION	1-1
	1.1	Description of the Facility	1-1
	1.2	Environmental History of the Facility	1-1
	1.3	Purpose of the Site Management Plan	1-3
	1.4	Site Changes Since the Signing of the 1991 Federal Facilities Agreement	
	1.5	Recommended Amendments to the 1991 Federal Facilities Agreement	
	1.6	Format of the Site Management Plan	
2.0	OPE	RABLE UNITS	2-1
	2.1	Operable Unit Determination	
	2.2	Operable Unit Descriptions	
		2.2.1 Operable Unit No. 1 (Sites 21, 24, and 78)	
		2.2.2 Operable Unit No. 2 (Sites 6, 9, and 82)	
		2.2.3 Operable Unit No. 3 (Site 48)	
		2.2.4 Operable Unit No. 4 (Sites 41, 69 and 74)	
		2.2.5 Operable Unit No. 5 (Site 2)	
		2.2.6 Operable Unit No. 6 (Sites 36, 43, 44, 54, and 86)	
		2.2.7 Operable Unit No. 7 (Sites 1, 28, and 30)	
		2.2.8 Operable Unit No. 8 (Site 16)	
		2.2.9 Operable Unit No. 9 (Sites 65 and 73)	
		2.2.10 Operable Unit No. 10 (Site 35)	
		2.2.11 Operable Unit No. 11 (Sites 7 and 80)	
		2.2.12 Operable Unit No. 12 (Site 3)	
		2.2.13 Operable Unit No. 13 (Site 63)	
2.0	OPE		
3.0	OPE	RABLE UNIT SCOPE OF WORK	3-1
4.0	SITE	MANAGEMENT SCHEDULES	4-1
5.0	SITE	INSPECTION	5-1
	5.1	Introduction	5-1
	5.2	Sites	5-1
		5.2.1 Site 10 Original Base Dump	5-1
		5.2.2 Site 12 - Explosive Ordnance Disposal (G-4A)	5-1
		5.2.3 Site 68 - Rifle Range Dump	5-1
		5.2.4 Site 75 - MCAS Basketball Court Site	5-3
		5.2.5 Site 76 - MCAS Curtis Road Site	
		5.2.6 Site A - MCAS (H) Officer's Housing Area	5-3
		5.2.7 Site 84 - Building 45 Area	5-3
		5.2.8 Site 85 - Camp Johnson Battery Dump	5-3
	5.3	Scope of Work	5-3
	5.4	Site Management Schedules	
6.0	REM	OVAL/INTERIM REMEDIAL ACTIONS	6-1
7.0	REF	ERENCES	7-1

LIST OF FIGURES

	Numbe	<u>er</u>	<u>Page</u>										
	1-1	Operable Units and Site Locations at MCB Camp Lejeune	1-2										
LIST OF TABLES													
	Numbe	<u>er</u>	Page										
	1-1	IRP Areas of Concern/Sites Identified in the 1991 Federal Facilities Agreement	1-4										
	2-1	Operable Units for Marine Corps Base, Camp Lejeune, North Carolina	2-2										
	3-1	Summary of Operable Unit IRP Activities	3-4										
	4-1	Remedial Design/Remedial Action Site Management Schedule - Sites 21, 24, and 78 (Operable Unit No. 1)	4-3										
	4-2	Remedial Action/Remedial Design Site Management Schedule - Sites 6, 9, and 82 (Operable Unit No. 2)											
	4-3	Remedial Investigation/Feasibility Study Site Management Schedule - Sites 41, 69, and 74 (Operable Unit No. 4)											
	4-4	Remedial Action/Remedial Design Site Management Schedule - Site 2 (Operable Unit No. 5)											
	4-5	Remedial Investigation/Feasibility Study Site Management Schedule - Sites 36, 43, 44, 54, and 86 (Operable Unit No. 6)	4-10										
	4-6	Remedial Investigation/Feasibility Study Site Management Schedule - Sites 1, 28, and 30 (Operable Unit No. 7)	4-12										
	4-7	Remedial Investigation/Feasibility Study Site Management Schedule - Site 16 (Operable Unit No. 8)											
	4-8	Remedial Investigation/Feasibility Study Site Management Schedule - Sites 65 and 73 (Operable Unit No. 9)	4-15										
	4-9	Remedial Action/Remedial Design Site Management Schedule - Site 35 (Operable Unit No. 10)	4-17										
	4-10	Remedial Action/Remedial Design Site Management Schedule/Interim RI/FS - Site 35 (Operable Unit No. 10)	4-19										
	4-11	Remedial Investigation/Feasibility Study Site Management Schedule - Sites 7 and 80 (Operable Unit No. 11)	4-20										
	4-12	Remedial Investigation/Feasibility Study Site Management Schedule - Sites 3 (Operable Unit No. 12)	4-22										
	4-13	Remedial Action/Remedial Design Site Management Schedule - Site 63 (Operable Unit No. 13)	4-24										
	4-14 4-15	Primary and Secondary Document Submittals per Operable Unit for Fiscal Year 1995. Primary and Secondary Document Submittals by Month and Operable Unit for Fiscal Year 1995											
	5-1	Reported Disposal Sites Requiring Site Inspections	5-2 5-5										
	5-2 5-3 5-4	Site Inspection Site Management Schedule - Sites A, 12, 68, 75, 76, 84, and 85 Site Inspection Site Management Schedule - Site 10	5-6										

LIST OF ACRONYMS

CERCLA Comprehensive Environmental Response, Compensation, and Liability Act DEHNR Department of Environment, Health, and Natural Resources
EPA Environmental Protection Agency
FFA Federal Facility Agreement
FS Feasibility Study
FY Fiscal Year
HPIA Hadnot Point Industrial Area
IAS Initial Assessment Study
IRA Interim Remedial Action
IRP Installation Restoration Program
MCAS Marine Corps Air Station
MCB Marine Corps Base
NACIP Navy Assessment and Control of Installation Pollutants
NPL National Priorities List
OU Operable Unit
PCB Polychlorinated Biphenyl
POL Petroleum, Oil, and Lubricants
PRAP Proposed Remedial Action Plan
RA Remedial Action
RCRA Resource Conservation and Recovery Act
RD Remedial Design
RI Remedial Investigation
ROD Record of Decision
SI Site Inspection
SMP Site Management Plan
TS Treatability Study
VOC Volatile Organic Compound
WTP Water Treatment Plant or Wastewater Treatment Plant

1.0 INTRODUCTION

This report presents the Fiscal Year 1995 update of the Site Management Plan (SMP) for Marine Corps Base (MCB) Camp Lejeune, North Carolina (Installation). The purpose of the SMP is to present the planned activities to be conducted at the Installation during Fiscal Year 1995 and to provide projection for long-term progress at the facility in accordance with the Department of the Navy's Installation Restoration Program (IRP). This report has been prepared by Baker Environmental, Inc. (Baker) for the Atlantic Division, Naval Facilities Engineering Command (LANTDIV).

1.1 Description of the Facility

MCB Camp Lejeune is located in Onslow County, North Carolina (see Figure 1-1). There are six major Marine Corps and two Navy Commands aboard MCB Camp Lejeune: Marine Corps Base owns all the real estate, operates entry-level formal training schools, and provides support and training for tenant commands; Headquarters Nucleus, II Marine Expeditionary Force (II MEF) coordinates operational planning for Fleet Marine Commands; 2d Marine Division (2d MAR DIV) is the ground combat element of the Force; 2d Force Service Support Group (2d FSSG) is the service and support element of the Force; 2d Surveillance, Reconnaissance and Intelligence Group (2d SRIG) obtains, produces, and releases information and intelligence during planning and execution of exercises and combat operations; 6th Marine Expeditionary Brigade (6th MEB) provides the planning staff for the Fleet Marine Force associated with Maritime Prepositioning Ships Squadron-I; the Naval Hospital and the Naval Dental Clinic provide primary medical and dental care to Marines and sailors stationed at Camp Lejeune and medical care to their families.


The Marine Corps Air Station, New River, and Camp Geiger are considered as a single urban area possessing two separate missions and supported by two unrelated groups of personnel. The MCAS, New River encompasses 2,772 acres and is located in the northwestern section of the Complex and lies approximately five miles south of Jacksonville. The Air Station includes air support activities, troop housing, and personnel support facilities, all of which immediately surround the aircraft operations and maintenance areas.

Camp Geiger, located directly north of MCAS, New River contains a mixture of troop housing, personnel support, and training uses.

The facility currently covers approximately 234 square miles and is bisected by the New River. The Atlantic Ocean forms the southeastern boundary of the facility. The City of Jacksonville is located immediately northwest of the facility. Within 15 miles are three large, publicly-owned tracts of land: Croatian National Forest, Hoffman Forest, and Camp Davis Forest. The remaining land use surrounding the facility is agricultural. Estuaries along the coast support commercial fishing. Tourism and residential resort areas have stimulated the regional economy. The facility is located in the Atlantic Coastal Plain on generally flat topography.

1.2 Environmental History of the Facility

The facility has been actively involved in various environmental investigation and remediation programs since 1983, beginning with the Navy Assessment and Control of Installation Pollutants (NACIP) Program. The first study conducted under the NACIP to investigate potentially hazardous sites at MCB Camp Lejeune was an Initial Assessment Study (IAS). This study, which was conducted in 1983, identified areas of concern that may potentially cause threats to human health and the environment as a result of past storage, handling, and/or disposal of hazardous materials. Based on a review of historical records, field inspections, and personal interviews, 76 areas of concern (AOCs) were identified. The IAS concluded that, while none of the sites pose an immediate threat to human health or the environment, 22 sites warrant further investigation to assess long-term impacts. During preliminary investigation of the AOCs, an additional AOC (Site 78,



02305KK01Y

Hadnot Point Industrial Area) was identified. Subsequent sampling and monitoring activities of these sites have been initiated since 1984.

The Department of Navy's Installation Restoration Program (IRP) was initiated in 1986 following the legislation of the Superfund Amendments and Reauthorization Act (SARA). The IRP, which was implemented to follow the requirements of SARA, replaced the NACIP.

MCB Camp Lejeune was placed on the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) National Priorities List (NPL) effective October 4, 1989 (54 Federal Register 41015, October 4, 1989). Following the listing of MCB Camp Lejeune on the NPL, a Federal Facilities Agreement (FFA) between the United States Environmental Protection Agency Region IV (EPA), the North Carolina Department of Environment, Health, and Natural Resources (DEHNR), and the Department of the Navy was signed in February 1991. The objectives of the FFA are:

- To ensure that the environmental impacts associated with past and present activities at MCB Camp Lejeune are thoroughly investigated and appropriate CERCLA response actions are developed and implemented as necessary to protect the public health, welfare and the environment;
- To establish a procedural framework and schedule for developing, implementing and monitoring appropriate response actions at MCB Camp Lejeune in accordance with CERCLA, the National Oil and Hazardous Substances Pollution Contingency Plan (NCP), and EPA policy relevant to remediation at MCB Camp Lejeune; and
- To facilitate cooperation, exchange of information and participation of the Parties in such action.

The FFA covers 23 sites at MCB Camp Lejeune. These sites are required to be investigated in accordance with the NCP, CERCLA, and SARA, under the terms and conditions of the FFA. Since then, additional sites have been added, based on the conclusions and recommendations identified by Site Inspections of other existing or newly-identified sites throughout MCB Camp Lejeune.

1.3 Purpose of the Site Management Plan

This Fiscal Year 1995 Site Management Plan (SMP) is one of the primary documents identified in the FFA. The SMP documents the decisions and evaluations made during the project planning and scoping process for MCB Camp Lejeune. The SMP includes proposed deadlines for completion of primary documents, as specified in the FFA, to be submitted during Fiscal Year 1995. In addition, the SMP identifies Installation Restoration activities projected for the next five-year period (1995-1999).

1.4 Site Changes Since the Signing of the 1991 Federal Facilities Agreement

The FFA identified 23 sites where RI/FS activities are to be conducted (see Table 1-1). Since that time, two sites (Sites 22 and Site 45) will be investigated as UST sites and will not require an RI/FS at this time. In addition, Site "A" and Site 68 will require a Site Inspection prior to undertaking, if necessary, RI/FS activities.

Based on the results of Site Inspections conducted at MCB Camp Lejeune during the period 1991-1993, the following sites will be included under the RI/FS phase:

- Site 3 (Old Creosote Plant)
- Site 7 (Tarawa Terrace Dump)

TABLE 1-1

IRP AREAS OF CONCERN/SITES IDENTIFIED IN THE
1991 FEDERAL FACILITIES AGREEMENT

Site No.	Site Description
1	French Creek Liquids Disposal Area
2	Former Nursery/Day-Care Center
3	Old Creosote Site
6	Storage Lots 201 and 203
7	Tarawa Terrace Dump
9	Fire Fighting Training Pit at Piney Green Road
12 ⁽²⁾	Exposure Ordnance Disposal
16	Montford Point Burn Dump
21	Transformer Storage Lot 140
22 (1)	Industrial Area Tank Farm
24	Industrial Area Fly Ash Dump
28	Hadnot Point Burn Dump
30	Sneads Ferry Road - Fuel Tank Sludge Area
35	Camp Geiger Area Fuel Farm
36	Camp Geiger Area Dump near Sewage Treatment Plant
41	Camp Geiger Dump near Former Trailer Park
43	Agan Street Dump
44	Jones Street Dump
45 (1)	Campbell Street Underground AVGAS Storage and Adjacent JP Fuel Farm at Air Station
48	MCAS New River Mercury Dump Site
54 ⁽²⁾	Crash Crew Fire Training Burn Pit

TABLE 1-1 (Continued)

IRP AREAS OF CONCERN/SITES IDENTIFIED IN THE 1991 FEDERAL FACILITIES AGREEMENT

Site No.	Site Description
63	Verona Loop Dump
65	Engineer Area Dump
68 ⁽²⁾	Rifle Range Dump
69	Rifle Range Chemical Dump
73	Courthouse Bay Liquids Disposal Area
74	Mess Hall Grease Pit Area
75 ⁽²⁾	MCAS Basketball Court Site
76 ⁽²⁾	MCAS Curtis Road Site
A (2)	MCAS (H) Officer's Housing Area
78	Hadnot Point Industrial Area
80	Paradise Point (Golf Course Pesticide Area)
82	VOC Disposal Area at Piney Creek Road
84 (2)	Building 45 Area
85 ⁽²⁾	Camp Johnson Battery Dump
86	Tank Area AS419-AS421 at MCAS

Note: Other specific locations may be added to the above list upon identification of the need to perform an RI/FS at those locations resulting in the corresponding modification to the Scope of Work Primary Document (described in the Federal Facilities Agreement).

- UST Petroleum Site (UST Petroleum Investigation/Corrective Action Regulations).
- Site Inspections will initially be conducted. The SI will determine the need to conduct an RI/FS.

- Site 43 (Agan Street Dump)
- Site 44 (Jones Street Dump)
- Site 54 (Crash Crew Fire Training Burn Pit)
- Site 63 (Verona Loop Dump)
- Site 65 (Engineer Area Dump)
- Site 80 (Paradise Point)
- Site 82 (VOC Disposal Area at Piney Green Road)

As of May 1994, a total of 27 sites will require RI/FS activities.

1.5 Recommended Amendments to the 1991 Federal Facilities Agreement

Appendix D of the FFA lists and describes various primary and secondary documents that will be submitted by the Navy/Marine Corps. Primary document No. 10 (Location-Specific Remedial Design Reports) should be amended to include Remedial Design Work Plans, Treatability Study Reports, and Requirements Packages.

1.6 Format of the Site Management Plan

This SMP consists of seven sections. Section 1.0 (Introduction) explains the history of environmental activities at MCB Camp Lejeune, the purpose of the FFA, and the purpose of the SMP. Section 2.0 (Operable Units) describes the Operable Units at MCB Camp Lejeune that will be addressed in the SMP. A summary of ongoing and planned activities associated with these Operable Units is outlined in Section 3.0 (Operable Unit Scope of Work). Section 4.0 (IRP Management Schedules) provides estimated (and amended) schedules for conducting CERCLA activities for each Operable Unit. Detailed schedules are provided for those Operable Units that are active or will be initiated in Fiscal Year 1994. Section 4.0 also includes schedules for those Operable Units that will be studied in Fiscal Years 1995-1998 and specific target submittal dates for draft primary and secondary documents for Fiscal Year 1995 through 1999. Ongoing and/or planned Site Inspection (SI) activities are presented in Section 5.0 (Site Inspection Activities). Ongoing and/or planned removal actions are discussed in Section 6.0 (Removal/Interim Remedial Actions). References are provided in Section 7.0.

2.0 OPERABLE UNITS

As defined in the NCP, an "Operable Unit" means a discrete action that comprises an incremental step toward comprehensively addressing site problems. This discrete portion of a remedial response manages migration, or eliminates or mitigates a release, threat of a release, or pathway of exposure. The cleanup of a site can be divided into a number of operable units, depending on the complexity of the problems associated with the site. Operable units may address geographical portions of a site, specific site problems, or initial phases of an action, or may consist of any set of actions performed over time or any actions that are concurrent but located in different parts of a site."

This section identifies the Operable Units at MCB Camp Lejeune where IRP activities are or will be implemented. Anticipated project start-up dates for these activities are also identified. The project start-up dates coincide with the priority of the Operable Units with respect to their potential for groundwater contamination, proximity to receptors, contaminants verified, and potential ecological impacts.

2.1 Operable Unit Determination

In accordance with guidance provided in the NCP, the Navy/Marine Corps has recommended that the 27 current IRP sites be grouped into 13 Operable Units (OU) for the purposes of proceeding with RI/FS activities (see Table 2-1). These Operable Units are depicted in Figure 1-1 and are described below.

2.2 Operable Unit Descriptions

This section describes the operable units at MCB Camp Lejeune.

2.2.1 Operable Unit No. 1 (Sites 21, 24, and 78)

Operable Unit No. 1 consists of Site 21 (Transformer Storage Lot 140), Site 24 (Industrial Area Fly Ash Dump), and Site 78 (Hadnot Point Industrial Area). These sites are described below.

Site 21 - Transformer Storage Lot 140

Site 21 is located within Site 78, between Ash Street and Sneads Ferry Road on Center Road. In 1950 and 1951, an on-site pit, located in the northern portion of the site, was used as a drainage receptor for oil from transformers. Sand was occasionally placed in the pit when oil was found standing in the pit bottom. The total quantity of oil drained in this manner is unknown.

Site 21 was used from 1958 to 1977 for pesticide mixing and as a cleaning area for pesticide application equipment. The mixing area for the pesticides was in the southern portion of the site. Pesticide contamination possibly occurred as a result of small spills, washout, and excess disposal. In 1977, before activities were moved to a different location, washout was estimated to be about 350 gallons per week of overland discharge.

Site 24 - Industrial Area Fly Ash Dump

Site 24 is located south and east of the intersection of Birch and Duncan Streets. Site 24 was used for the disposal of fly ash, cinders, solvents, used paint stripping compounds, sewage sludge, and water treatment sludge from the late 1940s to 1980. Approximately 100 acres in size, the site lies adjacent to upstream portions of Cogdels Creek.

An RI/FS was conducted at Site 24 during 1993-1994. The study focused on five suspected disposal areas. The results of the RI/FS indicated elevated levels of total metals in the groundwater.

TABLE 2-1

OPERABLE UNITS FOR MARINE CORPS BASE CAMP LEJEUNE, NORTH CAROLINA

Operable Unit No.	Site No(s).	Site Name(s)	Primary Reasons for OU Selection
1	21	Transformer Storage Lot 140	Sites are geographically located in the same area.
	24	Industrial Area Fly Ash Dump	
	78	Hadnot Point Industrial Area	
2	6	Storage Lots 201 and 203	Sites are geographically located in the same area.
	9	Firefighting Training Pit at Piney Green Road	·
	82	Piney Green Road VOC Area	
3	48	MCAS New River Mercury Dump Site	Unique characteristics of the site involving the disposal of mercury.
4	41	Camp Geiger Dump Near Former Trailer Park	Unique characteristics of the site involving the disposal of chemical
	69	Rifle Range Chemical Dump	wastes generated on the base.
	74	Mess Hall Grease Disposal Area	
5	2	Former Nursery/Day Care Center	Similar characteristics of materials disposed (pesticides).
6	36	Camp Geiger Area Dump near Sewage Treatment Plant	Similar characteristics of materials disposed (POL, waste oils,
	43	Agan Street Dump	solvents) and contaminants detected (metals, VOCs, O&G). Sites are located in the Brinson Creek and Tank Creek watershed.
	44	Jones Street Dump	
	54	Crash Crew Fire Training Burn Pit	
	86	Tank Area AS419-AS421 at Marine Corps Air Station	
7	1	French Creek Liquids Disposal Area	Sites are located near each other and are located in the French
	28	Hadnot Point Burn Dump	Creek watershed. Similar contaminants detected (metals, O&G).
	30	Sneads Ferry Road Fuel Tank Sludge Area	
8	16	Montford Point Burn Dump	Isolated site which requires additional site investigation.

2-2

TABLE 2-1 (Continued)

OPERABLE UNITS FOR MARINE CORPS BASE CAMP LEJEUNE, NORTH CAROLINA

Operable Unit No.	Site No(s).	Site Name(s)	Primary Reasons for OU Selection
9	65 73	Engineer Area Dump Courthouse Bay Liquids Disposal Area	Geographic proximity with similar contaminant histories involving POL and metals.
10			
10	35	Camp Geiger Area Fuel Farm	Accelerated cleanup necessary to abate impacts to Brinson Creek.
11	7	Tarawa Terrace Dump	Geographic proximity. Both sites are located in the Northeast Creek Watershed.
	80	Paradise Point	
12	3	Old Creosote Plant	Isolated site with unique waste source.
13	63	Verona Loop Dump	Isolated site.

Site 78 - Hadnot Point Industrial Area

The Hadnot Point Industrial Area (HPIA) is located on the east side of the New River. The HPIA is defined as that area bounded by Holcomb Boulevard to the west, Sneads Ferry Road to the north, Louis Street to the east, and the Main Service Road to the south. A transformer storage lot (Site 21) and a petroleum UST fuel tank farm (Site 22) are located within the northern portion of HPIA.

er bisk state

The establishment of MCB Camp Lejeune began in the early 1940s with the construction of the HPIA. The HPIA, which covers approximately 590 acres, is comprised of approximately 75 buildings/facilities. These include maintenance shops, gas stations, administrative offices, printing shops, warehouses, storage yards, and other similar industrial facilities. A steam plant and training facility occupy the southwest portion of HPIA. In addition, numerous underground storage tanks, stormwater drains, and oil/water separators are present.

An interim remedial action RI/FS was conducted at this site with respect to the shallow groundwater aquifer in 1992. Based on this study, an interim remedial action groundwater treatment system was designed. Implementation of the treatment system is planned for 1994.

An RI/FS has been completed at Site 78 during 1993-1994. The results of this investigation indicated that organics (e.g., solvents and fuel-related compounds) and inorganics have impacted the groundwater at several areas within the site. In addition, a limited area of soil was found to be impacted by pesticides.

2.2.2 Operable Unit No. 2 (Sites 6, 9, and 82)

Operable Unit No. 2 consists of Site 6 (Storage Lots 201 and 203), Site 9 (Fire Fighting Training Pit at Piney Green Road), and Site 82 (Piney Green Road VOC Area). These sites are described below.

Site 6 - Storage Lots 201 and 203

Storage Lots 201 and 203 are located on Holcomb Boulevard between Wallace and Bearhead Creeks. Lot 201 is estimated to be approximately 25 acres in size, and Lot 203 is approximately 46 total acres. The area between the storage lots and surrounding these lots is primarily wooded. However, random disposal areas in the woods have been documented.

These lots have a long history of various uses, including disposal and storage. The land surface is flat and unpaved, and surface soils have been moved about as a result of regrading and equipment movement. The site was and still is used to store hazardous materials. DDT is reported to have been disposed of at Lot 203 when it served as a waste disposal area in the 1940s. Transformers containing PCBs have also been stored at this site. No spills or leaks have been reported.

Based on the results of the RI/FS, four soil areas of concern (AOCs) were identified for remediation. These AOCs exhibited pesticides, PCBs, and PAH contamination.

Site 9 - Firefighting Training Pit at Piney Green Road

This 2-acre site is located between Piney Green Road and Holcomb Boulevard, south of Bearhead Creek. This AOC has been used for firefighting training exercises from the 1960s to the present. Until 1981, the fire training activities were carried out in an unlined pit. Flammable liquids, including used oil, solvents, and contaminated fuels (nonleaded), were burned in the pit. An oil-water separator has been installed at the site as a means of pollution control. Based on the RI/FS, no areas of concern were identified.

Site 82 - Piney Green Road VOC Area

The Piney Green Road VOC Area is a forested area between Lot 203 and Wallace Creek and appears to have been used as a disposal area at some point in the past. It is estimated to be 30 acres. There is visual evidence of debris piles and small depressions as identified by ES&E in the Site Summary Report, June 1990. A ravine, which is filled with debris in various sections, bisects the site. This site is bounded on the north by Wallace Creek and to the south by Storage Lot 203. The site is therefore a reasonable source of the observed VOCs in groundwater and Wallace Creek.

Based on the RI/FS, two soil areas of concern were identified. The AOCs exhibited pesticide/PAH contamination (Ravine Area) and VOCs (Site 82). In addition, shallow and deep groundwater exhibited VOC contamination.

2.2.3 Operable Unit No. 3 (Site 48)

Operable Unit No. 3 is the Marine Corps Air Station (MCAS) Mercury Dump (Site 48). The MCAS New River Mercury Dump Site is located on Longstaff Road next to Building AS-804. The disposal area was utilized from 1956 to 1966 and covers a 100- to 200-foot wide corridor extending from the rear of Building AS-804 (former photo lab) to the edge of the New River. These dimensions correlate with an area of approximately 20,000 square feet. Metallic mercury was periodically drained from the delay lines of the radar units and disposed of at this AOC. Approximately 1 gallon per year of mercury was deposited over a 10-year period, amounting to more than 1,000 pounds total. The best information available indicates that the material was carried by hand and dumped or buried in small quantities at randomly selected spots. Building AS-804 is currently being used as an administrative office and classroom for nuclear, biological, and chemical warfare training.

Based on the RI/FS, no areas of concern were identified.

2.2.4 Operable Unit No. 4 (Sites 41, 69, and 74)

Operable Unit No. 4 is comprised of Site 41 (Camp Geiger Dump Near Former Trailer Park), Site 69 (Rifle Range Chemical Dump) and Site 74 (Mess Hall Grease Pit Disposal Area). These sites are described below.

Site 41 - Camp Geiger Dump Near Former Trailer Park

The Camp Geiger Dump is located south of the terminus of Robert L. Wilson Boulevard and south of the abandoned trailer park. The area lies between an unnamed creek and Tank Creek. This 30-acre disposal area was operated from 1946 to 1970, and was used as an open burn dump that received mixed industrial waste, commercial waste, construction debris, waste oils, solvents from the air station, garbage, trash, asphalt, concrete, old batteries, Mirex, and ordnance. The size estimate for Site 41 is based on map and photographic information. Field estimates have been made, but no field measurements were performed.

Based on interviews with MCAS New River and Camp Lejeune personnel, it is estimated that 10,000 to 15,000 gallons of waste oils and solvents were disposed of at this site. Most of these wastes were probably burned. The number of old lead-containing batteries disposed of is assumed to be relatively small. Tons of Mirex in bags were disposed of in 1964. The disposed quantity of ordnance is estimated to include thousands of mortar shells. At least one case of grenades and one 105 mm howitzer shell were also reported to have been disposed of within the filled area. In the mid-1960s over a 1- to 2-year period, at least two waste disposal incidents occurred during which two truckloads of drummed wastes were unloaded at the site. These wastes were described as being similar to those disposed of at the Rifle Range Chemical Dump (Site 69). (Pesticides, PCBs, solvents, and chemical agent training kits were reportedly disposed of at Site 69.) No

other information concerning drum content is available. Based on an estimated fill depth of 5 feet, the total estimated volume of waste of the site is approximately 110,000 cubic yards.

45.7 St 88. 383

I do not be the

Site 69 - Rifle Range Chemical Dump

The Rifle Range Chemical Dump is located approximately 9,000 feet east of the intersection of Range Road and Sneads Ferry Road, north of Everett Creek. The site is an estimated 6 acres in size. Available records indicate the site was active from the early 1950s until 1976. It is reported that the site was utilized as a disposal area for all chemical wastes generated on the base. The list of materials disposed of at the site include the following materials: pentachlorophenol, DDT, trichloroethylene, malathion, diazinon, lindane, gas cylinders, HTH, PCBs, drums that appeared to contain training agent consisting of chloroacetophenone (CN) gas, all other hazardous materials generated or used on the base, and chemical agent test kits for chemical warfare. The materials were disposed of in trenches or pits that were between 6 to 20 feet deep. At least 12 different disposal events have been documented.

Site 74 - Mess Hall Grease Disposal Area

The Mess Hall Grease Disposal Area is located in a wooded area approximately 1/2 mile east of Holcomb Boulevard in the northeast portion of Camp Lejeune. The Pest Control Area is located approximately 20 to 50 yards south of the grease pit and 75 yards east of Supply Well 654. The disposal area north of the dirt access road is approximately 3 acres in size. The grease pit measured 135 feet long, 30 feet wide, and 12 feet deep. The total size of the Pest Control Area has been estimated at 100 feet by 100 feet. Available information indicates the site was active from the early 1950s until 1960. Disposal activities at the site included the placement of mess hall grease and some waste food into a pit. Records indicate that there was at least one unsuccessful attempt to burn the grease using a more volatile substance. The material was washed out of the pit in 1954, when Hurricane Hazel passed through the area. Use of the pit was discontinued at this time. No estimates regarding the quantity of grease disposed of at the site have been made.

Drums and pesticide-soaked bags were dumped near the grease pit. Detailed information regarding the contents of the drums is not available. Personnel involved with disposal of the drums were not informed of the drum's contents or origin. It is speculated that the drums may have contained pesticides and/or transformer oil containing PCBs. Best estimates indicate that approximately 500 gallons of pesticides were released from the deposition of the bags. Approximately 2,200 gallons of pesticides, contained in drums, were deposited at the site. It is estimated that 1,100 gallons of PCB-containing oil were buried at the site. One internal memorandum indicated that drums which were supposed to be taken to Site 69 were instead taken to Site 74. (Pesticides, PCBs, solvents, and chemical agent training kits were reportedly disposed of at Site 69.)

2.2.5 Operable Unit No. 5 (Site 2)

Operable Unit No. 5 consists of Site 2 (Former Nursery/Day Care Center). From 1945 to 1958 this building was used for the storing, handling, and dispensing of pesticides. The building at this location was later used as a children's day-care center. Chemicals known to have been used include chlordane, DDT, diazinon, and 2,4-D. Chemicals known to have been stored on site include dieldrin, lindane, malathion, silvex, and 2,4,5-TP. Areas of suspected contamination are the fenced playground, mixing pad, wash pad, and railroad drainage ditch. Contamination is believed to have occurred as a result of small spills, washout, and excess disposal. A preliminary soil sampling investigation conducted at this site in 1982 indicated the presence of DDE, DDD, DDT, and chlordane. Based on these results, the day-care activities were moved to another location. Building 712 is currently being used as a personnel office for non-appropriated funding personnel.

Based on the results of the RI/FS, elevated levels of pesticides were detected in soil near the mixing pads. In addition, a plume consisting of low levels of ethylbenzene and toluene was present in the shallow aquifer.

2.2.6 Operable Unit No. 6 (Sites 36, 43, 44, 54, and 86)

Site 36 (Camp Geiger Area Dump Near the Sewage Treatment Plant), Site 41 (Camp Geiger Dump Near Former Trailer Park), Site 43 (Agan Street Dump), Site 44 (Jones Street Dump), Site 54 (Crash Crew Fire Training Area), and Site 86 (Tank Areas AS419-AS421) will be investigated as an Operable Unit. These sites are described below.

Site 36 - Camp Geiger Area Dump near Sewage Treatment Plant (STP)

The Camp Geiger Area Dump is located east of the Camp Geiger STP approximately 200 feet on the south side of Brinson Creek, downstream of Site 35. The site, identified by the IAS, is approximately 1.5 acres and is identified as the Former Dump Area. Based on review of aerial photographs recently obtained and observations noted during the site visit, however, the site actually encompasses an area of approximately 17 acres. Site 36 was used for the disposal of municipal wastes and mixed industrial wastes including garbage, trash, waste oils, solvents, and hydraulic fluids from the air station from the late 1940s to the late 1950s. Most of the material was first burned and then buried. However, some unburned material was buried. According to interviews conducted during the IAS process, less than 5 percent of all hydrocarbons used at the air station were disposed of at the site. Using a 5 percent estimate for dumping over the 9 years of operation, approximately 25, 000 gallons of material could have been disposed of in the landfill areas. If it is assumed that this amount was split between this site and the trailer park dump (Site 41), 10,000 to 15,000 gallons of solvents and oils may have been placed into Site 36. The records state that all waste solvents and oils were burned after disposal at this site.

The site covers about 25,000 square feet and rises about 10 to 12 feet above grade. Based on an average depth of fill of 15 feet, the estimated volume of the disposal area is 14,000 cubic yards. These estimates are based on map and photographic information only. No field measurements have been performed for this purpose.

Site 43 - Agan Street Dump

Site 43 is located at the MCAS, New River portion of MCB Camp Lejeune. The site is located about one mile east of the main entrance to MCAS and one mile north of the runway. Site 43 is located off of Agan Street and adjacent to the site of a former sewage treatment plant. To the immediate north of the site is Edwards Creek. Strawhorn Creek, which discharges into Edwards Creek, borders the site to the east and south. Edwards Creek discharges into the New River approximately one-half mile north of the site.

The Agan Street Dump is approximately 20 acres in size. Boards, trash, fiberglass, and wastewater treatment plant sludge were disposed on the ground surface. The years of operation are unknown. However, the STP ceased operations in 1975. There is little evidence of the construction debris at the site. In addition, the area(s) where sludges were disposed of are not evident. Much of the area is heavily overgrown and wooded. Various dirt roads are present throughout the site area. The dirt roads are very narrow. It is unlikely that these roads are utilized by military vehicles. It is more probably that the roads are used for biking or just walking.

During the site inspection (July-August 1991), much of the site experienced flooding due to several rainy periods. Marshes are present around most of the site. Analytical findings from the site inspection indicated elevated levels of metals in groundwater.

Site 44 - Jones Street Dump

The Jones Street Dump (Site 44) is located at MCAS, New River. The site is situated adjacent to a base housing complex. The site is approximately five acres in size and is bordered to the north by Edwards Creek and to the south by Jones Street. Woods are present to the east and west.

and the Bible of Box

The dump operated in the 1950s and received mainly debris, cloth, boards, and paint cans. It is reported that small quantities of hazardous materials may also have been disposed of on site (Water & Research, 1983). However, no other details are available with respect to the types or quantities of hazardous materials.

Analytical findings from the site inspection indicated elevated levels of metals in groundwater.

Site 54 - Crash Crew Fire Training Burn Pit

This 1.5-acre site within MCAS, New River is located adjacent to the southwest end of Runway 5-23 near Building AS-3614. This AOC is believed to have been used in the mid-1950s for crash crew training and continues into the present. Contaminated fuels (principally JP-type and possibly leaded fuels) and waste fuels were used in the training exercises. Originally, the training was conducted on the ground surface with the area surrounded by a berm. Later, a burn pit was used which was lined in approximately 1975.

Site 86 - Tank Area AS419 - AS421 at Marine Corps Air Station

Site 86 is located at MCAS, New River on the southwest corner of Foster Street and Campbell Street. Two hundred feet to the south is the MCAS fire station. The taxiway is located approximately 800 feet to the south of the site. Office buildings, aircraft hangers, machine shops and a commissary are located in close proximity to the site.

The site consists of an area which was once occupied by three aboveground storage tanks (ASTs), each with a 25,000 gallon capacity. The tanks were surrounded by an earthen berm and a pump house. It has been reported that the tanks were used to store No. 6 fuel oil and waste oil. The tanks have been removed.

In November 1990, a soil and groundwater investigation of the area was completed. Total petroleum hydrocarbons (TPH) were detected in only one out of 22 surface soil samples above 10 ppm (124 ppm). The location and depth of soils containing TPH concentrations above the North Carolina action level of 10 ppm suggest the source to be from localized surficial spills. Although the soil only reflects minor problems associated with surficial product spills, groundwater was found to be contaminated with trichloroethene (TCE) above the MCL. For this reason, this site has been included with other CERCLA sites at MCB Camp Lejeune. The source of the TCE in groundwater is unknown.

2.2.7 Operable Unit No. 7 (Sites 1, 28, and 30)

Operable Unit No. 7 will consist of Site 1 (French Creek Disposal Area), Site 28 (Hadnot Point Burn Dump), and Site 30 (Sneads Ferry Road Fuel Tank Sludge Area). These sites are described below.

Site 1 - French Creek Liquids Disposal Area

This site is located on both the north and south sides of Main Service Road at the western edge of the Gun Park Area and Force Troops Complex. The total area for the site is approximately 7 to 8 acres. Site 1 has been used by many different Marine organizations since the 1940s. Liquid wastes from vehicle maintenance activities were poured on the ground as part of routine operations.

Batteries and used battery acid were also disposed of at this location. Suspected quantities of waste are estimated to be 5,000 to 20,000 gallons of waste petroleum, oil, and lubricants (POL) and 1,000 to 10,000 gallons of battery acid.

Site 28 - Hadnot Point Burn Dump

The Hadnot Point Burn Dump is located east of the Mainside Sewage Treatment Plant on both sides of Cogdels Creek. A variety of solid wastes, including mixed industrial waste, trash, garbage, oil-based paint, and refuse, was burned and subsequently covered with dirt on this 23-acre disposal area, which was in operation form 1946 to 1971. Upon its closure in 1971, the surface was graded, and grass was planted. The volume of fill is estimated at 185,000 to 379,000 cubic yards. Since the waste was burned, no approximation of the remaining amount of specific substances can reasonably be made. The site is currently used as a recreational area, including a stocked fishing pond.

Site 30 - Sneads Ferry Road Fuel Tank Sludge Area

The Sneads Ferry Road Fuel Tank Sludge Area is located along a tank trail that intersects Sneads Ferry Road from the west, about 6,000 feet south of the intersection with Marines Road. The site is located approximately 1,500 feet east of French Creek. In 1970, sludge from fuel storage tanks storing leaded gasoline (containing tetraethyl lead and related compounds) and tank washout waters were disposed of at the site by a private contractor. It is estimated that, at a minimum, 600 gallons of sludge or tank bottom deposits were dumped at the site. Two 12,000-gallon tanks were pumped out while the type of fuel stored was changed. The 600-gallon estimate is based on tank capacity below the tank outflow ports. Additional washout water may also have been present. Additional information suggests that the site had also been used for similar wastes from other tanks. Composition of the sludge and/or washout is unknown and may vary from containing substantial amounts of tetraethyl lead to containing mostly cleaning compounds.

2.2.8 Operable Unit No. 8 (Site 16)

Operable Unit No. 8 is the former Montford Point Burn Dump (Site 16) located southwest of the intersection of Montford Landing Road and Wilson Drive. Site 16 was opened about 1958 and was closed in 1972, although unauthorized dumping subsequently occurred. Limited information is available concerning operations of the burn dump. Records indicate a small amount of oil disposal is suspected. Asbestos material dumped on the surface has been removed from this 4-acre site.

2.2.9 Operable Unit No. 9 (Sites 65 and 73)

Operable Unit No. 9 consists of Site 65 (Engineer Area Dump) and Site 73 (Courthouse Bay Liquids Disposal Area). These sites are described below.

Site 65 - Engineer Area Dump

Site 65 is located in the Courthouse Bay area of MCB Camp Lejeune. The Courthouse Bay area ranges in elevation from about 45 feet to sea level. The terrain at Site 65 is relatively flat with an average elevation of 40 feet within the site area. Site 65 is a local high elevation area.

The Engineer Area Dump is approximately four to five acres in size. Two separate disposal areas have been reported: a battery acid disposal area and a liquids disposal area. The types of liquids which have been disposed are reported to be petroleum, oil, and lubricant products. In addition, the dump was used to burn construction debris. The dump was in operation from before 1958 until 1972.

The Site 65 area is no longer used for dumping. The area is currently heavily wooded with a marshy area existing around the two previously mentioned ponds. A large open area abuts the dump to the east. This area is currently used for heavy equipment training exercises.

regional policies in

There are two small ponds situated east of Site 65 and the adjoining heavy equipment training area. A small intermittent stream runs from the southwest into the west pond. The ponds do not appear to drain to a specific location. Stormwater runoff from Site 65 and the surrounding areas eventually drains into Courthouse Bay.

There are no buildings or facilities existing on Site 65. The nearest facilities are Buildings BB-201, BB-239, and BB-237 located on an access road off of Poe Road. These facilities are used to store and transfer waste oil, diesel fuel, kerosene, and product POL as part of the Camp Lejeune Engineer School located west of Site 65.

Previous studies performed at Site 65 include a Site Investigation (SI) conducted by Baker in 1993. Results of the SI identified several metals in groundwater at levels above ARARs. Pesticides were detected at low levels in soil (surface and subsurface) and surface water while low levels of PAHs were detected in surface soils. A single detection of PCBs were identified in a subsurface soil sample.

Site 73 - Courthouse Bay Liquids Disposal Area

The Courthouse Bay Liquids Disposal Area is located within an active amphibious vehicle maintenance facility located along the northwest shore of Courthouse Bay. This AOC was used from 1946 until 1977. Available information indicates that disposal activities occurred within a 13-acre area. An estimated 400,000 gallons of waste oil were disposed of in this area. The waste oil was generated during routine vehicle maintenance. The oil drained directly on the ground surface. In addition, approximately 20,000 gallons of waste battery acid were reportedly disposed of in this area. Waste battery acid was poured into shallow hand-shoveled holes that were backfilled after disposal.

Six previous environmental investigations were performed at Site 73 to date including two site-wide studies and four UST-focused studies. Results to date have identified low levels of chlorinated organics in shallow perimeter groundwater wells and petroleum hydrocarbons in soil and groundwater samples obtained from the vicinity of the USTs.

2.2.10 Operable Unit No. 10 (Site 35)

Camp Geiger Area Fuel Farm (Site 35) is located north of the intersection of G and Fourth Streets, approximately 400 feet southwest of Brinson Creek. This 2,500-square-foot site was used in 1957 and 1958 for storing and pumping fuel. Gas was released to the soil through a leak in an underground line near an aboveground storage tank and tank pad. The Camp Lejeune Fire Department has estimated the amount of fuel released to be in the thousands of gallons. Exact quantities released cannot be determined because the records were destroyed. The spill migrated east and northeast toward and into Brinson Creek. Fuel at the surface of the shallow aquifer was disposed of by digging holes to the water table and igniting the fuel. Fuel which contaminated Brinson Creek was also ignited and burned.

Little information is available with respect to another spill in 1990. Although a spill was reported at the site, the cause of the spill was not documented.

2.2.11 Operable Unit No. 11 (Sites 7 and 80)

Operable Unit No. 11 consists of Site 7 (Tarawa Terrace Dump) and Site 80 (Paradise Point). These sites are described below.

Site 7 - Tarawa Terrace Dump

Tarawa Terrace Dump is a former dump located east of the water treatment plant between Tarawa Boulevard and Northeast Creek. The site is approximately 5 acres and access is not restricted. The landfill was closed in 1972, but the years of operation are not known. As far as is known, no hazardous materials were disposed of in this facility. Only construction debris, spiractor (water treatment plant filter media), and household trash are known to have been disposed. A site inspection was completed for this site, pesticides and PCBs were the main contaminants of concern detected.

Site 80 - Paradise Point Golf Course Pesticide Area

The study area of this site consists of a 1-acre area at the back of the machine shop (Building 1916) and the maintenance wash area at the Paradise Point Golf Course. The site contains an area of bare, hummocky soil, with a large soil mound. There are areas of dead and/or dying vegetation in the vicinity of the soil mound. In addition, there are unvegetated areas where soils have been disturbed. A drainage ditch runs from the maintenance wash area around the back of the machine shop.

In addition to the machine shop, which is a potential source of waste oils, the potential inadvertent disposal of excess pesticides and herbicides behind the machine shop may also have contributed to potential contamination in this area. The maintenance wash area consists of a concrete pad and sumps that collect washwater from the sprayers, but prior to the construction of this pad, the disposition of washwater may have been completely uncontrolled. Results of the site inspection conducted for this site indicated elevated levels of volatiles in groundwater and pesticides/PCBs in the soils. The soil mounds behind Building 1916 are excavated soils generated during the construction of golf course ponds in 1987 and 1988. It was reported that waste was disposed on these soils.

2.2.12 Operable Unit No. 12 (Site 3)

Operable Unit No. 12 consists only of Site 3 (Old Creosote Plant). The old creosote plant operated from 1951 to 1952 to supply treated lumber during construction of the railroad on the base. The facility was located approximately 800 feet east of Building 613, on the opposite side of Holcomb Boulevard. Logs were cut into railroad ties at the on-site sawmill, then pressure treated with hot creosote stored in a railroad tank car. There is no indication of creosote disposal on site, and records show that creosote remaining in the pressure chamber at the end of a treatment cycle was stored for future use. Upon completion of the railroad, the plant and mill were dismantled and sold. The only site features remaining are concrete pads and the boiler chimney. Elevated levels of PAHs were detected in soil samples collected during a site inspection conducted at this site.

2.2.13 Operable Unit No. 13 (Site 63)

The Verona Loop Dump (Site 63) is located along Verona Loop Road, approximately one and one-half mile east of Highway 17. The site is located south of Marine Corps Air Station, New River.

The Verona Loop Dump is approximately three to four acres in size. The site is primarily wooded except for the haul roads formerly used to take debris to the dump. The site is bordered by Verona Loop Road to the south, an intermittent stream to the east, and woods to the north and south. The site is situated in a relatively flat area with an elevation of approximately 45 to 50 feet above mean sea level (msl). The area surrounding the disposal area, however, is hilly for the Camp Lejeune area. The site area slopes downward (i.e., west to east) toward an intermittent stream, which is at an elevation of about 20 feet msl. The area north of the site gradually increases in elevation.

Site 63 is no longer used for disposal. The area is heavily wooded. Approximately one mile north of the site is the advanced infantry training school. Ammo supply magazines are located approximately one-half mile east of the site. The only use of the land is for recreational hunting and training. In the vicinity of Site 63, infantry training is periodically conducted. Although hunting is permitted, a permit/pass must be obtained

40 a1 a9 **00** - 1**0**8

Based on the results of a site inspection, elevated levels of total metals were observed in shallow groundwater.

3.0 OPERABLE UNIT SCOPE OF WORK

The purpose of this section is to summarize completed, ongoing, and planned IRP activities at each Operable Unit.

eita della a ma-

Operable Unit No. 1 (Sites 21, 24, and 78)

During Fiscal Year 1992, an interim remedial action Record of Decision (ROD) was signed for the remediation of the shallow aquifer at Site 78 (HPIA). Remedial design activities were subsequently initiated in August 1992 and completed in August 1993. Interim remedial action construction was initiated in February 1994. Start-up of the groundwater remedial action is scheduled for December 1994.

During Fiscal Year 1993, RI/FS Project Plans for Operable Unit No. 1 were initiated and completed. The RI/FS commenced in April 1993 and completed in August 1994. A Final ROD was signed in Fiscal Year 1994. Remedial design activities for soil remediation and final groundwater remediation were initiated in June 1994 and are scheduled to be completed in January 1995. Soil remedial action construction is scheduled to be initiated in March 1995.

Operable Unit No. 2 (Sites 6, 9, and 82)

The RI/FS at Operable Unit No. 2 was initiated in July 1992 and completed in September 1993 with the signing of a Final Record of Decision. Remedial design activities for the remediation of soil and groundwater were initiated on January 7, 1994, and are scheduled to be completed in September 1994. Remedial action construction is scheduled to begin in December 1994. Soil remediation is scheduled to be completed by March 1995. The groundwater extraction system will begin operation in September 1995.

A Time-Critical Removal Action was initiated in Fiscal Year 1993. The removal action addressed surficial drums, stained soils (beneath the drums), and buried drums at two areas within the operable unit. The removal action was completed in April 1994.

Operable Unit No. 3 (Site 48)

A "no action" Record of Decision for Site 48 was signed in September 1993. There are no other IR activities associated with this site. Site 48 will be delisted from the IR program.

Operable Unit No. 4 (Sites 41, 69, and 74)

RI/FS Project Plans for Operable Unit No. 4 were initiated in April 1993 and finalized in December 1993. The RI/FS was initiated in December 1993 and is scheduled for completion in May 1995. Remedial design activities are scheduled to begin in May 1995.

Operable Unit No. 5 (Site 2)

RI/FS Project Plans for Site 2 were initiated in June 1992 and completed in March 1993. The RI/FS was initiated in April 1993 and completed in September 1994 with the signing of the ROD. A Time-Critical Removal Action was initiated in January 1994 (Plans and Specifications) and is scheduled to be completed in October 1994. The TCRA involved the excavation and off-site treatment of pesticide-contaminated soil and concrete.

Operable Unit No. 6 (Sites 36, 43, 44, 54, and 86)

RI/FS Project Plans for Operable Unit No. 6 were initiated in March 1994 and are scheduled to be completed in December 1994. The RI/FS will begin in January 1995.

ach ande bilde i and

Operable Unit No. 7 (Sites 1, 28, and 30)

RI/FS Project Plans for Operable Unit No. 7 were initiated in March 1993 and finalized in December 1993. The RI/FS phase began in March 1994 and is anticipated to be completed in August 1995. Remedial design activities are scheduled to be initiated in August 1995.

Operable Unit No. 8 (Site 16)

The RI/FS activities at Site 16 was initiated in February 1994 with the preparation of RI/FS Project Plans. The RI/FS Project Plans were completed in September 1994. The ecological portion of the RI/FS was conducted in June 1994. The RI/FS phase at Site 16 is scheduled to begin in October 1994.

Operable Unit No. 9 (Sites 65 and 73)

RI/FS Project Plans for Operable Unit No. 9 were initiated in March 1994 and are scheduled to be completed in January 1995. The RI/FS will begin in February 1995.

Operable Unit No. 10 (Site 35)

RI/FS Project Plans for Site 35 were initiated in April 1993 and finalized in December 1993. The RI/FS phase began in March 1994 and is scheduled to be completed in July 1995. Remedial design activities will begin in August 1995.

An Interim Remedial Action (IRA) RI/FS was initiated in June 1993 to address petroleum-contaminated soils. The IRA RI/FS was completed in August 1994. An IRA ROD (soil) was signed in September 1994. The design phase was initiated in July 1994 and is scheduled to be completed in December 1994. Remedial Action Project Plans will be developed during the period February through April 1995. Remediation of the petroleum contaminated soil is scheduled to begin in May 1995 and completed in July 1995.

Operable Unit No. 11 (Sites 7 and 80)

Preparation of RI/FS Project Plans was initiated in February 1994 and completed in September 1994. The ecological portion of the RI/FS was conducted in June 1994. The RI/FS is scheduled to commence in October 1994.

Operable Unit No. 12 (Site 3)

Preparation of RI/FS Project Plans was initiated in February 1994 and completed in September 1994. The RI/FS was initiated in September 1994.

Operable Unit No. 13 (Site 63)

RI/FS Project Plans will be initiated in January 1995. The Final RI/FS Project Plans are scheduled to be submitted in September 1995.

1,0100

Summary

Various IRP activities were either initiated or completed in Fiscal Year 1994 at 11 of the 13 operable units at MCB Camp Lejeune. No activities were conducted at Operable Unit No. 3 (Site 48) since this operable unit received a "No Action" Record of Decision in Fiscal Year 1993. IRP activities at Operable Unit 13 will be initiated in Fiscal Year 1995.

IRP activities will continue at all 11 of these Operable Units through Fiscal Year 1995. Table 3-1 summarizes the ongoing and planned activities associated with Operable Units 1 through 13 for Fiscal Years 1995 through 1999.

TABLE 3-1
SUMMARY OF OPERABLE UNIT IRP ACTIVITIES
MCB CAMP LEJEUNE, NORTH CAROLINA

Operable Unit	Site No.	Activity	Scheduled Start Up	Actual Start Up	Scheduled Completion	Actual Completion
1	78	Interim Remedial Action RI/FS, PRAP and ROD Interim Remedial Action Design Interim Remedial Action	FY 91 FY 92 FY 94	FY 91 FY 92 FY 94	FY 92 FY 94 FY 94	FY 92 FY 93
1	21, 24 and 78	RI/FS Project Plans RI/FS, PRAP and ROD Remedial Design Remedial Action	FY 92 FY 93 FY 94 FY 95	FY 92 FY 93 FY 94	FY 93 FY 94 FY 95 FY 95	FY 93 FY 94
2	6, 9, and 82	RI/FS Project Plans RI/FS, PRAP and ROD Remedial Design Remedial Action Time-Critical Removal Action	FY 91 FY 92 FY 94 FY 95 FY 93	FY 91 FY 92 FY 94 FY 93	FY 92 FY 94 FY 95 FY 95 FY 94	FY 92 FY 93 FY 94 FY 94
3	48	RI/FS Project Plans RI/FS, PRAP and ROD (2)	FY 91 FY 92	FY 91 FY 92	FY 92 FY 94	FY 92 FY 93
4 (3)	41, 69, and 74	RI/FS Project Plans RI/FS, PRAP and ROD Remedial Design/Remedial Action (1)	FY 93 FY 94 FY 95	FY 93 FY 94 	FY 94 FY 95 FY 96	FY 94
5	2	RI/FS Project Plans RI/FS, PRAP and ROD (2) Time-Critical Removal Action	FY 92 FY 93 FY 94	FY 92 FY 93 FY 94	FY 93 FY 94 FY 95	FY 93 FY 94
6	36, 43, 44, 54, and 86	RI/FS Project Plans RI/FS, PRAP and ROD Remedial Design/Remedial Action (1)	FY 94 FY 95 FY 96	FY 94 	FY 95 FY 96 FY 97	
7	1, 28 and 30	RI/FS Project Plans RI/FS, PRAP and ROD Remedial Design/Remedial Action (1)	FY 93 FY 94 FY 95	FY 93 FY 94 	FY 94 FY 95 FY 96	FY 94
8 (3)	16	RI/FS Project Plans RI/FS, PRAP and ROD Remedial Design/Remedial Action (1)	FY 94 FY 94 FY 96	FY 94 FY 94 	FY 94 FY 96 FY 97	FY 94

SUMMARY OF OPERABLE UNIT IRP ACTIVITIES MCB CAMP LEJEUNE, NORTH CAROLINA

Operable Unit	Site No.	Activity	Scheduled Start Up	Actual Start Up	Scheduled Completion	Actual Completion
9	65 and 73	RI/FS Project Plans RI/FS, PRAP and ROD Remedial Design/Remedial Action (1)	FY 94 FY 95 FY 96	FY 94 	FY 95 FY 96 FY 97	
10 ⁽³⁾	35	RI/FS Project Plans RI/FS, PRAP, and ROD Remedial Design/Remedial Action ⁽¹⁾ Interim Remedial Action (Soil) RI/FS, PRAP, and ROD Interim Remedial Action Design (Soil) Interim Remedial Action (Soil)	FY 93 FY 94 FY 95 FY 93 FY 94 FY 95	FY 93 FY 94 FY 93 FY 94	FY 94 FY 95 FY 96 FY 94 FY 95 FY 95	FY 94 FY 94
11	7 and 80	RI/FS Project Plans RI/FS, PRAP and ROD Remedial Design/Remedial Action (1)	FY 94 FY 94 FY 96	FY 94 FY 94 	FY 94 FY 96 FY 97	FY 94
12	3	RI/FS Project Plans RI/FS, PRAP and ROD Remedial Design/Remedial Action (1)	FY 94 FY 94 FY 96	FY 94 FY 94	FY 94 FY 96 FY 97	FY 94
13	63	RI/FS Project Plans RI/FS, PRAP and ROD Remedial Design/Remedial Action (1)	FY 95 FY 95 FY 96	 	FY 95 FY 96 FY 97	

⁽¹⁾ Remedial construction activities must commence within 15 months following the Record of Decision.

Ψ

2

⁽²⁾ No action ROD.

⁽³⁾ Amended schedule from FY 1994 Site Management Plan.

4.0 SITE MANAGEMENT SCHEDULES

The purpose of this section is to present project schedules for each of the 13 Operable Units for Fiscal Years 1995 through 1999. These schedules are adjusted annually in the Site Management Plan.

Operable Units and sites that will be active during Fiscal Year 1995 are summarized below.

Operable Unit	Site	Fiscal Year 1995 Activities
1	78	Complete remedial construction; begin Interim Remedial Action of the shallow aquifer (containment)
1	21, 24 and 78	Soil remediation (Sites 21 and 78); shallow groundwater remediation (source control)
2	6, 9 and 82	Soil remediation (Sites 6 and 82); remedial construction (groundwater remediation) and long-term operation
3	48	No action (delisted)
4	41, 69, and 74	Complete RI/FS; Initiate Remedial Design
5	2	Long-term groundwater monitoring
6	36, 43, 44, 54, and 86	Initiate RI/FS
7	1, 28, and 30	Complete RI/FS; Initiate Remedial Design
8	16	Initiate RI/FS
- 9	65 and 73	Complete RI/FS Project Plans; Initiate RI/FS
10	35	Complete Interim Remedial Action Design for shallow soils; Initiate remediation of shallow soils; Complete RI/FS (groundwater); Initiate Remedial Design for groundwater
11	7 and 80	Initiate RI/FS
12	3	Initiate RI/FS
13	63	Initiate RI/FS Project Plans

The project schedules for these Operable Units are depicted on Tables 4-1 through 4-13. The project schedules include: a detailed listing of Fiscal Year 1995 activities for each Operable Unit; the duration (in calendar days) of each IRP activity; the deliverables (e.g., RI/FS Project Plans, RA Work Plans, etc.); and submittal dates. In addition, the project schedules include all activities through completion of the Remedial Design (RD) and startup of the Remedial Action. A listing of FY95 deliverables by Operable Unit are summarized on Table 4-14. Table 4-15 provides a list of deliverables by month associated with Fiscal Year 1995 IRP deliverables.

The project schedules for the 13 Operable Units reflect Government review times specified in the FFA and Navy/Marine Corps turnaround times. These review durations are as follows.

- Draft Primary Documents: 60 days to review and 60 days to prepare and submit the Draft Final document.
- Draft Final Primary Documents: 30 days to review and 30 days to finalize. Draft Final documents will become final if no comments are received within 30 days unless an extension is requested in accordance with the FFA.

The FFA does not address Preliminary Draft Documents, which are prepared by the Navy/Marine Corps for internal review only (i.e., reviewed only by the Navy/Marine Corps). The duration for reviewing Preliminary Draft Primary documents is 28 to 30 days. The duration for revising the Preliminary Draft document to a Draft document is also 28 to 30 days.

Project schedules for some RI/FS or RD/RA activities have been estimated at this time until the RI/FS Project Plans are completed or until the RI/FS is completed. For example, Operable Unit No. 13 is currently in the Project Planning stage. Therefore, the schedule for RI/FS activities is only an estimation since the field investigation duration is unknown at this time.

In addition, the project schedule for Remedial Design activities cannot be established until the RI/FS is completed. For remedial design activities, a project duration of 15 months has been established since Section 120(e)(2) of CERCLA requires that remedial action activities begin within 15 months following the Record of Decision.

Table 4 - 1: Remedial Design/Remedial Action Site Management Schedule Sites 21, 24, and 78 (Operable Unit No. 1), MCB Camp Lejeune, NC

				1994									19												
Activity	Days_	Start	Finish	J	J	A	S	0	N	D	J	F	M	A	M	J	J	A	S	0	N	D	J	F	M
INITIATE REMEDIAL DESIGN - SOIL	0ed	6/20/94	6/20/94	♦															and the state of t					-	
Draft 60% Design	51ed	6/20/94	8/10/94	_		-																			
Submit 60% Design	0ed	8/10/94	8/10/94			*	***************************************									,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,									
Government Review	30ed	8/10/94	9/9/94		1		+																		M
Draft Final 100% Design	38ed	9/9/94	10/17/94					 				7													
Submit Draft Final Design	0ed	10/17/94	10/17/94					*																	
Government Review	21ed	10/17/94	11/7/94						<u> </u>						-										
Final 100% Design	28ed	11/7/94	12/5/94												-		*								
Submit Final 100% Design	0ed	12/5/94	12/5/94							*				-							***************************************	***************************************			
Procure Remedial Contractor	57ed	12/6/94	2/1/95		E						ļ			-			The state of the s					H-111011 G-11111 A			
Mobilize	28ed	2/1/95	3/1/95		-												***************************************		***************************************	-	-				
Conduct Soil Remedial Action	183ed	3/1/95	8/31/95					1							_		-								-
Soil Remediation Report	30ed	8/31/95	9/30/95											-											
Submit Soil Remediation Report	0ed	9/30/95	9/30/95					And the second section of the		-			***************************************	*			***************************************			•				***************************************	
RD/RA GROUNDWATER	303ed	2/1/94	12/1/94		<u> </u>	<u> </u>							-					***							
Draft Amendment to RD Work Plans and RA Work Plans	21ed	6/1/94	6/22/94		1		reproduction and the control					÷													
Submit Draft RD Amendment Package	0ed	6/22/94	6/22/94	•											,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			*						:	
Government Review	91ed	6/22/94	9/21/94	-		i.																77			
Prepare Final Amendment to RD Work Plans and RA Work Plans	14ed	9/21/94	10/5/94					+	1																
Submit Final Design Amendment Package	0ed	10/5/94	10/5/94					*							A	7		7	***************************************		***************************************				
Amend OBG Contract	52ed	10/5/94	11/26/94					-	-	1									1	4	***				
Initiate Final RA Construction for Groundwater	90ed	11/26/94	2/24/95																			.,,			

4-3

Table 4 - 1: Remedial Design/Remedial Action Site Management Schedule Sites 21, 24, and 78 (Operable Unit No. 1), MCB Camp Lejeune, NC

	T			15	94											1	995								
Activity	Days	Start	Finish	J	J	A	S	0	N	D	J	F	M	A	M	J	J	A	8	0	N	D	J	F	<u> M</u>
INITIATE GROUNDWATER REMEDIATION	0ed	2/24/95	2/24/95						V December 1			4		nu ki arangan						4					
Quarterly Monitoring Report	0ed	6/1/95	6/1/95				-		7244111						•	\rightarrow					·				
Quarterly Monitoring Report	0ed	9/1/95	9/1/95													1			\						

Table 4 - 2: Remedial Design/Remedial Action Site Management Schedule Sites 6, 9 and 82 (Operable Unit No. 2), MCB Camp Lejeune, NC

				Г	l	994											19	95									
Task	Days	Start	Finish	May	Jun		Aug	Sep	Oct	Nov	Dec	Jan	Feb	Маг	Арг	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
Prepare Draft RA Work Plan	31ed	5/31/94	7/1/94																							ĺ	
Submit Draft RA Work Plan	0ed	7/1/94	7/1/94		•	•																					
Government Review	87ed	7/5/94	9/30/94																								
Prepare Final RA Work Plan	21ed	10/3/94	10/24/94		and the second s								and the same of th														
Submit Final RA Work Plan	0ed	10/24/94	10/24/94						•																		1
Prepare Final RD Plans and Specifications	121ed	5/31/94	9/29/94	:						1			-									-	The second secon				
RA Construction Prepared	331ed	11/24/94	10/21/95				,										-			<u> </u>							
Initiate Soil RA	0ed	11/29/94	11/29/94							•						-											
Initiate Groundwater RA	0ed	12/7/94	12/7/94								•				-	-		-							f		1
O & M Period	139ed	8/31/95	1/17/96			-				and the control of th	-						-				-	-					
Prepare Final Report	11ed	1/18/96	1/29/96				At the second							***************************************	1										L		

Table 4 - 3: Remedial Investigation/Feasibility Study Site Management Schedule Sites 41, 69 and 74 (Operable Unit No. 4), MCB Camp Lejeune, NC

				г—		-					100										100					···-					 				<u></u> ,		
Task	Days	Start	Finish	0 1	V D	٠,	F	М	Δ		1994		•	0	N		ī	; M	Δ	М	199		A S	_	N	7	ī	F.	M	1 N	996			0 8	<u> </u>	Ļ	
RI Field Investigation	442ed		2/13/95	1	Ì	Ĺ	Ì	141		102 3		Ī	Ĺ		Π	Ĭ	I	IVA	T A	IVI	•	1	1	T	Ĥ	٦	j		W1 2	3 W	-	Ĥ	3 ,			j	
Mobilization	30ed	11/28/93	12/28/93																		7			-							 						
Field Investigation	60ed	12/28/93	2/26/94							:								Appropriate Photographics		***************************************							- Annual Control of the Control of t										
Data Analysis/Validation	116ed	12/28/93	4/23/94							:		· · · · · · · · · · · · · · · · · · ·															-										
Data Evaluation	42ed	4/23/94	6/4/94								:						-		-	regional de la company	:									i							
Prepare Preliminary Draft RI	42ed	6/4/94	7/16/94					-			_											-	-						-		-						
Submit Preliminary Draft RI	0ed	7/16/94	7/16/94				,,,,,			1	4						-			4,144							***************************************	-						THE PERSON NAMED IN COLUMN 1			
LANTDIV Review	30ed	7/16/94	8/15/94							1		_						-									-						-				
Prepare Draft RI	30ed	8/15/94	9/14/94		-		4	-		1			_									***************************************						1	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,								
Submit Draft RI	0ed	9/14/94	9/14/94		-		1		*				•				-			A COLOR		-	-				***************************************						-				
Agency Review	60ed	9/14/94	11/13/94					-		!														4			-							-			
Prepare Draft Final RI	60ed	11/13/94	1/12/95					-								4																	- Mercula Company				
Submit Draft Final RI	0eđ	1/12/95	1/12/95				***************************************	***************************************	1									management of the borners	-	***************************************	1						-										į
Agency Review	30ed	1/12/95	2/11/95				***										4	-		***************************************	and the second of the												***************************************				
Prepare Final RI	30ed	2/11/95	3/13/95					-	,																												
Submit Final RI	0ed	3/13/95	3/13/95							•	-							*	-		:	-															ĺ

4-6

Table 4 - 3: Remedial Investigation/Feasibility Study Site Management Schedule Sites 41, 69 and 74 (Operable Unit No. 4), MCB Camp Lejeune, NC

										199	94									199:										199	96							
Task	Days	Start		0 1	V D	J]	F N	ſ A	М	J	J.	A S	0	N	D	J F	M	A	M	J J	A	S	0	N	D	J	F N	ΛA	M	J	J A	A S	0	N	D	J	F	M
Prepare Draft FS /PRAP	30ed	9/12/94	10/12/94										ĺ				7										l				-							
Submit Draft FS/PRAP	0ed	10/12/94	10/12/94										•				-														*** M M. **************************							
Agency Review	60ed	10/12/94	12/11/94			***************************************				:																Ì												
Prepare Draft Final FS/PRAP	60ed	12/11/94	2/9/95			1					:																											
Agency Review	30ed	2/9/95	3/11/95			***************************************		i	i				7				-				:						-											
Prepare Final FS/PRAP	30ed	3/11/95	4/10/95					-			•																-					-						
Public Comment Period	30eđ	4/17/95	5/17/95					-																			-											
Prepare Draft ROD	14ed	11/12/94	11/26/94																																			
Submit Draft ROD	0ed	11/26/94	11/26/94						*					•																								
Agency Review	59ed	11/26/94	1/24/95		***************************************												-			-			***************************************					-										
Prepare Draft Final ROD	60ed	1/24/95	3/25/95					-	1								<u>_</u>			MM7 M																		
Submit Draft Final ROD	0ed	3/25/95	3/25/95									:					1																					
Agency Review	30ed	3/25/95	4/24/95			-											1			***************************************	***************************************																	
Prepare Final ROD	30ed	4/24/95	5/24/95						-		:							ı										-								İ		
Submit Final ROD	0ed	5/24/95	5/24/95	***************************************			-				į			-					♦		***************************************						7											
Prepare Draft RD Work Plan	35ed	5/29/95	7/3/95									:															-											
Submit Draft RD Work Plan to Agencies	0ed	7/3/95	7/3/95																	•	>		Ý															
Agency Review	60ed	7/3/95	9/1/95				-	***************************************													+																	
Prepare Draft Final RD Work Plan	60ed	9/1/95	10/31/95				, L																	4					***************************************									
Submit Draft Final RD Work Plan	0ed	10/31/95	10/31/95						1			1											•									1						
Agency Review	30ed	10/31/95	11/30/95						-												-	**************************************								***************************************			4		***************************************			
Prepare Final RD Work Plan	30ed	11/30/95	12/30/95		1							-						-											***************************************	A CONTRACTOR OF THE CONTRACTOR								
Submit Final RD Work Plan	0ed	12/30/95	12/30/95				-				i							-							1		The state of the s		-									
Prepare 30% Design/Draft Final Design Report	105ed	1/1/96	4/15/96								;												i				-	4										

4-1

Table 4 - 3: Remedial Investigation/Feasibility Study Site Management Schedule Sites 41, 69 and 74 (Operable Unit No. 4), MCB Camp Lejeune, NC

				Γ		1					199	4										199	5					T					199	6					\perp		
Task	Days	Start	Finish	0	N I) J	F	M	A	M	J j	1	A S	0	N	D	J	F	M	Ā	M	J	J	A	S (0 1	N I)]	F	M	ΙΑ	M	J .	J	A S	3 (5 1	1 L)]	F	M
Submit 30% Design/Draft Final Design Report	0ed	4/15/96	4/15/96											-											-						•										
Agency Review	53ed	4/15/96	6/7/96		1																								ĺ				1		***************************************	***************************************	-	1		de anno	
Prepare 90% Design/Draft Final Design Report	60ed	6/7/96	8/6/96		***************************************							1										AND DESCRIPTION OF THE PARTY OF		-							-				-	***************************************	***************************************	4		formation and the second	
Submit 90% Design/Draft Final Design Report	0ed	8/6/96	8/6/96																		-	:													>						
Agency Review	30ed	8/6/96	9/5/96																				-											l							
Prepare Final Design/Final Design Report/Final RA Work	30ed	9/5/96	10/5/96																											1					1					:	
Submit Final Design/Final Design Report/Final RA Work	0ed	10/5/96	10/5/96									•							***************************************	***************************************				-												•	>				
Procure Remediation COntractor	70ed	10/7/96	12/16/96		1						:								1											and the second field and	1					1	4	4			
Begin Construction (Mobilization)	0ed	12/16/96	12/16/96											-					7 min. (but 00010700	•		***************************************		***************************************											History and the second second			1			

Table 4 - 4: Remedial Design/Remedial Action Site Management Schedule Site 2 (Operable Unit No. 5), MCB Camp Lejeune, NC

				1	994						
Activity	Days	Start	Finish	June	July	August	September	October	November	December	January
Conduct Time Critical Removal Action - Soils	123ed	6/29/94	10/30/94								
Post-Construction Submittals	31ed	10/30/94	11/30/94								<u> </u>
Submit Post-Construction Submittals	0ed	11/30/94	11/30/94		**************************************		described to the control of the cont				

Table 4 - 5: Remedial Investigation/Feasibility Study Site Management Schedule Sites 36, 43, 44, 54, and 86 (Operable Unit No. 6), MCB Camp Lejeune, NC

	, 				Γ				19	95									199	96									199	7				
Activity	Days	Start	Finish	N D	7	F	M A	M	J		A 5	s c	N	D	J :	F I	M A	M			A	S C	N	D	J	F	M A	M	J J		S	0	N	D
Submit Final RI/FS Project Plans	0ed	12/5/94	12/5/94	•						1																								
Notice to Proceed	0ed	1/4/95	1/4/95	4	•					4						***************************************							***************************************											
Mobilization/Subcontractor Procurement	33ed	1/4/95	2/6/95							:			-			***************************************	1			-			***************************************											
Field Investigation	63ed	2/6/95	4/10/95	:		4	-												The state of the s	-		***************************************	***************************************											
Sample Analysis/Validation	147ed	2/8/95	7/5/95			4				ı I										-			1											
Data Evaluation	10ed	7/5/95	7/15/95	:				-																-										
Risk Assessment	18ed	7/15/95	8/2/95			-				-								-			***************************************							-			and plants			
Preliminary Draft RI Report	42ed	6/21/95	8/2/95				***************************************													-														
Comment Period	28ed	8/2/95	8/30/95			***************************************		-		,							***************************************													***************************************				
Draft RI	28ed	8/30/95	9/27/95			*	***************************************		***************************************						***************************************																			
Comment Period	60ed	9/27/95	11/26/95					4			7	-	+					-												at opposite the same				
Draft Final RI Report	60ed	11/26/95	1/25/96	1 7							-						-	-		-										and the same was the same and				
Comment Period	30ed	1/25/96	2/24/96								1	and of the passed in		Albahaman dalah			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,													Constitution of the Consti	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			
Final RI	30ed	2/24/96	3/25/96				-	+			1						-	1												er e com amendia and				
Preliminary Draft FS/PRAP	72ed	9/1/95	11/12/95				1				-	+	+			l														AND TABLES OFFICE OFFI				
Comment Period	28ed	11/12/95	12/10/95		-	-	***************************************				1		-	-							1									***************************************				
Draft FS/PRAP	28ed	12/10/95	1/7/96					-			L			-																				i
Comment Period	60ed	1/7/96	3/7/96					***************************************					de-,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			4				1														i
Draft Final FS/PRAP	60ed	3/7/96	5/6/96			***************************************						-					_	4				Name and Address of the Address of t												
Comment Period	30ed	5/6/96	6/5/96	1		-					,	1	and a deliberation of the second						+		1										-		•	į
Final FS/PRAP	30ed	6/5/96	7/5/96					4					***************************************							I	-		-				-							
Public Comment Period	31ed	7/12/96	8/12/96									1	Para and Par			***************************************						***************************************	***************************************					-						
Preliminary Draft ROD	28ed	12/15/95	1/12/96	100												-				1								-						
Comment Period	28ed	1/12/96	2/9/96																														+	ĺ

Mh. 8/91.

15 Mar.

Table 4 - 5: Remedial Investigation/Feasibility Study Site Management Schedule Sites 36, 43, 44, 54, and 86 (Operable Unit No. 6), MCB Camp Lejeune, NC

				T							19	95											1996	5										1	997					
Activity	Days	Start	Finish	N	D	J	F	M	A	M	J	I	Α	S	0	N	D	J I	F 1	M A	4 l	ЛJ	J	I	S	C	N	1 1) ;	F	M	ſ.A	M	J	J	A	S	0	N	D
Draft ROD	28ed	2/9/96	3/8/96															, 1	-	-									T									. —		
Comment Period	60ed	3/8/96	5/7/96															i	ı											-										
Draft Final ROD	30ed	5/7/96	6/6/96						***************************************									:			1																	:		1
Comment Period	30ed	6/6/96	7/6/96							1						***************************************		-					-			-				-										
Final ROD	60ed	7/6/96	9/4/96																	:				į.															:	
Remedial Design	380ed	9/4/96	9/19/97																	,							_	-		4	-				_			:		
Procure RA Contractor	70ed	9/19/97	11/28/97							1											-						1	-												4
Initiate Remedial Action	0ed	11/28/97	11/28/97				***************************************	THE PARTY OF THE P	1										-			-			1	-	***************************************							-	***************************************				•	•

Table 4 - 6: Remedial Investigation/Feasibility Study Site Management Schedule Sites 1, 28, and 30 (Operable Unit No. 7), MCB Camp Lejeune, NC

	,																																		
Task	Days	Start	Finish	F	M A	3.4		994 J	Δ	9	0	N	$\frac{D}{\Box}$	ī	F N	<u> </u>	3.4		995 J	Δ	S	_	N	ᆛ		F N	<u>, , , , , , , , , , , , , , , , , , , </u>	A M		996 J	A	2		N	D
Notice to Proceed	Days 0ed	2/25/94	2/25/94	4	IVI P	1VI	1		<u> </u>	3		IN	<u>u</u>	,	- N	1	10/	-	-	A	٥	3	T	T	-	<u> </u>	1	1 IV		,		U	<u>~</u>	<u></u>	<u></u>
Field Investigation	63ed	3/14/94	5/16/94				***************************************		***************************************												Total (cylina)		-			***************************************								***************************************	
Sample Analysis / Validation	119ed	3/14/94	7/11/94																1						7	***************************************						-		***************************************	
Data Evaluation	28ed	7/11/94	8/8/94		-														: :																
Risk Assessment	49ed	8/8/94	9/26/94					:								7			i							To part of the latest of the l				-					
Draft RI	56ed	9/26/94	11/21/94	-	1							.	Ì		-						,	-				.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,									
Comment Period	60ed	11/21/94	1/20/95	-	***************************************	***************************************										***************************************						1		-	-					,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,					
Draft Final RI Report	60ed	1/20/95	3/21/95	***************************************											-	1			*																
Comment Period	30ed	3/21/95	4/20/95	***************************************	-	-									-															-		7117111111			
Final RI	30ed	4/20/95	5/20/95		-										-	-			1									A seed to be a seed of the see				To Physical agency			
Draft FS / PRAP	30ed	11/21/94	12/21/94					-					,	-			Processing Printer Bro															-			
Comment Period	61ed	12/21/94	2/20/95													-			:			-			***************************************		-				***************************************			***************************************	
Draft Final FS / PRAP	60ed	2/20/95	4/21/95				-					111111111111111111111111111111111111111			_				:			***************************************			-	***************************************					7		***************************************		
Comment Period	30ed	4/21/95	5/21/95											-			4								1										
Final FS / PRAP	30ed	5/21/95	6/20/95			-	-					- Partition of the Partition						بله					-		-									***************************************	
Public Comment Period	30ed	6/27/95	7/27/95		1													-		1			,		4										
Draft ROD	28ed	1/13/95	2/10/95												1				•														-		
Comment Period	60ed	2/10/95	4/11/95				-																***************************************		-										
Draft Final ROD	60ed	4/11/95	6/10/95			***************************************	***************************************			,				***************************************											***************************************	and the same of th						***************************************			
Comment Period	30ed	6/10/95	7/10/95									***************************************		**************************************	-	-									***************************************	**************************************									
Final ROD	30ed	7/10/95	8/9/95											1			and the street,					-	-		***************************************							William Property of the Control of t			
Remedial Design	380ed	8/9/95	8/23/96				***************************************								***************************************	-										***************************************									
Procure RA Contractor	70ed	8/23/96	11/1/96				***************************************												1				-		-			-							
Initiate RA	0ed	11/1/96	11/1/96			-											***************************************					***************************************				-				A PARTIE DE LA PAR			•	•	

Table 4 - 7: Remedial Investigation/Feasibility Study Site Management Schedule Site 16 (Operable Unit No. 8) MCB Camp Lejeune, NC

				*,										Leje																								
		_		1994						Ļ					19					· · ·	\prod_{i}						996			_	N 1 1	\mathcal{I}	, ,	2 1		17		997
Task Notice to Proceed	Days 0ed	Start 6/17/94	Finish	JJ	A	S	0	N	D	7	F	M	A	M	J 	J	A	8	<u>U</u>	N]	D .	F	M	_ <u>A</u>	M	J	J	<u>A</u>	<u>8</u>	<u> </u>	N I	, ,	, k	<u> </u>	A A	M	7	_ _
	Jea		6/17/94														,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,					-											1					
Mobilization	14ed	10/1/94	10/15/94				-												1	1						4												1
Environmental Field Investigation	65ed	10/17/94	12/21/94	100		1		+	+-			-					,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		:					-														
Sample Analysis/Validation	98ed	10/24/94	1/30/95				4	+	+	+			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,															,					7					
Data Evaluation	28ed	1/30/95	2/27/95	***************************************															2	į																		
Risk Assessment	56ed	1/30/95	3/27/95					-						***************************************						-																		
Preliminary Draft RI Report	53ed	3/9/95	5/1/95									=	+									-				-												
Comment period	30ed	5/1/95	5/31/95																																			
Draft RI Report	30ed	5/31/95	6/30/95																																-			
Comment period	60ed	6/30/95	8/29/95		***************************************		***************************************												1						-			4										
Draft Final RI Report	60ed	8/29/95	10/28/95		**************************************		-	-									Í							-									***************************************					
Comment Period	30ed	10/28/95	11/27/95				4	***************************************			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	-										***************************************			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,								will proportion white	-				
Final RI	30ed	11/27/95	12/27/95								-											-													A			
Prelilminary Draft FS/PRAP	49ed	4/12/95	5/31/95																	1													San and the san an	***************************************	7			
Comment Period	28ed	5/31/95	6/28/95		-	***************************************																											T-MAN COMPANY	-	Parameter of the Parame			
Draft FS/PRAP	30ed	6/28/95	7/28/95			***************************************							***************************************																						All Management of the			
Comment Period	60ed	7/28/95	9/26/95									described of the second				1										-									***************************************			
Draft Final FS/PRAP	60ed	9/26/95	11/25/95				1					and the same of th											,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			-												
Comment Period	30ed	11/25/95	12/25/95			*,	1						,															-										
Final FS/PRAP	30ed	12/25/95	1/24/96		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			-						-													.,,									-		
Public Comment Period	31ed	1/31/96	3/2/96					*	-																***************************************		***************************************		-						THE PARTY NAMED IN COLUMN 2 IN	-		***************************************
Preliminary Draft ROD	21ed	6/3/95	6/24/95																			-		***************************************		***************************************			***************************************	***************************************								
Comment Period	28ed	6/24/95	7/22/95												I					-					***************************************				-	***************************************		ļ						***************************************

Table 4 - 7: Remedial Investigation/Feasibility Study Site Management Schedule
Site 16 (Operable Unit No. 8)
MCB Camp Lejeune, NC

	Г			19	94					\top					1	995					$\neg T$					199	96					$oxed{\mathbb{T}}$					19	97
Task	Days	Start	Finish	J	J	A	S	0 1	N I)]	I	FN	M A	4 N	1 J	J	Ā	S	0	N	D .	J F	M	A	M	J	J ,	A :	3 (<u>)</u>	N D	J	F	M	A	M		<u>J</u>
Draft ROD	27ed	7/22/95	8/18/95							ŀ			17														ļ				-							-
Comment Period	60ed	8/18/95	10/17/95							i				-	1	-																						
Draft Final ROD	60ed	10/17/95	12/16/95							ļ	-										•																	
Comment Period	30ed	12/16/95	1/15/96																							i												
Final ROD	60ed	1/15/96	3/15/96																	-			+															:
Remedial Design	380ed	3/15/96	3/30/97						:															<u> </u>					-	-	+	+		+				
Procure RA Contractor	70ed	3/30/97	6/8/97		Andrew Company									-		ered. H semantish	1													-						-		
Initiate RA	0ed	6/8/97	6/8/97		4				1																												*	

Table 4 - 8: Remedial Investigation/Feasibility Study Site Management Schedule Sites 65 and 73 (Operable Unit No. 9), MCB Camp Lejeune, NC

	ТТ			ı		1994				-т				10	995				- T				10	96						- <u></u>			997			7
Task	Days	Start	Finish	M	A M	J J		S	O N		J	F M	A	M J		A	s c	N.	\mathbf{D}^{\perp}	F	М	A N			A 5	s o	N	D	J F	M	A 1			A	S O I	N
RI/FS Project Plans	296ed	3/21/94	1/11/95		<u> </u>				<u> </u>	$\tilde{\square}$									Ť	Ī		Ī		Ì				Ī		T						٦
Prepare Prelim Draft RI/FS Project	60ed	3/21/94	5/20/94		L						-					and the second							-		***************************************	***************************************										
Submit Prelim Draft RI/FS Project Plans	0ed	5/20/94	5/20/94		♦			***************************************	-							:	:					-														
LANTDIV Review	28ed	5/20/94	6/17/94													ì	. *						i		1								! !			
Prepare Draft RI/FS Project Plans	28ed	6/17/94	7/15/94			-										:																				
Submit Draft RI/FS Project Plans	0ed	7/15/94	7/15/94			1																-			-											
Agency Review	60ed	7/15/94	9/13/94			I			7			***************************************		1																						
Prepare Draft Final RI/FS Project Plans	60ed	9/13/94	11/12/94					4	4													-	1		-				***************************************							
Submit Draft Final RI/FS Project Plans	0ed	11/12/94	11/12/94						•								1									-						Transport 1984 -				
Agency Review	30ed	11/12/94	12/12/94		4									-			İ								the state of the state of	-			***************************************			-				
Prepare Final RI/FS Project Plans	30ed	12/12/94	1/11/95		Andready of the Parket						1			-			:									-										
Submit Final RI/FS Project Plans	0ed	1/11/95	1/11/95											***************************************																						
Notice to Proceed	0ed	1/30/95	1/30/95		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,						•	•	***************************************	man and a second			A COMPANIENT OF THE PARIENT OF THE P															-			· · · · · · · · · · · · · · · · · · ·	
Mobilization	28ed	1/30/95	2/27/95														:								,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,											
Environmental Field Investigation	65ed	2/27/95	5/3/95	***************************************												100000000000000000000000000000000000000									-											
Sample Analysis/Validation	120ed	3/1/95	6/29/95																:																	
Data Evaluation	28ed	6/29/95	7/27/95				4											1																	ATTENDED TO A STATE OF THE STAT	
Risk Assessment	35ed	7/27/95	8/31/95		E-104 FE E-1050		2		:			•								-												1				
Preliminary Draft RI Report	56ed	7/27/95	9/21/95	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	-																								-							
Comment Period	30ed	9/21/95	10/21/95									À		-	4					1	***************************************		***************************************													
Draft RI Report	30ed	10/21/95	11/20/95						-					-																					40	
Comment Period	60ed	11/20/95	1/19/96						***								***************************************								•		+									
Draft Final RI Report	60ed	1/19/96	3/19/96						***************************************		-	-						-					-												Annual Company	
Comment Period	30ed	3/19/96	4/18/96					,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			***************************************	**************************************						-					***************************************							1					te effe commenter to the	l

Table 4 - 8: Remedial Investigation/Feasibility Study Site Management Schedule Sites 65 and 73 (Operable Unit No. 9), MCB Camp Lejeune, NC

		·····				400 1																									400=			
Task	Days	Start	Finish	N/ A		1994 J J		8 6	N NT	$\overline{\mathbf{n}}$	7 E		A 1	19			^	N D	J	E 1/4	Α.		996	Α (3 0	λt	<u> </u>	E	11	A M	1997 J J		s o	N
Final RI	30ed	4/18/96	5/18/96	M A	IVI		T I	3 (N		<u> </u>	IVI	<u> </u>	VI J	Ť			1		100	A	IVI 3	Ţ	A	1	IN	Ť	T	171 2	·	,,		3 0	٦
Preliminary Draft FS/PRAP	42ed	9/21/95	11/2/95								***************************************														H-141-14								***************************************	
Comment Period	28ed	11/2/95	11/30/95												-																			
Draft FS/PRAP	28ed	11/30/95	12/28/95					:							and the second		1,000					-			***************************************			***************************************					***************************************	
Comment Period	60ed	12/28/95	2/26/96								TOTAL VINCENSIA																							
Draft Final FS/PRAP	60ed	2/26/96	4/26/96									***************************************		Í	-					-					***************************************								***************************************	
Comment Period	30ed	4/26/96	5/26/96						-				1			e see al annual																	and the state of t	
Final FS/PRAP	30ed	5/26/96	6/25/96																															
Public Comment Period	30ed	7/1/96	7/31/96								ale control to the co							-															***************************************	
Preliminary Draft ROD Comment Period	7ed 28ed	11/2/95 11/9/95	11/9/95 12/7/95														1																***************************************	
Draft ROD	28ed	12/7/95	1/4/96						-								1			***************************************														
Comment Period	60ed	1/4/96	3/4/96										,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		4													***************************************						
Draft Final ROD	60ed	3/4/96	5/3/96										American Control of the Control of t			4												-						
Comment Period	83ed	5/3/96	7/25/96					-					-	-		***************************************		***************************************	4**************************************															
Final ROD	30ed	7/25/96	8/24/96					***************************************	Migration 1971 Property and						A 17													***************************************				***************************************		
Remedial Design	380ed	8/24/96	9/8/97								tite Constitution of the C									Andrew programme and the state of	***************************************	-					+							
Procure RA Subcontractor	70ed	9/8/97	11/17/97																		1.1111111111111111111111111111111111111									11				•
Initiate RA	0ed	11/17/97	11/17/97					-												-														•

50

Table 4 - 9 Remedial Investigation/Feasibility Study Site Management Schedule Site 35 (Operable Unit No. 10) - MCB Camp Lejeune, NC

	1		· · · · · · · · · · · · · · · · · · ·	Γ					1994	<u> </u>					<u> </u>		199	5							199	5							199	97		
Task	Days	Start	Finish	M A	MJ	J.	A S		N D	J	F M	A	M J	J	A S	0			F	M A	M	JJ	Α	s o	N) j	F	M A	Μ.	J	A	s o	N	DI	F	M.
Notice to Proceed	Oed	3/14/94	3/14/94										-															1					-			
Field Investigation	42ed	4/11/94	5/23/94						***************************************															-												
Sample Analysis/Validation	84ed	4/11/94	7/4/94								Annual section of the		Andrew Company of the Party of							1			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	, passatiri inpassinet								7				
Data Evaluation	21ed	7/4/94	7/25/94				***************************************				1													-						1						
Risk Assessment	70ed	7/25/94	10/3/94			 	-				H-1111-111 P64											***************************************						:								
Draft RI Report	28ed	10/3/94	10/31/94	-									-		-									-												
Comment Period	60ed	10/31/94	12/30/94						+																							arri (saassa aliin coquin				
Draft Final RI Report	60ed	12/30/94	2/28/95																																	
Comment Period	30ed	2/28/95	3/30/95								-																					-			Andrews of the same	
Final RI	30ed	3/30/95	4/29/95																			Ì										A CONTRACTOR OF THE CONTRACTOR				
Draft FS/PRAP	28ed	10/31/94	11/28/94																													-				
Comment Period	60ed	11/28/94	1/27/95						-																											
Draft Final FS/PRAP	60ed	1/27/95	3/28/95		***************************************						1									,												-				
Comment Period	30ed	3/28/95	4/27/95		***************************************																								***************************************			-			-	
Final FS/PRAP	30ed	4/27/95	5/27/95												-													-	***************************************							
Public Comment Period	30ed	5/27/95	6/26/95					THE COURT OF THE C																					***************************************							
Draft ROD	21ed	1/5/95	1/26/95		.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,										***************************************									-												
Comment Period	60ed	1/26/95	3/27/95				***************************************																	-												***************************************
Draft Final ROD	60ed	3/27/95	5/26/95				110				,								-			-						Water Committee		Harris House Harris Harri Harri Harris Harris Harri Harris Harris Harris Harris Harris Harris Harris Harris Harris						
Comment Period	30ed	5/26/95	6/25/95				-											-	-											Partie of States of States of States					and the second second	
Final ROD	14ed	6/25/95	7/9/95																-									-							and the same	
Remedial Design	1d	7/10/95	7/10/95											1														Married (Vitable) in the							-	
Notice to Proceed	0ed	7/10/95	7/10/95				-		-					•										-				Al orange of the second		4		-				
Prepare Draft RD Work Plan	35ed	7/10/95	8/14/95																									1		4-						

Table 4 - 9 Remedial Investigation/Feasibility Study Site Management Schedule Site 35 (Operable Unit No. 10) - MCB Camp Lejeune, NC


							Dice		(Op.		C 011	4. 14	0. 10	/) - I	,101	Our	np L	Jean	10, 1																
										1994								95							199								997		
Task	1	Days	Start	Finish	M A	М.]]	A S	0	N D	J	F M	A	ΜJ	J	A S	0 1	D	J F	M	A M	J.	A	S C	N	DΊ	FA	A A	ΜJ	1 /	A S	0 1	Į D	J F	M A
Submit Draft RD Work Agencies	k Plan to	0ed	8/14/95	8/14/95								İ																						i	
Agency Review		60ed	8/14/95	10/13/95																														:	
Prepare Draft Final RI) Work Plan	60ed	10/13/95	12/12/95													-													Comments Marrow					
Submit Draft Final RD	Work Plan	0ed	12/12/95	12/12/95														•																	
Agency Review		30ed	12/12/95	1/11/96							-								1										-						
Prepare Final RD Wor	k Plan	30ed	1/11/96	2/10/96								1						-	-	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,							W. vand 100 mark		THE COLUMN TWO IS NOT THE COLUMN TWO IS NOT						
Submit Final RD World	k Plan	0ed	2/10/96	2/10/96								***************************************							•										-						
Conduct Treatability S	itudy	42ed	2/10/96	3/23/96										-																				:	
Prepare 30% Design/D Report/Draft RA	Draft Design	60ed	3/23/96	5/22/96						***************************************		American Constitution of the Constitution of t							Winds - Little Office of		4														
Report/Draft RA Submit 30% Design/D Report/Draft RA	raft Design	0ed	5/22/96	5/22/96																	4														
Agency Review		50ed	5/22/96	7/11/96		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,													The state of the s		1	4										***************************************		Total Passage Control of the Control	
Prepare 90% Design/D Report/Draft RA	Oraft Design	60ed	7/11/96	9/9/96																	***************************************							-						And the second second	***************************************
Submit 90% Design/D Report/Draft RA	raft Design	0ed	9/9/96	9/9/96			-					4							-																
Agency Review		30ed	9/9/96	10/9/96																	***************************************													-	
Prepare Final Design/I Report/Final RA Work		30ed	10/9/96	11/8/96						Principle of the Control of the Cont		****				marrian			1																
Submit Final Design/F Report/Final RA Work	inal Design	0ed	11/8/96	11/8/96									1				-				-														
Procure Remediation (70ed	11/8/96	1/17/97						-		-				-										+								1	
Begin Construction (M	fobilization)	0ed	1/17/97	1/17/97																						•								-	
Remedial Design		380ed	1/17/97	2/1/98								,									-					1					_				
Procure RA Contracto	r	70ed	2/1/98	4/12/98																											-				4
Initiate RA		0ed	4/12/98	4/12/98															-																1

蓋

Table 4 - 10: Remedial Design/Remedial Action Site Management Schedule Interim Remedial Action (IRA) RI/FS Schedule, Site 35 (Operable Unit No. 10), MCB Camp Lejeune, NC

	T									1994									
Task	Days	Start		Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
Notice to Proceed	0ed	7/1/94	7/1/94		♦		1												
Prepare Draft 60% Design	75ed	7/1/94	9/14/94					ener conjugate same	anna dale depleta, a subdela a								Value parties of the part	**************************************	-
Submit Draft 60% Design	0ed	9/14/94	9/14/94						AMBREDO PROPERTY.								and the second		
Government Review	27ed	9/14/94	10/11/94			1	1	_	TO A STATE OF THE PARTY OF THE	1		:	Total State of the		!			£	
Draft Final 100% Design	21ed	10/11/94	11/1/94													4		1000	
Submit Draft Final 100% Design	0ed	11/1/94	11/1/94		-		1		•	-				-			August and the second of the s		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
Government Review	13ed	11/1/94	11/14/94																
Final 100% Design	14ed	11/14/94	11/28/94			anishin china									· portional in the control of the co			414	
Submit Final 100% Design	0ed	11/28/94	11/28/94							•									
Procure RA Subcontractor	35ed	11/28/94	1/2/95				V 194			-	4								
Prepare Draft RA Work Plan	21cd	1/2/95	1/23/95									A CALLES					į		
Submit Draft RA Work Plan	0ed	1/23/95	1/23/95								1	>			The second secon			, the day,	Action to the second se
Government Review	21ed	1/23/95	2/13/95		as the company of the		Market Case					_							6 p
Prepare Final RA Work Plan	14ed	2/13/95	2/27/95		parameter under the		, a delicate de la constante d			Human Land Million									
Submit Final RA Work Plan	0ed	2/27/95	2/27/95		411111111111111111111111111111111111111		71,000	-					♦			****		The product of the last	7
IRA Construction	116ed	3/6/95	6/30/95			2		district of the second				-		1				1	
Post RA Report	61ed	6/30/95	8/30/95			i					1	4	İ						

Table 4 - 11 Remedial Investigation/Feasibility Study Site Management Schedule
Sites 7 and 80 (Operable Unit 11)
MCB Camp Lejeune, North Carolina




4-20

· [編]

Table 4 - 11 Remedial Investigation/Feasibility Study Site Management Schedule
Sites 7 and 80 (Operable Unit 11)
MCB Camp Lejeune, North Carolina

	T 1			1	994						\top						1995	5					T					19	996											
Task	Days	Start	Finish	J	J	Α	S	0	Ñ	D	J]	F	М	A :	M J	J	A	S	О)]	1 D	J	F	M	A	M	J	J	Ā	S	0	N	D	J	F	M	A	M	J
Preliminary Draft ROD	21ed	6/3/95	6/24/95		Ī																																			
Comment Period	28ed	6/24/95	7/22/95								-	-						 				-												,						
Draft ROD	27ed	7/22/95	8/18/95																-												-									
Comment Period	60ed	8/18/95	10/17/95		:					-				•							1					1							-							
Draft Final ROD	60ed	10/17/95	12/16/95		1																												-							
Comment Period	30ed	12/16/95	1/15/96																	-			_	1																
Final ROD	60ed	1/15/96	3/15/96										-			:				-		***************************************		4	+							-								
Remedial Design	380ed	3/15/96	3/30/97			!																			1	+		-			Ļ	-								
Procure RA Contractor	70ed	3/30/97	6/8/97				-			-					1		H-11700000000000000000000000000000000000				-																			
Initiate RA	0ed	6/8/97	6/8/97		!										:	1	-				-																			•

Table 4 - 12 Remedial Investigation/Feasibility Study Site Management Schedule
Site 3 (Operable Unit 12)
MCB Camp Leieune, North Carolina



この 歴 一種へ

Table 4 - 12 Remedial Investigation/Feasibility Study Site Management Schedule
Site 3 (Operable Unit 12)
MCB Camp Lejeune, North Carolina

				199	94					T					1995	;									19	96										1
Task	Days	Start	Finish	J	J	A S	0	N	D	J	F	M	Α	M .	J J	A	S	0	N	D	J F	M	A	M	J	J	Α	S	O N	D	J	F	M .	A ì	M J	4
Draft ROD	27ed	7/22/95	8/18/95									i		-																						
Comment Period	60ed	8/18/95	10/17/95					-																										:		
Draft Final ROD	60ed	10/17/95	12/16/95		7		and the second second																						1			9				
Comment Period	30ed	12/16/95	1/15/96		-						1								:									:								
Final ROD	60ed	1/15/96	3/15/96			-	-		***************************************						***************************************							+	-													
Remedial Design	380ed	3/15/96	3/30/97		Miles Comment of the																		+	-						-				:		
Procure RA Contractor	70ed	3/30/97	6/8/97					1	4		7	•	-				7				***************************************	-						-							_	
Initiate RA	0ed	6/8/97	6/8/97																																1	<u> </u>

Table 4 - 13 Remedial investigation/Feasibility Study Site Management Schedule Site 63 (Operable Unit No. 13), MCB Camp Lejeune, NC

								1995										1996	;				1997													
Task	Days	Start	Finish	J F	M	A	M J	J	Α	S	0 1	4 D	J	F	M	A i	M .	J	A	S	0	N	D	J]	F 1	M A	A N	1 J	J	A	S	0	N I) J	F	M
RI/FS Project Plans	212d	1/15/95	8/14/95										T											T	T								1.	Т		
Prepare Prelim Draft RI/FS Project Plans	60ed	1/15/95	3/16/95						T		NATIONAL PROPERTY OF THE PARTY									;									The same of the sa		-					
Submit Prelim Draft RI/FS Project Plans	0ed	3/16/95	3/16/95	the state of the s	•					:									:	1					İ				1							
LANTDIV Review	28ed	3/16/95	4/13/95														-			į						-	-		The second secon							
Prepare Draft RI/FS Project Plans	28ed	4/13/95	5/11/95													-			!									•		:				İ		
Submit Draft RI/FS Project Plans	0ed	5/11/95	5/11/95				•	-			1									:																
Agency Review	60ed	5/11/95	7/10/95				4	4				-																								
Prepare Draft Final RI/FS Project Plans	60ed	7/10/95	9/8/95																	714 (1940)																
Submit Draft Final RI/FS Project Plans	0ed	9/8/95	9/8/95						-	•																										
Agency Review	30ed	9/8/95	10/8/95	-																									-							
Prepare Final RI/FS Project Plans	30ed	10/8/95	11/7/95	-								1																				-				
Submit Final RI/FS Project Plans	0ed	11/7/95	11/7/95								•	•																							4	
RI/FS PRAP, and ROD	365ed	11/7/95	11/6/96	Marine Const		1					1	+	ļ_			_	4	_	<u> </u>	Ļ																
Remedial Design	380ed	11/6/96	11/21/97								1												_	+	+		\dotplus	<u> </u>	<u> </u> _			_				
Procure RA Contractor	70ed	11/8/97	1/17/98	:								1																				-	1	+		
Initiate RA	0ed	1/17/98	1/17/98									;											ı	l										4		

TABLE 4-14

PRIMARY AND SECONDARY DOCUMENT SUBMITTALS PER OPERABLE UNIT FOR FISCAL YEAR 1995 MCB CAMP LEJEUNE, NORTH CAROLINA

Operable Unit	Site	Activity	Primary Document Submittals	Anticipated Submittal Date
1	21, 24 and 78	Remedial Design/ Remedial Action	Draft Final Design (Soil) Final Design (Soil) Remediation Report (Soil) Final Design (Groundwater) Groundwater Quarterly Monitoring Report Groundwater Quarterly Monitoring Report	October 17, 1994 December 5, 1994 September 30, 1995 October 5, 1994 June 1, 1995 September 1, 1995
2	6, 9, and 82	Remedial Action	Final RA Work Plan	October 24, 1994
4	41, 69, and 74	Remedial Investigation/ Feasibility Study	Draft FS/PRAP Draft ROD Draft Final RI Draft Final FS/PRAP Final RI Draft Final ROD Final FS/PRAP Final ROD Final ROD Draft ROD Draft ROD	October 12, 1994 November 26, 1994 January 12, 1995 February 9, 1995 March 13, 1995 March 25, 1995 April 10, 1995 May 24, 1995 July 3, 1995
5	2	Remedial Construction	Post-Construction Report	November 30, 1994
6	36, 43, 44, 54, and 86	Remedial Investigation/ Feasibility Study	Final Project Plans Draft RI	December 5, 1994 September 27, 1995
7	1, 28, and 30	Remedial Investigation/ Feasibility Study	Draft RI Draft FS/PRAP Draft ROD Draft Final RI Draft Final FS/PRAP Final RI Draft Final ROD Final FS/PRAP Final ROD Final ROD	November 21, 1994 December 21, 1994 February 10, 1995 March 21, 1995 April 21, 1995 May 20, 1995 June 10, 1995 June 20, 1995 August 9, 1995

TABLE 4-14 (Continued)

PRIMARY AND SECONDARY DOCUMENT SUBMITTALS PER OPERABLE UNIT FOR FISCAL YEAR 1995 MCB CAMP LEJEUNE, NORTH CAROLINA

Operable Unit	Site	Activity	Primary Document Submittals	Anticipated Submittal Date
8	16	Remedial Investigation/ Feasibility Study	Draft RI Draft FS/PRAP Draft ROD	June 30, 1995 July 28, 1995 August 18, 1995
9	65 and 73	Remedial Investigation/ Feasibility Study Project Plans	Draft Final Project Plans Final Project Plans	November 12, 1994 January 11, 1995
10	35	Remedial Investigation/ Feasibility Study	Draft RI Draft FS/PRAP Draft ROD Draft Final RI Draft Final FS/PRAP Final RI Draft Final ROD Final FS/PRAP Final ROD Final ROD Draft ROD Draft RD	October 31, 1994 November 28, 1994 January 26, 1995 February 28, 1995 March 28, 1995 April 29, 1995 May 26, 1995 May 27, 1995 July 9, 1995 August 14, 1995
10	35	IRA Design and Construction	Draft Final 100% Design Final 100% Design Draft RA Work Plan Final RA Work Plan Post RA Report	November 1, 1994 November 28, 1994 January 23, 1995 February 27, 1995 August 30, 1995
11	7 and 80	Remedial Investigation/ Feasibility Study	Draft RI Draft FS/PRAP Draft ROD	June 30, 1995 July 28, 1995 August 18, 1995
12	3	Remedial Investigation/ Feasibility Study	Draft RI Draft FS/PRAP Draft ROD	June 30, 1995 July 28, 1995 August 18, 1995

TABLE 4-14 (Continued)

PRIMARY AND SECONDARY DOCUMENT SUBMITTALS PER OPERABLE UNIT FOR FISCAL YEAR 1995 MCB CAMP LEJEUNE, NORTH CAROLINA

Operable Unit	Site	Activity	Primary Document Submittals	Anticipated Submittal Date
13	63	Remedial Investigation/ Feasibility Study Project Plans	Draft RI/FS Project Plans Draft Final RI/FS Project Plans	May 11, 1995 September 8, 1995

Notes:

- Submittal of Draft Final Reports are based on a Government review period of 60 days. The actual submittal date will be in proportion to the increase or decrease of review calendar days.
- (2) Draft Final Reports are Final if no Government comments are received within 30 days.
- (3) Based on a Government review period of 30 days.

TABLE 4-15

PRIMARY AND SECONDARY DOCUMENT SUBMITTALS BY MONTH AND OPERABLE UNIT FOR FISCAL YEAR 1995

MCB CAMP LEJEUNE, NORTH CAROLINA

Anticipated Submittal Date	Operable Unit	Sites	Activity	Primary Document Submittal
October 5, 1994	1	21, 24, and 78	Remedial Design	Final Design (Groundwater)
October 12, 1994	4	41, 69, and 74	RI/FS	Draft FS/PRAP
October 17, 1994	1	21, 24, and 78	Remedial Design/Remedial Action	Draft Final Design (Soil)
October 24, 1994	2	6 and 82	Remedial Construction	Final RA Work Plan
October 31, 1994	10	35	RI/FS	Draft RI
November 1, 1994	10	35	IRA Design and Construction	Draft Final 100% Design
November 12, 1994	9	65 and 73	RI/FS	Draft Final Project Plans
November 21, 1994	7	1, 28, and 30	RI/FS	Draft RI
November 26, 1994	4	41, 69, and 74	RI/FS	Draft ROD
November 28, 1994	10	35	RI/FS	Draft FS/PRAP
November 28, 1994	10	35	IRA Design Construction	Final 100% Design
November 30, 1994	5	2	Remedial Construction	Post Construction Report
December 5, 1994	6	36, 43, 44, 54, and 86	RI/FS	Final Project Plans
December 5, 1994	1	21, 24, and 78	Remedial Design/Remedial Action	Final Design (Soil)
December 21, 1994	7	1, 28, and 30	RI/FS	Draft FS/PRAP
January 11, 1995	9	65 and 73	RI/FS	Final Project Plans
January 12, 1995	4	41, 69, and 74	RI/FS	Draft Final RI
January 23, 1995	10	35	IRA	Draft RA Work Plan
January 26, 1995	10	35	RI/FS	Draft ROD
February 9, 1995	4	41, 69, and 74	RI/FS	Draft Final FS/PRAP
February 10, 1995	7	1, 28, and 30	RI/FS	Draft ROD
February 27, 1995	10	35	IRA	Final RA Work Plan
February 28, 1995	10	35	RI/FS ,	Draft Final RI
March 13 1995	4	41, 69, and 74	RI/FS	Final RI
March 21, 1995	7	1, 28, and 30	RI/FS	Draft Final RI
March 25, 1995	4	41, 69, and 74	RI/FS	Draft Final ROD
March 28, 1995	10	35	RI/FS	Draft Final FS/PRAP
April 10, 1995	4	41, 69, and 74	RI/FS	Final FS/PRAP
April 21, 1995	7	1, 28, and 30	RI/FS	Draft Final FS/PRAP
April 29, 1995	10	35	RI/FS	Final RI

TABLE 4-15 (Continued)

PRIMARY AND SECONDARY DOCUMENT SUBMITTALS BY MONTH AND OPERABLE UNIT FOR FISCAL YEAR 1995 MCB CAMP LEJEUNE, NORTH CAROLINA

Anticipated Submittal Date	Operable Unit	Sites	Activity	Primary Document Submittal
May 11, 1995	13	63	RI/FS	Draft Project Plans
May 20, 1995	7	1, 28, and 30	RI/FS	Final RI
May 24, 1995	4	41, 69, and 74	RI/FS	Final ROD
May 26, 1995	10	35	RI/FS	Draft Final ROD
May 27, 1995	10	35	RI/FS	Final FS/PRAP
June 1, 1995	1	21, 24, and 78	RA	Quarterly Groundwater Monitoring Report
June 10, 1995	7	1, 28, and 30	RI/FS	Draft Final ROD
June 20, 1995	7	1, 28, and 30	RI/FS	Final FS/PRAP
June 30, 1995	8, 11,	3, 7, 16, and 80	RI/FS	Draft RI
	and 12			
July 3, 1995	4	69	RD	Draft RD Work Plan
July 9, 1995	10	35	RI/FS	Final ROD
July 28, 1995	8, 11,	3, 7, 16, and 80	RI/FS	Draft FS/PRAP
·	and 12			
July 30, 1995	2	6, 9, and 82	RA	Remedial Action Report
August 9, 1995	7	1, 28, and 30	RI/FS	Final ROD
August 14, 1995	10	35	RD	Draft RD Work Plan
August 18, 1995	8, 11,	3, 7, 16, and 80	RI/FS	Draft ROD
·	and 12		·	
August 25, 1995	13	63	RI/FS	Draft Final RI/FS Project Plans
September 1, 1995	1	21, 24, and 78	RA	Quarterly Groundwater Monitoring Report
September 8, 1995	13	3	RI/FS	Draft Final Project Plans
September 21, 1995	2	21, 24, and 78	RA ,	Soil Remediation Report
September 27, 1995	6	36, 43, 44, 54, and 86	RI/FS	Draft RI
September 30, 1995	13	63	RI/FS	Final Project Plans

Notes:

- (1) Submittal of Draft Final Reports are based on a Government review period of 60 days. The actual submittal date will be in proportion to the increase or decrease of review calendar days.
- Draft Final Reports are Final if no Government comments are received within 30 days.
- Based on a Government review period of 30 days.

5.0 SITE INSPECTION

5.1 Introduction

This section identifies Fiscal Years 1995 through 1999 IRP activities for sites scheduled for Site Inspections (SIs). It is important to note that these SI sites are not required to adhere to the same reporting requirements as defined in the Camp Lejeune Federal Facilities Agreement for RI/FS sites. If these sites warrant further investigation based on the SI results, the sites will be added to the FFA list of RI/FS sites (e.g., Sites 3, 7, 43, 44, 54, 63, 65, 80, and 82 were added to this SMP as RI/FS sites in Fiscal Year 1994).

5.2 Sites

The list of sites at MCB Camp Lejeune that require Site Inspections to determine whether additional RI/FS activities are needed is shown in Table 5-1.

Following are brief descriptions of the sites where SIs are being conducted or are scheduled to be performed.

5.2.1 Site 10 - Original Base Dump

Site 10 covers approximately 5 to 10 acres. It was operated prior to 1950 and was mainly used for disposal of construction debris and as a burn dump. It is located to the west of Open Storage Lot 203 along Holcomb Boulevard. this site was recently added to the IR Program when it was reported that two marines obtained skin rashes by contacting a heavy oily material at the site.

5.2.2 Site 12 - Explosive Ordnance Disposal (G-4A)

Site 12 covers approximately 8 to 10 acres. During the early 1960s, ordnance was disposed of by burning or exploding when it was found to be inert, unserviceable, or defective. Materials disposed of included ordnance, colored smokes, and white phosphorous. Any undestroyed residues were typically less than 1 pound.

5.2.3 Site 68 - Rifle Range Dump

The Rifle Range Dump is located west of Range Road approximately 2,000 feet west of the Rifle Range water treatment plant and 800 feet east of Stone Creek. This 3- to 4-acre area was used as a disposal site for various types of wastes, including garbage, building debris, waste treatment sludge, and solvents. The fill lies within a 30- to 40-acre area that showed, in aerial photographs, signs of previous disturbance. However, this disturbance may be related to logging activities. The depth of the fill area is approximately 10 feet, and the amount of material deposited has been estimated to be 100,000 cubic yards. An estimated 2,000 gallons of waste solvents were reportedly deposited.

This currently inactive landfill was utilized as a disposal facility for a period of 30 years from 1942 to 1972. The major concern is the potential for waste solvents to affect the groundwater quality beneath the site. Organic compounds were identified in the potable supply wells RR-45 and RR-97. Even though these wells are located upgradient from the site, it was suspected that continuous pumping of the wells may have drawn contaminants to the wells.

TABLE 5-1

REPORTED DISPOSAL SITES REQUIRING SITE INSPECTIONS
MCB CAMP LEJEUNE, NORTH CAROLINA

Site No.	Site Description	Dates Used	Material Deposited
10	Original Base Dump	Pre-1950	Construction debris
12	Exposure Ordnance Disposal (EOD) (G-4)	Early 1960s	Ordnance burned or exploded, colored smokes, white phosphorus
68	Rifle Range Dump	1942-1972	Solvents, WTP sludge, construction materials
75	MCAS Basketball Court Site	Early 1950s	Training agents (CN, CNC, CNB, and/or CNS)
76	MCAS Curtis Road Site	1949	Training agents (CN, CNC, CNB, and/or CNS)
84	Building 45 Area	1940s - Unknown	Capacitors, transformers, and construction debris
85	Camp Johnson Battery Dump	1950s	Batteries, charcoal canisters
Α	MCAS Officer's Housing Area	Unknown	Potential hospital wastes

5.2.4 Site 75 - MCAS Basketball Court Site

The MCAS Basketball Court Site is located along the north side of Curtis Road. This AOC was reportedly a drum burial area that was used on at least one occasion in the early 1950s. The excavation as seen in an aerial photograph was an oval shaped pit approximately 90 feet long by 70 feet wide and was sufficiently deep to have encountered the water table. An estimated seventy-five to one hundred 55-gallon drums were placed in this pit. The drums reportedly contained a chloroacetophenone tear gas solution used for training. Additional organic chemicals, such as chloroform, carbon tetrachloride, benzene, and chloropicrin, may have been present in the solution. Degradation of the drums could have resulted in the release of the suspected materials into the groundwater. This was of particular concern due to the proximity of several water supply wells in the area, two of them being within 500 feet of the alleged disposal site.

5.2.5 Site 76 - MCAS Curtis Road Site

The MCAS Curtis Road Site is located in the vicinity of and along the north side of Curtis Road. The precise location of the site is unknown, and two possible locations have been identified based on interviews and aerial photography. This alleged dump site was reportedly used as a drum disposal area on two occasions in 1949. The estimated area of the disposal unit is 1/4 acre and approximately 25 to 75 55-gallon drums were allegedly involved. It is believed that the drums contained a chloroacetophenone tear gas agent similar to that allegedly buried in the MCAS Basketball Court Site (Site 75). Potential contaminants are chloroform, carbon tetrachloride, benzene, and chloropicrin.

5.2.6 Site A - MCAS (H) Officer's Housing Area

The MCAS (H) Officers' Housing Area site is located on the west bank of the New River. This area was identified during the second round of sampling conducted in 1986. Waste was identified eroding out of a cut bank along the New River in the vicinity of an officers' housing area. The materials were tentatively identified as hospital wastes. Various hospital waste materials were noted, including hypodermic needles and vials of white powder that were believed to contain a chlorine-based substance. No information was available regarding the volume of the waste or the mode of disposal.

5.2.7 Site 84 - Building 45 Area

The Building 45 Area site is located adjacent to Highway 24 and Northeast Creek just prior to the main entrance to MCB Camp Lejeune. The property and structure was purchased by the Marine Corps in 1942. Prior to 1942, this area was owned and operated by Tidewater Electric Company. MCB Camp Lejeune has no records concerning their operation and use of this area. Behind the building there is evidence of construction debris in the wooded area. This debris consist of concrete rubble, old power guide wires, and a recently removed capacitor.

5.2.8 Site 85 - Camp Johnson Battery Dump

The Camp Johnson Battery Dump was recently discovered off Wilson Drive in the Montford Point Area during road repairs. Decomposed batteries, which were used in military communication equipment during the Korean era, were unearthed as a roadway was being widened. Military personnel utilizing this area also discovered discarded charcoal canisters from old air purifying respirators. The discarded battery packs and charcoal canisters were observed in piles, randomly located throughout a 2 to 3 acre area.

5.3 Scope of Work

During Fiscal Year 1992 and Fiscal Year 1993, SIs were initiated by preparing SI Project Plans (Work Plan, Sampling and Analysis Plan, and Health and Safety Plan) and conducting the field investigations for Sites

3, 7, 43, 44, 54, 63, 65, 80, and 82. The Final SI Reports were submitted in Fiscal Year 1994 for Sites 43, 44, 63, and 65. The other SI Reports were never finalized due to funding. It should be noted that finalization of these reports is not problematic since all SI sites are being investigated as part of an RI/FS. Based on the results, all nine sites were added to the list of RI/FS sites due to either soil or groundwater contamination.

Site inspections at Sites A, 12, 68, 75, 76, 84, and 85 began in Fiscal Year 1994 with the preparation of SI Project Plans. In Fiscal Year 1995, the SI field investigations will be initiated. During Fiscal Year 1995, SI Project Plans will also be initiated for Site 10.

Most of the sites have been previously investigated in various stages of the NACIP Program, and there have been no sites identified that pose immediate threats to human health and the environment.

5.4 <u>Site Management Schedules</u>

Tables 5-2 and 5-3 depict the tentative schedule for site inspections. Based on the results of the SI, future RI/FS activities may be implemented. A summary of Fiscal Year 1995 deliverables is given in Table 5-4.

Table 5 - 2
Site Inspection Site Management Schedule
Sites A, 12, 68, 75, 76, 84 and 85

	1			<u> </u>			1995		<u></u>										1996	I
Task	Days	Start	Finish	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Арг	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
Notice To Proceed	0ed	9/1/95	9/1/95					1												ŀ
Mobilization	33ed	9/1/95	10/4/95												A			***************************************	411	
Field Investigation	48ed	10/4/95	11/21/95			111														
Data Analysis / Validation	100ed	11/21/95	2/29/96								and area with	And the state of t								
Date Evaluation	21ed	2/29/96	3/21/96									and the state of t							THE COMPANY OF THE CO	
Prepare Preliminary Draft SI	49ed	3/21/96	5/9/96			West of the second									7				M	
Submit Preliminary Draft SI	0eđ	5/9/96	5/9/96			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1						*							44	
Government Review	28ed	5/9/96	6/6/96							-								#		
Prepare Draft SI	30ed	6/6/96	7/6/96			-				#1 P 1 P 1 P 1 P 1 P 1 P 1 P 1 P 1 P 1 P									- 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1	
Submit Draft SI	0ed	7/6/96	7/6/96							AL 1111 AL 178				\						
Agency Review	60ed	7/6/96	9/4/96			1 1 1 1 1 1 1 1 1										-				
Prepare Draft Final SI	60ed	9/4/96	11/3/96			To be the same of							***************************************		The second secon			-	****	
Submit Draft Final SI	0ed	11/3/96	11/3/96							, , , , , , , , , , , , , , , , , , , ,								*	111111111111111111111111111111111111111	
Agency Review	30ed	11/3/96	12/3/96							***************************************		T .								
Prepare Final SI	30ed	12/3/96	1/2/97							e page stage stage state a										<u> </u>
Submit Final SI	0ed	1/2/97	1/2/97																-	lack

ų

Table 5 - 3: Site Inspection Site Management Schedule Site 10 - MCB Camp Lejeune, NC

				1	995												1996
Task	Days	Start	Finish	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
SI Project Plans	215d	7/3/95	4/26/96									1			! ! .		į
Prepare Prelim Draft SI Project Plans	62ed	7/1/95	9/1/95														
Submit Prelim Draft SI Project Plans	0ed	9/1/95	9/1/95			***************************************	•			***************************************							
LANTDIV Review	28ed	9/1/95	9/29/95			**************************************											
Prepare Draft SI Project Plans	30ed	9/29/95	10/29/95		entrapped and the second	and Automotive pages agree						100 / 100			****		
Submit Draft SI Project Plans	0ed	10/29/95	10/29/95			7						ALC: 100 ALC			Her		in the same of the
Agency Review	60ed	10/29/95	12/28/95			The state of the s					1	1.14.		To approximate the second seco			
Prepare Draft Final SI Proj Plans	60ed	12/28/95	2/26/96					hardere property						100000000000000000000000000000000000000			
Submit Draft Final SI Project Plans	0ed	2/26/96	2/26/96		Populario	***************************************		***************************************				\				1	-
Agency Review	30ed	2/26/96	3/27/96											I			
Prepare Final SI Project Plans	30ed	3/27/96	4/26/96									Ten man a comment of the comment of		<u> </u>		7	***************************************
Submit Final SI Project Plans	0ed	4/26/96	4/26/96				T							•			

. . .

TABLE 5-4

SUMMARY OF FISCAL YEAR 1995 SUBMITTALS FOR SITE INSPECTION IRP SITES MCB CAMP LEJEUNE

Sites	Submittal Documents	Anticipated Submittal Date
10	Preliminary Draft Project Plans	September 1, 1995

6.0 REMOVAL/INTERIM REMEDIAL ACTIONS

Removal actions are taken to prevent immediate and substantial harm to human health. Examples are fencing, removal of aboveground drums, and removal of buried drums, if identified during geophysical surveys. Interim remedial actions are conducted to prevent a potential release of contaminants and/or further migration of contaminants.

To date, a time-critical removal action (TCRA) was conducted at Site 2 to remove approximately 500 cubic yards of soil contaminated with pesticides. The contaminated soils were adjacent to the former pesticide mixing area. The mixing area is located behind an administrative building along Holcomb Boulevard. Another TCRA was initiated at Site 6 during Fiscal Year 1994 to remove surface drums and buried drums at two areas of concern.

An Interim Remedial Action (IRA) design for the remediation of the shallow aquifer at Site 78 (Hadnot Point Industrial Area) was completed in Fiscal Year 1993 (August 1993). Construction of the remediation system, which will pump and treat groundwater on site, then discharge the effluent to the Hadnot Point Industrial Area Sewage Treatment Plant (STP), was initiated in February 1994. Start-up of the remediation system is anticipated to begin in December 1994.

An IRA design for the remediation of contaminated soil at Site 35 was initiated in July 1994. The design is expected to be completed in December 1994. The construction phase of the IRA is scheduled to begin in March 1995. Construction activities, which will involve excavation and treatment of TPH-contaminated soil, are scheduled to be completed in June 1995.

Access restriction measures were installed at Site 82 during Fiscal Year 1994. Access restrictions are planned for Sites 41, 43, and 44 during Fiscal Year 1995.

The Navy will continue to identify possible removal/interim remedial actions as site investigations proceed.

7.0 REFERENCES

Baker, 1992. <u>Draft Operable Unit Prioritization Report for MCB Camp Lejeune, North Carolina</u>. April 24, 1992.

Baker, 1994. Meeting Minutes (August 25-26, 1994). Correspondence dated September 7, 1994, from Raymond P. Wattras to Katherine Landman.

Camp Lejeune Federal Facility Agreement. February 1991.

ESE, 1990. Final Site Summary Report, MCB Camp Lejeune, North Carolina. September 1990.