



DEPARTMENT OF THE NAVY

NORTHERN DIVISION
NAVAL FACILITIES ENGINEERING COMMAND
10 INDUSTRIAL HIGHWAY
MAIL STOP, #82
LESTER, PA 19113-2090

N62578.AR.000726
NCBC DAVISVILLE
5090.3a

IN REPLY REFER TO

1823/PO
18 October 1996

Ms. Christine A.P. Williams
U.S. Environmental Protection Agency
Region 1
J.F Kennedy Building HBT
Boston, MA 02203-2211

Mr. Richard Gottlieb
Office of Waste Management
Rhode Island Department of Environmental Management
235 Promenade Street
Providence, RI 02908-5767

Re: SITE 12 - BLDG 316, DPDO TRANSFORMER OIL SPILL AREA AND SITE 14 -
BLDG 38, TRANSFORMER OIL LEAK AT NAVAL CONSTRUCTION BATTALION
CENTER (NCBC) DAVISVILLE, RI

Dear Ms. Williams and Mr. Gottlieb,

This letter is in response to the EPA letter of 1 October 1996 by which the Navy was advised of the need to provide a schedule for the completion of Remedial Action (RA) at Site 12 and closeout reports for Sites 12 and 14 to fulfill the requirements of Section 14.9 of the Federal Facility Agreement (FFA).

A schedule is attached for the performance of the work and sampling activities agreed to by the BCT on 12 February 1996 and the preparation of the closeout report and certification that the RA is complete that are required to complete actions at these sites as described in Section XIX of the FFA.

As is known, the Navy has experienced difficulty in obtaining performance from the contractor originally engaged to perform the second and third round of removal actions after completing the third round of removals in June 1995. As a result of these difficulties, the Navy has decided to terminate future activities by this contractor on this project and have the remaining work performed under the Remedial Action Contract (RAC). Assigning the work to the RAC should result in a more timely performance in a manner that will meet the expectations of the BCT. The attached schedule is based on performance of the work by the RAC and provision of documentation of past efforts by the prior contractor in a timely manner.

00000

I look forward to working with you on the BCT to complete the remedial actions and site closeout of Sites 12 and 14 in a timely fashion. If there are any questions on this matter, I can be reached at (610) 595-0567 ext 155.

Sincerely,



P. S. OTIS, P.E.

Remedial Project Manager

by direction of the Commanding Officer

Copy to:

RIEDC - H. Cohen

TONK - S. Licardi

CSO Davisville, RI

ROICC Newport - R. Krivinskas

SITES 12 & 14 BLDGS 316 & 38 PCB REMOVAL

Printed: 10/18/96

ID	Name	Duration	Start	Finish	Predecessor	Successor
1	Site 12 Bldg 316 PCB Removal	364d	10/1/96	9/29/97		
2	RAC Contract Modification	74d	10/1/96	12/13/96		
3	RFP to RAC Contractor	9d	10/1/96	10/9/96		4
4	RAC Proposal Submitted	14d	10/10/96	10/23/96	3	5
5	Negotiate CTO Modification	14d	10/24/96	11/6/96	4	6
6	Obtain FY97 Funding	30d	11/7/96	12/6/96	5	7
7	Award CTO Modification	7d	12/7/96	12/13/96	6	
8						
9	Removal Action in Bldg 316	200d	10/1/96	4/18/97		
10	Scope of Work to RAC Contractor	9d	10/1/96	10/9/96		11
11	Draft HASP,RA Work Plan incl Confirm SAP	21d	10/10/96	10/30/96	10	12
12	Navy, EPA & RIDEM Review	33d	10/31/96	12/2/96	11	13
13	Final HASP/RAWP/CCSAP & RTC	14d	12/3/96	12/16/96	12	14
14	Mobilize for Removal Action	21d	12/17/96	1/6/97	13	15
15	Perform Removal of Concrete & Soil	24d	1/7/97	1/30/97	14	16
16	Confirmatory Sampling of Removal Area	7d	1/31/97	2/6/97	15	17
17	Laboratory Results	14d	2/7/97	2/20/97	16	18
18	BCT Review for Concurrence	14d	2/21/97	3/6/97	17	19
19	Clearance Sampling	1d	3/7/97	3/7/97	18	20
20	Laboratory Results	14d	3/8/97	3/21/97	19	21
21	BCT Review for Concurrence	14d	3/22/97	4/4/97	20	22,29
22	Remove Containment, Backfill, Pave & Demob	14d	4/5/97	4/18/97	21	34
23						
24	Bay Area Sampling for Additional Hotspots	226d	10/1/96	5/14/97		
25	Draft Bay SAP	56d	10/1/96	11/25/96		26
26	Navy, EPA & RIDEM Review	35d	11/26/96	12/30/96	25	27
27	Final Bay SAP with RTC	10d	12/31/96	1/9/97	26	28
28	NTP for Bay Sampling	1d	1/10/97	1/10/97	27	29
29	Perform Bay Area Sampling	7d	4/5/97	4/11/97	21,28	30
30	Laboratory Results	14d	4/12/97	4/25/97	29	31
31	BCT Review for Concurrence	19d	4/26/97	5/14/97	30	34
32						
33	Site 12 Closeout (IAW FFA Section XIX)	138d	5/15/97	9/29/97		
34	Navy, EPA & RIDEM Site Inspection	1d	5/15/97	5/15/97	22,31	35
35	Draft Site Closeout Report	32d	5/16/97	6/16/97	34	36
36	EPA & RIDEM Review	91d	6/17/97	9/15/97	35	37
37	Final Site 12 Closeout Report	14d	9/16/97	9/29/97	36	
38						
39	Site 14 Bldg 38 PCB Removal	165d	10/1/96	3/14/97		
40	Site 14 Closeout (IAW FFA Section XIX)	165d	10/1/96	3/14/97		
41	Navy, EPA & RIDEM Site Inspection	31d	10/1/96	10/31/96		42
42	Draft Site Closeout Report	30d	11/1/96	11/30/96	41	43
43	EPA & Ridem Review & Certify	90d	12/1/96	2/28/97	42	44
44	Final Site 14 Closeout Report	14d	3/1/97	3/14/97	43	