



TETRA TECH

PITT-06-10-020

June 14, 2010

Project Number 112G02103

Mr. Matthew Audet
USEPA, Region 1
5 Post Office Square
Suite 100
Mail Code OSRR07-3
Boston, Massachusetts 02109-3912

Mr. Iver McLeod
Maine Department of Environmental Protection
State House Station 17
Augusta, Maine 04333-0017

Reference: Contract No. N62470-08-D-1001 (CLEAN)
Contract Task Order No. WE14

Subject: Draft FY11 Amended Site Management Plan (SMP)
Portsmouth Naval Shipyard (PNS), Kittery, Maine

Dear Mr. Audet/Mr. McLeod:

On behalf of the U.S. Navy, Tetra Tech NUS, Inc. is pleased to provide to the U.S. Environmental Protection Agency Region I (USEPA) and to the Maine Department of Environmental Protection (MEDEP) 2 and 3 copies, and one CD, respectively, of the subject document. In accordance with Section 12.5 of the Federal Facility Agreement for Portsmouth Naval Shipyard, the draft FY11 Amended SMP for Portsmouth Naval Shipyard's Installation Restoration Program dated June 2010 is being submitted as enclosure (1) for your review and comment. Enclosure (2) indicates the schedule revisions made to the FY11 SMP based on the Navy's policies and funding availability.

Comments on the SMP are requested on or before **July 15, 2010**.

If you have any comments or questions, or if additional information is required, please contact Ms Linda Cole at 757.341.2011.

For the Community Restoration Advisory Board (RAB) members; if you have any comments or questions on these issues, they can be provided to the Navy at a RAB meeting, by calling the Public Affairs office at 207.438.1140 or by writing to:

Portsmouth Naval Shipyard
Public Affairs Office
Attn: Danna Eddy
Portsmouth, NH 03804-5000

Sincerely,

Deborah J. Cohen, P.E.
Project Manager

DJC/clm

Enclosures:

- (1) Draft FY11 Amended SMP
- (2) Schedule Revisions

Tetra Tech NUS, Inc.

661 Andersen Drive, Pittsburgh, PA 15220-2745
Tel 412.921.7090 Fax 412.921.4040 www.ttnus.com



TETRA TECH

Mr. Matthew Audet
Environmental Protection Agency
Mr. Iver McLeod
Maine Department of Environmental Protection
June 14, 2010 – Page 2

Electronic Copy

Mr. Doug Bogen
Ms. Michele Dionne
Ms. Mary Marshall
Mr. Peter Britz
NH Fish & Game (D. Grout)
Mr. Jon Carter
ME Dept. of Marine Resources (D. Nault)

Hard Copy

NAVFAC MIDLANT (Code OPTE3-2/L. Cole)
(1 copy and 1 CD)
NAVFAC MIDLANT PDW ME (Code PRN4, M. Thyng)
(1 copy and 1 CD)
Mr. Jack McKenna (1 copy)
Ms. Carolyn Lepage (1 copy)

Without Enclosure

Dr. Roger Wells
Mr. Onil Roy
PNS Code 100PAO (e-mail)
Y. Walker, NEHC
NOAA (K. Finkelstein)
U.S. Fish and Wildlife (K. Munney)
ATSDR (DOD-EJ/Carole Hossom)
Ms. Diana McNabb (e-mail)

SCHEDULE REVISIONS
For
DRAFT FY11 AMENDED SITE MANAGEMENT PLAN
INSTALLATION RESTORATION PROGRAM
PORTSMOUTH NAVAL SHIPYARD, KITTERY, MAINE

Revisions reflect schedule changes to the Final FY10 Amended SMP based on the status of projects as of June 7, 2010.

Operable Unit (OU) 1 (Sites 10) Schedule:

- The Feasibility Study (FS) Report schedule was updated to reflect receipt of United States Environmental Protection Agency (USEPA) correspondence indicating no further comments on the draft final FS Report and Maine Department of Environmental Protection (MEDEP) comments on the draft final FS in May and June 2010, respectively. The final FS Report submittal date was not revised.
- The Proposed Remedial Action Plan (PRAP) schedule was updated to reflect completion of regulatory review of the draft PRAP and submittal of the draft final PRAP on May 4, 2010. Comments from USEPA on the draft final PRAP were received on June 3, 2010 and the anticipated schedule for resolution of comments, preparation of final PRAP, and start of the public comment period was provided.
- Record of Decision (ROD) schedule was updated based on the delay to PRAP. The anticipated Remedial Design (RD) schedule was removed because a RD is not needed for the Proposed Remedy for OU1. The Remedial Action (RA) schedule was updated based on anticipated start after the ROD is signed. Any additional impacts to the OU1 schedule will be determined after resolution of comments on the draft final PRAP.

OU2 (Sites 6 and 29) Schedule:

- The Supplemental Remedial Investigation (RI) Report schedule was updated to reflect actual date for submittal of the draft final Report and approval of the draft final by USEPA and MEDEP. A letter indicating that the March 2010 draft final document is the final document was submitted with the Maine Certified Geologist certification page.
- The FS Report schedule was updated to reflect receipt of USEPA legal comments in April 2010. The schedule for resolution of comments and submittal of the draft final and final FS Reports was updated based on the delay in receipt of comments on the revised draft FS.
- The PRAP, ROD, and RD/RA schedules were updated based on the delay to the FS Report. Any additional impacts to the OU2 schedule will be determined after resolution of comments on the revised draft FS Report.
- The schedule for the Removal Action for the DRMO Impact Area was updated based on finalization of the work plan in May 2010. The anticipated schedule for conducting the removal action was added.
- No changes were made to the schedule for the work plan for a pre-design investigation to collect data to support any remedial action selected for OU2.

OU3 (Sites 8, 9, and 11) Schedule:

- The Land Use Control (LUC) RD schedule was updated to reflect delay in comment resolution on the draft final because USEPA comments have not been received. An anticipated schedule for comment resolution and preparation of the final LUC RD was

provided. Additional impact to the LUC RD schedule will be determined after receipt of USEPA comments on the draft final.

- The Operation, Maintenance, and Monitoring (OM&M) Plan, Revision 1 schedule was updated to reflect delay in comment resolution on the draft document because USEPA follow-up comments have not been received. An anticipated schedule for comment resolution and preparation of the draft final and final documents was provided. Additional impact to the OM&M Plan, Revision 1 schedule will be determined after receipt of USEPA follow-up comments.
- The schedule for the OM&M Program was updated to reflect the actual completion of Round 9 OM&M activities and anticipated date for submittal of the data package. Schedule for subsequent rounds and reports will be added after the OM&M Plan, Revision 1 is finalized.

OU4 (Site 5 and offshore areas potentially impacted by onshore sites) Schedule:

- The schedule for the OU4 FS Report was updated to reflect the delay in submittal of the draft document from May to August 2010. The OU4 PRAP, ROD, and RD/RA schedules were revised accordingly.
- No change was made to the schedule for the Interim Offshore Monitoring Plan update (Revision 1). The schedule for the Round 11 data package was corrected based on anticipated sampling in June 2011.

OU7 (Site 32) Schedule:

- The RI Report schedule was updated to reflect delay in submittal of the draft document from June 2010 to September 2010. The FS, PRAP, ROD, and anticipated RD/RA schedules were revised accordingly.

OU8 (Site 31) Schedule:

- No change has been made.

OU9 (Site 34) Schedule:

- The RI Report schedule was revised to reflect the need to collect additional data before preparing the draft report. The additional sampling will be conducted in 2010 and the draft RI Report is anticipated to be submitted in February 2011. The schedule for the RI Report will be updated as needed after sampling activities are complete.

Site 30 Schedule:

- The schedule for the removal action for the Site 30 was updated to reflect delay in USEPA review of the draft Engineering Evaluation/Cost Analysis (EE/CA) and draft Action Memorandum. An anticipated schedule for receipt of USEPA comments and public comment period on the final EE/CA was provided. Additional impact to the schedule will be determined after receipt of USEPA comments.
- The removal action work plan schedule and anticipated construction schedule were updated based on the delay in the EE/CA.