

N42237.AR.000167  
NSB KINGS BAY  
5090.3a

MINUTES FROM SIXTH TECHNICAL REVIEW COMMITTEE MEETING, NSB KINGS BAY GA  
10/28/1993  
NSB KINGS BAY

Minutes of Meeting  
Technical Review Committee (TRC)  
Old County Landfill, Site No.11

Meeting No. 6

Location: Public Works Conference Room, SUBASE Kings Bay, GA

Time & Date: 1030, 28 October 1993

Attendees

Representing

LCDR Mike Patterson	SUBASE Public Works
John Garner	Public Works Environmental
Bob Stellar	SUBASE Public Affairs
Ed Lohr	SOUTHNAVFACENGCOM
Bill Barker	GA Dept of Transportation
John Peterson	Camden County Administrator
Tracey Keel	ABB-ES
Laura Harris	ABB-ES
Valerie Rule	ABB-ES
Bill Blankenship	Resident

1. The Chairman, LCDR Mike Patterson, outlined the agenda for the meeting, read the minutes of the previous TRC meeting and asked TRC members to introduce themselves.

2. The Committee discussed the need to make residents aware of the noisy drill rigs before actual drilling started in front of homes. ABB-ES agreed to advise the residents verbally in advance. Bob Stellar agreed to coordinate with ABB-ES. A future media visit was discussed to make the general public aware of the purpose and schedule of drilling operations.

3. The question of City acceptance of treatment effluent was discussed. SUBASE letter has gone to the City requesting permission to discharge into City sewer system. LCDR Patterson agreed to coordinate this issue directly with the City. A visit to the City's wastewater treatment plant is scheduled to allow ABB to evaluate the City's capability to handle the treated effluent. The alternative is to discharge into the SUBASE system.

4. Tracey Keel of ABB-ES presented the status of Site Set-Up construction. At the time of the TRC meeting, construction was nearly complete.

5. Laura Harris of ABB-ES briefed the TRC on the RFI Workplan. In particular, location and type of sampling to be conducted (soil samples, air samples, groundwater samples, etc.).

6. Valerie Rule of ABB-ES briefed the TRC on the IM Workplan. In particular, the pilot scale test was discussed including the location of recovery wells and schedule of activities leading up to treating of the groundwater.

7. Concern was expressed about the status of the completion of

the formal Administrative Record (AR). Ed Lohr of SOUTHNAVFACENGCOM stated that the AR would be complete within one month. (Update: Administrative record was received on 15 November and copy will be placed in the St. Mary's Library).

8. It was agreed that the next TRC meeting would be held when the RFI is complete and data is available to make some conclusions about the full extent and location of contamination at the landfill. Mid-January was discussed as an approximate time frame.

AGENDA

TECHNICAL REVIEW COMMITTEE MEETING  
October 28, 1993

- I. INTRODUCTION - CMDR. Mike Patterson, Chairman
- II. MINUTES OF LAST MEETING - Attached
- III. ABB ENVIRONMENTAL SERVICES PRESENTATION
  1. RFI Workplan Brief - Laura Harris
  2. IM Workplan Brief - Valarie Rule
  3. Well Drilling/Construction Update - Tracey Keel
- IV. DISCUSSION/CONCLUSIONS
  1. Treatment Effluent Discharge and Visit to St. Marys POTW
  2. GaDNR response to IDW, CAP and Workplans

# TECHNICAL REVIEW COMMITTEE MEETING

---

NAVAL SUBMARINE BASE  
KINGS BAY, GEORGIA

OCTOBER 28, 1993



# AGENDA

---

## ■ Supplemental RFI

- Purpose
- Activities Planned
- Progress To Date

## ■ Interim Measure

- Purpose
- Activities Planned
- Progress To Date

## ■ Progress To Date



# PURPOSE

---

- Previous investigations used screening approach and concentrated on VOCs.
- Confirmation information needs to be collected.
- Information is needed to support the health and environmental assessment and corrective action study.



# SUPPLEMENTAL RFI

---

- Air Sampling
- Surface Water and Sediment Sampling
- Surface Soil Sampling
- Test Trenching
- Borehole Geophysics
- Subsurface Soil Sampling
- Monitoring Well Installation
- Groundwater Sampling
- Topographic and Elevation Survey
- Ecological Survey
- Public Health Survey



# AIR SAMPLING

---

- Baseline Air Quality Characterization
- During Excavation of Test Trenches at Landfill




# AIR SAMPLING

---


- Around Perimeter of Site 11
- In Crooked River Plantation Subdivision
- Upwind and Downwind Location
- Real-Time Measurements of Vinyl Chloride
  - During Excavation of Test Trenches in Landfill
- Laboratory Samples for VOCs




# PROPOSED SEDIMENT AND SURFACE WATER SAMPLE LOCATIONS




# PROPOSED LOCATIONS FOR COMPOSITE SURFACE SOIL SAMPLES



# PROPOSED TEST TRENCH LOCATIONS



# EXISTING AND PROPOSED MONITORING WELL LOCATIONS







# ECOLOGICAL SURVEY

---

- Collect information on the ecological setting of Porcupine Lake, of Site 11, and surrounding area
- Identify possible wildlife species which may inhabit the area
- Basis for selecting potential routes of exposure for ecological receptors



# PUBLIC HEALTH SURVEY

---

- Conduct area reconnaissance, interviews, and records search
- Collect information on activities at the subbase, as well as in the community
- Basis for selecting potential routes of exposure for human receptors



# HEALTH AND ENVIRONMENTAL ASSESSMENT

---

- Identify Contaminants of Potential Concern
- Identify the Types and Magnitudes of Potential Exposures
- Gather Information on the Toxicity of the Contaminants of Potential Concern
- Combine the Information on Potential Exposures with Toxicity Information to Evaluate Potential Health Risks




## OVERALL OBJECTIVE:

To hydraulically control movement of the VOC plume within the surficial aquifer.

- **PHASE I:** Pilot scale system installation and operation.
- **PHASE I CONTINUANCE:** Continued operation of pilot-scale groundwater extraction system to maintain the capture zones that were created during Phase I.
- **PHASE II:** Full-scale design, implementation and operation of a system to achieve and maintain hydraulic control until a corrective action can be implemented to address the VOC plume.






# PHASE I - PILOT SCALE TEST GOALS

---


- Evaluate the suitability of recovery wells in achieving hydraulic control of the VOC plume.
- Evaluate concentrations of VOCs present in the surficial aquifer and determine if direct discharge to a treatment works is a viable option.
- Determine which treatment technology is most effective and efficient with the least cost, if treatment is necessary for full-scale IM implementation.
- Determine if pretreatment is required and to define pretreatment parameters.



# INTERIM MEASURE




# RECOVERY WELL LOCATIONS



LEGEND	
	PROPOSED RECOVERY WELL LOCATION (BOTTOM OF SCREEN SET AT 75 FEET BGS)
	PROPOSED SHALLOW PIEZOMETER LOCATION (BOTTOM OF SCREEN SET AT 35 FEET BGS)
	PROPOSED DEEP PIEZOMETER LOCATION (BOTTOM OF SCREEN SET AT 80 FEET BGS)
	EXISTING MONITORING WELL LOCATION






*s* Sample point  
 \* Pretreatment may be added, if required.

## PILOT-SCALE SYSTEM



# PRELIMINARY SCHEDULE



# PRELIMINARY SCHEDULE (CONTINUED)

OPERATION

Stage 1 - RW1 Operation  
 Recovery Phase/Additional  
 Background Monitoring  
 Stage 2 - RW1 and RW2  
 Operation  
 Stage 3 - RW1 - RW6  
 Operation

	October	November	December	January	February	March
Stage 1 - RW1 Operation					██████████	
Recovery Phase/Additional Background Monitoring					██████████	██████████
Stage 2 - RW1 and RW2 Operation						██████████
Stage 3 - RW1 - RW6 Operation						████████████████████

