

N60201.AR.000580
NS MAYPORT
5090.3a

REMEDIAL ACTION PLAN FOR UNDERGROUND STORAGE TANK SITE 1363 NS
MAYPORT FL
10/1/2001
TETRA TECH NUS

**Remedial Action Plan
for
Underground Storage Tank
Site 1363**

**Naval Station Mayport
Mayport, Florida**



**Southern Division
Naval Facilities Engineering Command
Contract Number N62467-94-D-0888
Contract Task Order 0176**

October 2001

REMEDIAL ACTION PLAN
FOR
UNDERGROUND STORAGE TANK SITE 1363

NAVAL STATION MAYPORT
MAYPORT, FLORIDA

COMPREHENSIVE LONG-TERM
ENVIRONMENTAL ACTION NAVY (CLEAN) CONTRACT

Submitted to:
Southern Division
Naval Facilities Engineering Command
2155 Eagle Drive
North Charleston, South Carolina 29406

Submitted by:
Tetra Tech NUS, Inc.
Foster Plaza 7
661 Andersen Drive
Pittsburgh, Pennsylvania 15220-2745

CONTRACT NUMBER N62467-94-D-0888
CONTRACT TASK ORDER 0176

OCTOBER 2001

PREPARED UNDER THE SUPERVISION OF:



MARK A. PETERSON, P.G.
TASK ORDER MANAGER
TETRA TECH NUS, INC.
JACKSONVILLE, FLORIDA


APPROVED FOR SUBMITTAL BY:



DEBBIE WROBLEWSKI
PROGRAM MANAGER
TETRA TECH NUS, INC.
PITTSBURGH, PENNSYLVANIA



The professional opinions rendered in this decision document identified as Remedial Action Plan for Underground Storage Tank Site 1363, Naval Station Mayport, Mayport, Florida were developed in accordance with commonly accepted procedures consistent with applicable standards of practice. Decision documents were prepared under the supervision of the signing engineer and are based on information obtained from others. If conditions are determined to exist differently than those described in this document, then the undersigned professional engineer should be notified to evaluate the effects of any additional information on the project described in this document.



Gregory S. Boett, P.E. 50842
Professional Engineering Number 50842
Tetra Tech NUS, Inc. Engineering No. 7988

TABLE OF CONTENTS

| <u>SECTION</u> | <u>PAGE</u> |
|--|-------------|
| ACRONYMS | iii |
| EXECUTIVE SUMMARY | ES-1 |
| 1.0 INTRODUCTION | 1-1 |
| 1.1 PURPOSE AND SCOPE | 1-1 |
| 1.2 SITE DESCRIPTION | 1-1 |
| 1.3 SITE HISTORY | 1-5 |
| 1.4 REPORT ORGANIZATION | 1-5 |
| 2.0 PREVIOUS INVESTIGATION FINDINGS AND CONCLUSIONS | 2-1 |
| 2.1 LITHOLOGIC FINDINGS | 2-1 |
| 2.2 GROUNDWATER AND AQUIFER CHARACTERISTICS | 2-1 |
| 2.3 CONTAMINATED SOIL ASSESSMENT | 2-4 |
| 2.4 CONTAMINATED GROUNDWATER ASSESSMENT | 2-4 |
| 2.5 FREE PRODUCT..... | 2-4 |
| 2.6 CONTAMINATION ASSESSMENT REPORT CONCLUSIONS | 2-14 |
| 2.6.1 Soils | 2-14 |
| 2.6.2 Groundwater | 2-14 |
| 3.0 REMEDIAL ACTION PLAN GOALS | 3-1 |
| 3.1 SOIL CLEANUP TARGET LEVELS | 3-2 |
| 3.2 SITE RESTRICTIONS | 3-2 |
| 4.0 CONTAMINANT DISTRIBUTION | 4-1 |
| 4.1 ESTIMATED MASS OF CONTAMINANTS IN SOIL | 4-1 |
| 5.0 REMEDIAL ALTERNATIVE TECHNOLOGY SCREENING | 5-1 |
| 5.1 EVALUATION OF SOIL TREATMENT ALTERNATIVES..... | 5-1 |
| 5.1.1 Excavation and On-site Treatment | 5-1 |
| 5.1.2 Excavation and Off-site Treatment/Disposal | 5-2 |
| 5.1.3 Soil Vapor Extraction | 5-3 |
| 5.2 COST COMPARISON AND RATIONALE FOR SELECTION | 5-4 |
| 6.0 REMEDIAL SYSTEM DESIGN | 6-1 |
| 6.1 TECHNOLOGY DESCRIPTION AND SYSTEM DESIGN..... | 6-1 |
| 6.1.1 Site Preparation (Pre-Excavation Activities)..... | 6-1 |
| 6.1.2 Excavation Approach | 6-3 |
| 6.1.3 Excavation Methods..... | 6-4 |
| 6.1.4 Site Restoration | 6-5 |
| 7.0 POST REMEDIAL ACTION MONITORING | 7-1 |
| 7.1 GROUNDWATER MONITORING | 7-1 |
| REFERENCES | R-1 |
| <u>APPENDICES</u> | |
| A FDEP LETTER DATED DECEMBER 30, 1999 | A-1 |
| B ESTIMATED MASS OF CONTAMINATION CALCULATIONS | B-1 |
| C REMEDIAL ALTERNATIVE COST ESTIMATES | C-1 |
| D SOIL VAPOR EXTRACTION CALCULATIONS | D-1 |
| E FDEP REMEDIAL ACTION PLAN SUMMARY FORM | E-1 |

TABLES

| <u>NUMBER</u> | | <u>PAGE</u> |
|---------------|--|-------------|
| 2-1 | Water Table Elevation and Monitoring Well Construction Data..... | 2-2 |
| 2-2 | Soil Head-Space Screening Summary | 2-5 |
| 2-3 | Confirmatory Soil Sampling Analytical Results..... | 2-6 |
| 2-4 | Soil Head-Space Screening Summary | 2-7 |
| 2-5 | Confirmatory Soil Sampling Analytical Results..... | 2-8 |
| 2-6 | Summary of Groundwater Quality..... | 2-11 |
| 2-7 | Summary of Groundwater Quality..... | 2-12 |
| 3-1 | Chemicals of Concern and Associated Selected SCTLs..... | 3-1 |
| 5-1 | Soil Remedial Alternatives Cost Summary | 5-2 |
| 5-2 | Remedial Alternative Feasibility Comparison | 5-5 |

FIGURES

| <u>NUMBER</u> | | <u>PAGE</u> |
|---------------|--|-------------|
| 1-1 | Base Location Map | 1-2 |
| 1-2 | Site Vicinity Map..... | 1-3 |
| 1-3 | Site Plan Showing Monitoring Well Locations | 1-4 |
| 2-1 | Groundwater Elevation Contour Map..... | 2-3 |
| 2-2 | Detected Constituents in Soil Samples..... | 2-9 |
| 2-3 | OVA-FID Measurements and Area of Excessively Contaminated Soil | 2-10 |
| 2-4 | Detected Constituents in Groundwater Samples | 2-13 |
| 6-1 | Area From Which Contaminated Soil Will Be Removed..... | 6-2 |

ACRONYMS

| | |
|-----------------|--|
| AAHSTO | American Association of State Highway and Transportation Officials |
| ASTM | American Society for Testing and Materials |
| atm | atmospheres |
| BEA | Bhate Environmental Associates, Inc. |
| BTEX | Benzene, Toluene, Ethylbenzene, Xylenes |
| bls | Below Land Surface |
| CA | Contamination Assessment |
| CAR | Contamination Assessment Report |
| CARA | Contamination Assessment Report Addendum |
| CLEAN | Comprehensive Long-term Environmental Action Navy |
| cm | Centimeter |
| COCs | Chemicals of Concern |
| CTO | Contract Task Order |
| EDB | Ethylene Dibromide |
| FAC | Florida Administrative Code |
| FDEP | Florida Department of Environmental Protection |
| FL-PRO | Florida Petroleum Range Organics |
| ft | feet (foot) |
| ft ² | Square feet |
| ft ³ | Cubic feet |
| GAG | Gasoline Analytical Group |
| GCTLs | Groundwater Cleanup Target Levels |
| KAG | Kerosene Analytical Group |
| lbs | Pounds |
| mg/kg | Milligrams per Kilogram |
| mg/L | Milligrams per Liter |
| msl | mean sea level |
| MTBE | Methyl-tertiary-butyl-ether |
| Navy | United States Navy |
| NA | Not available |
| ND | No constituents detected |
| NR | Not Recorded |
| NS | Naval Station |
| NS | Not Sampled |

ACRONYMS (CONTINUED)

| | |
|-------------------|---|
| O&M | Operations and Maintenance |
| OSHA | Occupational Safety and Health Administration |
| OVA-FID | Organic Vapor Analyzer Flame Ionization Detector |
| PAH | Polynuclear Aromatic Hydrocarbon |
| PE | Professional Engineer |
| ppm | Parts per million |
| RAC | Remedial Action Contractor |
| RAP | Remedial Action Plan |
| scfm | standard cubic feet per minute |
| SCTL | Soil Cleanup Target Level |
| sec | seconds |
| SOUTHNAVFACENGCOM | Southern Division, Naval Facilities Engineering Command |
| SVE | Soil Vapor Extraction |
| TRPH | Total Recoverable Petroleum Hydrocarbons |
| TiNUS | Tetra Tech NUS, Inc. |
| µg/L | Micrograms per Liter |
| USEPA | United States Environmental Protection Agency |
| UST | Underground Storage Tank |
| VOC | Volatile Organic Compounds |
| yd ³ | Cubic Yards |

EXECUTIVE SUMMARY

Tetra Tech NUS, Inc. (TtNUS) has completed a Remedial Action Plan (RAP) for Underground Storage Tank (UST) Site 1363 at Naval Station (NS) Mayport in accordance with the requirements of Chapter 62-770, Florida Administrative Code (FAC). This plan is being submitted to the Florida Department of Environmental Protection (FDEP) for approval.

TtNUS performed the following tasks during the preparation of the RAP:

- Reviewed past remedial activities for relevant technologies from sites at NS Mayport.
- Used the information provided by the Contamination Assessment Report (CAR) [Bhate Environmental Associates, Inc. (BEA), 1997] and CAR Addendum (CARA) (BEA, 1999) approved by the FDEP on December 30, 1999.
- Evaluated remedial alternatives to clean up the soil contamination at Site 1363.
- Prepared a RAP to remediate the soil and provide remedial equipment specifications.
- Specified a monitoring plan to track the remediation status of the site.

This RAP identified excavation and off-site disposal as the selected remedial alternative to remediate the soil contamination at the site. This alternative was chosen to be a cost-effective method. This decision was based on the relatively short remediation time and total source removal at the lowest cost. One month after the excavation is complete, a round of groundwater monitoring well samples shall be collected and analyzed. The results from this sampling event shall be used to determine the status of groundwater beneath the site.

1.0 INTRODUCTION

1.1 PURPOSE AND SCOPE

This RAP was prepared by TiNUS for the United States Navy (Navy) Southern Division, Naval Facilities Engineering Command (SOUTHNAVFACENGCOM) under Contract Task Order (CTO) 0176, for the Comprehensive Long-term Environmental Action Navy (CLEAN) III, Contract Number N62467-94-D-0888. The RAP was prepared to recommend treatment options for the contaminated soil at UST Site 1363 at NS Mayport in Mayport, Florida. Figure 1-1 depicts the location of NS Mayport and Figure 1-2 shows the location of Building 1363 on NS Mayport.



Site 1363 was previously investigated on two occasions. BEA prepared a CAR in 1997 (BEA, 1997). In 1999, BEA prepared a CARA to address FDEP comments (BEA, 1999). The CARA further delineated contamination at the site and presented a more complete representation of site characteristics. Upon completion of the CARA, the FDEP requested the preparation of a RAP for Site 1363 in a letter dated December 30, 1999. A copy of the FDEP letter is located in Appendix A.

The purpose of the RAP is to determine an alternative to remediate the impacted soil in accordance with the requirements of Chapter 62-770, FAC in a cost effective and timely manner. This RAP addresses impacted soil for the area of concern by evaluating applicable alternatives that protect human health and the environment, reduce hydrocarbon constituent concentrations within impacted soil, and retard further migration of hydrocarbon constituents to downgradient areas. The RAP also provides a conceptual design for the selected remedial alternative.


1.2 SITE DESCRIPTION

The site is located in the northeast area of NS Mayport (Figure 1-2). Two USTs were removed and replaced from a location approximately 80 feet (ft) south of Building 1363, the Medical Dispensary (Figure 1-3).

The ground surface at the site is relatively flat, but slopes slightly to the southwest. The ground surface in the immediate area of the USTs is not covered. Surface drainage is generally toward ditches to the south and east. A golf course is located immediately south of the USTs and is separated from the site by a drainage ditch. An asphalt access road and parking area are located between Building 1363 and the USTs.



| | | | | |
|--------------------------------------|--|---|---------------------------|-----------|
| DRAWN BY HJP DATE 2/27/01 | | BASE LOCATION MAP U.S. NAVAL STATION MAYPORT, FLORIDA | CONTRACT NO. 0199 | |
| CHECKED BY DATE | | | APPROVED BY DATE | |
| COST/SCHED-AREA SCALE AS NOTED | | | APPROVED BY DATE | |
| | | | DRAWING NO. FIGURE 1-1 | REV. 0 |



| | |
|-------------------|----------------|
| DRAWN BY LLK | DATE 7/6/01 |
| CHECKED BY | DATE |
| COST/SCHED-AREA | |
| SCALE AS NOTED | |



SITE PLAN SHOWING
MONITORING WELL LOCATIONS
UST SITE 1363
MAYPORT NAVAL STATION
MAYPORT, FLORIDA

| | |
|------------------------|--------|
| CONTRACT NO. 2814 | |
| APPROVED BY | DATE |
| APPROVED BY | DATE |
| DRAWING NO. FIGURE 1-3 | REV. 0 |

1.3 SITE HISTORY

In April 1995, the 2,500-gallon Tank G-1363 and the 7,500-gallon Tank 1363 were removed in a single excavation effort. The fuel oil supply and return lines were also removed. Tank 1363 contained fuel oil and supplied a heating boiler at the Dispensary. Tank G-1363 contained diesel fuel and supplied an emergency generator. Heavily contaminated soils were encountered within the excavation area at the time of the tank removal. During the UST closures, a headspace analysis of the soils in the excavation area was conducted using an Organic Vapor Analyzer-Flame Ionization Detector (OVA-FID). Based on the results of the soil vapor screening, approximately 325 tons of “excessively contaminated” soils were removed during the tank excavation (BEA, 1999). Figure 1-3 depicts the limits of excavation. After the tanks were removed and the overexcavation was complete, two new USTs and associated piping were installed at the same location. They were designated Tank NG-1363 and Tank N1363, respectively.

As a result of the petroleum impacted soil discovered during the tank closures, a Contamination Assessment (CA) was conducted between May and July 1997. The CA field activities included the advancement of nine Geoprobe direct-push borings, a headspace gas survey to identify “excessively contaminated soil”, and the installation of six-groundwater monitoring wells.

In response to the CAR, the FDEP requested that BEA complete a CA to further characterize the impact on soil and groundwater at the site. In June of 1998, as part of additional CA work, BEA installed three additional monitoring wells and advanced 21 soil borings. Upon completion of the CARA (BEA, 1999), the FDEP requested the preparation of a RAP to address soil contamination at the site. This document has been prepared as a result of FDEP’s request.

1.4 REPORT ORGANIZATION

This report is organized into eight sections. Below is a list of the sections and a brief description of their purpose:

- Section 1.0: Introduction. Supplies the report’s purpose, scope, site information, and report organization.
- Section 2.0: Previous Investigation Findings and Conclusions. Summarizes the CAR and CARA findings and conclusions.
- Section 3.0: Remedial Action Plan Goals. Sets the treatment objectives for the remedial system/plan.

- Section 4.0: Contaminant Distribution. Estimates the mass of contaminants in the soil.
- Section 5.0: Remedial Alternative Technology Screening. Presents the alternatives for remediation, determines the suitability for the site, and develops budgetary costs for each.
- Section 6.0: Remedial System Design. Presents all the assumptions made and provides the detailed design of the preferred remedial alternative.
- Section 7.0: Post Remedial Action Monitoring. Establishes start-up and Operations and Maintenance (O&M) procedures and provides a monitoring plan for the remediation system and sampling frequencies to evaluate the system's effectiveness.
- References. Lists all references used.

2.0 PREVIOUS INVESTIGATION FINDINGS AND CONCLUSIONS

Two site assessments were conducted at Site 1363 between 1997 and 1999. The CAR was submitted on September 30, 1997 and the CARA was submitted on September 9, 1999. The following is a summary of the data and information presented in these reports.

2.1 LITHOLOGIC FINDINGS

A layer of tan, loose, well-sorted, well-rounded fine sand containing varying amounts of shell fragments underlies the site. At approximately 5 ft below land surface (bls), the soil changes to a brown, loose, fine sand with shell fragments containing numerous organics and root material. This soil type extends to approximately 20 ft bls at which depth soil borings were terminated. No confining units were encountered during the soil investigation. Boring logs were provided in the CAR and CARA.

2.2 GROUNDWATER AND AQUIFER CHARACTERISTICS

Groundwater is encountered at approximately 4 bls. The groundwater gradient is relatively flat and prior determinations of groundwater flow have shown fluctuating flow directions ranging from the northwest to the southwest. The fluctuations in groundwater flow may be the result of tidal influences. Table 2-1 presents the groundwater elevation and monitoring well construction data. Figure 2-1 presents the groundwater potentiometric surface map from the CARA (BEA, 1999). The groundwater elevations used in this figure were collected on July 2, 1999.

The following aquifer parameters were calculated in the CAR (BEA, 1997).

| | | | |
|------------------------|-------|---|--|
| Hydraulic conductivity | K | = | 17.19 ft/day or 6.07×10^{-3} cm/sec |
| Hydraulic gradient | i | = | 0.003 ft/ft |
| Effective porosity | n_e | = | 0.30 (unitless) |


**Table 2-1
Water Table Elevation and Monitoring Well Construction Data**

Remedial Action Plan
UST Site 1363
Naval Station Mayport
Mayport, Florida

| Monitoring Well ID | Screened Interval Depth (feet, bls) | Top-of Casing Elevation (ft) | 9-Jun-97 | | 16-Jul-97 | | 30-Jun-98 | | 2-Jul-99 | |
|--------------------|-------------------------------------|------------------------------|---|-----------------------|---|-----------------------|---|-----------------------|---|-----------------------|
| | | | Depth to Water Below Top of Casing (feet) | Water Elevation (msl) | Depth to Water Below Top of Casing (feet) | Water Elevation (msl) | Depth to Water Below Top of Casing (feet) | Water Elevation (msl) | Depth to Water Below Top of Casing (feet) | Water Elevation (msl) |
| MW-1 | 2.35-11.85 | 9.87 | 3.53 | 6.34 | 4 | 5.87 | 5.05 | 4.82 | 4.65 | 5.22 |
| MW-2 | 3.27-13.48 | 10.09 | 3.58 | 6.51 | 4.21 | 5.88 | 5.06 | 5.03 | 4.78 | 5.31 |
| MW-3 | 3.94-13.44 | 9.78 | 3.21 | 6.57 | 3.91 | 5.87 | 4.81 | 4.97 | 4.62 | 5.16 |
| MW-4 | 3.5-13 | 9.86 | 3.41 | 6.45 | 4 | 5.86 | 4.93 | 4.93 | 4.79 | 5.07 |
| MW-5 | 3.5-13 | 10.75 | 4.17 | 6.58 | 4.78 | 5.97 | 5.65 | 5.10 | 5.63 | 5.12 |
| MW-6 | 3.6-13.1 | 9.81 | 3.26 | 6.55 | 3.96 | 5.85 | 4.72 | 5.09 | 4.63 | 5.18 |
| MW-7 | 3.5-12.5 | 10.36 | NA | NA | NA | NA | 5.58 | 4.78 | 5.24 | 5.12 |
| MW-8 | 4.5-13.5 | 11.26 | NA | NA | NA | NA | 6.37 | 4.89 | 6.08 | 5.18 |
| MW-9 | 10.5-24.5 | 10.25 | NA | NA | NA | NA | 5.5 | 4.75 | 5.14 | 5.11 |

Notes:

NA=not available.
msl=mean sea level.



2.3 CONTAMINATED SOIL ASSESSMENT

The vertical and horizontal extent of petroleum impacted soil in the vadose zone was assessed through soil vapor analysis and analytical sampling performed during the soil boring investigation and monitoring well installations described in the CAR (BEA, 1997) and CARA (BEA, 1999). During the installation of the borings and monitoring wells, the soils were screened for petroleum vapors with an OVA-FID. In addition, eight confirmatory samples were collected and sent to a fixed-based laboratory for analysis of Total Recoverable Petroleum Hydrocarbons (TRPH) via Florida Petroleum Range Organic (FL-PRO) method during the CA. Three samples were collected and analyzed Kerosene Analytical Group (KAG) parameters during the additional CA reported in the CARA. Tables 2-2 and 2-3 summarize the results for the soil vapor measurements and the soil sampling analytical results as presented in the CAR. Tables 2-4 and 2-5 summarize the results for the soil vapor measurements and the soil sampling analytical results as presented in the CARA. The soil boring locations and laboratory analysis exceedances are shown on Figure 2-2. The results indicate that there are petroleum-impacted soils at the site exceeding FDEP Soil Cleanup Target Levels (SCTLs). Based on soil screening data and the fixed-based lab results, the contaminants appear to be present throughout the soil in the vadose zone. The soil contamination map for this RAP (Figure 2-3) has been drawn based on the OVA-FID results (Table 2-4) and the fixed-based lab results (Table 2-5).

2.4 CONTAMINATED GROUNDWATER ASSESSMENT

The vertical and horizontal extent of petroleum impacted groundwater was assessed via groundwater sampling and analysis performed after the monitoring well installations. Groundwater samples were collected from nine wells at the site and sent to a fixed-based laboratory for analysis. The groundwater analytical results from the CAR and CARA are summarized in Tables 2-6 and 2-7 respectively. The analytical results from the CAR indicated that groundwater samples from monitoring well MW-3 contained constituents with concentrations exceeding current FDEP groundwater standards for benzene, naphthalene, 1-Methylnaphthalene, and 2-Methylnaphthalene. Analytical data from the CARA indicated similar results, except for benzene, which was below the listed Groundwater Cleanup Target Level (GCTL). In the CAR all nine wells were reported to exceed the GCTL for lead. However, of the five wells resampled in the second CA, none were reported to exceed the GCTL for lead. This has led to the assumption that the initial results were caused by turbidity. All other analytes were below GCTLs as reported in the CARA. Figure 2-4 depicts groundwater analytical results at the site.

2.5 FREE PRODUCT

Free product was not detected at the site during the CAR and CARA investigations.

**Table 2-2
Soil Head-Space Screening Summary**

Remedial Action Plan
UST Site 1363
Naval Station Mayport
Mayport, Florida

| Soil Boring No. | Date of Measurement | Sample Depth (feet bls) | Headspace Readings (ppm) | | |
|-----------------|---------------------|-------------------------|--------------------------|-------------------------|-------------|
| | | | Total Organic Reading | Carbon Filtered Reading | Net Reading |
| S-1 | 5/5/1997 | 1-3 | <1 | NR | <1 |
| S-2 | 5/5/1997 | 1-3 | <1 | NR | <1 |
| S-3 | 5/5/1997 | 1-3 | 14 | 14 | <1 |
| S-4 | 5/5/1997 | 1-3 | <1 | NR | <1 |
| S-5 | 5/5/1997 | 1-3 | 160 | 2 | 158 |
| S-6 | 5/5/1997 | 1-3 | <1 | NR | <1 |
| S-7 | 5/5/1997 | 1-3 | <1 | NR | <1 |
| S-8 | 5/5/1997 | 1-3 | <1 | NR | <1 |

Source: CAR (BEA, 1997)

Notes: NR=not recorded.

bls=below land surface.

ppm=part per million equivalent methane.

**Table 2-3
Confirmatory Soil Sampling Analytical Results**

Remedial Action Plan
UST Site 1363
Naval Station Mayport
Mayport, Florida

| Compound | DE1 ¹ /DE2 ² /LE ³ (mg/kg) | Boring Number | | | | | | | | |
|---|--|-----------------|-----------------|-----------------|-----------------|-----------------|-----------------|-----------------|-----------------|----|
| | | S-1 5/5/1997 | S-2 5/5/1997 | S-3 5/5/1997 | S-4 5/5/1997 | S-5 5/5/1997 | S-6 5/5/1997 | S-7 5/5/1997 | S-8 5/5/1997 | |
| Volatile Organic Compounds (USEPA Method 8060B)(mg/kg) | | | | | | | | | | |
| Benzene | 1.1/1.6/0.007 | 6.56 | ND | ND | ND | 16.2 | ND | ND | ND | ND |
| Ethylbenzene | 1100/8400/0.6 | 7.47 | ND | ND | ND | 5.9 | ND | ND | ND | ND |
| Toluene | 380/2600/0.5 | 40.1 | ND | ND | ND | 65.5 | ND | ND | ND | ND |
| Total Xylenes | 5900/40000/0.2 | 88.1 | ND | ND | ND | 134.3 | ND | ND | ND | ND |
| BTEX | | 142.2 | ND | ND | ND | 221.9 | ND | ND | ND | ND |
| FL-PRO (mg/kg) | | | | | | | | | | |
| TRPH | 340/2500/340 | 6400 | ND | ND | 81 | 35000 | ND | ND | ND | ND |

Source: CAR (BEA, 1997)

¹DE1=Direct Exposure limit for residential area from Chapter 62-777, FAC.

²DE2=Direct Exposure limit for industrial area from Chapter 62-777, FAC.

³LE=Leachability for groundwater limit from Chapter 62-777, FAC.

Notes: USEPA=United States Environmental Protection Agency.

BTEX= Total Benzene, Toluene, Ethylbenzene, and Xylenes.

mg/kg=milligrams per kilogram.

ND=no constituents detected.

TRPH=total recoverable petroleum hydrocarbons.

**Table 2-4
Soil Head-Space Screening Summary**

Remedial Action Plan
UST Site 1363
Naval Station Mayport
Mayport, Florida


| Soil Boring No. | Date of Measurement | Sample Depth (feet bls) | Headspace Readings (ppm) | | |
|-----------------|---------------------|-------------------------|--------------------------|-------------------------|-------------|
| | | | Total Organic Reading | Carbon Filtered Reading | Net Reading |
| SS-1 | 6/26/1998 | 1 | 20 | 150 | 20 |
| | | 3 | 110 | 35 | 75 |
| SS-2 | 6/26/1998 | 1 | 450 | 50 | 400 |
| | | 3 | 1400 | 260 | 1140 |
| SS-3 | 6/26/1998 | 1 | 380 | 100 | 280 |
| | | 3 | 1000 | 260 | 740 |
| SS-4 | 6/26/1998 | 1 | 100 | 80 | 20 |
| | | 3 | 4 | NR | 4 |
| SS-5 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 0 | NR | 0 |
| SS-6 | 6/26/1998 | 1 | 30 | 0 | 30 |
| | | 3 | 2 | 0 | 2 |
| SS-7 | 6/26/1998 | 1 | 3 | 0 | 3 |
| | | 3 | 7 | 0 | 7 |
| SS-8 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 880 | 52 | 828 |
| SS-9 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 630 | 120 | 510 |
| SS-10 | 6/26/1998 | 1 | 4 | NR | 4 |
| | | 3 | 580 | 1 | 579 |
| SS-11 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 0 | NR | 0 |
| SS-12 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 1 | NR | 1 |
| SS-13 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 0 | NR | 0 |
| SS-14 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 0 | NR | 0 |
| SS-15 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 0 | NR | 0 |
| SS-16 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 0 | NR | 0 |
| SS-17 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 0 | NR | 0 |
| SS-18 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 120 | 6 | 114 |
| SS-19 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 0 | NR | 0 |
| SS-20 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 0 | NR | 0 |
| SS-21 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 0 | NR | 0 |
| MW-7 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 2 | 0 | 2 |
| | | 4 | 200 | 250 | --- |
| MW-8 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 0 | NR | 0 |
| | | 4 | 800 | 850 | --- |
| MW-9 | 6/26/1998 | 1 | 0 | NR | 0 |
| | | 3 | 300 | 1 | 299 |
| | | 4 | 300 | 30 | 270 |

Source: CARA (BEA, 1999)
Notes: NR=not recorded.
bls=below land surface.
ppm=part per million equivalent methane.

**Table 2-5
Confirmatory Soil Sampling Analytical Results**


Remedial Action Plan
UST Site 1363
Naval Station Mayport
Mayport, Florida

| Compound | DE1 ¹ /DE2 ² /LE ³ (mg/kg) | Boring ID. 1363-SS- | | |
|---|--|---------------------|-----------|---------------|
| | | 2B | 4B | 10B |
| | | 6/26/1998 | 6/26/1998 | 6/26/1998 |
| <u>Volatile Organic Compounds (USEPA Method 8060B)(mg/kg)</u> | | | | |
| Benzene | 1.1/1.6/0.007 | <.05 | <.001 | <.005 |
| Ethylbenzene | 1100/8400/0.6 | 1.465 | <.001 | 0.1489 |
| Toluene | 380/2600/0.5 | <0.0500 | 0.0018 | 0.0073 |
| Total Xylenes | 5900/40000/0.2 | 1.57 | 0.0031 | 0.4524 |
| <u>Polynuclear Aromatic Hydrocarbons (USEPA Method 8310)(mg/kg)</u> | | | | |
| Fluorene | 2200/28000/17 | 9.12 | <0.33 | 3.4 |
| Naphthalene | 40/270/1.7 | 26.8 | <0.33 | <3.33 |
| Phenanthrene | 2000/30000/250 | 18.7 | <0.33 | 6.53 |
| <u>FL-PRO(mg/kg)</u> | | | | |
| TRPH | 340/2500/340 | 10300 | <10 | 8980 |
| Source: CARA (BEA, 1999) | | | | |
| ¹ DE1=Direct Exposure limit for residential area from Chapter 62-777, FAC. | | | | |
| ² DE2=Direct Exposure limit for industrial area from Chapter 62-777, FAC. | | | | |
| ³ LE=Leachability for groundwater limit from Chapter 62-777, FAC. | | | | |
| Notes: ND = no constituents detected. | | | | |



NOTES:

- 1) TRPH Concentrations shown at GeoProbe boring locations were reported on soil samples collected 4-6 ft bls
- 2) S = Soil samples collected in May 1997
SS = Soil samples collected in June 1998.
- 2) Depths were not available for samples collected at soil boring (SS) locations
- 3) Information shown was obtained from maps generated by others during previous investigations. Distances and dimensions are not based upon a professional survey and should be considered approximate



LEGEND

- ⊙ Geoprobe Boring Location
- Soil Boring Location
- ⊕ Shallow Monitoring Well
- ⊖ Deep Monitoring Well

Constituent → **TRPH 81** ← Concentration (mg/kg)

E ETHYLBENZENE
T TOLUENE
X TOTAL XYLENES
NAP NAPHTHALENE
FLR FLUORENE
PHT PHENANTHRENE
TRPH TOTAL RECOVERABLE PETROLEUM HYDROCARBONS


mg/kg = Milligrams per Kilogram

| | |
|-----------------|---------|
| DRAWN BY | DATE |
| LLK | 7/16/01 |
| CHECKED BY | DATE |
| COST/SCHED-AREA | |
| SCALE | |
| AS NOTED | |



DETECTED CONSTITUENTS IN SOIL SAMPLES
UST SITE 1363
MAYPORT NAVAL STATION
MAYPORT, FLORIDA

| | |
|--------------|------------|
| CONTRACT NO. | 2814 |
| APPROVED BY | DATE |
| APPROVED BY | DATE |
| DRAWING NO. | FIGURE 2-2 |
| REV. | 0 |



Approximate Boundary of Area Previously Excavated

LEGEND

- Soil Boring Location
- ⊕ Shallow Monitoring Well
- ⊙ Deep Monitoring Well

OVA-FID Measurements (ppm)

1 ft bls ► 4

3 ft bls ► 579

⊖ Approximate Area of Excessively Contaminated Soil 1 ft bls

⊕ Approximate Area of Excessively Contaminated Soil 3 ft bls

NOTE: Information shown was obtained from maps generated by others during previous investigations. Distances and dimensions are not based upon a professional survey and should be considered approximate.

OVA-FID = Organic Vapor Analyzer with Flame Ionization Detector
 ppm = parts per million
 ft bls = feet below land surface

| | |
|-------------------|-----------------|
| DRAWN BY LLK | DATE 7/16/01 |
| CHECKED BY | DATE |
| COST/SCHED-AREA | |
| SCALE AS NOTED | |



OVA-FID MEASUREMENTS AND APPROXIMATE AREA OF EXCESSIVELY CONTAMINATED SOIL
 UST SITE 1363
 MAYPORT NAVAL STATION
 MAYPORT, FLORIDA


| | |
|--------------|------------|
| CONTRACT NO. | 2814 |
| APPROVED BY | DATE |
| APPROVED BY | DATE |
| DRAWING NO. | FIGURE 2-3 |
| REV. | 0 |

**Table 2-6
Summary of Groundwater Quality**

Remedial Action Plan
UST Site 1363
Naval Station Mayport
Mayport, Florida

| Compound | MW-1 | MW-2 | MW-3 | MW-4 | MW-5 | MW-6 |
|---|--------------|--------------|--------------|--------------|--------------|--------------|
| | 6/9/1997 | 6/9/1997 | 6/9/1997 | 6/9/1997 | 6/9/1997 | 6/9/1997 |
| <u>Volatile Organic Compounds (USEPA Method 8021B)(µg/L)</u> | | | | | | |
| Bromodichloromethane | ND | ND | ND | ND | ND | ND |
| Benzene | ND | ND | 1.6 | ND | ND | ND |
| Toluene | ND | ND | ND | ND | ND | ND |
| Ethylbenzene | ND | ND | 7.1 | ND | ND | ND |
| Total Xylenes | ND | ND | ND | ND | ND | ND |
| Total BTEX | ND | ND | 8.7 | ND | ND | ND |
| MTBE | ND | ND | ND | ND | ND | ND |
| <u>Polynuclear Aromatic Hydrocarbons(USEPA Method 8310)(µg/L)</u> | | | | | | |
| Acenaphthene | ND | ND | ND | ND | ND | ND |
| Flouranthene | ND | ND | ND | ND | ND | ND |
| Flourene | ND | ND | ND | ND | ND | ND |
| Naphthalene | ND | ND | 73 | 9.5 | ND | ND |
| Phenanthrene | ND | ND | ND | ND | ND | ND |
| Pyrene | ND | ND | ND | ND | ND | ND |
| 1-Methylnaphthalene | ND | ND | 70 | 1.4 | ND | ND |
| 2-Methylnaphthalene | ND | ND | 65 | 1.4 | ND | ND |
| <u>FL-PRO(mg/L)</u> | | | | | | |
| TRPH | NS | NS | NS | NS | NS | NS |
| <u>Metals Analysis(mg/L)</u> | | | | | | |
| Total Lead | 0.036 | 0.041 | 0.029 | 0.027 | 0.018 | 0.072 |
| Source: CAR (BEA, 1997) | | | | | | |
| Notes: | | | | | | |
| BTEX = benzene, toluene, ethylbenzene, total xylenes. | | | | | | |
| µg/L=micrograms per liter. | | | | | | |
| mg/L=milligrams per liter. | | | | | | |
| MTBE = metyl-tertiary-butyl-ether | | | | | | |
| ND = non detect. | | | | | | |
| NS = not sampled. | | | | | | |
| EDB=1,2 Dibromoethane=ethylene dibromide. | | | | | | |

| Table 2-7 Summary of Groundwater Quality | | | | | | | | | | |
|--|-----------|----------|-----------|----------|-----------|----------|-----------|----------|-----------|----------|
| Remedial Action Plan UST Site 1363 Naval Station Mayport Mayport, Florida | | | | | | | | | | |
| Compound | MW-3 | | MW-4 | | MW-7 | | MW-8 | | MW-9 | |
| | 6/30/1998 | 7/1/1999 | 6/30/1998 | 7/1/1999 | 6/30/1998 | 7/1/1999 | 6/30/1998 | 7/1/1999 | 6/30/1998 | 7/1/1999 |
| <u>Volatile Organic Compounds (USEPA Method 8021B)(µg/L)</u> | | | | | | | | | | |
| Bromodichloromethane | <1.0 | NA | <1.0 | <1.0 | <1.0 | NA | <1.0 | NA | 1.2 | NA |
| Benzene | <1.0 | NA | <1.0 | <1.0 | <1.0 | NA | <1.0 | NA | <1.0 | NA |
| Toluene | <1.0 | NA | <1.0 | <1.0 | <1.0 | NA | <1.0 | NA | <1.0 | NA |
| Ethylbenzene | 6.4 | NA | <1.0 | <1.0 | <1.0 | NA | <1.0 | NA | <1.0 | NA |
| Total Xylenes | <1.0 | NA | <1.0 | <1.0 | <1.0 | NA | <1.0 | NA | <1.0 | NA |
| Total BTEX | 6.4 | NA | <1.0 | <1.0 | <1.0 | NA | <1.0 | NA | <1.0 | NA |
| Chloroform | <1.0 | NA | <1.0 | <1.0 | <1.0 | NA | <1.0 | NA | 14 | NA |
| Dibromochloromethane | <1.0 | NA | <1.0 | <1.0 | <1.0 | NA | <1.0 | NA | 1.3 | NA |
| <u>USEPA 504.1(µg/L)</u> | | | | | | | | | | |
| EDB | <1.0 | <0.02 | <1.0 | <0.02 | <1.0 | <0.2 | 0 | <0.2 | <1.0 | NA |
| <u>Polynuclear Aromatic Hydrocarbons(USEPA Method 8310)(µg/L)</u> | | | | | | | | | | |
| Acenaphthene | <5.0 | <1.1 | <5.0 | NA | <5.0 | <1.0 | <5.0 | <1.0 | <5.6 | <1.1 |
| Flouranthene | <5.0 | <0.2 | <5.0 | NA | <5.0 | <0.2 | <5.0 | <0.2 | <5.6 | <0.2 |
| Flourene | <5.0 | <0.2 | <5.0 | NA | <5.0 | <0.2 | <5.0 | 0.6 | <5.6 | <0.2 |
| Naphthalene | 78 | <1.1 | 14 | NA | <5.0 | <1.0 | 16 | 4.9 | 5.0 | 4.8 |
| Phenanthrene | <5.0 | <0.7 | <5.0 | NA | <5.0 | <0.7 | <5.0 | <0.7 | <5.0 | <0.7 |
| Pyrene | <5.0 | <0.3 | <5.0 | NA | <5.0 | <0.3 | <5.0 | <0.3 | <5.6 | <0.3 |
| 1-Methylnaphthalene | 94 | NA | <5.0 | NA | <5.0 | NA | 15 | NA | 10 | NA |
| 2-Methylnaphthalene | 58 | NA | <5.0 | NA | <5.0 | NA | 8 | NA | 14 | NA |
| <u>FL-PRO(mg/L)</u> | | | | | | | | | | |
| TRPH | 1.79 | NA | 0.47 | NA | <0.2 | NA | 0.036 | NA | 1.62 | NA |
| <u>Metals Analysis(mg/L)</u> | | | | | | | | | | |
| Total Lead | <0.003 | <0.2 | <0.003 | NA | <0.003 | ND | <0.003 | NA | <0.003 | NA |
| Source: CARA (BEA, 1999) | | | | | | | | | | |
| Notes: | | | | | | | | | | |
| NA=not analyzed | | | | | | | | | | |
| ND = no constituents detected. | | | | | | | | | | |



2.6 CONTAMINATION ASSESSMENT REPORT CONCLUSIONS

2.6.1 Soils

Of the 30 soil borings screened in the CAR and CARA, 11 locations had soil vapor concentrations exceeding 50 parts-per-million equivalent methane (ppm). TRPH were detected in samples from four soil borings at concentrations exceeding the FDEP SCTLs for the residential and leachability standards of 340 mg/kg. The results from soil vapor screening and analytical soil sampling lead to the determination that soil remediation is necessary at the site.

2.6.2 Groundwater

No free-phase petroleum hydrocarbons were detected in the monitoring wells during the CAR and CARA investigations. In groundwater samples collected at the site, one volatile organic compound (VOC), benzene, was detected at a concentration exceeding the current applicable FDEP GCTLs during the CAR investigation (6/9/97). Three polynuclear aromatic hydrocarbons (PAHs), naphthalene, 1-Methylnaphthalene, and 2-Methylnaphthalene, were detected in groundwater samples from MW-3 at concentrations exceeding the current applicable FDEP GCTLs, but all were below Natural Attenuation (NA) Default Concentrations as specified in Chapter 62-777, FAC, Table V.

3.0 REMEDIAL ACTION PLAN GOALS

The objective of this RAP is to present a proven, efficient, and cost-effective method to remediate the contaminated soil at the site. Additionally, after the completion of the remedial action, one round of groundwater sampling shall be conducted per FDEP requirements. Results of the groundwater monitoring shall be used to determine the status of groundwater beneath the site.

The goals of this RAP include:

- Select a remedial alternative that will result in the reduction or removal of the hydrocarbon constituents within the soil matrix;
- Select a remedial alternative that is protective of human health and the environment.

The SCTL concentrations for the soil at the subject site are shown on Table 3-1, as listed in the FDEP Chapter 62-777, FAC. The following subsections list the SCTLs for the site-specific chemicals of concern (COCs).

| Table 3-1 Chemicals of Concern and Associated Selected SCTLs | |
|--|--------------------------------------|
| Remedial Action Plan UST Site 1363 Naval Station Mayport Mayport, Florida | |
| Site-Specific COC | Concentrations from Table II* |
| Naphthalene | 1.7 mg/kg |
| Benzene | 0.007 mg/kg |
| Toluene | 0.5 mg/kg |
| Ethylbenzene | 0.6 mg/kg |
| Total Xylenes | 0.2 mg/kg |
| TRPHs | 340 mg/kg |

* Concentration is the lower of the residential direct exposure or leachability SCTLs based on groundwater criteria Table II, Chapter 62-777, FAC.

3.1 SOIL CLEANUP TARGET LEVELS

Based on the selected SCTLs listed in Table II of Chapter 62-777, FAC, Table 3-1 presents the soil remediation goals for the site specific COCs.

3.2 SITE RESTRICTIONS

Site 1363 has two new USTs, which supply Building 1363 with heating oil and diesel fuel. The tanks are connected to the building via two underground pipelines. A paved access road, a parking area, a sewer line, and a water line are located between the tanks and the building. In addition, there may also be utilities and piping associated with the transformer and the air-conditioning unit located at the site. The soil remedial action final design should take into account these site restrictions. Overhead utilities and protection of the tanks, transformer, air conditioning unit, and other equipment from being affected by the excavation (i.e., shoring) must be addressed during the remedial action final design. Care must be taken not to damage the tanks or pipelines during implementation of the remedial action alternative. Also, the chosen remedial alternative may require the destruction of parts of the access road and the parking area. Steps shall be taken to reroute automobile traffic away for the site during remedial activities. These areas shall be repaired after the completion of the remedial action.

4.0 CONTAMINANT DISTRIBUTION

4.1 ESTIMATED MASS OF CONTAMINANTS IN SOIL

Data acquired during the site assessment investigations indicated that soil contamination exists within the “smear zone” from 1 ft bls to the water table and the lateral limits of the soil plumes have been defined as depicted on Figure 2-3. The soil contamination is from land surface to approximately 4 ft and covers an estimated surface area of approximately 2,408 square feet (ft²) yielding a total volume of approximately 357 cubic yards (yd³) of contaminated soil. The fixed-based laboratory analysis of the 11 soil samples collected during the previous investigations indicates an average TRPH concentration of approximately 5,524 mg/kg. Based on this information, the estimated quantity of adsorbed hydrocarbons within the smear zone is approximately 5,502 pounds. Figure 2-3 depicts the area where “excessively contaminated” soils are assumed to exist. Appendix B presents calculations for the estimated mass of impacted soil.

5.0 REMEDIAL ALTERNATIVE TECHNOLOGY SCREENING

TtNUS conducted a screening of available technologies in order to determine a suitable remedial alternative for the subject site. Potential remedial technologies and process options for the soil remediation have been identified and evaluated based on their ability to meet clean-up objectives (effectiveness), applicability based on site conditions, feasibility of implementation, reliability, anticipated duration, and cost.

5.1 EVALUATION OF SOIL TREATMENT ALTERNATIVES

Based on the data from the CAR and the CARA, a total volume of approximately 357 yd³ of soils exhibits hydrocarbon concentration in excess of FDEP SCTLs and soil headspace standards (50 ppm) (FDEP, 1997). TtNUS has investigated several methods for the removal of hydrocarbons from the soils at the site. The following actions have been identified for remediation of soil and are evaluated in this RAP:

- Soil excavation and on-site treatment
- Soil excavation and off-site treatment/disposal
- In-situ soil vapor extraction

The following sections briefly discuss each of these soil remedial actions with respect to their suitability for implementation at this site.

5.1.1 Excavation and On-site Treatment

This alternative consists of the physical removal and on-site treatment of impacted soils containing hydrocarbon constituents exceeding the SCTLs (see Table 2-3). To complete the excavation of impacted soils, removal of surface soil to the depth of the water table (approximately 4 ft bls) over an area of approximately 2,408 ft² would be required. If it becomes necessary to excavate below the water table (4 ft bls) dewatering with collection, treatment, and disposal of collected water will likely be required.

Removal operations can be accomplished using standard equipment and will involve hand excavation. Following removal and stockpiling of the impacted soil, samples shall be collected from the excavation sidewalls and bottom and analyzed to confirm the achievement of the SCTLs. Mobile treatment equipment shall be necessary to treat excavated soil either thermally or chemically. Treated soil must be

tested and certified as clean fill. The excavation shall be backfilled with the treated soil and the site restored to its original condition.

The FDEP requested in the letter dated December 30, 1999 (see Appendix A), that one round of groundwater samples and water levels be taken after the completion of the soil remediation. This will be used to make a recommendation regarding how to address impacted groundwater.

The estimated costs for soil excavation, on-site treatment, site restoration, and one round of groundwater sampling is presented in Table 5-1 and Appendix C, Table C1. A comparison of the advantages and disadvantages of each technology is included in Table 5-2.

| Table 5-1 Soil Remedial Alternatives Cost Summary Remedial Action Plan UST Site 1363 Naval Station Mayport Mayport, Florida | | | | | |
|--|--------------|------------|------------------------------|-------------------|---------------------|
| ALTERNATIVE | CAPITAL COST | ANNUAL O&M | ESTIMATED YEARS OF OPERATION | O&M PRESENT WORTH | TOTAL PRESENT WORTH |
| Soil Vapor Extraction ¹ | \$138,000 | \$92,000 | 3 | \$241,000 | \$417,000 |
| Excavation and Disposal | \$160,000 | \$0 | 0 | \$0 | \$160,000 |
| Excavation and On-site Treatment | \$206,000 | \$0 | 0 | \$0 | \$206,000 |

Notes: ¹Contingency costs included in Total Present Worth only.
See Appendix C for detailed cost estimates for the soil remediation alternatives.

5.1.2 Excavation and Off-site Treatment/Disposal

This alternative consists of the physical removal and off-site treatment and/or disposal of impacted soils with hydrocarbon constituents exceeding the SCTLs. To complete excavation of impacted soils, removal of surface soil to the depth of the water table (approximately 4 ft bls) over an area of approximately 2,408 ft² would be required to remediate the contaminated zone. If it becomes necessary to excavate below the water table (4 ft bls) dewatering with collection, treatment, and disposal of collected water will likely be required.

Removal operations can be accomplished using standard equipment, including hand excavation. Following removal and immediate transportation or stockpiling of the impacted soil, samples collected from excavation sidewalls and bottom shall be analyzed to confirm achievement of the SCTLs. The excavation shall be backfilled with clean fill material and the site restored to its original condition. Any soil or other debris generated during excavation shall be sampled, characterized, loaded, and transported off-site to a permitted facility for treatment and/or disposal.

After the completion of the excavation, Chapter 62-770, FAC, requires one year of quarterly groundwater monitoring. However, the FDEP requested in the letter dated December 30, 1999 (see Appendix A), that one round of groundwater samples and water levels be taken after the completion of the soil remediation. This will be used to make a recommendation regarding how to address impacted groundwater.

The estimated costs for soil excavation, transportation, off-site treatment/disposal, site restoration, and one round of groundwater sampling is presented in Table 5-1 and Appendix C, Table C2. A comparison of the advantages and disadvantages of each technology is included in Table 5-2.

5.1.3 Soil Vapor Extraction

Soil vapor extraction (SVE) involves the introduction of a pressure gradient into the soil matrix in order to extract hydrocarbon vapors and enhance volatilization of adsorbed hydrocarbons. A typical SVE system consists of vapor extraction wells, a vacuum blower, associated piping and safety controls. During SVE operation, a vacuum is applied to extraction wells situated within the vadose zone. As air is drawn through the soil pores, soil gas is displaced and is drawn to the extraction wells and subsequently to above ground via piping for treatment. Extracted vapors are typically treated with an air-phase treatment unit (activated carbon) prior to discharge to the atmosphere. As the process continues, adsorbed and dissolved-phase hydrocarbons remaining in the vadose zone are gradually stripped from the soil matrix. In addition, volatilization of contaminants on the surface of the water table is enhanced. The SVE system shall be designed and constructed using explosion-proof equipment.

The SVE system also promotes oxygen recharge, which stimulates existing biological activity in the soil and enhanced aerobic biodegradation. The indigenous soil microbes, present at virtually all hydrocarbon release sites, tend to multiply rapidly in the presence of oxygen, which increases hydrocarbon digestion, and results in an accelerated remediation process.

Based on the soil hydrocarbon concentrations identified in the CARA and using standard industry calculations, the soil remediation time was calculated to be approximately six months using SVE (calculations are presented in Appendix D.). However, the calculation is theoretical and is based on an assumption that the concentration of the COCs in the soil pores is equal to the concentrations found in

the soil sampling analytical results. The actual concentration of contaminants in the soil vapor will most likely be much less than that of the soil samples. Hence, remediation time will be greater as less contaminant mass should be removed per pore volume exchange than calculated. Results from other SVE systems installed by TtNUS at sites with similar characteristics have historically taken more time than calculated. Therefore, a safety factor of six was used and the remediation time is estimated to be approximately three years. In addition, most SVE systems require a pilot study to determine the actual site characteristics (i.e. radius of influence, flow rates, etc.).

A pilot study would be necessary before implementing this alternative to ensure that the SVE system is designed correctly for the particular site. SVE is a proven technology for reducing BTEX and TRPH levels in soil and is an economical approach to in-situ soil remediation. However, historically SVE systems have exhibited asymptotic behavior. This means that the concentration of COCs drops rapidly at system start-up, but the concentrations stop decreasing after a period of time. At this point, if the concentrations are above SCTLs, another remedial action may need to be implemented to complete the cleanup.

During the three years of the SVE system operation, Chapter 62-770, FAC, required quarterly groundwater monitoring. An estimated cost of SVE implementation with three years of O&M is presented in Table 5-1 and Appendix C, Table C3. A comparison of the advantages and disadvantages of each technology is included in Table 5-2.

5.2 COST COMPARISON AND RATIONALE FOR SELECTION

A table comparing the estimated cost of remediation of soil contamination at the subject site using the evaluated alternatives is provided in Table 5-1. Table 5-2 provides a comparison of the advantages and disadvantages of each technology and presents the applicability of each. Based on a review of the advantages, disadvantages, costs, and TtNUS project experience at sites with similar conditions, TtNUS recommends the excavation and off-site disposal alternative for the site.

Excavation provides the highest degree of overall protection to human health and the environment by providing reduction in risk and hydrocarbon concentrations in a complete and timely manner. Source removal shall prevent continued leaching to the surrounding groundwater. The equipment needed for excavation is reliable, easily operated, commonly available, and requires no O&M. Minimal permitting is required for the implementation and operation of the excavation project. In addition, excavation and off-site disposal shall also provide the shortest time duration to achieve cleanup standards and goals compared to the other alternatives.

For the excavation of soil, care must be exercised during the excavation and backfilling process to prevent damage to the fuel supply lines that connect the tanks to Building 1363, and any utilities present at the site. The pipelines between the USTs and the building are synthetic, flexible, double-walled piping. Hand digging is the safest method while excavating the areas near the pipelines and utilities. Shoring may also be used to ensure safety at the site. The soil from the excavation may be sent to a recycler for treatment, disposal and reuse. In addition, much of the area of excavation is paved, and it shall be necessary to repair the asphalt, curbing, and road after completion of the remedial action.

| Table 5-2 Remedial Alternative Feasibility Comparison Remedial Action Plan UST Site 1363 Naval Station Mayport Mayport, Florida | | | |
|--|--|---|--|
| Media | Soil | | |
| Technology | Soil Vapor Extraction | Excavation and Off-site Disposal | Excavation and On-site Treatment |
| Advantages | Low capital cost, readily available equipment. | Removal of contamination, short remediation time, and clean backfill. | Source removal, short remediation time, treated soil tested before backfilling and soil remains on site. |
| Disadvantages | Asymptotic behavior, prolonged remedial time facilitates movement of contaminants, need for pilot study. | Transportation of contaminated soil off premises, potential to damage utilities and pipelines, potential short-term exposure to contaminants, and potential need for shoring. | Higher cost compared to off-site disposal, potential to damage utilities and pipelines in area, potential short-term exposure to contaminants, and potential need for shoring. |
| Screening Comment | Eliminate – Longer cleanup time than other alternatives. | Retain – Short remediation time and competitive cost. | Eliminate – Off-site disposal is more cost effective. |

6.0 REMEDIAL SYSTEM DESIGN

The preferred remedial alternative presented in this RAP is Excavation and Off-Site Disposal. Excavation and Disposal was selected based on it being the most cost effective and timely method by which to remediate the contaminated soil in the vadose zone at the site.

6.1 TECHNOLOGY DESCRIPTION AND SYSTEM DESIGN

Major components of soil excavation and disposal include the following:


- Site preparation (pre-excavation activities)
- Excavation approach
- Excavation methods
- Site restoration

Figure 6-1 presents the boundaries of the excavation area. In some areas it shall be necessary to hand dig in order to avoid damaging utilities and the fuel supply pipelines that connect Building 1363 and the USTs. Also, shoring may be necessary near the tanks, the air conditioning unit, and the electrical transformer to prevent collapsing and ensure safety at the site. Based on the contaminated soil area boundary and an average depth of 4 ft bls, the estimated volume of excavated soil 357 yd³, which is equivalent to 499 tons. (See Appendix D.)

6.1.1 Site Preparation (Pre-Excavation Activities)

Prior to excavation activities, the limits of excavation shall be surveyed and staked in the field. The designated areas shall be flagged and boundaries shall be established by florescent yellow caution tape to define the exclusion zone. Prior to beginning any excavation activities or any intrusive work, the designated areas shall be checked for any substructures, utility lines, and other potential interference. A professional survey to verify locations of site utilities was not conducted for this report; however, active or inactive subsurface obstructions may include electric lines, piping for sewer, gas distribution, etc.

Monitoring wells within or near the limits of the excavation shall be abandoned prior to excavation. The wells to be abandoned are MW-3, MW-5, MW-6, and MW-9. Monitoring wells should be abandoned by



NOTE: Information shown was obtained from maps generated by others during previous investigations. Distances and dimensions are not based upon a professional survey and should be considered approximate.

LEGEND

- Shallow Monitoring Well
- Deep Monitoring Well
- Limits of Contaminated Soil Removal

0 10 20
APPROXIMATE SCALE in FEET

| | |
|-----------------|--------|
| DRAWN BY | DATE |
| LLK | 8/1/01 |
| CHECKED BY | DATE |
| COST/SCHED-AREA | |
| SCALE | |
| AS NOTED | |



LIMITS OF CONTAMINATED SOIL REMOVAL
UST SITE 1363
MAYPORT NAVAL STATION
MAYPORT, FLORIDA

| | |
|--------------|------------|
| CONTRACT NO. | 2814 |
| APPROVED BY | DATE |
| APPROVED BY | DATE |
| DRAWING NO. | FIGURE 6-1 |
| REV. | 0 |

overdrilling the well and grouting from the bottom of the boring to the surface with bentonite cement grout. The level of the grout shall be monitored during pumping to ensure complete placement of the grout. The grout should be checked 24 hours after emplacement and refilled to replace any losses due to settling. In addition, all local and state regulations shall be followed for well abandonment.

The Remedial Action Contractor (RAC) shall prepare all required planning documents, such as a Health and Safety Plan and an Excavation Plan. The Excavation Plan should address removal actions, soil disposal, erosion, sediment control, and shoring, if necessary. The Excavation Plan shall be reviewed and sealed by a Professional Engineer (PE) experienced in excavation and shoring activities (if shoring is used). The RAC shall also obtain all necessary permits.

6.1.2 Excavation Approach

An excavation approach has been developed to provide the RAC with the flexibility to adjust to onsite conditions encountered during the excavation. A number of complicating factors may arise during the excavation activities due to the presence of the existing UST system, and adjacent structures including the transformer, air conditioning unit, roadway, and limited available space.

Due to the presence of the existing UST system and nearby structures, alternative excavation methods may be warranted to ensure no damage occurs to these structures. Methods such as Cut and Fill excavation or shoring may be necessary to prevent damage to these structures during excavation and backfilling activities. In addition, hand excavation should be used to remove impacted soils in close proximity to these structures. Excavation methods are discussed in Section 6.1.3.

The anticipated aerial extent of the excavation is provided on Figure 6-1. It is recommended that a FID be used to field screen soils for petroleum impact and that the actual limits of the excavation should be based on this field data and subsequent closure soil sampling. Additional information regarding the use of field screening procedures is provided below in Section 6.1.3.1.

Existing data may be sufficient to allow for disposal characterization. As appropriate, the RAC may choose to excavate, load and transport contaminated media to the disposal facility without stockpiling. If existing data is not sufficient, additional soil data should be collected via hand auger methods to obtain pre excavation approval of the soil. Should stockpiling become necessary, care should be taken to follow the procedures outlined below in Section 6.1.3.2.

Backfilling and compaction is vital to the success of the remedial design. In areas where asphalt is present, it is recommended that gravel be used to minimize the potential for settling of soils. In other

areas, fill should be compacted as necessary to limit settling and prevent subsequent damage to structures. Detail regarding backfilling options and site restoration is provided in Section 6.1.4.

6.1.3 Excavation Methods

Soil excavation shall be within the area shown in Figure 6-1. Soil excavated from land surface to approximately 4 ft bls in the depicted area shall be handled as petroleum contaminated soil. Excavation shall be conducted using standard earthmoving equipment. All operators shall be certified in compliance with 29 Code of Federal Regulations 1910.120 health and safety requirements. Visual analysis and OVA-FID headspace screening shall be used to monitor soil contamination (see Section 6.1.2.2). Excavation shall be performed to the water table. This is expected to be at 4 ft bls at the time of excavation. By using pre-characterization sampling and/or OVA-FID screening the RAC may be able to avoid excavating near the obstructions at the southern end of the contamination area. Also, methods such as Cut and Fill may be used to avoid the need for shoring. However, if it is necessary to excavate near these structures shoring shall be used as deemed appropriate by the lead professional engineer.

Excavated soils that are screened, tested and determined to be clean shall be stockpiled on site and returned as backfill to the excavation south of the paved area. Stormwater run-on and run-off controls should be implemented to prevent off-site migration of sediment or contaminated stormwater during site activities.

The limits of the excavation shown on Figure 6-1 are representative of the anticipated footprint of the soil contamination area. The soil in the excavation area is described as a fine-sand with shell fragments and the sides of the excavation will naturally slope. Excavations shall be cut back and sloped to allow for safe entry into the excavation in accordance with Occupational Safety and Health Administration (OSHA) regulations. Hand digging is recommend around utilities and the fuel lines located within the excavation. The open excavation should be protected with suitable barriers, such as temporary fences. The area of the excavation shall be provided with a berm to minimize the amount of run-off that can enter the excavation.

Confirmatory soil samples shall be collected from the sides and bottom of the excavation and analyzed for the gasoline and kerosene analytical groups as specified in Chapter 62-770, FAC. A minimum of two confirmatory soil samples shall be collected from each sidewall and the bottom prior to backfilling of the excavation. The results of the sampling must be received and evaluated before backfilling begins. If the results of the sampling contain analytes detected above residential or leachability (whichever is less) SCTLs, then additional excavation will be necessary to remove the contaminated soils. This process shall continue until no constituents are detected above SCTLs.

The total volume of removed contaminated soil is estimated to be 357 yd³. Based on the actual water table at the time of excavation, these volumes may vary.

6.1.3.1 Field Screening Procedures

During the excavation soil shall be screened with an OVA-FID to determine if the soil is excessively contaminated. Soil vapor analysis shall be performed in accordance with the headspace screening method prescribed by Chapter 62-770.200(2), FAC.

6.1.3.2 Stockpiling Procedures

If stockpiling becomes necessary, the excavated soil that is contaminated (greater than 50 ppm, or visibly stained) should be segregated for removal, stockpiled, sampled for waste profile characterization, and delivered to a permitted off-site disposal facility. Soil stockpiles shall be provided with erosion and sedimentation control such as silt fences or hay bails. Captured sediment from the contaminated soil stockpile must be treated or disposed. Contaminated soil stockpiles shall be placed on and covered with an impermeable surface, or liner, 20-mil thickness minimum. Water seeping out of the stockpiles of contaminated soil must be captured for treatment or disposal.

6.1.4 Site Restoration

The following shall be done to complete site restoration:

- Backfill excavation area
- Hydro seed grass areas
- Restore asphalt on paved areas
- Replace curbing
- Replace abandoned monitoring wells

Backfill of excavated areas may be performed simultaneous to excavation. All water from the excavation during soil replacement should be removed as necessary to accommodate backfill. In the area currently covered by asphalt, backfill material shall be American Association of State Highway and Transportation Officials (AAHSTO) Gradation Number 57 (¾ inch) gravel fill. This will serve as the base for the asphalt covering that will be used to repair the access road and parking area that is removed during the excavation. The area of the excavation that is south of the road shall be backfilled to land surface with well-graded granular soil, consisting of silica sand or other approved materials. Backfill materials shall be excavation soil stockpiled as uncontaminated or soil obtained from an acceptable borrow source.

Certification that all borrow sources are free of petroleum hydrocarbon contamination is required from the borrow source prior to delivery.

Based on the fact that gravel will be used as the base for the paved areas no compaction will be necessary in that area. Compaction shall be performed on the grassy area south of the parking lot to avoid damage to utilities and the fuel pipelines after settling. Compaction shall be completed with a sheep's foot or similar device, however, no compaction testing will be necessary. Approximately 360 yd³ of backfill material shall be required. If excavation and backfill operations are performed simultaneously, a separation distance shall be maintained between the toe of the slope for excavation and the toe of the slope for backfill to prevent or minimize cross-contamination by direct contact with excessively contaminated soil. After all disturbed areas of the excavation have been backfilled, the site shall be graded and covered with asphalt to repair the access road and parking area. Also, any curbs destroyed in the excavation process shall be replaced and the end of the existing curbing shall be properly cut using a concrete saw. Other areas should be graded to drain and hydro-seeded with seed native to the area to match existing grass.

Following completion of the excavation, backfill, and site restoration, groundwater monitoring wells, abandoned or destroyed during remedial activities shall be replaced. Also, two additional wells recommended to the northeast and northwest of the excavation area to provide geographic coverage. A final survey shall be performed to identify the locations of the limits of excavation, final grading elevations, and new monitoring well locations. An as-built site plan (signed and sealed) should be provided for the excavation project area. A source removal report consistent with the requirements of Chapter 62-770.300, FAC shall be provided summarizing volumes removed, disposed or treated, replaced, and site activities.

7.0 POST REMEDIAL ACTION MONITORING

The following sections establish procedures for the post-remedial action monitoring requested by the FDEP in the letter dated December 30, 1999.

7.1 GROUNDWATER MONITORING

After completion of the soil remedial action and the new monitoring wells are installed, one round of groundwater sampling shall occur. At that time the following shall occur:

- Water levels should be measured in all wells at the site and a groundwater flow determination shall be made.
- Groundwater samples shall be collected from all wells existing and replaced at the site (currently identified as MW-1 through MW-9).
- Samples shall be analyzed for the KAG and Gasoline Analytical Group (GAG) parameters per Chapter 62-770, FAC.
- The data should be analyzed and a recommendation made to the FDEP regarding follow up actions required for groundwater.

REFERENCES

BEA (Bhate Environmental Associates, Inc.), 1997. *Contamination Assessment Report Tank Site 1363/1363-G*, Naval Station Mayport, Jacksonville, Florida.

BEA, 1999. *Addendum to the Contamination Assessment Report Tank Site 1363/1363-G*, Naval Station Mayport, Jacksonville, Florida.

FDEP (Florida Department of Environmental Protection), 1997. Florida Administrative Code, Petroleum Contamination Site Cleanup Site Criteria, Chapter 62-770, September.

R. S. Means, 2000. *Environmental Remediation Cost Data – Unit Price*, 6th Edition, Talisman Partners Ltd.


TtNUS (Tetra Tech NUS, Inc.), 1997. *Remedial Action Plan North Fuel Farm Site*, Naval Air Station Cecil Field, Jacksonville, Florida.

TtNUS, 1999. *Remedial Action Plan for Former Fire Fighting Training Facility*, Naval Air Station Jacksonville, Florida.

USEPA (U.S. Environmental Protection Agency), 1995. *How to Evaluate Alternative Cleanup Technologies For Underground Storage Tank Sites, A Guide For Corrective Action Plan Reviewers*, USEPA 510-B-95-007. May.

APPENDIX A

FDEP LETTER DATED DECEMBER 30, 1999



Department of Environmental Protection

Jeb Bush
Governor

Twin Towers Building
2600 Blair Stone Road
Tallahassee, Florida 32399-2400

David B. Struhs
Secretary

December 30, 1999

Ms. Beverly Washington
Department of the Navy, Petroleum Program
Southern Division - Naval Facilities Engineering Command
PO Box 190010
2155 Eagle Drive
North Charleston, SC 29419-9010

file:1363sara1.doc

RE: Site Assessment Report Addendum, Tank Site 1363, Naval Station Mayport,
Mayport, FL


Dear Ms. Washington:

I have reviewed the above document dated September 9, 1999 (received September 14, 1999). Information presented in the report confirms that the requirements of Chapter 62-770.600, F.A.C. have been fulfilled. Please prepare a Remedial Action Plan (RAP) as provided in Chapter 62-770.700, F.A.C. that addresses the soil contamination at the site. Following successful remediation, please conduct an additional round of ground water sampling and ground water flow determination and present recommendations for the site. Based on my examination of the ground water data, a Monitoring for Natural Attenuation Proposal may be appropriate if the contaminant levels in site monitoring wells have not changed significantly.

If further clarification is required or if you have any questions, please contact me at 850-921-4230.

Sincerely,

James H. Cason
James H. Cason, P.
Remedial Project Manager



12-30-99
Date

CC: Jan Bouvier, NAVSTA Mayport
Michael Fitzsimmons, FDEP Northeast District
Jerry Young, City of Jacksonville

TJB *B* JJC *for* ESN *for*

"Protect, Conserve and Manage Florida's Environment and Natural Resources"

APPENDIX B

ESTIMATED MASS OF CONTAMINATION CALCULATIONS

TABLE B1

ESTIMATED MASS OF CONTAMINANTS IN VADOSE ZONE SOIL MATRIX

Remedial Action Plan
 UST Site 1363
 Naval Station Mayport
 Mayport, Florida

INPUT:

| | | |
|---|-------|-----------------|
| Estimated Impacted Area ¹ | 2,408 | ft ² |
| Estimated Average Impacted Thickness ² | 4 | ft |
| Estimated Impacted Volume | 9,632 | ft ³ |
| Average TRPH Concentration ³ | 5,524 | mg/kg |

CALCULATIONS:

| | | |
|--|------|------|
| Estimated Mass of Impacted Unsaturated Soil ⁴ | 499 | tons |
| Estimated mass of hydrocarbons in soil ⁵ | 5506 | lbs |

NOTES

TRPH - Total recoverable petroleum hydrocarbons
 mg/kg - milligram per kilogram
 lbs - pounds
 ft - feet
 ft² - square feet
 ft³ - cubic feet
 yd³ - cubic yards

¹Estimated area = Length (ft) x Width (ft) (assume area is a rectangle) = 60 ft x 55 ft
²Water levels varies from 3-6 ft (recent site visit). Majority of area is at 3 ft. Assume average of 4 ft.
³From fixed laboratory analysis of soil samples from S-1, SS-2, S-5 , and SS-10.
 (See Tables 2-3 and 2-5)
⁴Estimated Mass of Impacted Unsaturated Soil = impacted volume (ft³) x (1 yd³/27 ft³) x (1.4 tons/1yd³)
⁵Estimated mass of hydrocarbons = hydrocarbon concentration (mg/kg) x impacted mass (ton) x
 (907.2 kg/ton) x (kg/10⁶ mg) x (2.2 lb/kg)

ASSUMPTIONS

Density of silty sand estimated to be 1.4 tons per cubic yard (TtNUS, 1999)

PREPARED BY: _____ CHECKED BY: _____ Date

APPENDIX C

REMEDIAL ALTERNATIVE COST ESTIMATES

Table C-1
Excavation and Onsite Treatment Cost

Remedial Action Plan
UST Site 1363
Naval Station Mayport
Mayport, Florida

Estimator: RLM

Checked By:

COST SUMMARY TABLE (costs rounded to nearest \$1000)

DIRECT COSTS

| | |
|--|------------------|
| Site Preparation and Mobilization | \$13,000 |
| Planning Documents | \$32,000 |
| Field Sampling & Oversight | \$12,000 |
| Excavation Activities | \$23,000 |
| Onsite Treatment by LTTD | \$67,000 |
| Site Restoration and Demobilization | \$7,000 |
| Post-Remedial Action Monitoring | \$6,000 |
| Summary Data Reporting | \$12,000 |
| | |
| Costs for Onsite Treatment by LTTD | \$172,000 |
| Indirect Costs | |
| Contingency (@20%) | \$34,000 |
| Total Costs for Excavation and Onsite Treatment | \$206,000 |

Table C-1 (Continued)
Excavation and Onsite Treatment Cost

| <u>DIRECT COSTS</u> | <u>Quantity</u> | <u>Unit</u> | <u>Unit Cost</u> | <u>Total Cost</u> |
|---|-----------------|-------------|------------------|------------------------|
| Site Preparation and Mobilization | | | | |
| Silt fencing/signs/misc. materials | 1 | ls | \$5,000 | \$5,000 |
| Decontamination pad | 1 | ls | \$1,000 | \$1,000 |
| Pressure washer (assume base will provide decon water) | 10 | day | \$20 | \$200 |
| Pick-up truck | 2 | wk | \$350 | \$700 |
| General site mob/demob | 1 | ls | \$1,000 | \$1,000 |
| Foreman (1 weeks * 50 hr/week) Assume 10 hour days | 100 | hrs | \$50 | \$5,000 |
| Foreman oversight for the entire field event, prep, excavation, demob, etc.. | | | | |
| <u>Total For Site Preparation and Mobilization</u> | | | | <u>\$12,900</u> |
| Site Sampling & Oversight | | | | |
| <u>Planning Documents</u> | | | | |
| Professional Engineer | 40 | hrs | \$90 | \$3,600 |
| Jr. Level Engineer | 200 | hrs | \$45 | \$9,000 |
| Sr. Scientist | 80 | hrs | \$90 | \$7,200 |
| Word Processor | 80 | hrs | \$35 | \$2,800 |
| CADD | 160 | hrs | \$40 | \$6,400 |
| ODCs | 5 | ls | \$500 | \$2,500 |
| <u>Total for Planning Documents</u> | | | | <u>\$31,500</u> |
| <u>Field Sampling & Oversight</u> | | | | |
| Jr. Level Geologist | 100 | hrs | \$35 | \$3,500 |
| ODCs | 1 | ls | \$1,000 | \$1,000 |
| Volatile Organics, Method 8260, assume 16, 2QC | 18 | ea | \$125 | \$2,250 |
| PAHs, Method 8310, assume 16 samples, 2 QC | 18 | ea | \$85 | \$1,530 |
| TRPH (FLPRO) assume 16 samples, 2 QC | 18 | ea | \$135 | \$2,430 |
| Sampling equipment | 1 | ls | \$1,000 | \$1,000 |
| <u>Total for Field Sampling & Oversight</u> | | | | <u>\$11,710</u> |
| Excavation | | | | |
| Excavation of Soil: | | | | |
| (assume one trackhoe 10 hrs/day, for five days) | | | | |
| Trackhoe operator labor included in costs | | | | |
| 2.5 CY, Track Loader | 100 | hrs | \$125 | \$12,500 |
| Dewatering (Assume vacuum truck onsite for 5 days, collection, transport, disposal of contaminated water) | 10 | day | \$500 | \$5,000 |
| Two laborers | 200 | hrs | \$25 | \$5,000 |
| Compaction using sheep' foot | 110 | cy | \$3 | \$329 |
| Compaction testing | 357 | cy | \$1 | \$357 |
| Subtotal for Excavation | | | | <u>\$23,186</u> |
| Onsite Treatment of Soil by LTTD | | | | |
| Permitting/Engineering for Site | 1 | ea | \$37,131 | \$37,131 |
| (permitting site with treatability studies, interface with regulators) | | | | |
| Minimum Mob/Demob Charge for Small Portable LTTD Unit | 1 | ea | \$5,304 | \$5,304 |
| Direct firing, Rental and Operations Cost to treat soil | 499 | ton | \$23 | \$11,457 |
| Front end loader with operator | | | | |
| (for moving soil) | 100 | hr | \$65 | \$6,486 |
| Verification sampling, 24 hr TAT, (VOCs 8260, TRPH FLPRO, PAH 8310) | 10 | ea | \$630 | \$6,300 |
| Subtotal for soil treatment by LTTD | | | | <u>\$66,678</u> |

**Table C-1 (Continued)
Excavation and Onsite Treatment Cost**

Site Restoration and Demobilization

| | | | |
|--|---------------------|---------|-----------------------|
| Hydroseeding | 0.2 acre | \$400 | \$80 |
| Asphalt | 200 yd ² | \$22 | \$4,400 |
| Concrete curb, | 50 linear foot | \$2 | \$88 |
| Demobilization of Equipment | 1 ls | \$1,000 | \$1,000 |
| Drill and install 4 - 2" PVC monitoring wells, each 15 feet deep | 60 ft | \$26.59 | \$1,595 |
| Subtotal Site Restoration and Demob: | | | <u>\$7,163</u> |

Assumptions:
Curbs shall be replaced

INDIRECT COSTS

Post Remedial Action Groundwater Monitoring

| | <u>Quantity</u> | <u>Unit</u> | <u>Unit Cost</u> | <u>Total Cost</u> |
|--|-----------------|-------------|------------------|-----------------------|
| Assumptions: | | | | |
| Duration of alternative = 1event | | | | |
| Use of 9 existing wells | | | | |
| Labor: 1 Technician, 2 days per sampling event @10 hour days | 20 | hrs | \$45 | \$900 |
| 1 Geologist, 2 days per sampling event @10 hour days | 20 | hrs | \$30 | \$600 |
| Car Rental: (two days per event) | 2 | ls | \$50 | \$100 |
| <u>Total:</u> | | | | <u>\$1,600</u> |
| <u>Lab:</u> | | | | |
| Volatile Organics, Method 8260, assume 9 wells, 2QC | 11 | ea | \$80 | \$880 |
| PAHs, Method 8310, assume 9 wells, 1 QC | 10 | ea | \$135 | \$1,350 |
| TRPH (FLPRO) assume 9 wells, 1 QC | 10 | ea | \$120 | \$1,200 |
| <u>Total Analysis:</u> | | | | <u>\$3,430</u> |
| <u>Expendables and Equipment Rental:</u> | | | | |
| Teflon tubing (150 feet per event) | 150 | ft | \$2.00 | \$300 |
| Silicon tubing (50 feet per event) | 50 | ft | \$2.00 | \$100 |
| Shipping and supplies (tape, bubble wrap, ice, gloves) | 1 | ls | \$250 | \$250 |
| Pumps for purging wells, 2 pumps, 2 days rental | 4 | days | \$35 | \$140 |
| Rental of Horiba U-22 meter for conductivity, Oxidation-Reduction Potential, pH, dissolved oxygen, turbidity, and temperature. 2 units for 2 days. | 4 | days | \$60 | \$240 |
| First Aid kit | 1 | ls | \$50 | \$50 |
| Water level indicator | 4 | days | \$25 | \$100 |
| Disposal of purge water, assume nonhaz., drums | 1 | ls | \$150 | \$150 |
| <u>Total Expendables and Equipment Rental:</u> | | | | <u>\$1,330</u> |
| <u>Total costs for groundwater monitoring</u> | | | | <u>\$6,360</u> |

REPORTING

| | | | | |
|---|----|-----|-------|------------------------|
| <u>Summary Data Report</u> | | | | |
| Jr. Level Engineer | 40 | hrs | \$45 | \$1,800 |
| Professional Engineer | 8 | hrs | \$90 | \$720 |
| Senior Scientist | 8 | hrs | \$80 | \$640 |
| Mid-level Engineer | 80 | hrs | \$60 | \$4,800 |
| Word Processor | 40 | hrs | \$35 | \$1,400 |
| CADD | 50 | hrs | \$40 | \$2,000 |
| ODCs (reproduction, shipping, etc.) | 1 | ls | \$500 | \$500 |
| <u>Total for Summary Data Report</u> | | | | <u>\$11,860</u> |

Table C-2
Excavation and Disposal Cost

Remedial Action Plan
UST Site 1363
Naval Station Mayport
Mayport, Florida

Estimator: RLM

Checked By:

COST SUMMARY TABLE (costs rounded to nearest \$1000)

DIRECT COSTS

| | |
|-------------------------------------|----------|
| Site Preparation and Mobilization | \$13,000 |
| Planning Documents | \$32,000 |
| Field Sampling & Oversight | \$12,000 |
| Excavation Activities | \$25,000 |
| Offsite Disposal of Soil | \$26,000 |
| Site Restoration and Demobilization | \$7,000 |

Total Direct Costs **\$115,000**

INDIRECT COSTS

| | |
|---------------------------------|----------|
| Post-Remedial Action Monitoring | \$6,000 |
| Summary Data Report | \$12,000 |

Total Indirect Costs **\$18,000**

| | |
|---|-----------|
| Costs for Excavation and Offsite Disposal | \$133,000 |
| Indirect Costs | |
| Contingency (@20%) | \$27,000 |

Total Costs for Excavation and Offsite Disposal **\$160,000**

**Table C-2 (Continued)
Excavation and Disposal Cost**

| <u>DIRECT COSTS</u> | <u>Quantity</u> | <u>Unit</u> | <u>Unit Cost</u> | <u>Total Cost</u> |
|---|-----------------|-----------------|------------------|------------------------|
| Site Preparation and Mobilization | | | | |
| Silt fencing/signs/misc. materials | 1 | ls | \$5,000 | \$5,000 |
| Decontamination pad | 1 | ls | \$1,000 | \$1,000 |
| Pressure washer (assume base will provide decon water) | 10 | day | \$20 | \$200 |
| Pick-up truck | 2 | wk | \$350 | \$700 |
| General site mob/demob | 1 | ls | \$1,000 | \$1,000 |
| Foreman (1 weeks * 50 hr/week) Assume 10 hour days | 100 | hrs | \$50 | \$5,000 |
| Foreman oversight for the entire field event, prep, excavation, demob, etc.. | | | | |
| <u>Total For Site Preparation and Mobilization</u> | | | | <u>\$12,900</u> |
| Site Sampling & Oversight | | | | |
| <u>Planning Documents</u> | | | | |
| Professional Engineer | 40 | hrs | \$90 | \$3,600 |
| Jr. Level Engineer | 200 | hrs | \$45 | \$9,000 |
| Sr. Scientist | 80 | hrs | \$90 | \$7,200 |
| Word Processor | 80 | hrs | \$35 | \$2,800 |
| CADD | 160 | hrs | \$40 | \$6,400 |
| ODCs | 5 | ls | \$500 | \$2,500 |
| <u>Total for Planning Documents</u> | | | | <u>\$31,500</u> |
| <u>Field Sampling & Oversight</u> | | | | |
| Jr. Level Geologist | 100 | hrs | \$35 | \$3,500 |
| ODCs | 1 | ls | \$1,000 | \$1,000 |
| Volatile Organics, Method 8260, assume 16, 2QC, 24 hr TAT | 18 | ea | \$125 | \$2,250 |
| PAHs, Method 8310, assume 16 samples, 2 QC, 24 hr TAT | 18 | ea | \$85 | \$1,530 |
| TRPH (FLPRO) assume 16 samples, 2 QC, 24 hr TAT | 18 | ea | \$135 | \$2,430 |
| Sampling equipment | 1 | ls | \$1,000 | \$1,000 |
| <u>Total for Field Sampling & Oversight</u> | | | | <u>\$11,710</u> |
| Excavation | | | | |
| Excavation of Soil: | | | | |
| (assume one trackhoe 10 hrs/day, for five days) | | | | |
| Trackhoe operator labor included in costs | | | | |
| 2.5 CY, Track Loader | 100 | hrs | \$125 | \$12,500 |
| Gravel for backfill in parking area, includes spreading no compaction | 360 | yd ³ | \$7 | \$2,520 |
| Dewatering (Assume vacuum truck onsite for 5 days, collection, transport, and disposal of contaminated water) | 10 | days | \$500 | \$5,000 |
| Two laborers | 200 | hrs | \$25 | \$5,000 |
| Compaction using sheep' foot | 110 | cy | \$3 | \$329 |
| Subtotal for Excavation | | | | <u>\$25,349</u> |
| Offsite Disposal of Soil | | | | |
| Transportation, and disposal of contaminated soil to a Subtitle D Facility | 499 | ton | \$47 | \$23,474 |
| Characterization Sampling, 24 hr TAT (RCRA 8 metals, VOCs 8260, TRPH FLPRO) | 4 | ea | \$510 | \$2,040 |
| Note: Cost derived from quote from Andy Adams of Waste Transportation & Disposal Services (1-800-901-0081) cost quoted was \$46.50/ton. | | | | |
| Subtotal for Offsite Disposal of Soil: | | | | <u>\$25,514</u> |
| Site Restoration and Demobilization | | | | |
| Hydroseeding | 0.2 | acre | \$400 | \$80 |

**Table C-2 (Continued)
Excavation and Disposal Cost**

| | | | |
|--|---------------------|---------|-----------------------|
| Asphalt | 200 yd ² | \$22 | \$4,400 |
| Concrete curb, | 50 linear | \$2 | \$88 |
| Demobilization of Equipment | 1 ls | \$1,000 | \$1,000 |
| Drill and install 4 - 2" PVC monitoring wells, each 15 feet deep | 60 ft | \$26.59 | \$1,595 |
| Subtotal Site Restoration and Demob: | | | <u>\$7,163</u> |

Assumptions:

Paved area shall be backfilled with gravel and repaved.

Curbs shall be replaced

Grass area will be backfilled with common fill and hydroseeded

INDIRECT COST

Post Remedial Action Groundwater Monitoring

Assumptions:

Duration of alternative = 1event

Use of 9 existing wells

Labor: 1 Technician, 2 days per sampling event @10 hour days

1 Geologist, 2 days per sampling event @10 hour days

Car Rental: (two days per event)

Total:

| <u>Quantity</u> | <u>Unit</u> | <u>Unit Cost</u> | <u>Total Cost</u> |
|-----------------|-------------|------------------|-----------------------|
| 20 hrs | | \$45 | \$900 |
| 20 hrs | | \$30 | \$600 |
| 2 ls | | \$50 | \$100 |
| | | | <u>\$1,600</u> |

Lab:

Volatile Organics, Method 8260, assume 9 wells, 2QC

PAHs, Method 8310, assume 9 wells, 1 QC

TRPH (FLPRO) assume 9 wells, 1 QC

Total Analysis:

| | | | |
|-------|--|-------|-----------------------|
| 11 ea | | \$80 | \$880 |
| 10 ea | | \$135 | \$1,350 |
| 10 ea | | \$120 | \$1,200 |
| | | | <u>\$3,430</u> |

Expendables and Equipment Rental:

Teflon tubing (150 feet per event)

Silicon tubing (50 feet per event)

Shipping and supplies (tape, bubble wrap, ice, gloves)

Pumps for purging wells, 2 pumps, 2 days rental

Rental of Horiba U-22 meter for conductivity, Oxidation-Reduction Potential, pH, dissolved oxygen, turbidity, and temperature. 2 units for 2 days.

First Aid kit

Water level indicator

Disposal of purge water, assume nonhaz., drums

Total Expendables and Equipment Rental:

| | | | |
|--------|--|--------|-----------------------|
| 150 ft | | \$2.00 | \$300 |
| 50 ft | | \$2.00 | \$100 |
| 1 ls | | \$250 | \$250 |
| 4 days | | \$35 | \$140 |
| 4 days | | \$60 | \$240 |
| 1 ls | | \$50 | \$50 |
| 4 days | | \$25 | \$100 |
| 1 ls | | \$150 | \$150 |
| | | | <u>\$1,330</u> |

Total costs for groundwater monitoring

\$6,360

REPORTING

Summary Data Report

Jr. Level Engineer

Professional Engineer

Senior Scientist

Mid-level Engineer

Word Processor

CADD

ODCs (reproduction, shipping, etc.)

Total for Summary Data Report

| | | | |
|--------|--|-------|------------------------|
| 40 hrs | | \$45 | \$1,800 |
| 8 hrs | | \$90 | \$720 |
| 8 hrs | | \$80 | \$640 |
| 80 hrs | | \$60 | \$4,800 |
| 40 hrs | | \$35 | \$1,400 |
| 50 hrs | | \$40 | \$2,000 |
| 1 ls | | \$500 | \$500 |
| | | | <u>\$11,860</u> |

**Table C-3
SVE Cost Alternative**

Remedial Action Plan
UST Site 1363
Naval Station Mayport
Mayport, Florida

Estimator: RLM

Checked By:

COST SUMMARY TABLE (costs rounded to nearest \$1000)

DIRECT COSTS

| | |
|--------------------------|------------------|
| Treatability Study | \$20,000 |
| Health and Safety Plan | \$6,000 |
| Site Preparation | \$35,000 |
| SVE Well Installation | \$1,000 |
| Piping and Equipment | \$24,000 |
| Total Installation Labor | \$19,000 |
| <u>Total Direct Cost</u> | <u>\$105,000</u> |

INDIRECT COSTS

| | |
|--|----------|
| Engineering and Design (20%) | \$24,000 |
| Sampling and Analysis Plan (SAP) for Monitoring Activities | \$9,000 |
| Total Indirect Costs | \$33,000 |

Total Capital Costs (Direct + Indirect) \$138,000

OPERATIONS AND MAINTENANCE

Administrative O&M

| | |
|---|---|
| Annual Groundwater Monitoring (4 quarters) | \$26,000 |
| Reporting, Site Activities Report/System Operation Report | \$24,000 |
| Total Administrative O&M, annual | <u>\$50,000</u> |
| PRESENT WORTH OF O&M (7%, 3 yrs) | \$131,216 <u>\$131,000</u> |

Treatment System O&M

| | |
|---|--|
| System Maintenance | \$31,000 |
| Utilities | \$11,000 |
| Total Treatment System O&M, annual | <u>\$42,000</u> |
| Present Worth of Treatment System O&M (7%, 3 yrs) | \$110,221 \$110,000 |

Present Worth O&M (Administrative + Treatment System O&M) \$241,000

Total Capital and O&M Cost \$379,000

Contingency (10%) \$38,000

TOTAL COST **\$417,000**

Table C-3 (Continued)
Soil Vapor Extraction Cost Alternative

| <u>DIRECT COSTS</u> | <u>Quantity</u> | <u>Unit</u> | <u>Unit Cost</u> | <u>Total Cost</u> |
|---|-----------------|-------------|------------------|------------------------|
| Treatability Study | | 1 ls | \$20,000 | <u>\$20,000</u> |
| Health & Safety Plan | | | | |
| <u>Health & Safety Plan</u> | | | | |
| Jr. Level Scientist | 40 hrs | | \$45 | \$1,800 |
| Sr. Scientist | 16 hrs | | \$90 | \$1,440 |
| Word Processor | 16 hrs | | \$35 | \$560 |
| CADD | 32 hrs | | \$40 | \$1,280 |
| ODCs | 1 ls | | \$500 | \$500 |
| <u>Total for Workplan & Health & Safety Plan</u> | | | | <u>\$5,580</u> |
| Site Preparation | | | | |
| Storage trailer | 3 mo | | \$500 | \$1,500 |
| Trailer delivery, setup, removal | 2 ea | | \$1,000 | \$2,000 |
| Treatment system concrete pad | 1 ls | | \$2,000 | \$2,000 |
| Fencing 30'x40' | 120 ft | | \$16 | \$1,920 |
| Trailer area, 40'x80' | 240 ft | | \$16 | \$3,840 |
| Gates for access to treatment system fence | 2 ea | | \$581 | \$1,162 |
| Utility connection for treatment system | | | | |
| Including electric poles, cable, transformer, phone line for telemetry | 1 ls | | \$15,000 | \$15,000 |
| Signs, temp fencing, barricades to seclude construction area | 1 ls | | \$1,500 | \$1,500 |
| Pressure washer and water tank | 3 mo | | \$504 | \$1,512 |
| Plastic sheeting, drums, pumps, hoses, supplies | 1 ls | | \$2,000 | \$2,000 |
| Labor | | | | |
| 2 laborers, 4 days, 10 hrs/day | 80 hr | | \$19 | \$1,520 |
| 1 foreman, 4 days, 10 hrs/day | 40 hr | | \$35 | \$1,400 |
| <u>Total site preparation</u> | | | | <u>\$35,354</u> |
| Note: 3 Soil Vapor Extraction wells estimated based on 30 foot radius of influence, adjusted to 21 foot radius of influence for overlap. The 30 foot radius of influence is based on site information, and a treatability study will be required. | | | | |
| Soil Vapor Extraction System | | | | |
| <u>Soil Vapor Extraction well installation</u> | | | | |
| Drill and install 3 - 2" PVC horizontal monitoring wells, 3 feet deep, 10 feet lor | 39 ft | | \$26.59 | \$1,037 |
| Oversight, engr or geologist | 10 hrs | | \$45 | \$450 |
| <u>Total Injection well Installation Cost:</u> | | | | <u>\$1,487</u> |
| <u>Piping and Equipment</u> | | | | |
| Vacuum Blower and Appurtenances | 1 ea | | \$9,000 | \$9,000 |
| Vapor Phase Treatment System (carbon drum for first month of start-up) | 1 ls | | \$1,500 | \$1,500 |
| Piping and trenching | 150 ft | | \$15 | \$2,250 |
| System plumbing | 1 ls | | \$2,000 | \$2,000 |
| System control panel | 1 ea | | \$3,000 | \$3,000 |
| Misc. construction materials | 1 ls | | \$2,000 | \$2,000 |
| Site restoration | 1 ls | | \$1,000 | \$1,000 |
| Remedial well survey | 1 ls | | \$1,000 | \$1,000 |
| System start-up | 1 ls | | \$2,000 | \$2,000 |
| <u>Total Piping and Equipment</u> | | | | <u>\$23,750</u> |

Table C-3 (Continued)
Soil Vapor Extraction Cost Alternative

| <u>Labor</u> | | | |
|---|---------|------|-----------------|
| 3 Laborers, 2 weeks @ 50 hrs/wk | 300 hrs | \$30 | \$9,000 |
| 1 Jr. Level Engineer, 2 weeks @ 50 hrs/wk | 100 hrs | \$45 | \$4,500 |
| 1 Sr. Engineer, 16 hours | 24 hrs | \$90 | \$2,160 |
| 1 Electrician, 1 week @ 50 hrs/wk | 50 hrs | \$75 | \$3,750 |
| <u>Total Labor:</u> | | | <u>\$19,410</u> |

TOTAL DIRECT COSTS**\$105,581****OPERATIONS AND MAINTENANCE****Administrative O&M****SAP for Monitoring and O&M Activities**

| <u>Labor:</u> | | | |
|---|-----------|---------|----------------|
| Jr.-Level Geologist/Scientist | 80 hrs | \$45 | \$3,600 |
| Senior Geologist | 16 hrs | \$80 | \$1,280 |
| ODC's, Production Support (editing, copying, binders, etc.) | 1 ls | \$1,000 | \$1,000 |
| Word Processor | 16 hrs | \$35 | \$560 |
| CADD, 8 hrs/figure, 4 figures | 32 hrs | \$40 | \$1,280 |
| Editor | 8 hrs | \$60 | \$480 |
| Copying: 50pgs x 25 copies | 1250 page | \$0.10 | \$125 |
| Binding/shipping, 25 copies | 25 ea | \$20 | \$500 |
| <u>Total SAP</u> | | | <u>\$8,825</u> |

Quarterly Groundwater Monitoring

| | <u>Quantity</u> | <u>Unit</u> | <u>Unit Cost</u> | <u>Total Cost</u> |
|--|-----------------|-------------|------------------|-------------------|
| <u>Assumptions:</u> | | | | |
| Duration of alternative = 3 yrs | | | | |
| Use of 9 existing wells | | | | |
| Quarterly for all three years | | | | |
| Labor: 1 Technician, 2 days per sampling event @10 hour days | 20 hrs | | \$45 | \$900 |
| 1 Geologist, 2 days per sampling event @10 hour days | 20 hrs | | \$30 | \$600 |
| Car Rental: (two days per event) | 2 ls | | \$50 | \$100 |
| <u>Lab:</u> | | | | |
| Volatile Organics, Method 8260, assume 9 wells, 3QC | 12 ea | | \$80 | \$960 |
| PAHs, Method 8310, assume 9 wells, 1 QC | 10 ea | | \$135 | \$1,350 |
| TRPH (FLPRO) assume 9 wells, 1 QC | 10 ea | | \$120 | \$1,200 |
| <u>Total Analysis:</u> | | | | <u>\$5,110</u> |

Expendables and Equipment Rental

| | | | | |
|--|--------|--|--------|----------------|
| Teflon tubing (150 feet per event) | 150 ft | | \$2.00 | \$300 |
| Silicon tubing (50 feet per event) | 50 ft | | \$2.00 | \$100 |
| Shipping and supplies (tape, bubble wrap, ice, gloves) | 1 ls | | \$250 | \$250 |
| Pumps for purging wells, 2 pumps, 3 days rental | 6 days | | \$35 | \$210 |
| Rental of Horiba U-22 meter for conductivity, Oxidation-Reduction Potential, pH, dissolved oxygen, turbidity, and temperature. 2 units for 3 days. | 6 days | | \$60 | \$360 |
| First Aid kit | 1 ls | | \$50 | \$50 |
| Water level indicator | 4 days | | \$25 | \$100 |
| Disposal of purge water, assume nonhaz., drums | 1 ls | | \$150 | \$150 |
| <u>Total Expendables and Equipment Rental:</u> | | | | <u>\$1,370</u> |

Total quarterly costs for groundwater monitoring**\$6,480**

Table C-3 (Continued)
Soil Vapor Extraction Cost Alternative

REPORTING, Site Activities Report:

| | | | |
|--|---------|--------|-----------------------|
| 1 Jr. Level Geologist | 40 hrs | \$45 | \$1,800 |
| 1 Senior Geologist | 16 hrs | \$80 | \$1,280 |
| Production: | | | |
| Word processing | 12 hrs | \$35 | \$420 |
| Technical Expert | 6 hrs | \$75 | \$450 |
| Editor | 8 hrs | \$60 | \$480 |
| CADD operator, 3 dwgs per report @ 8 hours per dwg | 24 hrs | \$40 | \$960 |
| Reproduction: 100 pgs @ 20 copies | 2000 pg | \$0.10 | \$200 |
| Shipping/binding: 20 reports | 20 ea | \$20 | \$400 |
| <u>Total Report Cost:</u> | | | <u>\$5,990</u> |

TREATMENT SYSTEM O&M (annual)

System Maintenance

Labor:

| | | | |
|--|--------|-------|------------------------|
| Jr. Engineer, 16 hrs per month, system operating data, control | 192 hr | \$45 | \$8,640 |
| Sr. Engineer, 2 hours per month | 24 hr | \$90 | \$2,160 |
| Technician, 16 hrs per month | 192 hr | \$30 | \$5,760 |
| Project Mgr., 2 hrs per month | 24 hr | \$100 | \$2,400 |
| Electrician, 4 hours per year | 4 hr | \$60 | \$240 |
| Misc. equip/supplies | 12 mo | \$500 | \$6,000 |
| SVE maintenance | 12 mo | \$500 | \$6,000 |
| <u>Total System Maintenance (annual):</u> | | | <u>\$31,200</u> |

Utilities

| | | | |
|--|-------------|--------|------------------------|
| Electricity | 175200 kWhr | \$0.06 | \$10,512 |
| Assume 20 kW*24hr/day*365 day/yr = 175,200 kWhr/yr | | | |
| <u>Total Utilities</u> | | | <u>\$10,512</u> |

Total Treatment System O&M (annual) \$41,712

APPENDIX D

SOIL VAPOR EXTRACTION CALCULATIONS

Table D-1
Estimated Remedial Time
Soil Vapor Extraction System

Remedial Action Plan
UST Site 1363
Naval Station Mayport
Mayport, Florida

INPUT DATA

| | | |
|--|-------|--------------------|
| Density of Air at Standard Conditions (1 atm and 68°F) | 0.075 | lb/ft ³ |
| Vacuum Extraction Flow Rate | 130 | scfm |
| SVE Operation Time | 24 | hour |
| Average TRPH Concentration in Unsaturated Soil (a) | 5,524 | mg/kg |
| Estimated Mass of Impacted Unsaturated Soil (b) | 499 | ton |
| Estimated Mass of TRPH in Unsaturated Soil (b) | 5,506 | lbs |
| Estimated Mass of Impacted Saturated Soil (c) | 0 | kg |
| Estimated Mass of TRPH in Groundwater (c) | 0 | lbs |
| Estimated Volume of Impacted Soil | 9,632 | ft ³ |
| Soil Porosity | 0.3 | |
| Target Cleanup Level for TRPH in Soil | 340 | mg/kg |

CALCULATIONS

| | | |
|--|---------|-----------------------|
| Estimated TRPH Concentration in Saturated Soil (c) | 0 | mg/kg |
| Estimated Total TRPH Concentration in Saturated and Unsaturated Soil | 5,524.0 | mg/kg |
| Estimated Air Extraction Volumetric Flow Rate (e) | 187,200 | ft ³ / day |
| Estimated Air Extraction Mass Flow Rate (f) | 14,040 | lbs air/day |
| Estimated Total Mass of TRPH in Saturated and Unsaturated Soil | 5,506 | lbs |

-
- (a) Based on the fixed laboratory analysis of soil samples S-1, SS-2, S-5 , and SS-10
(b) Based on the calculations performed in **Appendix B**.
(c) Assumed that there is no groundwater contamination.
(d) Based on the SVE remedial time calculations presented in **Appendix D**.
(e) Estimated Air Extraction Volumetric Rate = flow rate (scfm) x 60 minutes x operation hours
(f) Estimated Air Extraction Mass Flow Rate = density of air (lb/ft³) x daily volumetric extraction rate (ft³/day)

NOTES

atm=atmospheres
scfm = Standard cubic feet per minute
mg/kg = Milligram per kilogram
TRPH = Total Petroleum Hydrocarbons
°F=degrees Fahrenheit

Table D-1
Estimated Remedial Time
Soil Vapor Extraction System

Remedial Action Plan
 UST Site 1363
 Naval Station Mayport
 Mayport, Florida

| Time (Month) | Mass Removed (lbs) | Cumulative Mass Removed (lbs) | Mass Remaining (lbs) | Soil Conc. Remaining (mg/kg) | Mass Removal Rate (lbs/day) | Cleanup Level Achieved? |
|--------------|--------------------|-------------------------------|----------------------|------------------------------|-----------------------------|-------------------------|
| 1 | 2326.7 | 2326.7 | 3179.6 | 3189.8 | 77.56 | no |
| 2 | 1343.5 | 3670.3 | 1836.0 | 1841.9 | 44.78 | no |
| 3 | 775.8 | 4446.1 | 1060.2 | 1063.6 | 25.86 | no |
| 4 | 448.0 | 4894.1 | 612.2 | 614.2 | 14.93 | no |
| 5 | 258.7 | 5152.8 | 353.5 | 354.7 | 8.62 | no |
| 6 | 149.4 | 5302.2 | 204.1 | 204.8 | 4.98 | yes |
| 7 | 86.3 | 5388.4 | 117.9 | 118.3 | 2.88 | yes |
| 8 | 49.8 | 5438.2 | 68.1 | 68.3 | 1.66 | yes |
| 9 | 28.8 | 5467.0 | 39.3 | 39.4 | 0.96 | yes |
| 10 | 16.6 | 5483.6 | 22.7 | 22.8 | 0.55 | yes |
| 11 | 9.6 | 5493.2 | 13.1 | 13.1 | 0.32 | yes |
| 12 | 5.5 | 5498.7 | 7.6 | 7.6 | 0.18 | yes |

Note: The mass removed for the first month is determined using an assumption that the initial concentration in the soil is equal the concentration in the vapor removed from the soil. It is then multiplied by the extraction rate to calculate mass removed. The mass removed for the remaining months is determined by the remaining soil concentration multiplied by the extraction rate. (TiNUS, 1999)

Assumption: 1 month = 30 days

PREPARED BY: _____ **CHECKED BY:** _____ **Date** _____

APPENDIX E

FDEP REMEDIAL ACTION PLAN SUMMARY FORM



DEP Form # 62-770.900(4)
Form Title: Remedial Action Plan Summary
Effective Date: September 23, 1997

Remedial Action Plan Summary

Site Name UNDERGROUND STORAGE TANK SITE 1363/1363-G
Location NAVAL STATION MAYPORT
Media Contaminated: Groundwater Soil

FDEP Facility ID No. _____
Current Date 9/10/01
Date of Last GW Analysis 7/1/99

Type(s) of Product(s) Discharged:

- Gasoline Analytical Group
 Kerosene Analytical Group (Diesel)
• Estimated Petroleum Mass (lbs):
Groundwater _____
Saturated Zone Soil _____
Vadose Zone Soil 5506

- Area of Plume 2408 (ft²)
• Thickness of Plume 4 (ft)

Groundwater Recovery and Specifications:

- No. of Recovery Wells _____
 Vertical Horizontal
• Design Flow Rate/Well _____ (gpm)
• Total Flow Rate _____ (gpm)
• Hydraulic Conductivity _____ (ft/day)
• Recovery Well Screen Interval _____ (ft)
• Depth to Groundwater _____ (ft)

Method of Groundwater Remediation:

- Pump-and-Treat
 Air Stripper
 Low Profile Packed Tower
 Diffused Aerator
 Activated Carbon
 Primary Treatment Polishing
 In Situ Air Sparging
• No. of Sparge Points _____
 Vertical Horizontal
• Pressure _____ (psi)
• Design Air Flow Rate/Well _____ (cfm)
• Total Air Flow Rate _____ (cfm)
 Biosparging
• No. of Sparge Points _____
 Vertical Horizontal
• Design Air Flow Rate/Well _____ (cfm)
 Bioremediation
 In Situ Ex Situ
 Other _____

Method of Groundwater Disposal:

- Infiltration Gallery Sanitary Sewer
 Surface Discharge/NPDES Injection Well
 Other _____

Free Product Present: Yes No

- Estimated Volume _____ (gal)
• Maximum Thickness _____ (in)
• Method of Recovery (check all that apply):
 Manual Bailing Skimming Pump
 Other _____

Method of Soil Remediation:

- Excavation
Volume to be Excavated 357 (yds³)
 Thermal Treatment Land Farming On Site
 Landfill Bioremediation
 Other _____
 Vapor Extraction System (VES)
• No. of Venting Wells _____
 Vertical Horizontal
• VES - Applied Vacuum _____ (wg)
• Design Air Flow Rate _____ (cfm)
• Design Radius of Influence _____ (ft)
• Air Emissions Treatment
 Thermal Oxidizer Catalytic Converter
 Carbon Other _____
 Soil Bioventing
• No. of Venting Wells _____
 Vertical Horizontal
• Design Air Flow Rate _____ (cfm)
 In Situ Bioremediation
 Other _____

Natural Attenuation:

- Method of Evaluation
 Rule 62-770.690(1)(e), F.A.C.
 Rule 62-770.690(1)(f), F.A.C.

Estimated Time of Cleanup: 15 (days)

- Method of Estimation
 Pore Volumes (no. of pore vols. = _____)
 Exponential Decay (Decay Rate) _____ (day⁻¹)
 Groundwater Model
 Other PAST EXPERIENCE W/ EXCAVATION

Estimated Cost:

- Est. Capital Cost (incl. install.) \$ 160,000.00
• Est. O & M Cost (per year) \$ 0
• Est. Total Cleanup Cost \$ 160,000.00