

N00204.AR.003075
NAS PENSACOLA
5090.3a

LETTER REQUESTING EXTENSION FOR SUBMITTAL OF RESPONSE TO COMMENTS ON
DRAFT PROPOSED PLAN SITE 45 NAS PENSACOLA FL
1/7/2012
NAVFAC SOUTHEAST

Memorandum for the file

Date: January 7, 2012

Subject: Extension of Calendar Year 2012 NAS Pensacola Site Management Plan (SMP) Deadlines, Extension Number 2012-001.

From: Patty Marajh-Whittemore, Navy
David Grabka, FDEP
Tim Woolheater, USEPA Region 4

To: File


In accordance with Part XXIII of the October 23, 1990, Federal Facilities Agreement, deadlines established in the SMP may be extended pursuant to part XXIV. Below is a request for extending a deadline date in accordance with Part XXIV, paragraph A.1-4 as agreed to by the parties and is extended in accordance with paragraph E. The change recorded in this memo will be reflected in the calendar year 2012 Final SMP update submitted December 1, 2011.


1. **OU/SITE Number & Description :** OU 20, Site 45 – Building 603 Lead Site
2. **Deadline or schedule being extended :** Submittal of the Response to Regulators Comments on the Draft Proposed Plan. The schedule extension also affects document delivery dates for the draft Record of Decision and draft Remedial Design.
3. **Length of extension/new deadline:** 238 Days from January 7, 2012 to September 1, 2012.
4. **Good Cause**
 - Force Majeure
 - Another Parties Failure
 - Dispute Resolution
 - Delay caused by extension granted for other deadline
 - Events or series of events mutually agreed to by the Parties
5. **Brief description/Explanation of cause:**


On July 7, 2011 the Navy resubmitted to the Regulatory Agencies for review the Draft Proposed Plan and received U.S. Environmental Protection Agency (USEPA) comments on November 8, 2011. The EPA comments indicated that the agency did not concur with the selected groundwater remedy of Monitored Natural Attenuation because there was insufficient information and additional monitoring wells may need to be installed to investigate areas of lead exceedances in soil and additional groundwater samples collected to determine if the groundwater plum has reached a steady state. On December 13, 2011 the Navy, USEPA and Florida Department of Environmental Protection (FDEP) discussed the site during a

Naval Air Station Pensacola Partnering Team meeting and determined a path forward. The Navy plans to complete an additional groundwater sampling event and will provide details for the sampling event in a Unified Federal Procedures Sampling and Analysis Plan completed in conjunction with a field event for OU 11, Site 38. However because revisions to the OU 11, Site 38 UFP SAP will have to be completed and approved by the regulatory agencies prior to the fieldwork and because of the additional planning for the fieldwork and required report preparation and reviews, the Navy requests a milestone schedule extension of 238 days with a proposed revised submittal date for the Response to Comments from January 7, 2012 to September 1, 2012. A revised Milestone Schedule that reflects the 238 day schedule extension is attached.

IT IS SO AGREED


Patty Marajh – Whitemore
Remedial Project Manager
NAVFAC SE


David Grabka
Remedial Project Manager
Florida Department of Environmental Protection


Tim Woolheater
Remedial Project Manager
USEPA, Region 4