

N00204.AR.004515  
NAS PENSACOLA  
5090.3a

LETTER AND REQUEST FOR EXTENSION OF 2012 SITE MANAGEMENT PLAN  
DEADLINES NAS PENSACOLA FL  
4/30/2013  
NAVFAC SOUTHEAST



**DEPARTMENT OF THE NAVY**  
Naval Facilities Engineering Command Southeast  
Jacksonville, FL 32212-0030

**Memorandum for the file**

**Date:** April 30, 2013

**Subject:** Extension of Calendar Year 2012 NAS Pensacola Site Management Plan (SMP)  
Deadlines, Extension Number 2013-05

**From:** Patty Marajh-Whittemore, Navy  
David Grabka, FDEP  
Tim Woolheater, USEPA Region 4

**To:** File

In accordance with Part XXIII of the October 23, 1990, Federal Facilities Agreement, deadlines established in the SMP may be extended pursuant to part XXIV. Below is a request for extending a deadline date in accordance with Part XXIV, paragraph A.1-4 as agreed to by the parties and is extended in accordance with paragraph E. The change recorded in this memo will be reflected in the calendar year 2012 Final SMP.

1. **OU/SITE Number & Description :** Operable Unit (OU) 18, Site 43 Demolition Debris Disposal Area
2. **Deadline or schedule being extended:** Submittal of the Draft Remedial Action Completion Report (RACR).
3. **Length of extension/new deadline:** 75-day extension for submittal of the Draft RACR from May 17, 2013 to July 31, 2013.
4. **Good Cause**
  - ☐ Force Majeure
  - ☐ Another Parties Failure
  - ☐ Dispute Resolution
  - ☒ Delay caused by extension granted for other deadline
  - ☒ Events or series of events mutually agreed to by the Parties

5. **Brief description/Explanation of cause:**

The Navy had previously requested an extension for the deadline to submit the Draft Remedial

---

Action Completion Report (RACR) for OU18, Site 43 in a Memo to File dated December 21, 2012 indicating a submittal date of May 17, 2013. This completion date was based on an assumption that the preparations for pre-excavation sampling, procurement of a MEC contractor based on DDESB approval of the Final ESS and coordination with NAS Pensacola Base authorities would be completed before the end of February 2013. However, the Navy's remedial action contractor has experienced delays in the procurement of a munitions response subcontractor and required additional coordination and discussion with NAS Pensacola Base authorities on evacuation procedures for buildings impacted by the exclusion zones. Additionally, during the week of April 22, 2013, the Naval Ordnance Safety and Security Activity (NOSSA) has re-issued a revised hazardous fragmentation distance (HFD) for the 10-inch cannon ball shell which extends the exclusion zone from 227 feet to 237 feet and now includes an additional residential building Q13 near Site 43 thereby imposing additional coordination with the residents of Building Q13. The Navy's remedial action contractor is required to incorporate this new information into an addendum to the Remedial Action Work Plan prior to commencement of intrusive activities at Site 43.

Based on the above factors, site mobilization and site setup activities for the soil removal effort are currently scheduled to commence the week of May 20, 2013 with anomaly detection and removal, contaminated soil removal and backfilling operations expected to commence the week of May 27, 2013. Current end date of soil removals is expected to be June 21, 2013.

In order to allow sufficient time for preparation and submittal of the Draft RACR after soil removal and disposal activities, an extension for the Draft RACR submittal date to July 31, 2013 is being requested.

#### IT IS SO AGREED

MARAJH-  
WHITTEMORE.PATTY.1362665520

Digitally signed by MARAJH-WHITTEMORE.PATTY.1362665520  
DN: c=US, o=U.S. Government, ou=DoD, ou=PKI, ou=USN,  
cn=MARAJH-WHITTEMORE.PATTY.1362665520  
Date: 2013.04.30 12:26:45 -04'00'

Patty Marajh – Whittemore  
Remedial Project Manager  
NAVFAC 8E

Date



5/8/13  
Date

☒ Timely

☒ Good Cause

David Grabka  
Remedial Project Manager  
Florida Department of Environmental Protection

☒ Timely

☒ Good Cause

Tim Woolheater  
Remedial Project Manager  
USEPA, Region 4

Date