5090 Ser 1811WW/L2370 21 Aug 1992

From: Commander, Western Division, Naval Facilities Engineering Command

To: Distribution

Subj: FEDERAL FACILITY AGREEMENT, EXTENSION REQUEST FOR OPERABLE UNIT III, NAVAL STATION TREASURE ISLAND, HUNTERS POINT ANNEX

Encl: (1) Attachments 1 through 7

(2) Proposed Revised Schedule for OU III

- 1. During the Technical Review Committee (TRC) meeting of 12 May 1992, the agencies were formally notified that the Navy was investigating a problem with data quality on samples collected under the Phase 2A field work performed during the period between October to December 1990. The chronology of events which led to the rejection of significant portions of the Phase 2A data for Operable Units (OUs) I, III, and IV was presented during the Hunters Point Annex (HPA) Remedial Project Managers (RPMs) meeting on June 2, 1992.
- 2. In addition, recent review of air photos and further evaluation of existing data identified data gaps not previously apparent, which require contingency work at OU III. A preliminary work plan addendum to accomplish the resampling and to initiate contingency work was presented at the June 2 meeting. The Navy immediately began the required additional field sampling to collect data to fill the existing data gaps (resampling and contingency needs) in order to proceed with the Remedial Investigation (RI) report for OU III.
- 3. The additional work, currently underway, will impact the existing Federal Facility Agreement (FFA) schedule for OU III. Therefore, per Section 9 of the HPA FFA, the Navy is requesting an extension of the FFA schedule for OU III. The extension being requested for the OU III draft RI report is approximately 20 weeks. Per Section 9.1 of the FFA, an appropriately annotated partial summary matrix is set out below.

<u>Deliverable</u>	Original Due Date	Extension Sought	Revised Due Date
Draft RI	8/21/92	20 weeks	1/04/93
Draft PHEE	11/05/92	18 weeks	3/05/93
Draft FS	1/11/92	16 weeks	5/06/93

The Navy is also requesting extensions for those documents following the draft RI through the final ROD. The proposed extension dates requested are presented in enclosure (2).

4. In accordance with EPA's memorandum from Roberta Blank to Ray Chiang of this office, dated April 25, 1992, which stated that the EPA did not wish to receive Summary of Findings Memoranda or Draft Initial Screening of Alternatives (DISA), the DISA for OU III has been deleted from the schedule (Attachment 7 in enclosure 1) and from the revised list of deliverable due dates (enclosure 2).

- 5. Please be advised that the work plan addendum and the schedule submitted on June 2, 1992 were revised to comply with the agencies' request for the Navy to submit only fully validated and complete reports. The revisions include eight contingency phase borings at IR-4 (Borings 19, 20, 26, 28, 44, 45, 46 and 47), and one contingency phase boring and one contingency monitoring well for IR-5 (Boring 86 and Well MW85A). These revisions are shown in enclosure (1), which consists of Attachments 1 through 7. Attachments 1 and 2 show proposed sampling locations; Attachment 3 summarizes the completed and proposed scope of work; Attachments 4 and 5 summarize the proposed sampling and analysis plan; Attachment 6 presents the rationale for proposed sampling locations, and Attachment 7 is the detailed schedule for the field work and subsequent RI, PHEE and FS reports for OU III.
- 6. Should you have any questions regarding this matter, the point of contact is Commander, Western Division, Naval Facilities Engineering Command (Attn: Louise Lew, Code 1811, (415) 244-2551).

Original signed by.

MICHAEL A. MIGUEL By direction

Distribution:
U.S. Environmental Protection Agency (Attn: Roberta Blank)
California Department of Toxic Substances Control (Attn: Bonnie Arthur)
California Regional Water Quality Control Board (Attn: Barbara Smith)

Copy to:
National Oceanic & Atmospheric Administration (Attn: Denise Klimas)
U.S. Department of the Interior (Attn: Bill Allen)
U.S. Fish & Wildlife Service (Attn: Steve Schwarzbach)
California Department of Fish & Game (Attn: Mike Rugg)
Bay Area Air Quality Management District (Attn: Catherine Fortney)
Bay Conservation and Development Commission (Attn: Nancy Wakeman)
City and County of San Francisco (Attn: David Wells)
San Francisco District Attorney (Attn: Steve Castleman)
TRC Public Representative (Attn: Leslie Katz)
TAG Liaison (Attn: Sy-Allen Browning)
PRC (Attn: Gary Welshans)
Harding Lawson Associates (Attn: Ashok Verma)
NAVSTA Treasure Island (Attn: Jim Sullivan) (2 copies)
COMNAVBASE S.F. (Attn: Randy Friedman)

Blind copy to: 09B, 09A2A, 24, 0223PM 09CMN, 18, 1811, 1811WW Admin. Record (3 copies), File: HPA/IR

ENCLOSURE (1)

ATTACHMENT 1 OF 7

FEDERAL FACILITY AGREEMENT (FFA)
EXTENSION REQUEST FOR OPERABLE UNIT
(OU) III


THE ABOVE IDENTIFIED ENCLOSURE IS NOT AVAILABLE.

SOUTHWEST DIVISION TO LOCATE THIS ENCLOSURE. THIS PAGE HAS BEEN INSERTED AS A PLACEHOLDER AND WILL BE REPLACED SHOULD THE MISSING ITEM BE LOCATED.

QUESTIONS MAY BE DIRECTED TO:

DIANE C. SILVA
RECORDS MANAGEMENT SPECIALIST
SOUTHWEST DIVISION
NAVAL FACILITIES ENGINEERING COMMAND
1220 PACIFIC HIGHWAY
SAN DIEGO, CA 92132

TELEPHONE: (619) 532-3676



Proposed Resampling and Contingency Sampling OU III

TOTAL (IR-4 & Soil Borings Shallow Wells	27 12	35	62	8	9	17
TOTAL (ID 4 %	Completed Phase IIA	Completed Phase IIB	Total Phases IIA & IIB	Proposed Resampling	Proposed Contingency	Proposed Total
Soil Borings Shallow Wells	14 4	22 1	36 5	. 2	1	3 1
Site IR-5						
	Completed Phase IIA	Completed Phase IIB	Totai Phases IIA & IIB	Proposed Resampling	Proposed Contingency	Proposed Total
	-					
Soil Borings Shallow Wells	13 8	13 1	26 9	6 0	8 0	14 0
Site IR-4					_	
	Phase IIA	Phase IIB	Phases IIA & IIB	Resampling	Contingency	Total
	Completed	Completed	Total	Proposed	Proposed	Proposed

76

8

10

18

TOTAL

39

37

Soil Sampling Program OU III

Site IR-4 Borings: 19 20 25 26 28	C C R	5 10 10	0, 2.5, 5 0, 2.5, 5, 10 0, 2.5, 5, 10	3	VOCs, SOCs, TPH, TOG, Metals* Cr 6+, PCBs/Pest, pH, Asbestos VOCs, SOCs, TPH, TOG, Metals*
19 20 25 26 28	C R C	10 10	0, 2.5, 5, 10		Cr 6+, PCBs/Pest, pH, Asbestos
20 25 26 28	C R C	10 10	0, 2.5, 5, 10		Cr 6+, PCBs/Pest, pH, Asbestos
25 26 28	R C	10		4	VOCs, SOCs, TPH, TOG, Maralet
26	С		0, 2.5, 5, 10		Cr 6+, PCBs/Pest, pH, Asbestos
28		10		4	VOCs, SOCs, TPH, TOG, Metals* Cr 6+, PCBs/Pest, pH
	_	10	0, 2.5, 5, 10	4	VOCs, SOCs, TPH, TOG, Metals* Cr 6+, PCBs/Pest, pH, Asbestos
30	С	5	0, 2.5, 5	3	VOCs, SOCs, TPH, TOG, Metals* Cr 6+, PCBs/Pest, pH, Asbestos
	R	5	0, 2.5, 5	3 .	VOCs, SOCs, TPH, TOG, Metals* Cr 6+, PCBs/Pest, pH
32, 34, 41	R	10	0, 2.5, 5, 10	12	VOCs, SOCs, TPH, TOG, Metals* Cr 6+, PCBs/Pest, pH
43	R	5	0, 2.5, 5	3	VOCs, SOCs, TPH, TOG, Metals* Cr 6+, PCBs/Pest, pH
44 & 45	С	10	0, 2.5, 5, 10	8	VOCs, SOCs, TPH, TOG, Metals* Cr 6+, PCBs/Pest, pH, Asbestos
46	С	10	0, 2.5, 5, 10	4	VOCs, SOCs, TPH, TOG, Metals* Cr 6+, PCBs/Pest, pH, Asbestos
47 Sta 10 4 8 4 5 4 5 4 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	С	5	0, 2.5, 5	3	VOCs, SOCs, TPH, TOG, Metals* Cr 6+, PCBs/Pest, pH, Asbestos
Site IR-4 Estimated Total				51	
Site IR-5 Boring:					
54	R	10	0, 2.5, 5, 10	4	VOCs, SOCs, TPH, TOG, Metals* Cr 6+, PCBs/Pest, pH
36	С	20	0, 2.5, 5, 10 15, 20	6	VOCs, SOCs, TPH, TOG, Metals* Cr 6+, PCBs/Pest, pH, Asbestos
37	R	5	0, 2.5, 5	. 3	VOCs, SOCs, TPH, TOG, Metals* Cr 6+, PCBs/Pest, pH
Well: MW85A	С	25	0, 2.5, 5, 10,	7	VOCs, SOCs, TPH, TOG, Metals*
Site IR-5 Estimated Total		-	15, 20, 25	20	Cr 6+, PCBs/Pest, pH, Asbestos
OU III ESTIMATED TOTA	•			. 29	

Notes:

Groundwater Sampling Program OU III

Location	Type#	Estimated Number of Groundwater Samples	Analyses
Site IR-4			
Wells:			
IR04MW09A	R	I	VOCs, SOCs, TPH, TDS, Anions TOG, PCBs/Pest, Metals*, Cr 6+
IR 04MW31A	R	1	VOCs, SOCs, TPH, TDS, Anions TOG, PCBs/Pest, Metals*, Cr 6+
IR04MW35A	R	1	VOCs, SOCs, TPH, TDS, Anions TOG, PCBs/Pest, Metals*, Cr 6+
R04MW36A	R	1	VOCs, SOCs, TPH, TDS, Anions TOG, PCBs/Pest, Metals*, Cr 6+
R04MW37A	R	1	VOCs, SOCs, TPH, TDS, Anions TOG, PCBs/Pest, Metals*, Cr 6+
R04MW38A	R	1	VOCs, SOCs, TPH, TDS, Anions TOG, PCBs/Pest, Metals*, Cr 6+
R04MW39A	R	1	VOCs, SOCs, TPH, TDS, Anions TOG, PCBs/Pest, Metals*, Cr 6+
R04MW40A	R	1	VOCs, SOCs, TPH, TDS, Anions
ite IR-4 Estimated	Total	8	TOG, PCBs/Pest, Metals*, Cr 6+
ite IR-5			
Vells:			
R04MW73A	R	1	VOCs, SOCs, TPH, TDS, Anions TOG, PCBs/Pest, Metals*, Cr 6+
R05MW74A	R	1 .	VOCs, SOCs, TPH, TDS, Anions TOG, PCBs/Pest, Metals*, Cr 6+
R05MW76A	R	1	VOCs, SOCs, TPH, TDS, Anions TOG, PCBs/Pest, Metals*, Cr 6+
R05MW77A	R	<u>l</u>	VOCs, SOCs, TPH, TDS, Anions TOG, PCBs/Pcst, Metals*, Cr 6+
R05MW85A	С	1 .	VOCs, SOCs, TPH, TDS, Anions TOG, PCBs/Pest, Metals*, Cr 6+
te IR-5 Estimated T	otai	5	. Oo, 1 Charrest, Mctals*, Cr 6+

Notes:

R = resampling, C = contingency Analyze for all CLP metals. Estimated total number of samples does not include field or laboratory QC samples.

Rationale for Soil Sampling Locations OU III

Location	Туре	Rationale
Site IR-4		
Borings:		
19 & 20	(contingency)	Evaluate the lateral extent of metals & VOCs northwest and southwest of Boring IR04B017
25	(resampling)	Resample to verify VOC contamination detected at Boring IR04B029 during Phase IIA
26	(contingency)	Evaluate the lateral extent of VOCs northwest of Boring IR04B029
28	(contingency)	Evaluate the lateral extent of PCBs & PAHs south of Boring IR04B015
30	(resampling)	Resample near Well IR04MW35
32, 34, & 41	(resampling)	Resample in the Scrap Yard to replace Borings IR04B006, IR04B021, & IR04B022
43	(resampling)	Resample at Triple A Site to replace Monitoring Well IR04MW37A
44, 45, & 46	(contingency)	Define the lateral extent of TPH at Boring IR04B008
47	(contingency)	Define the lateral extent of PAHs at Boring IR04B015
Site IR-5		
Boring:		
64	(resampling)	Resample to verify PCB contamination detected at Boring IR05B051 during Phase IIA
86	(contingency)	Define the lateral extent of Metals at Boring IR05B072
87	(resampling)	Resample to verify PCB contamination detected at Boring IR05B063
Well:		
MW85A	(contingency)	Assess soil chemistry and monitor groundwater in area where high concentrations of copper, lead, and mercury were detected at 21.25 feet bgs in Boring IR05B053

CURR	ECT: OU3RIFS ENT DATE: 06/10/92 F DATE: 02/01/92					Cont	i ngei	ncy S	ched	ule,	ou i	111												
Jobi	ł Name	1992 FEB	MAR		<u>МАҮ</u>		JUL S	AUG 6	SEP	ост 8	110U 9			FEB	MAR 13					AUG 18				DEC 22
1	Mob/Boring Clearance		. 05,	21/9	2 ·	05,	29/9	Sign			;	į			.;			.j	;				<u>.;</u>	.;
2	Boring/well Installation	 	6	6/04	/92		06/	: 22/92	: 	<u></u>	 .		ļ	<u>.</u>			<u>.</u>	<u>.</u>	<u>.</u>	<u>.</u>	<u>.</u>		<u>.</u>	<u>.</u>
3	GU Sampling, Rnd 1		•••••	: 86/08	3/92	D · e	: 96/12	2/92·-				<u>:</u>	ļ	<u>:</u>	<u>.</u>	<u>:</u>	<u></u>	<u>:</u>	<u>:</u> 	.			<u>.</u>	<u>.</u>
4	Laboratory Analysis		·····e	: 6/05	/92·			07/20	9/92	ļ		<u>.</u>			.	<u>.</u>	<u>.</u>	.	: : : · · · · ·					į
5	Cur/Full Validation	 			07/I	3/92] · 08	/03/	: 92		ļ			· · · · · ·			į					<u>.</u>	
6	Results to HLA				···· @	8/03	/92 -	.					<u>.</u>					.						
7	GW Sampling, Rnd2				07	/27/	92··[] · 08/	1 03/9	92 ····		<u>.</u>						<u>.</u>					<u>.</u>	<u>.</u>
8	Lab Analysis				ø	8/03	: /92 ·	— e	8/1	7/92														
9	Cur/Full Validation					-08/	17/9	2 🗖	· 08/	31/9	2								• • • • • •				· · · · ·	
10	Rnd 2 Results to HLA	 				···· Ø8	3/31/	92 🔷																
11	Load Lab & QC reports				: : :	: 08/1: :	8/9 2		⊐ …e	9/14	/92													<u></u>
12	Produce Data Tables			•••••			-09/	4/92		09/	28/9	2												
13	Produce Geo Maps	 ;		6	37/1	3/92			08	31/9	2													
14	Produce Chem Maps						09/1	4/92		-	10/19	3/92												
15	RI REPORT TASKS		••••																					
16	OU3 RI Data Interpratation					····øs	3/31/	′92 · [] - 1	/09/	92…											
17	Write P. Draft RI Report	ļ <u>i</u>					09	21/92	≥ ⊏]. 12	/07/	92										<u></u>
18	Navy/PRC Review								·····i	2/07	/92		12/2	1/92										
19	Write Draft Rpt			•••••		<u>i</u>				- 12/	: 21/9: :	2□	- 01 <i> </i>	/04/S	эз									
20	Draft RI to Agencies									····ø	: 1/04/	∕93 {	>											
	Write Draft Final RI Report										·····į	02	22/9	з ⊏		}· 04	/08/	93					···į	
22	Draft Final RI to Agencies												····· ė	: 4/08 :	/93	۰								
23	PHEE TASKS				···· .			<u>:</u>			<u>:</u>		<u>:</u>											
24	IR4 Data To PRC					80····	/31/ :	92.�	<u>:</u>															
25	IRS Data to PRC							10/12	/92	> -														

	DATE: 02/01/92	1																						
		1992		ADD	MAY	# IN	11 41	ALIC	CED	007	NOU	DEC	1993		:	•••	MAU			4110	050	007	*1011	-
Jōt#	Name	8	1	2	3	4	5	AUG 6	7	8	9	*	4					JUN 16			19			22
26	COC/ARARs Development	ļ	<u></u>	<u></u>			8/31	/92··		\equiv	10/	26/9	<u></u>	····	;	<u></u>		į	į	÷.,	į	į	;	.
27	Exposure Assessment	 	<u>.</u>		. .	<u></u>	: -09/0	: 17/92·		<u>:</u>	<u>.</u>] 11/16	- -/92 ·		<u>.</u>					<u>.</u>	į		<u>.</u>	
28	Toxicity Assessment		<u>.</u>	<u>:</u>		<u></u>	<u>:</u> ø	: 9/28/	: '92 ·		<u>: </u>	:]} - 12	: 2/07/	92 ···	<u>.</u>			<u>.</u>	<u>.</u>		<u>.</u>			<u>:</u> :
29	Risk Characterization		<u></u>	<u></u>	. <u>.</u>	ļ	<u>.</u>	10/1	: 2/92		<u>: </u>	<u>:</u>	: 12/2	: 1/92			<u>.</u>	į	<u>.</u>		į			<u>.</u>
30	PHEE REPORT TASKS		; ;	<u>.</u>	<u>.</u>		į	: 		į	<u>.</u>	<u> </u>					<u>.</u>		: : :					
	Write PDraft PHEE Report	ļ	<u>:</u> :	<u>.</u>	<u>.</u>	<u>:</u>	<u>:</u>			12	21.79	92… [[1. az	/Q5 /	93	<u>.</u>			<u>.</u>	<u></u>			
	Navy review		<u>:</u>	<u>:</u>	<u>:</u>	<u>:</u>	<u>:</u>			:	:	22/05	:	<u>:</u> ;		:								<u>.</u>
	Write Draft PHEE Report			<u>:</u>	<u>.</u>		<u>.</u>			:	:	02/	:	:		:	:							
	Draft PHEE to Agencies		<u>.</u>	<u>.</u>	<u>.</u>	<u>.</u>					:	0	i .	:		:	:							
	Write DFinal PHEE Report																		, a a .					
	Draft Final PHEE to Agencies															: _	:]··06.	/ 63/1 : :	: :	:			•
	FS TASKS														0	6/03				:	<u> </u>			<u> </u>
	IR4 Cinup Luis TO HLA								• • •											•				
	·			:	:	:				:	Ì													
ı	IRS Cinup Lvis To HLA			:	:	: :				:	:	92 🗘												
- 1	Actn-specific ARARs/Clnup Goa		• • • • • • • • • • • • • • • • • • •			:			11/1	12/92 :				01/2	1/93	······ :								
	Final Scrng of Alternatives						: :	:	••••	12/1	0/92·			02	/84/	93								
42	Detailed Analysis		;	 :		}·····	ļ			12	/24/	32 [02/1	8/93		i		 !	į !		; · · · · · j	i
-13	Comparative Analysis		•	! ·····		• · · · · · •					01/	4/93			□ •	3/11.	∕93 ·· :			.	 !			
-14	FS REPORT TASKS		<u>.</u>	: :		<u>:</u>	<u>.</u>		 .									<u>.</u>			<u>:</u> :			<u>.</u>
-15	Write PDraft FS Report			 !	· .							02/	18/9	3 · □		<u>ا</u>	84/15 :	/93	: 					
	Navy/PRC Review		·····	∤	<u></u>	}	į			 :				04/	5/9 3	D	04/2	2/93	: : :					
47	Write Draft FS Report		 !			<u>.</u>					:			04/	22/9	3 ⋅ []øs :	1061	93 ···		 !			:
48	Draft FS to Agencies	.,		.	ļ		<u>:</u>			·····	.			6	5/06	/93-	> ····				: :			<u>:</u>
49	Write D Final FS Report			 :			 .			 !						. 06	/23/9 :	3⊶⊑		□ · Ø	: B/10, :	93	. ,	: :
50	Draft Final FS to Agencies			: :	<u>.</u>	: } · · · · ·	: !•••••			: :	· · · · ·					• • • • • •		08/1	0/93	٥	j			

SCHEDULE: OPERABLE UNIT 3

Operable Unit 3 consists of the following IR Sites, as defined in the RI/FS Workplan: IR-4 (Scrap Yard); IR-5 (Old Transformer Storage Yard).

	-3 (Old Transformer Storage Yar	d).	
Document	Deadline	Estimated Dates	Proposed Revised Deadlines
Final Summary of Findings			<u> </u>
Memorandum	02/21/92		Deleted
Draft RI Report			pereted
	08/21/92		1/04/93
Draft Public Health and Environ- mental Evaluation (PHEE) Report	11/05/92		3/05/93
Draft Initial Screening of Alternatives	07/31/92		Deleted
Draft FS Report	01/11/93		5/06/93
Draft Proposed Plan	45 days after submittal		
(for Agency review)	of draft FS Report	02/25/93	6/21/93
Draft Final RI Report*	Per Consultation Section	10/20/92	4/08/93
Draft Final PHEE Report*	Per Consultation Section	02/03/93	6/03/93
Draft Final FS Report*	Per Consultation Section	04/12/93	8/10/93
Draft Final Proposed Plan* (to Agencies)	60 days after submittal of draft Proposed Plan**	04/26/93	8/20/93
			0,20,75
Final Proposed Plan Published	30 days after Draft Final Property Plan submitted to Agencies	oposed 05/26/93	9/20/93
Start of Public Comment Period on Proposed Plan	5 business days after		1, 20, 33
- 110posed Flan	publication of Proposed Plan	06/03/93	9/27/93
Draft Record of Decision (ROD) ++	60 days after end of public comment period .	10/01/93	1/27/94
Final ROD* (from USN with no signature)	60 days after submittal of draft ROD	•	
		12/01/93	. 3/29/94
Pinal ROD Approval	30 days after submittal of Final ROD	12/31/93	4/28/94
			4/ ~ U/ J4

Primary Document (subject to Dispute Resolution Procedures)

Allows 15 days for Agency review; 45 days for US Navy response and revisions.

Allows 15 days for Agency review of draft Final Proposed Plan and 15 days to publish. Includes responsiveness summary and schedules for draft remedial design, completion of construction, draft remedial action work plans, public operations and maintenance plan, and commencement of the