

July 12, 1996

N68311.000958
NAVSTA LONG BEACH
SSIC #5090.3

MEMORANDUM

From: Southwest Division Naval Facilities Engineering Command (Kurt Baer)

To: Department of Toxic Substances Control (Alvaro Gutierrez)
U. S. Environmental Protection Agency (Martin Hausladen)

Subj: SOIL EXCAVATION AT INSTALLATION RESTORATION (IR) SITE 3, AREA OF CONCERN (AOC) 4 AT NAVAL STATION LONG BEACH (NAVSTA), LONG BEACH, CALIFORNIA

Ref: (a) Meeting between Kurt Baer and Kathy Williams of OHM Corporation dated 12 July 1996.

1. Reference (a) describes a meeting held to determine a schedule for the completion of soil excavation at IR Site 3, AOC 4 for NAVSTA.
2. The proposed schedule is based on having an approved final report by the third week in September 1996 so as to support the transfer of the Mole at NAVSTA to the Port of Long Beach (POLB) on 1 October 1996.

- a. **July 22, 1996**: Draft Work Plan delivered to the following agencies and persons:
 - Department of Toxic Substances Control (DTSC)/Mr. Alvaro Gutierrez.
 - Regional Water Quality Control Board (RWQCB), Los Angeles Region/Mr. Hugh Marley.
 - U. S. Environmental Protection Agency (EPA)/Mr. Martin Hausladen.
- b. **July 31, 1996**: Draft/Final comments due.
- c. **July 31, 1996**: Work Plan Overview Meeting/Comment Resolution Meeting.
- d. **August 2, 1996**: Verbal agreement on comments.
- e. **August 5, 1996**: Initiate fieldwork. Fieldwork may take two iterations to remove all the arsenic. Further, arsenic has a 3 day turnaround time. Below is a probable schedule:
 - 08/05/96: Field setup.
 - 08/06/96 - 08/07/96: Soil excavation.
 - 08/13/96: Arsenic results (includes weekend and travel time).
 - 08/14/96 - 08/15/96: Soil Excavation (second iteration if necessary).
 - 08/21/96: Arsenic results.
 - 08/22/96 - 08/23/96: Soil removal/disposal.
- f. **August 23, 1996**: Complete fieldwork.
- g. **September 9, 1996**: Draft Report. Report should be about 20 pages with appendices.
- h. **September 11, 1996**: Conference call. Comments on Draft Report.
- i. **September 16, 1996**: Final Report. (M. Hausladen)
- j. **September 20, 1996**: Agencies approval.

3. Please respond, either yes or no and why, by noon 16 July 1996 regarding the proposed schedule.

4. If there are any additional questions or concerns, I may be contacted at (619) 532-3329.

Kurt Baer
Remedial Project Manager

✓