



DEPARTMENT OF THE NAVY

NAVAL AIR STATION
MOFFETT FIELD, CA 94035-5000

N00296.000406
MOFFETT FIELD
SSIC NO. 5090.3

IN REPLY REFER TO:
5098
Ser 00/1684

15 JUN 1988

California Regional Water Quality Control Board
San Francisco Bay Region
Attn: Roger James
Executive Officer
1111 Jackson Street, Room 6040
Oakland, CA 94607

Gentlemen:

Enclosed is our June 15, 1988 status report on Installation Restoration and the cleanup efforts at Naval Air Station Moffett Field.

If you have any questions, please contact Mr. Michael Cain at (415) 966-5757.

Sincerely,

D. M. MCARTHUR, JR
By Direction

Encl:

- (1) Installation Restoration Program (IRP) Monthly Status/Action Report of 15 June 88

Copy to:

- Commander, Western Division, Naval Facilities Engineering Command (Code 1146, Code 09C5)
- Environmental Protection Agency, Region 9 -952
- Santa Clara Valley Water District -953
- Santa Clara County Health Department -954
- Department of Health Services -955
- State Water Resource Control Board -956
- City of Mountain View -957
- City of Sunnyvale -958
- California Regional Water Quality Control Board
- International Technology Corporation -959 880615.09

406
407
408
409
410
411
412
413
414

NAVY/RWQCB/60

Installation Restoration Program (IRP)
Monthly Status/Action Report
15 June 1988

1. On 23 May 1988 we began field work for our Remedial Investigation (RI). We started at the Closed Runway Landfill (site 1). A geophysical survey on 23 May 88 was followed by initiation of geophysical borings on 31 May 88.
2. On 27 May 1988 The Final Work Plan (Volume 1) was finalized and issued to regulatory agencies. This volume is the last of the five RI work plan volumes to be issued. The draft Community Relations Plan was distributed for Navy review.
3. Our 30 June 1988 milestone to evaluate potential conduits will slip until October 1988. We discovered that during the study process we will damage streets and parking lots. Our present contract did not have provisions to repair damage. To deal with this complication we are designing a construction/repair contract that will include the potential conduit study. Abandoned wells 14 MI and 14 MZ are not dependent upon this contract but, will be addressed under a separate contract. Results of the third quarter round of active well sampling was submitted on 6 June 1988.
4. Our 1 July 1988 milestone to prepare a Solid Waste Assessment Test (SWAT) Report will be delayed until March 1989. The report's delay is caused by the extended review time necessary for approval of the SWAT Work Plan and subsequent field time necessary to complete a competent report. The field work on this work plan is being addressed as our 1st priority.
5. A 15 June 1988 quarterly report that provides an update on affected water bearing zones and the hydrogeological setting is not possible with this status report. Our RI field work would have given us that data and as you know the field work was delayed due to the extended approval review time. Our 15 September 1988 monthly report will have a quarterly hydrogeological report addendum.

JUN 17 2 02 PM '88
WFSTNAVFACENCOM