



DEPARTMENT OF THE NAVY
SOUTHWEST DIVISION
NAVAL FACILITIES ENGINEERING COMMAND
ENVIRONMENTAL DIVISION
1220 PACIFIC HIGHWAY, RM 18
SAN DIEGO, CALIFORNIA 92132-5181

N00247.000052
NTC SAN DIEGO
SSIC #5090.3

5090
Ser 1842JR/2042
31 Jul 92

Mr. John McCafferty
Mechanical Section
San Diego County Air Pollution Control District
9150 Chesapeake Drive
San Diego, CA 92123-1095

Dear Mr. McCafferty:

This letter confirms our phone conversation of July 27, 1992 concerning the new Fire Fighter Trainer (FFT-19F5) at the Naval Training Center, San Diego, California. As discussed, startup testing of the facility has been delayed due to leaks in the propane piping and faulty valves. Repairs have been completed with the device contractor started work July 27, 1992. To allow continued operation of this facility, we request that you grant a revised startup authorization for an additional 10 weeks until October 5, 1992.


Supplemental sampling and testing information from the similar fire fighting facility at the Great Lakes, Illinois have been completed. A preliminary report is expected in this office July 31, 1992. This report will be forwarded to your office to supplement the application for permit to operate.

A revised schedule of events is outlined as follows:

- 27 July Startup Testing by Contractor
(2 Weeks)
- 10 Aug Complete Contractor Testing
Begin Naval Training Systems Center (NTSC) Testing/Training
(5 Weeks)
- 21 Sept Complete NTSC Testing/Training
Begin Report
(3 Weeks)
- 5 Oct Complete Report and Present to SDCAPCD

We will continue to monitor the progress of this testing and expedite information to you. We thank you for your cooperation with this matter. If you have any questions please contact this office at (619) 532-1148.

Sincerely,


JOHN T. ROGERS
Environmental Engineer
By direction

Blind copy to:

1842JR

184

182B

18 Activity

18 Chron

Writer/Typist: J. Rogers, Code 1842JR, X21148, 29 July 92