



**FORMER NAVAL STATION PUGET SOUND**  
**at**  
**SAND POINT - MAGNUSON PARK**  
**US Navy Cleanup Project**



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

**For the Period:** March 4, 2014      **Through:** March 10, 2014

**Date of Report:** March 11, 2014

**Summary of Activities:**

- Completed removal of drain and abandoned utility lines from the ceiling of the first floor of Building 27. (charged sprinkler lines remain)
- Transferred approximately 3 cy of building debris material from the first floor of Building 27 to LLRW storage.
- Completed 1941 paint shop drain pothole investigation in Building 2 and determined it is connected to storm drain line that runs east and then north of Building 2.
- Posted controls and secured excavation and water tank at NE corner of Building 2.
- Transferred approx. 12 cy of soil from the pot hole investigation in Building 2 to LLRW storage
- Completed gamma scans of SU-5 and 6.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.
- Conducted structure engineer evaluation for second floor joist removal.

**Activities Planned for Next Week:**

- Complete FSS scans (alpha/beta), Biased/Systematic Statics and Gamma scans in SE stair tower Building 27.
- Continue remediation in SU-5 & SU-6 of Building 27.
- Isolate first floor sprinklers in Building 27 and remove from 1<sup>st</sup> floor ceiling.
- Complete abatement of asbestos in Building 27 1<sup>st</sup> floor bathroom and roof areas.
- Remove of air handler system from roof of Building 27.
- Begin ceiling/joist removal in Building 27.
- FSS sampling of Building 2 NE excavation and storm line repair.

**Status of Schedule:**

- Schedule delayed. TCRA completion summer 2014.

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at [leslie.yuenger@navy.mil](mailto:leslie.yuenger@navy.mil).