



**FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK**



US Navy Cleanup Project

This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

For the Period: May 6, 2014 **Through:** May 12, 2014
Date of Report: May 13, 2014

Summary of Activities:

Work Accomplished:

- Continued the alpha/beta scanning with bias static and systematic sampling of the walls and floor of the Building 27 South Shed.
- Discharged 19,270 gallons of water to the sanitary sewer. Monitored pH and turbidity of discharged water. Discharge of water is complete.
- One tank and one dewatering box were cleaned in preparation for demobilization.
- Conducted investigation and remediation of asphalt hot spots (HS 10, HS 11, & HS 12).
- Collected FSS samples at Building 27 elevated asphalt excavations (SU 9) and submitted for analysis.
- Performed remediation of TSU 2 (excavation at exposed gas main SW of Building 27).
- 18 cubic yards of soil transferred to LLRW bin.
- Conducted outgoing surveys of water tank, dewatering box, and man lift.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.

Activities Planned for Next Week:

- Complete the FSS scans and systematics of the Building 27 South Shed.
- Complete the FSS scans of the Building 27 Stair Towers.
- Complete the repairs of the remediated survey units in the 2nd floor of Building 2 (TtEC will work with the Washington Department of Health to schedule site visits).
- Perform sampling of TSU 2
- Perform the remediation and sampling of Hot Spot 7 (excavation adjacent to NOAA Road) pending DOH scheduled site visit.

Status of Schedule:

- Schedule delayed. TCRA completion fall 2014.

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.