



FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK
US Navy Cleanup Project



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

For the Period: January 14, 2014 **Through:** January 20, 2014

Date of Report: January 21, 2014

Summary of Activities:

- Completed backfilling of Trench Survey Units 1 & 3 located in outside area adjacent to Building 27.
- Continued M/E survey of furniture from SW/SE stair towers and first floor of Building 27.
- Completed false ceiling removal in SU-4 of Building 27 for Class 1 surveys.
- Started Survey Grid Layout in SE stair tower for FSS scans in Building 27.
- Completed FSS scans, Biased/Systematic Statics/Gamma scans in SU-7 of Building 2.
- Received 193.38 tons of 2"x 4" quarry spalls for backfill material.
- Completed Gamma scans in SU-4 of Building 2.
- Completed Status Survey of deck drain in outside area SW corner of Building 2.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.

Activities Planned for Next Week:

- Continue FSS scans of west/east stair towers in Building 27.
- Complete Material & Equipment surveys in Building 27.
- Start hotspot soil removal in/around gas line (*Survey Unit 2*).
- Complete collection of water samples from on-site storage tanks for analytical.
- Complete backfill of SU-4 Building 27.
- Start backfilling of outside areas associated with Buildings 2, 12 and 27.
- Complete Biased/Systematic Statics in SU-8 in Building 2.
- Quarterly Tisch calibration. (Week of 1/27).
- Start additional remediation of HS-7, 8 & 9 south of Building 27.

Status of Schedule:

- Schedule delayed. TCRA completion now expected in mid-summer.

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.