



FORMER NAVAL STATION PUGET SOUND
at
SAND POINT - MAGNUSON PARK
US Navy Cleanup Project



This is a US Navy funded Time Critical Removal Action (TCRA), following the Comprehensive Environmental Response, Compensation, and Liability Act CERCLA, the National Oil and Hazardous Pollution Contingency Plan (NCP) (40 Code of Federal Regulations [CFR] 300.5) and substantive requirements of the Washington State Model Toxics Control Act (MTCA, Washington Administrative Code 173-340-515).

The Navy's contractor will be working Monday through Thursday only.

For the Period: March 18, 2014 **Through:** March 24, 2014

Date of Report: March 25, 2014

Summary of Activities:

- Completed the removal/replacement of the 15 inch storm drain line from 10-inch line to MH-115 at the NE corner of Building 2.
- Transferred approximately 60 cy of soil from the drain line replacement at Building 2 to LLRW storage
- Completed the sprinkler disconnect and pipe removal on the 1st floor of building 27.
- Wrapped and removed the air handler from the roof of Building 27.
- Collected FSS and investigative (pipe sediment) samples from Building 2 SU 5 (NE corner of Building 2 excavation).
- Transferred approximately 28.5 cy of building debris/piping material from the first floor of Building 27 to LLRW storage.
- Transferred approximately 9 cy of asbestos material from Building 27 to LLRW storage.
- Submitted waste water discharge application to city of Seattle.
- Completed weekly security inspections and RMA boundary surveys/sampling.
- Completed weekly Tisch filter collection/change-out.
- Conducted 3 incoming and 2 outgoing equipment surveys.

Activities Planned for Next Week:

- Complete the FSS scans (alpha/beta), Biased/Systematic Statics and Gamma scans in SE stair tower Building 27.
- Continue remediation in SU-5 & SU-6 of Building 27.
- Perform FSS sampling of hot spot excavations associated with Buildings 2, 12 and 27.
- Complete ceiling/joist removal in Building 27.
- Conduct investigative sampling of Building 27 second floor ceiling duct work.
- Discharge stored water to sanitary sewer, pending approval of application

Status of Schedule:

- Schedule delayed. TCRA completion summer 2014.

If you have any questions or concerns, please contact Leslie Yuenger, Public Affairs Officer at leslie.yuenger@navy.mil.