



**DEPARTMENT OF THE NAVY**

NORTHERN DIVISION  
NAVAL FACILITIES ENGINEERING COMMAND  
10 INDUSTRIAL HIGHWAY  
MAIL STOP, #82  
LESTER, PA 19113-2090

N62578.AR.000736  
NCBC DAVISVILLE  
5090.3a

IN REPLY REFER TO  
1823/PO  
31 October 1996

Ms. Christine A.P. Williams  
U.S. Environmental Protection Agency  
Region 1  
J.F Kennedy Building HBT  
Boston, MA 02203-2211

Mr. Richard Gottlieb  
Division of Site Remediation  
Rhode Island Department of Environmental Management  
291 Promenade Street  
Providence, RI 02908-5767

Re: REQUEST FOR EXTENSION OF FEDERAL FACILITIES AGREEMENT SCHEDULE  
FOR SITE 13, WASTE OIL DISPOSAL AREA AT FORMER NAVAL CONSTRUCTION  
BATTALION CENTER (NCBC) DAVISVILLE, RI

Dear Ms. Williams and Mr. Gottlieb,

Pursuant to Paragraph 15.1, Section XV of the Federal Facilities Agreement (FFA) for the former NCBC Davisville, RI, the Navy requests a time extension for the submission of the documents required by the FFA for Site 13, Waste Oil Disposal Area. The extension is required because of the additional soil removal required as confirmatory sampling has revealed the presence of PCB contamination in excess of 10 ppm, the discovery of elevated levels of PCB contamination at the level of ground water resulting in the removal of soil below current ground water levels after dewatering and confirmatory sampling of ground water. The proposed revised schedule is attached. This schedule was predicated on receipt of EPA and RIDEM comments on the ground water sampling and analysis plan (SAP) on 23 October 1996 and the permit to discharge ground water to the sanitary sewer on 29 October 1996. Comments were received from RIDEM, dated 25 October 1996 on the Ground Water SAP. The schedule will be updated when the rest of these events have occurred.

I look forward to working with you on the BCT to complete removals, close out the site and complete the FS/PRAP/ROD process for Site 13 in a timely manner. If there are any questions on this matter, I can be reached at (610) 595-0567 ext 155.

Sincerely,



P. S. OTIS, P.E.

Remedial Project Manager

by direction of the Commanding Officer

Copy to:

RIEDC - H. Cohen

TONK - S. Licardi

CSO Davisville, RI

SITE 13 WASTE OIL DISPOSAL AREA

Printed: 10/25/96

ID	Name	Duration	Start	Finish	Predecessor	Successor
1	REMOVAL ACTION & GROUND WATER MONITORING	141d	10/1/96	2/18/97		
2	EPA/RIDEM Review Draft GW SAP	23d	10/1/96	10/23/96		8FS+11d
3	POTW (RIEDC) Discharge Permit	29d	10/1/96	10/29/96		4
4	Dewatering	8d	10/30/96	11/6/96	3	5FS-5d
5	Excavate/Confirmatory Sampling	5d	11/2/96	11/6/96	4FS-5d	10FS+2d,6
6	Risk Assessment Sampling	1d	11/6/96	11/6/96	5FS-1d	14
7	Lab Confirmatory Results	5d	11/7/96	11/11/96	5	
8	Ground Water Sampling	2d	11/4/96	11/5/96	2FS+11d	9
9	Ground Water Lab Results	7d	11/6/96	11/12/96	8	11
10	Pipe Cleaning	5d	11/9/96	11/13/96	5FS+2d	
11	Letter Report from Foster Wheeler	2d	11/13/96	11/14/96	9	12
12	BCT Concurrence to Backfill	1d	11/15/96	11/15/96	11	13FS+2d
13	Site Restoration and T & D	5d	11/18/96	11/22/96	12FS+2d	16
14	Risk Assessment Lab Results	17d	11/7/96	11/23/96	6	15
15	Risk Assessment Lab Data to EA	1d	11/24/96	11/24/96	14	22
16	Demobilization	0d	11/22/96	11/22/96	13	17
17	Site Closeout Report	32d	11/23/96	12/24/96	16	
18	Ground Water Sampling - 2nd Round	128d	10/1/96	2/5/97		19
19	Ground Water Lab Results	6d	2/6/97	2/11/97	18	20
20	Ground Water S&A Report	7d	2/12/97	2/18/97	19	26
21						
22	Draft Revised HHRA and Eco Risk Assessment	30d	11/25/96	12/24/96	15	23
23	EPA/RIDEM Review	30d	12/25/96	1/23/97	22	24
24	Final HHRA and ERA	14d	1/24/97	2/6/97	23	
25						
26	Draft FS (FFA Date)	42d	2/19/97	4/1/97	20	27
27	EPA/RIDEM Review	45d	4/2/97	5/16/97	26	28
28	Draft Final FS Redlined Response to Comment	28d	5/17/97	6/13/97	27	29,34
29	EPA/RIDEM Review,	30d	6/14/97	7/13/97	28	30
30	Redlined Draft Final FS	14d	7/14/97	7/27/97	29	31
31	EPA/RIDEM Review	30d	7/28/97	8/26/97	30	32
32	Final FS	14d	8/27/97	9/9/97	31	38
33						
34	Draft PRAP (FFA Date)	39d	6/14/97	7/22/97	28	35
35	EPA/RIDEM Review	46d	7/23/97	9/6/97	34	36
36	Draft Final PRAP Redlined Response to Comment	32d	9/7/97	10/8/97	35	37
37	EPA/RIDEM Review	30d	10/9/97	11/7/97	36	38
38	Issue PRAP	8d	11/8/97	11/15/97	37,32	39FS+5d
39	Public Comment Period	30d	11/21/97	12/20/97	38FS+5d	43
40						
41	Draft ROD	17d	10/1/96	10/17/96		42
42	EPA/RIDEM Review	28d	10/18/96	11/14/96	41	43
43	Draft Final ROD Redlined Response to Comments	14d	12/21/97	1/3/98	39,42	44
44	and Responsiveness Summary (FFA Date)	0d	1/3/98	1/3/98	43	45
45	EPA/RIDEM Review	28d	1/4/98	1/31/98	44	46
46	Final ROD	4d	2/1/98	2/4/98	45	47,48
47	Navy Signature of ROD	14d	2/5/98	2/18/98	46	
48	RIDEM Concurrence	14d	2/5/98	2/18/98	46	49
49	EPA Signature	7d	2/19/98	2/25/98	48	50
50	Press Release and Public Notice	7d	2/26/98	3/4/98	49	