



DEPARTMENT OF THE NAVY

NORTHERN DIVISION
NAVAL FACILITIES ENGINEERING COMMAND
10 INDUSTRIAL HIGHWAY
MAIL STOP, #82
LESTER, PA 19113-2090

IN REPLY REFER TO

5090
Ser 2343\1823\ME
DEC 30 1994

Ms. Kimberlee Keckler
Federal Facilities Section
U.S. Environmental Protection Agency
Region I HAN-CAN1
JFK Federal Building
Boston, MA 02203-2211

Mr. Mark Lewis
Connecticut Department of Environmental Protection
Bureau of Water Management
Permitting, Enforcement & Remediation Division
79 Elm Street
Hartford, CT 06106-5127

Re: INTERIM REMEDIAL ACTION, SITE 2 AREA "A" LANDFILL, NAVAL
SUBMARINE BASE NEW LONDON, GROTON, CT

Dear Ms. Keckler and Mr. Lewis:

Since the FFA document is currently out for the public comment period until January 6, 1995, and therefore has not been effectuated, the Navy would like to request a minor schedule change to the following documents: Draft Proposed Plan and Draft ROD for the Area "A" Landfill.

As we have discussed and agreed upon, the events leading up to these dates have changed since they were originally envisioned. Due to the significant/volume of comments on the Draft Feasibility Study (FS) of March 28, 1994, the parties mutually agreed that it would be more beneficial to resubmit a Revised Draft FS versus a Draft Final FS.

Due to the addition of this Revised Draft FS, which includes additional review periods and the extra submittal, enclosed is a revised schedule for your review. Note that our time frames for preparing the actual documents as well as our review time frames were shortened to help expedite the award of the construction project. It is our desire to be in position to award the construction project in FY 95. This can be accomplished if we are able to have a signed ROD before the end of September 1995. In support of this goal, we ask that the EPA and the CT DEP review your portion of the enclosed proposed FFA schedule and offer areas where the regulatory review times can be shortened. If regulatory review time frames can not be shortened, then our

award of construction in FY 95 will not be possible. Funding for this project has been programmed and is still available in FY 95.

Please provide your response as soon as possible (verbally or in writing) so that I can submit a revised change to the current proposed FFA Schedule. If there are any questions please contact me at (610) 595-0567 ext. 162.

Sincerely,

A handwritten signature in cursive script, appearing to read "Mark Evans".

MARK EVANS
Remedial Project Manager
By direction of the Commanding Officer

Copy to:
SUBASE NLON, Andy Stackpole, Code 1600
CINCLANTFLT, Chuck Maguire, Code N4423A

AREA "A" LANDFILL PROPOSED SCHEDULE

ID	Name	Duration	Scheduled Start	Scheduled Finish	4, 1994		Qtr 1, 1995			Qtr 2, 1995			Qtr 3, 1995			Qtr 4, 1995		
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	DRAFT FS	0d	11/8/94	11/8/94	◆													
2	REGULATOR REVIEW	60d	11/8/94	1/6/95	■	■												
3	NAVY RESPONSE	45d	1/7/95	2/20/95			■	■										
4	DRAFT FINAL FS	15d	2/21/95	3/7/95				■										
5	REGULATOR CONCURRENCE	30d	3/8/95	4/6/95					■									
6	FINAL FS	15d	4/7/95	4/21/95						■								
7	DRAFT PRAP	0d	1/20/95	1/20/95			◆											
8	REGULATOR REVIEW	60d	1/20/95	3/20/95			■	■										
9	NAVY RESPONSE	30d	3/21/95	4/19/95					■									
10	DRAFT FINAL PRAP	30d	3/21/95	4/19/95						■								
11	REGULATOR CONCURRENCE	30d	4/20/95	5/19/95							■							
12	FINAL PRAP	15d	4/22/95	5/6/95								■						
13	PUBLIC COMMENT	30d	5/20/95	6/18/95									■					
14	DRAFT ROD AND RESP SUMM	45d	6/19/95	8/2/95										■				
15	REGULATOR REVIEW	60d	8/3/95	10/1/95											■			
16	DRAFT FINAL ROD & NAVY RESPONSE	30d	10/2/95	10/31/95												■		
17	REGULATOR CONCURRENCE	30d	11/1/95	11/30/95													■	
18	FINAL ROD	0d	11/30/95	11/30/95													◆	

Project: AREA "A" LANDFILL
Date: 12/30/94

Critical  Progress  Summary 
 Noncritical  Milestone  Rolled Up 

AREA "A" LANDFILL - NAVAL SUBMARINE BASE NEW LONDON

ID	Name	Duration	Scheduled Start	Scheduled Finish	Predecessors
1	DRAFT FS	0d	11/8/94	11/8/94	
2	REGULATOR REVIEW	60d	11/8/94	1/6/95	1
3	NAVY RESPONSE	45d	1/7/95	2/20/95	2
4	DRAFT FINAL FS	15d	2/21/95	3/7/95	3
5	REGULATOR CONCURRENCE	30d	3/8/95	4/6/95	4
6	FINAL FS	15d	4/7/95	4/21/95	5
7	DRAFT PRAP	0d	1/20/95	1/20/95	
8	REGULATOR REVIEW	60d	1/20/95	3/20/95	7
9	NAVY RESPONSE	30d	3/21/95	4/19/95	8
10	DRAFT FINAL PRAP	30d	3/21/95	4/19/95	8
11	REGULATOR CONCURRENCE	30d	4/20/95	5/19/95	10
12	FINAL PRAP	15d	4/22/95	5/6/95	10,6
13	PUBLIC COMMENT	30d	5/20/95	6/18/95	11,12
14	DRAFT ROD AND RESP SUMM	45d	6/19/95	8/2/95	13
15	REGULATOR REVIEW	60d	8/3/95	10/1/95	14
16	DRAFT FINAL ROD & NAVY RESPONSE	30d	10/2/95	10/31/95	15
17	REGULATOR CONCURRENCE	30d	11/1/95	11/30/95	16
18	FINAL ROD	0d	11/30/95	11/30/95	17